625.704
H3CR
1995

Montana State Library
3 0864 1006 8728 7

625.704
H3CR
1995
c.2

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/95
*** MISSOULA DISTRICT ***

DATE:02/10/95 OCLC 22722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ESTIMATE	ORIGINAL ENGINEER AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
BR-STPP 52-2(11)49			MORGEN AND OSWOOD CONSTRUCTION				06/03/93		F.P.M. MITCHELL, JAMES D.		
FLATHEAD RV. BR.- NE OF KLSP		G, GS, PMS, S&C, & STR.					07/23/93		PHONE NO :755-8557		
	1.069		$ 6,926,932	$ 5,695,201	$ 5,204,895		04/01/95***	91%		80%	
IM 90-1(116)34			DICK ANDERSON CONSTRUCTION				11/16/93		F.P.M. MAART, WILLIAM C.		
ST. REGIS - TARKIO		REHABILITATION OF 22 BRIDGES					03/24/94		PHONE NO :523-5800		
	0.378		$ 1,787,877	$ 1,574,982	$ 1,704,820		02/14/96***	98%		91%	
NH 24-1(34)27			JIM GILMAN EXCAVATING INC.				11/16/93		F.P.M. SULLIVAN, SHEILA		
CLEARWATER JCT. - WEST		GR,GS,PMS, S&C,WIDEN & BRIDGE					03/07/94		PHONE NO :721-1769		
	4.978		$ 4,679,870	$ 3,656,129	$ 3,705,998		09/17/96***	98%		86%	
STPRR-STPS 487-1(6)0			D.H. BLATTNER & SONS				11/16/93		F.P.M. KALBERG, J. GARY		
B.N. OVERPASS - WHITEFISH		WP GIRDER BRIDGE & APPROACHES					01/19/94		PHONE NO :862-1229		
	0.191		$ 4,186,807	$ 3,838,094	$ 3,475,020		04/01/95***	91%		89%	
NH 5-4(14)173			SCHELLINGER CONST CO.,INC.				03/03/94		F.P.M. CHRISINGER,KENNETH L		
EUREKA-SOUTH		GRADING, AGGREGATE SURFACING,PLANT MIX BIT SURFACING					04/15/94		PHONE NO :755-8566		
	3.804		$ 3,509,366	$ 3,051,218	$ 3,457,845		02/17/94***	98%		62%	
STPP 1-2(42)125			A-1 PAVING, INC.				04/07/94		F.P.M. ROBERTS, JAMES		
KALISPELL N.E.		GRADING, AGGREGATE SURFACING,PLANT MIX BITUMINOUS SURFACING					05/09/94		PHONE NO :755-8555		
	4.571		$ 3,595,614	$ 3,278,328	$ 2,670,197		12/06/95***	81%		96%	
STPS 260-1(3)0			SCHELLINGER CONST CO.,INC.				04/07/94		F.P.M. ROEDELL, DONALD		
LIBBY - NORTHWEST		GRADING, AGGREGATE SURFACINGPLANT MIX BITUMINOUS SURFACING					05/03/94		PHONE NO :295-4005		
STPS 567-1(1)0							12/09/95***				
BOBTAIL JCT. - SOUTH		PLANT MIX BITUMINOUS, SEAL &COVER									
RTS 482-1(3)0											
3 MI. SO. OF LIBBY - SOUTH		CRACK SEALING, SEAL & COVER									
CONTRACT TOTAL	13.370		$ 2,727,395	$ 2,728,204	$ 2,627,781			96%		87%	
IM 90-3(74)135			RIVERSIDE CONTRACTING				06/29/94		F.P.M. JOHNSON, ROBERT L.		
BEARMOUTH - DRUMMOND		PMS OVERLAY, SEAL & COVER					07/18/94		PHONE NO :825-4970		
	15.189		$ 6,288,097	$ 5,615,356	$ 4,840,710		08/22/96***	86%		63%	

*** ESTIMATED COMPLETION DATE

STATE DOCUMENTS COLLECTION
FEB 1 - 1995
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/95
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
NH 7-2(22)90			FRONTIER-WEST, INC.					06/29/94		F.P.M. MAART, WILLIAM C.		
BITTERROOT RIV. BRIDGE		BRIDGE DECK REHABILITATION &WIDENING						07/25/94		PHONE NO :523-5800		
	0.065			$ 664,557	$ 712,928	$ 477,374		07/05/95***	67%		62%	
STPHS 52-2(18)28			A-1 PAVING, INC.					06/29/94		F.P.M. MITCHELL, JAMES D.		
3 MI. SOUTH OF BIGFORK		SHOULDER WIDENING, SEAL ANDCOVER						/ /		PHONE NO :755-8557		
STPHS 52-2(19)29								04/01/95***				
2 MI. SOUTH OF BIGFORK		SURFACE LEVELING, SEAL & COVER CHEVRONS										
CONTRACT TOTAL	0.815			$ 146,928	$ 150,005	$ 0			0%		0%	
STPHS 2(86)			A-1 PAVING, INC.					06/29/94		F.P.M. MCKINNEY, JOHN		
DIST. 1-TURNBAYS		TURN BAYS						08/30/94		PHONE NO :721-1769		
	0.945			$ 514,640	$ 479,309	$ 289,590		10/11/95***	60%		71%	
STPP 83-1(15)31			JIM GILMAN EXCAVATING INC.					08/03/94		F.P.M. SULLIVAN, SHEILA		
CONDON N.& S.		WIDEN, PL. MIX SURF. OVERLAY,SEAL & COVER						09/07/94		PHONE NO :721-1769		
	16.253			$ 4,819,610	$ 4,841,572	$ 815,486		02/25/97***	17%		38%	
IM 90-1(120)3			JTL GROUP, INC.-MISSOULA					09/01/94		F.P.M. JOHNSON, ROBERT L.		
LOOKOUT PASS		CHAIN UP AREAS						09/23/94		PHONE NO :825-4970		
IM 2(48)								07/01/95***				
DISTRICT 1-INTERSTATE SIGNING		INTERSTATE SIGNING, CONCRETEBARRIER RAIL										
CONTRACT TOTAL	0.738			$ 1,441,697	$ 646,465	$ 450,014			70%		07/01/95	
NH 5-2(66)59			MONTANA LINES, INC					09/01/94		F.P.M. MCKINNEY, JOHN		
US 93/MT 35 INTERSECTION		PL. MIX BIT SURF. OVERLAY,SIGNALS, LIGHTING & SIGNING						10/06/94		PHONE NO :721-1769		
STPHS 5-2(63)83								03/30/95***				
DAYTON JUNCTION		SLASHING LIGHTS AND SIGNS										
CONTRACT TOTAL	0.000			$ 267,026	$ 160,875	$ 70,042			44%		47%	
NH 1-3(29)200			J & S CONSTRUCTION					09/01/94		F.P.M. KALBERG, J. GARY		
SUMMIT CREEK		PIPE & SLOPE FLATTENING						10/18/94		PHONE NO :862-1229		
	0.123			$ 91,441	$ 97,602	$ 45,353		09/26/96***	46%		35%	
STPS 354-1(4)1			RIVERSIDE CONTRACTING					09/01/94		F.P.M. MCKINNEY, JOHN		
POLSON - SOUTH (NORTH SECTION)		GRADING, AGG. SURF., PL MIXBIT. SURF., SEAL & COVER AMD						09/20/94		PHONE NO :721-1769		
	3.267			$ 1,700,775	$ 1,724,517	$ 1,279,747		09/22/96***	74%		21%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/95
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
IMSTPSSTPP 2(147)			HIGHWAY SPECIALTIES INC					09/01/94		F.P.M. MCKINNEY, JOHN		
DISTRICT 2 EPOXY PAVEMENT MARK		DISTRICT 2 - EPOXY PAVEMENTMARKINGS						/ /		PHONE NO :721-1769		
IMSTPSNHSTP 2(146)								02/22/95***				
DISTRICT 1 EPOXY PAVEMENT MARK		DISTRICT 1 - EPOXY PAVEMENTMARKINGS										
CONTRACT TOTAL	239.400			$ 997,179	$ 997,179	$ 9,972				1%	15%	
NH 1-2(71)180			DICK ANDERSON CONSTRUCTION					10/03/94		F.P.M. KALBERG, J. GARY		
MIDDLE FORK FLATHEAD RIVER-S.E		BRIDGE DECK REHABILITATION						/ /		PHONE NO :862-1229		
	0.214			$ 753,377	$ 642,833	$ 6,431		09/25/95***		1%	0%	
STPP 1-2(70)122			DICK ANDERSON CONSTRUCTION					10/03/94		F.P.M. MITCHELL, JAMES D.		
STILLWATER RIVER BRIDGE		BRIDGE DECK REHABILITATION						/ /		PHONE NO :755-8557		
	0.034			$ 551,658	$ 586,075	$ 5,861		07/28/95***		1%	0%	
IM 90-2(84)96			WASHINGTON CONSTRUCTION					11/17/94		F.P.M. JOHNSON, ROBERT L.		
DESMET INTERCHANGE		INTERCHANGE IMPROVEMENTS &STRUCTURE REHAB.						/ /		PHONE NO :825-4970		
	2.605			$ 3,986,092	$ 3,399,048	$ 33,992		06/19/96***		1%	0%	
STPP 52-2(21)31			RIVERSIDE CONTRACTING					11/17/94		F.P.M. MITCHELL, JAMES D.		
MT 35 & GRAND AVE-BIGFORK		GR., AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER, LIGHTING						/ /		PHONE NO :755-8557		
	0.277			$ 376,656	$ 389,083	$ 0		09/21/95***		0%	0%	
STPS 263-1(11)4			JENSEN PAVING					11/17/94		F.P.M. UNASSIGNED		
MULLAN ROAD - WEST SECTION -		GR., AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER						/ /		PHONE NO :		
RTS 263-1(13)11								03/02/96***				
MULLAN ROAD-FRENCHTOWN		PL. MIX BIT. OVERLAY, SEAL &COVER										
CONTRACT TOTAL	5.513			$ 1,847,991	$ 1,458,504	$ 14,586				1%	0%	
STPHS 2(84)			MONTANA LINES, INC					11/17/94		F.P.M. MITCHELL, JAMES D.		
2 LOCATIONS MISSOULA DIST LUMI		LIGHTING & SIGNALS						/ /		PHONE NO :755-8557		
	0.000			$ 57,568	$ 45,111	$ 0		06/18/95***		0%	0%	
SMP 1599(94)			SCHELLINGER CONST CO.,INC.					11/17/94		F.P.M. CHRISINGER,KENNETH L		
CRUSH & STOCKPILE - MISSOULA D		CRUSH AND STOCKPILE						12/07/94		PHONE NO :755-8566		
	0.000			$ 401,719	$ 320,669	$ 185,033		09/01/95***		58%	09/01/95	

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/95
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
SMP 2099(94)			HERB RICHARDS CONSTRUCTION				11/17/94		F.P.M. SULLIVAN, SHEILA		
CRUSH & STOCKPILE - MISSOULA D		CRUSH AND STOCKPILE					/ /		PHONE NO :721-1769		
	0.000		$ 340,410	$ 287,471	$ 0		09/01/95***	0%		09/01/95	
SMP 3299(94)			JTL GROUP, INC.-MISSOULA				11/17/94		F.P.M. SULLIVAN, SHEILA		
CRUSH & STOCKPILE - MISSOULA D		CRUSH AND STOCKPILE					/ /		PHONE NO :721-1769		
	0.000		$ 245,025	$ 234,250	$ 0		09/01/95***	0%		09/01/95	
SMP 4599(94)			TREASURE STATE CONSTRUCTION				11/17/94		F.P.M. CHRISINGER,KENNETH L		
CRUSH & STOCKPILE - MISSOULA D		CRUSH AND STOCKPILE					12/12/94		PHONE NO :755-8566		
	0.000		$ 616,891	$ 499,730	$ 370,521		09/01/95***	74%		09/01/95	
IM 2(61)			OMO CONSTRUCTION INC				12/15/94		F.P.M. MCKINNEY, JOHN		
INTERSTATE SIGNING,MISSOULA DI		INTERSTATE SIGN UPGRADE					/ /		PHONE NO :721-1769		
	0.000		$ 2,630,168	$ 1,811,361	$ 18,114		11/01/95***	1%		11/01/95	
RTS 211-1(2)0			MARVIN A. REHBEIN				12/15/94		F.P.M. MCKINNEY, JOHN		
RONAN WEST		PMS OVERLAY, SEAL & COVER					/ /		PHONE NO :721-1769		
RTS 352-1(4)0							08/18/95***				
LAKE MARY RONAN ROAD		PMS OVERLAY, SEAL & COVER									
RTS 354-1(6)0											
MAIN STREET - POLSON		PMS OVERLAY, SEAL & COVER									
RTF 5-2(69)47											
RONAN-POLSON-NORTH		PMS OVERLAY, SEAL & COVER									
RTF 52-1(12)0											
POLSON EAST		PMS OVERLAY, SEAL & COVER									
CONTRACT TOTAL	38.100		$ 892,572	$ 872,969	$ 158,732			18%		0%	
RTF 5-2(70)61			DICK ANDERSON CONSTRUCTION				12/15/94		F.P.M. GERMAN, STEVE (14)		
FLATHEAD RIVER-.5 MI W OF POLS		BRIDGE DECK SEAL					/ /		PHONE NO :523-5800		
RTF 6-1(68)105							08/01/95***				
REVAIS CREEK-3 MI W. OF DIXON-		BRIDGE DECK SEAL									
RTF 6-1(69)101											
MAGPIE CREEK-5 MI SW OF PERMA-		BRIDGE DECK SEAL									
CONTRACT TOTAL	0.000		$ 25,654	$ 30,888	$ 0			0%		08/01/95	
RTS 424-1(3)0			A-1 PAVING, INC.				12/15/94		F.P.M. CHRISINGER,KENNETH L		
FARM TO MARKET ROAD		SEAL & COVER					/ /		PHONE NO :755-8566		

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/95
*** MISSOULA DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ESTIMATE	PRIME CONTRACTOR ENGINEER AWARD AMT.	ORIGINAL CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE MODIF. WORK COMP.	PERCENT WORK BEG. COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER PROJECT	% CONT. USED	TIME
RTS 503-1(7)0 FOY'S LAKE ROAD		PMS OVERLAY, SEAL & COVER					07/07/95***				
CONTRACT TOTAL	18.800		$ 288,341	$ 229,884	$ 2,300			1%		0%	
MISSOULA DISTRICT TOTALS			$ 57,359,930	$ 50,055,838	$ 31,920,413			62%			

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/95

DATE:02/10/95 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ESTIMATE	ORIGINAL ENGINEER AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
IM 90-6(68)279			EMPIRE SAND AND GRAVEL CO.,INC					06/03/93		F.P.M. HELD, TERRY		
THREE FORKS - MANHATTAN		PCCP REHAB., PMS OVERLAY, ANDSTR. REHAB.						07/08/93		PHONE NO :285-3111		
	10.617			$ 6,057,155	$ 5,383,039	$ 4,749,929		10/06/93***	88%		86%	
RS 259-1(3)0			SK CONSTRUCTION, INC.				APPR	06/03/93		F.P.M. HUNTER, LARRY		
NEWLAN CREEK ROAD		G, GS, PMS, S&C					11/14/94	07/19/93		PHONE NO :782-1797		
	4.611			$ 1,725,998	$ 1,507,750	$ 1,683,675		04/01/95***	98%		97%	
RS 235-1(3)7			PIONEER READY MIX					11/16/93		F.P.M. McCORMICK,THOMAS		
N. 19TH AVE. INT.-BAXTER LANE		GR,GS,PMS,SEAL & COVER						12/20/93		PHONE NO :586-5074		
HDP-IR 9113(1) F								04/01/95***				
N. 19TH AVE. INTCH. - BOZEMAN												
CONTRACT TOTAL	2.895			$ 9,376,003	$ 7,250,000	$ 6,357,026			88%		51%	
IM 2(43)			PAVLIK ELECTRIC CO, INC					02/08/94		F.P.M. BOWAR, LARRY		
BUTTE DISTRICT INTERSTATE		SIGN,RADIO TRANSMITTERS, REMOVE & RESET SIGN BRIDGES						03/28/94		PHONE NO :586-5074		
	0.000			$ 152,597	$ 146,696	$ 108,204		04/17/95***	74%		77%	
STPS-RDTT 273-1(4)0			JIM GILMAN EXCAVATING INC.					02/08/94		F.P.M. O'BRIEN,MURRAY		
EAST OF ANACONDA - NORTH		GRADE, AGG & PL MIX BIT SURF						03/21/94		PHONE NO :782-7443		
	1.872			$ 987,351	$ 810,739	$ 713,686		07/29/95***	88%		88%	
STPP 19-1(19)1			JIM GILMAN EXCAVATING INC.					03/03/94		F.P.M. O'BRIEN,MURRAY		
ANACONDA - EAST		PLANT MIX BIT. OVERLAY, SEALAND COVER						04/02/94		PHONE NO :782-7443		
	9.478			$ 5,074,664	$ 2,751,904	$ 2,455,908		03/06/96***	89%		74%	
STPP 14-2(14)63			J & S CONSTRUCTION					04/07/94		F.P.M. HUNTER, LARRY		
CHECKERBOARD PIPE REPLACEMENT		PIPE REPLACEMENT						05/16/94		PHONE NO :782-1797		
	0.063			$ 676,513	$ 596,149	$ 669,997		04/12/95***	98%		137%	
STPU 1201(4)			JTL GROUP, INC.					05/12/94		F.P.M. STREETER, STEFAN		
19TH AVENUE-BOZEMAN		GR., AGG. SURF., PL. MIX BIT.SURF., AND SEAL & COVER						06/08/94		PHONE NO :587-5785		
STPS 235-1(6)5								05/17/96***				
NORTH 19TH INTERCHANGE-WEST		GR., AGG. SURF., PL. MIX. BIT.SURF., AND SEAL & COVER										
HDP 9113(001) F												
NORTH 19TH AVENUE-BAXTER LANE		GR, AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER										
CONTRACT TOTAL	2.957			$ 3,483,216	$ 3,483,216	$ 1,626,632			47%		76%	

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/95
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT PERCENT	% CONT. USED	TIME
BH 222-1(3)3 3 MI. SW OF DILLON	0.075	STR. REHAB. & APPROACHES	IDAHO CONSTRUCTION $ 298,627	$ 276,425	$ 296,013		05/12/94 06/13/94 09/04/95***	98%	F.P.M. WILLIAMS, PAUL PHONE NO :683-6290	91%	
IM 90-3(72)189 DEER LODGE - SOUTH	5.359	PMS OVERLAY AND SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 2,797,713	$ 1,363,023	$ 501,917		06/03/94 08/30/94 06/01/95***	37%	F.P.M. O'BRIEN,MURRAY PHONE NO :782-7443	100%	
RTS 278-1(8)43 JACKSON - NORTH	17.200	SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 276,689	$ 294,542	$ 0		06/29/94 / / 02/17/95***	0%	F.P.M. WILLIAMS, PAUL PHONE NO :683-6290	50%	
NH-IM-STPP 2(143) HIGHWAY ADVISORY INFORMATION	0.000	HIGHWAY ADVISORY INFORMATION-STATEWIDE	OMO CONSTRUCTION INC $ 329,121	$ 241,034	$ 245,307		09/01/94 10/10/94 07/01/95***	98%	F.P.M. HUNTER, LARRY PHONE NO :782-1797	07/01/95	
IM 90-6(75)313 BOZEMAN-LIVINGSTON FENCING	21.000	FENCE	DIAMOND CONSTRUCTION $ 290,562	$ 285,768	$ 2,858		10/03/94 / / 02/04/96***	1%	F.P.M. HELD, TERRY PHONE NO :285-3111	0%	
SMP 1699(94) CRUSH & STOCKPILE	0.000	CRUSH AND STOCKPILE	JTL GROUP, INC. $ 268,250	$ 284,000	$ 135,032		10/03/94 12/07/94 09/01/95***	48%	F.P.M. HELD, TERRY PHONE NO :285-3111	09/01/95	
BR 9001(21) BEAVERHEAD RIVER NEAR BARRETTS	0.406	CONC. BEAM BRIDGE & APPROACHES	SLETTEN CONSTRUCTION CO. $ 274,836	$ 265,515	$ 2,656		11/17/94 / / 10/21/95***	1%	F.P.M. WILLIAMS, PAUL PHONE NO :683-6290	0%	
STPP 50-2(25)82 BOZEMAN-FOUR CORNERS	6.159	GR., AGG. SURF., PMS, SEAS &COVER, WIDEN AND PS CONC BEAM	H. K. CONTRACTORS, INC. $ 9,072,324	$ 7,378,871	$ 73,792		12/15/94 / / 11/15/96***	1%	F.P.M. McCORMICK,THOMAS PHONE NO :586-5074	0%	
RTS 231-1(4)3 GREEN MEADOW DR. - NORTH LEW		PMS, OVERLAY AND SEAL & COVER	JIM GILMAN EXCAVATING INC.				02/01/95 / / 09/01/95***		F.P.M. ARVISH, MIKE PHONE NO :494-3224		
RTS 282-1(1)0 MONTANA CITY - BLUE SKY HEIGHT		PMS, OVERLAY AND SEAL & COVER									

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/95

DATE:02/10/95 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. USED	TIME
RTS 284-1(1)0											
SPOKANE CR. ROAD		PMS, OVERLAY AND SEAL & COVER									
CONTRACT TOTAL	15.400		$ 871,609	$ 869,523	$ 0			0%		0%	
BUTTE DISTRICT TOTALS			$ 42,013,225	$ 33,188,193	$ 19,622,633			58%			

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/95
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ESTIMATE	ORIGINAL ENGINEER AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
NH 24-3(21)91			D.H. BLATTNER & SONS			PEND	04/14/92		F.P.M. LAY, BILL		
ROGERS PASS - E.		WIDENING, PMS OVERLAY, & STR.				10/11/94	05/14/92		PHONE NO :264-5310		
	9.341		$ 8,318,064	$ 7,063,696	$ 8,203,185		04/01/95***	98%		98%	
STPX 0002(39)			SWANSTON EQUIPMENT CO.				07/01/92		F.P.M. BERG, GARY		
DURABLE PVMT. MARKINGS - STWD.		DURABLE PVMT. MARKINGS INSTAL.					08/05/92		PHONE NO :378-2613		
	0.000		$ 1,840,995	$ 1,624,530	$ 1,448,001		04/09/95***	89%		09/01/96	
IM 0002(34)			COP CONSTRUCTION CO.				07/30/93		F.P.M. WILMOT, DOUG		
GREAT FALLS DISTRICT		BRIDGE REHAB. & INST. WEATHERMONITORING EQUIPMENT					09/07/93		PHONE NO :771-7346		
	0.500		$ 3,643,745	$ 2,763,764	$ 2,796,974		07/19/96***	98%		95%	
NH 10-2(16)52 F			SK CONSTRUCTION, INC.				07/30/93		F.P.M. BERG, GARY		
LOMA - N.		G, GS, PMS, AND S&C					09/15/93		PHONE NO :378-2613		
	9.739		$ 9,709,790	$ 7,817,973	$ 8,133,992		04/01/95***	98%		75%	
NH 10-2(20)20			EMPIRE SAND AND GRAVEL CO.,INC				05/12/94		F.P.M. AAFEDT, RANDY		
FORT BENTON NORTH & SOUTH		PMS OVERLAY					07/14/94		PHONE NO :771-7170		
RTS 223-1(4)0							01/16/97***				
FORT BENTON - N.		PL. MIX. BIT. OVERLAY ANDSEAL & COVER									
CONTRACT TOTAL	38.801		$ 4,249,747	$ 4,249,747	$ 2,874,774			68%		75%	
RTS 221-1(2)0			BLAHNIK CONSTRUCTION, INC.				06/29/94		F.P.M. WICKMAN, TERRY		
CHOTEAU-DUTTON		PMS OVERLAY, SEAL & COVER					08/31/94		PHONE NO :278-7931		
	23.633		$ 1,423,492	$ 1,339,608	$ 1,104,925		01/17/96***	82%		73%	
STPP 3-2(22)42			BLAHNIK CONSTRUCTION, INC.				08/03/94		F.P.M. WICKMAN, TERRY		
CHOTEAU PRIDE		GRADING, AGG. SURF., PLANTMIX BIT. SURF., SEAL & COVER					10/24/94		PHONE NO :278-7931		
	0.190		$ 235,998	$ 220,563	$ 141,149		11/29/95***	64%		71%	
BR 9026(8)			SLETTEN CONSTRUCTION CO.				09/01/94		F.P.M. OSTERTAG, MIKE		
MARIAS RIV. BR.-S. OF CHESTER		183 FT. PS CONC. BEAM BRIDGE& APPROACHES					09/23/94		PHONE NO :		
	0.116		$ 377,052	$ 380,203	$ 139,862		09/30/95***	37%		36%	
STPHS 2(82)			WICKENS CONSTRUCTION, INC.			PEND	10/03/94		F.P.M. LAY, BILL		
DISTRICT 3 SLOPE FLATTENING		SLOPE FLATTENING				02/06/95	10/25/94		PHONE NO :264-5310		
	1.500		$ 175,613	$ 148,787	$ 127,076		08/28/95***	85%		40%	

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/95
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
SMP 799(94)			KONITZ CONTRACTING, INC.					10/03/94		F.P.M. LAY, BILL		
CRUSH & STOCKPILE - GREAT FALL		CRUSH AND STOCKPILE						12/12/94		PHONE NO :264-5310		
	0.000			$ 319,200	$ 278,570	$ 126,096		09/01/95***	45%		09/01/95	
SMP 2599(94)			HOLLOW CONTRACTING					10/03/94		F.P.M. LAY, BILL		
CRUSH & STOCKPILE-GT. F. DIST.		CRUSH & STOCKPILE						/ /		PHONE NO :264-5310		
	0.000			$ 171,600	$ 149,800	$ 0		09/01/95***	0%		09/01/95	
SMP 5199(94)			SCHELLINGER CONST CO.,INC.					10/03/94		F.P.M. LEO, DENNIS		
CRUSH & STOCKPILE - GREAT FALL		CRUSH AND STOCKPILE						/ /		PHONE NO :434-2470		
	0.000			$ 284,625	$ 244,375	$ 0		09/01/95***	0%		09/01/95	
STPS 223-2(4)34			EMPIRE SAND AND GRAVEL CO.,INC					10/14/94		F.P.M. LEO, DENNIS		
MARIAS RIVER - NORTH		PL. MIX BIT. OVERLAY, SEAL &COVER, MMS STOCKPILE						10/21/94		PHONE NO :434-2470		
	6.724			$ 1,506,266	$ 1,321,559	$ 288,335		11/01/95***	22%		0%	
STPP 9-2(6)43			PHILLIPS CONSTRUCTION					11/17/94		F.P.M. LAY, BILL		
FLOWEREE CANAL - N.E. OF AUGUS		BRIDGE REPLACEMENT WITH PIPEAND APPROACHES						12/21/94		PHONE NO :264-5310		
STPP 9-2(8)45								08/04/95***				
N. OF AUGUSTA - STOCKPASS		STOCKPASS REPLACEMENT WITHPIPE										
CONTRACT TOTAL	0.267			$ 310,489	$ 233,552	$ 61,080			26%		0%	
NH 1-4(16)281			SK CONSTRUCTION, INC.					11/17/94		F.P.M. LEO, DENNIS		
EAST OF SHELBY		SLOPE FLATTENING & GUARDRAIL						02/08/95		PHONE NO :434-2470		
	1.530			$ 220,788	$ 139,416	$ 0		08/17/95***	0%		0%	
NH-IR 315-5(12)1			UNITED MAT'LS OF GREAT FALLS					12/15/94		F.P.M. WILMOT, DOUG		
I-315 INTERCHANGE - GREAT FALL		GR. AGG. SURF., PMS, SEAL &COVER, REVISE 5 BRIDGES, TWO						01/23/95		PHONE NO :771-7346		
	1.284			$ 7,261,669	$ 5,676,356	$ 0		05/09/97***	0%		0%	
RTF 66-2(1)16			RIVERSIDE CONTRACTING					12/15/94		F.P.M. BERG, GARY		
HAYS-NORTH		PMS OVERLAY, SEAL & COVER						/ /		PHONE NO :378-2613		
	10.230			$ 773,208	$ 889,164	$ 0		11/13/95***	0%		0%	
BR-STPU 5211(5)			SLETTEN CONSTRUCTION CO.					12/15/94		F.P.M. AAFEDT, RANDY		
9TH-10TH ST CONNECTOR BRIDGE		BRIDGE AND APPROACHES						01/16/95		PHONE NO :771-7170		
	0.360			$ 6,928,881	$ 5,834,970	$ 0		08/01/97***	0%		0%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/95
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
STPP 3-2(23)51			SMITH PAVING & CONTRACTING ENT				02/01/95		F.P.M. WICKMAN, TERRY		
8 MILES NORTH OF CHOTEAU		BRIDGE REPLACEMENT WITH PIPEAND APPROACHES					/ /		PHONE NO :278-7931		
	0.200		$ 172,899	$ 150,153	$ 0		08/25/95***		0%	0%	
STPP 80-1(11)13			J & S CONSTRUCTION				02/01/95		F.P.M. AAFEDT, RANDY		
SO. OF FORT BENTON - BRIDGE RE		BRIDGE REPLACEMENT WITHCULVERT STOCKPASS					/ /		PHONE NO :771-7170		
	0.223		$ 333,855	$ 348,833	$ 0		08/18/95***		0%	0%	
STPHS 60-2(31)40			MARQUIS EXCAVATING				02/01/95		F.P.M. LAY, BILL		
NORTH OF NEIHART		SIGNING & SLOPE FLATTENING					/ /		PHONE NO :264-5310		
	0.000		$ 45,341	$ 47,774	$ 0		08/11/95***		0%	0%	
RTS 213-1(5)5			RIVERSIDE CONTRACTING				02/01/95		F.P.M. LEO, DENNIS		
SANTA RITA - NORTH		PMS, OVERLAY AND SEAL & COVER					/ /		PHONE NO :434-2470		
RTS 214-1(1)0							09/01/95***				
2 MI. NO. OF SANTA RITA - NORT		PMS, OVERLAY AND SEAL & COVER									
RTS 215-2(1)15											
GLACIER COUNTY LINE - WEST -		PMS, OVERLAY AND SEAL & COVER									
CONTRACT TOTAL	13.990		$ 932,866	$ 972,908	$ 0				0%	0%	
RTS 227-1(7)0			RIVERSIDE CONTRACTING				02/01/95		F.P.M. LAY, BILL		
STOCKETT - NO. AND SO.		PMS, OVERLAY AND SEAL & COVER					/ /		PHONE NO :264-5310		
	13.168		$ 759,688	$ 813,117	$ 0		09/01/95***		0%	0%	
RTS 236-2(4)74			RIVERSIDE CONTRACTING				02/01/95		F.P.M. BERG, GARY		
BIG SANDY - SOUTHEAST		PMS, OVERLAY AND SEAL & COVER					/ /		PHONE NO :378-2613		
	15.690		$ 1,014,583	$ 976,245	$ 0		09/01/95***		0%	0%	
RTS 434-1(3)0			JIM GILMAN EXCAVATING INC.				02/01/95		F.P.M. DELANEY, JIM		
WOLF CREEK - NORTHWEST		PMS, OVERLAY AND SEAL & COVER					/ /		PHONE NO :771-1423		
	17.567		$ 1,097,651	$ 1,070,268	$ 0		09/08/95***		0%	0%	
GREAT FALLS DISTRICT TOTALS			$ 52,108,104	$ 44,755,931	$ 25,445,448				53%		

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/95
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
STPP 25-1(20)28			PRINCE, INC.					07/08/93		F.P.M. LAUCKNER, JAMES		
VIDA - N. & S.		G, GS, CTB, & PMS						09/14/93		PHONE NO :653-1050		
	8.314			$ 5,676,911	$ 5,536,550	$ 5,111,155		04/01/95***	92%		97%	
STPU 8008(3)			PORTABLE PAVERS, INC.					07/08/93		F.P.M. FRETTE, KURT		
N. HAYNES AVE. - MILES CITY		G, GS, PMS & STR. REMOVALS (7)						08/06/93		PHONE NO :232-1093		
	0.974			$ 1,393,862	$ 1,502,803	$ 1,575,590		04/01/95***	98%		105%	
BR-STPP-STPE 26-1(9)1			SLETTEN CONSTRUCTION CO.					07/08/93		F.P.M. BACON, DAVID		
Y'STONE RV. BR.-S.E. OF SIDNEY		STR. & APPR'S.						07/26/93		PHONE NO :482-7628		
	0.938			$ 7,594,044	$ 5,495,407	$ 5,414,913		04/01/95***	99%		69%	
STPS 201-2(7)28			WICKENS CONSTRUCTION, INC.					11/16/93		F.P.M. ARTHUR, RONALD T.		
14 MI. E. OF MCCONE CO.LINE-E.		WIDEN,GS,PMS,SEAL & COVER						05/19/94		PHONE NO :787-5701		
	6.105			$ 2,903,627	$ 2,704,202	$ 2,490,569		04/01/95***	92%		89%	
NH 1-9(29)546			L. SCANLAN CONTRACTOR					05/12/94		F.P.M. WILLIAMSON, ROBERT		
GOUDGE COULEE BRIDGE		BRIDGE REPLACEMENT WITH PIPESAND APPROACHES						08/02/94		PHONE NO :653-1050		
	0.045			$ 206,551	$ 212,631	$ 234,586		10/25/94***	98%		117%	
NH 37-2(12)54			SK CONSTRUCTION, INC.					06/09/94		F.P.M. MARTIN, DOUGLAS		
ASHLAND WEST		GRADING, AGG.SURF., PMS.,SEAL & COVER, BRIDGE WIDENING						08/08/94		PHONE NO :436-2271		
	7.978			$ 4,268,177	$ 4,670,150	$ 2,047,823		07/27/96***	44%		38%	
RTS 447-1(12)8			PORTABLE PAVERS, INC.					06/29/94		F.P.M. EIDE, LEON		
8 MILES SOUTH OF ROSEBUD-SOUTH		PMS OVERLAY, SEAL & COVER						07/13/94		PHONE NO :557-2266		
RTS 201-2(8)34								04/10/95***				
18 MILES WEST OF GIRARD-EAST		PMS OVERLAY, SEAL & COVER										
RTS 335-1(8)0												
SOUTH OF GLENDIVE		PMS OVERLAY, SEAL & COVER										
RTS 484-1(5)0												
OLD FORT HOWE-NORTH		PMS OVERLAY, SEAL & COVER										
CONTRACT TOTAL	47.800			$ 3,664,673	$ 1,260,968	$ 1,020,239			81%		89%	
NH 62-2(15)12			E.H. OFTEDAL AND SONS, INC.					08/03/94		F.P.M. ARTHUR, RONALD T.		
SOUTH OF CULBERTSON SOUTH		GRADING, AGG. SURF., PLANTMIX BIT. SURF., SEAL & COVER						09/19/94		PHONE NO :787-5701		
	9.049			$ 7,848,335	$ 6,558,664	$ 1,927,974		11/10/96***	29%		23%	

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/95

DATE:02/10/95 *** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ESTIMATE	ORIGINAL ENGINEER AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
BR 9053(15)			COP CONSTRUCTION CO.				09/01/94		F.P.M. GREUFE, LARRY		
MILK RIVER N.W. OF HINSDALE -		204 FT. PS CONC. BEAM BRIDGE& APPROACHES					/ /		PHONE NO :653-1050		
	0.396		$ 959,626	$ 777,777	$ 7,778		09/15/95***	1%		0%	
STPE 1-10(35)590			L. SCANLAN CONTRACTOR				09/01/94		F.P.M. LAUCKNER, JAMES		
WOLF POINT STORM DRAIN		STORM DRAIN, LANDSCAPING					10/26/94		PHONE NO :653-1050		
	0.046		$ 90,015	$ 77,986	$ 61,365		04/01/95***	79%		52%	
STPU 5002(8)			CENTURY COMPANIES, JV				09/01/94		F.P.M. LAUCKNER, JAMES		
EAST BARRY STREET-GLENDIVE		PL. MIX BIT. SURF. OVERLAY					/ /		PHONE NO :365-2877		
M 5001(3)							04/03/95***				
JEFFERSON SCHOOL ROAD-GLENDIVE		PL. MIX BIT. SURF. OVERLAY,SEAL & COVER									
M 5001(4)											
HIGHLAND PARK ROAD-GLENDIVE		PL. MIX BIT. SURF. OVERLAY,SEAL & COVER									
STPP 5002(9)											
TOWNE ST. @ MEADE AVENUE-GLEND		PL. MIX BIT. SURF. OVERLAY,SIGNALS & LIGHTING									
CONTRACT TOTAL	0.000		$ 1,791,488	$ 599,381	$ 5,995			1%		0%	
BR 9043(13)			L. SCANLAN CONTRACTOR				09/01/94		F.P.M. LAUCKNER, JAMES		
COTTONWOOD CR. - N.OF WOLF POI		PIPE & APPROACHES					11/14/94		PHONE NO :653-1050		
	0.018		$ 189,459	$ 144,080	$ 26,392		11/24/94***	18%		5%	
STPNHSTPSIM 2(149)			ACCENT STRIPE INC				09/01/94		F.P.M. FRETTE, KURT		
DISTRICT 4 EPOXY PAVEMENT MARK		DISTRICT 4 - EPOXY PAVEMENTMARKINGS					/ /		PHONE NO :232-1093		
	280.600		$ 1,044,808	$ 846,104	$ 8,448		08/20/95***	1%		0%	
SMP 1199(94)			FISHER SAND AND GRAVEL CO.				10/03/94		F.P.M. EIDE, LEON		
CRUSH & STOCKPILE		CRUSH AND STOCKPILE					/ /		PHONE NO :557-2266		
	0.000		$ 447,750	$ 428,700	$ 0		09/01/95***	0%		09/01/95	
SMP 1799(94)			FISHER SAND AND GRAVEL CO.				10/03/94		F.P.M. FRETTE, KURT		
CRUSH & STOCKPILE		CRUSH AND STOCKPILE					/ /		PHONE NO :232-1093		
	0.000		$ 456,125	$ 512,875	$ 0		09/01/95***	0%		09/01/95	
SMP 5399(94)			CENTURY COMPANIES, JV				10/03/94		F.P.M. WILLIAMSON, ROBERT		
CRUSH & STOCKPILE - GLENDIVE D		CRUSH AND STOCKPILE					11/07/94		PHONE NO :653-1050		
	0.000		$ 390,000	$ 373,750	$ 37,691		09/01/95***	10%		09/01/95	

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/95
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. / TIME USED
IM 94-6(41)191 DAWSON COUNTY LINE - EAST -	18.787	PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER AND MMS STOCKPILE	EMPIRE SAND AND GRAVEL CO.,INC $ 4,744,998	$ 3,983,405	$ 39,834		10/14/94 / / 12/04/96***	F.P.M. EIDE, LEON PHONE NO :557-2266 1%		0%
STPP-STPE 2(38) PLASTIC STRIPING REHAB.-DIST.	7.420	PMS OVERLAY, SEAL & COVER	CENTURY COMPANIES, JV $ 2,250,495	$ 2,058,502	$ 20,577		11/17/94 / / 09/01/95***	F.P.M. FRETTE, KURT PHONE NO :232-1093 1%	09/01/95	
STPS 242-1(10)0 MALTA - NORTH	6.977	GR., AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER AND BRIDGE	WICKENS CONSTRUCTION, INC. $ 4,573,521	$ 3,980,256	$ 39,802		11/17/94 / / 12/24/96***	F.P.M. WILLIAMSON, ROBERT PHONE NO :653-1050 1%		0%
RTF 27-2(11)14 13.5 MILES NORTH OF EKALAKA -		PMS OVERLAY, SEAL & COVER	PORTABLE PAVERS, INC.				12/15/94 / / 11/25/95***	F.P.M. SWANSON, ROBERT E. PHONE NO :436-2271		
RTF 42-2(3)20 20 MILES NORTH OF FLOWING WELL CONTRACT TOTAL	27.300	PMS OVERLAY, SEAL & COVER	$ 1,815,481	$ 1,849,330	$ 18,493			1%		0%
SMP 1399(94) CRUSH & STOCKPILE - GLENDIVE D	0.000	CRUSH & STOCKPILE	PRINCE, INC. $ 292,250	$ 297,010	$ 0		12/15/94 / / 09/01/95***	F.P.M. MARTIN, DOUGLAS PHONE NO :436-2271 0%	09/01/95	
SMP 3899(94) CRUSH & STOCKPILE - GLENDIVE D	0.000	CRUSH & STOCKPILE	PRINCE, INC. $ 348,750	$ 347,155	$ 0		12/15/94 / / 09/09/95***	F.P.M. SWANSON, ROBERT E. PHONE NO :436-2271 0%	09/09/95	
STPP-NH 2(136) WOLF POINT AREA - CULVERTS	0.000	CULVERT REPAIR	PEC INC $ 470,980	$ 498,688	$ 0		02/01/95 / / 07/28/95***	F.P.M. WILLIAMSON, ROBERT PHONE NO :653-1050 0%		0%
RTS 251-1(1)0 SPROLE - NORTH		PMS OVERLAY AND SEAL & COVER	RIVERSIDE CONTRACTING				02/01/95 / / 11/16/95***	F.P.M. SWANSON, ROBERT E. PHONE NO :436-2271		
RTS 243-1(1)15 SACO - NORTHWEST		PMS OVERLAY AND SEAL & COVER								
RTS 251-2(4)38 14 MI.SOUTH OF FLAXVILLE - NO.		PMS OVERLAY AND SEAL & COVER								
RTS 344-1(6)0 BROCKTON - NORTH		PMS OVERLAY AND SEAL & COVER								

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/95
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ESTIMATE	PRIME CONTRACTOR ORIGINAL ENGINEER AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE MODIF. WORK COMP.	PERCENT WORK BEG. COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER PROJECT	% CONT. USED	TIME
RTS 511-1(1)0 FLAXVILLE NORTH CONTRACT TOTAL	94.000	PMS OVERLAY AND SEAL & COVER	$ 4,148,981	$ 3,799,526	$ 0			0%		0%	
GLENDIVE DISTRICT TOTALS			$ 57,570,907	$ 48,515,900	$ 20,089,225			41%			

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/95

DATE:02/10/95 *** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	PERCENT % CONT.	TIME USED
IM-STPU 90-8(123)446 F W. BILLINGS INTERCHANGE	0.400	G, GS, PMS, & STR'S.	$ 7,320,892	EMPIRE SAND AND GRAVEL CO.,INC $ 6,327,862	$ 6,571,443		06/03/93 07/28/93 11/01/93***	F.P.M. SLOE, DAVID A. PHONE NO :248-3827		98%	90%
PLH-STPP 28-2(18)45 BEARTOOTH PASS - N.	15.021	PMS OVERLAY, S & C, GABIONRETAINING WALLS, & VISTA POINT	$ 7,875,954	RIVERSIDE CONTRACTING $ 6,767,677	$ 6,571,071		08/25/93 09/23/93 04/20/95***	F.P.M. NEVILLE, GARY PHONE NO :446-3510		97%	09/01/95
STPS-BR 551-1(3)0 GEYSER - N.	2.867	G, GS, PMS, & REPL. STR. WITHPIPE	$ 1,346,652	WICKENS CONSTRUCTION, INC. $ 1,188,217	$ 1,258,866	APPR 11/17/94	11/16/93 03/07/94 04/01/95***	F.P.M. SACKS, RAY PHONE NO :566-2406		98%	93%
NH 14-4(11)125 RYEGATE - W.	5.459	WIDENING, PMS OVERLAY, SEAL &COVER	$ 1,845,739	SLETTEN CONSTRUCTION CO. $ 2,169,326	$ 2,240,856		12/16/93 03/07/94 10/10/95***	F.P.M. OPIE, BRUCE E. PHONE NO :568-2234		98%	92%
RTS 300-1(6)0 RYEGATE - SOUTH RTS 310-2(2)33 MUSSELSHELL - SOUTH CONTRACT TOTAL	12.900	PLANT MIX BIT LEVELING,SEAL & COVER PLANT MIX BIT OVERLAY,SEAL & COVER	$ 575,152	MARVIN A. REHBEIN $ 599,799	$ 414,063		03/03/94 08/23/94 04/29/95***	F.P.M. OPIE, BRUCE E. PHONE NO :568-2234		69%	96%
RTS 416-1(7)0 BILLINGS - SOUTH RTS 298-1(6)8 MCLEOD - N. E. CONTRACT TOTAL	17.600	PLANT MIX BIT LEVELING,SEAL & COVER BLANT MIX BIT OVERLAY,SEAL & COVER	$ 862,590	H.L. OSTERMILLER CONST., INC. $ 666,084	$ 529,977		03/10/94 07/07/94 02/12/95***	F.P.M. BERGEN, PERRY PHONE NO :932-4872		80%	91%
NH 63-6(4)29 EDDIES CORNER - SOUTH	10.358	GR, AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER	$ 8,537,068	EMPIRE SAND AND GRAVEL CO.,INC $ 7,644,405	$ 7,433,903		05/12/94 05/24/94 10/23/96***	F.P.M. TILZEY, RONALD PHONE NO :538-8731		97%	45%
STPS 300-1(3)6 BIG COULEE ROAD	3.155	GRADING, AGGREGATE SURFACING	$ 1,463,387	EMPIRE SAND AND GRAVEL CO.,INC $ 1,323,143	$ 352,064		06/29/94 11/07/94 05/29/96***	F.P.M. OPIE, BRUCE E. PHONE NO :568-2234		27%	0%

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/95
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
STPU 1024(3)			MIDLAND O'LEARY INC.				06/29/94		F.P.M. KEGLEY, MEL		
STATE AVENUE-BILLINGS		GRADING, PMS, STORM SEWER,WATER, LIGHTING & SIGNALS					07/26/94		PHONE NO :252-9831		
	1.710		$ 7,111,335	$ 4,983,134	$ 1,182,572		07/25/96***	24%		41%	
STPP 43-1(12)0			CENTURY COMPANIES, JV				06/29/94		F.P.M. TILZEY, RONALD		
LEWISTOWN - NORTH		PMS OVERLAY, SEAL & COVER					09/12/94		PHONE NO :538-8731		
	2.698		$ 737,336	$ 530,170	$ 289,915		06/30/95***	55%		83%	
STPHS 1020(11)			EMPIRE SAND AND GRAVEL CO.,INC				06/29/94		F.P.M. KEGLEY, MEL		
BILLINGS-LAUREL RD & MOORE LN		SIGNAL WARNING SYSTEM					10/11/94		PHONE NO :252-9831		
	0.267		$ 198,798	$ 221,305	$ 130,995		07/23/95***	59%		47%	
STPSNHSTPPI 2(141)			MARK RITE LINES OF MONT.,INC				06/29/94		F.P.M. STUDEBAKER, RAYMOND		
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS					08/09/94		PHONE NO :252-7329		
	75.600		$ 531,904	$ 361,046	$ 115,229		04/09/95***	32%		10/15/94	
RTS 244-2(1)7			RIVERSIDE CONTRACTING				06/29/94		F.P.M. SACKS, RAY		
7 MILES NE OF U.S. 87 JUNCTION		PMS OVERLAY, SEAL & COVER					08/03/94		PHONE NO :566-2406		
	10.200		$ 555,654	$ 602,427	$ 397,372		04/20/95***	66%		47%	
RTS 420-1(2)0			EMPIRE SAND AND GRAVEL CO.,INC				06/29/94		F.P.M. BERGEN, PERRY		
ABSAROKEE - WEST		PMS OVERLAY, SEAL & COVER					09/13/94		PHONE NO :932-4872		
	6.943		$ 429,018	$ 386,362	$ 331,654		04/10/95***	86%		76%	
IM 90-8(130)400			STILLWATER EXCAVATING				08/03/94		F.P.M. TAYLOR, DONALD		
MERRILL-COLUMBUS CANAL		PIPE REPAIR					01/25/95		PHONE NO :252-9735		
	0.000		$ 26,150	$ 39,344	$ 393		04/01/95***	1%		04/01/95	
BR 9014(13)			COP CONSTRUCTION CO.				08/03/94		F.P.M. SACKS, RAY		
JUDITH RIVER - 6 MI. N.W. OF M		BRIDGE REPLACEMENT ANDAPPROACHES					08/24/94		PHONE NO :566-2406		
BR 9014(12)							08/29/95***				
ROSS FORK CR. - N.W. OF MOORE		BRIDGE REPLACEMENT ANDAPPROACHES									
CONTRACT TOTAL	0.500		$ 514,706	$ 463,213	$ 333,811			72%		41%	
BR 9033(7)			COP CONSTRUCTION CO.				08/03/94		F.P.M. SACKS, RAY		
MUSSELSHELL R.-1 MI.E.OF ROUND		BRIDGE REPLACEMENT ANDAPPROACHES					10/05/94		PHONE NO :566-2406		
	0.174		$ 419,702	$ 347,310	$ 240,501		09/02/95***	69%		53%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/95
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
SMP 5499(94) CRUSH & STOCKPILE - BILLINGS D	0.000	CRUSH AND STOCKPILE	BILL DENGEL CONSTRUCTION	$ 462,600	$ 373,950	$ 0		10/03/94 / / 09/01/95***	F.P.M. STUDEBAKER, RAYMOND PHONE NO :252-7329 0%		09/01/95	
NH 53-1(17)28 BROADVIEW - SOUTH	6.239	GR., AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC	$ 5,236,315	$ 5,087,200	$ 50,871		11/17/94 / / 12/29/96***	F.P.M. NEVILLE, GARY PHONE NO :446-3510 1%		0%	
BR 9002(12) LITTLE BIGHORN RIVER	0.065	CONC. BEAM BRIDGE & APPROACHES	EDWARD T. COPPS CONST.	$ 456,757	$ 458,847	$ 4,589		11/17/94 / / 09/15/95***	F.P.M. STUDEBAKER, RAYMOND PHONE NO :252-7329 1%		09/15/95	
SMP 299(94) CRUSH & STOCKPILE - BILLINGS	0.000	CRUSH AND STOCKPILE	KONITZ CONTRACTING, INC.	$ 541,520	$ 535,000	$ 55,700		11/17/94 12/24/94 09/01/95***	F.P.M. TAYLOR, DONALD PHONE NO :252-9735 10%		09/01/95	
SMP 599(94) CRUSH & STOCKPILE - BILLINGS D	0.000	CRUSH AND STOCKPILE	CENTURY COMPANIES, JV	$ 514,800	$ 457,500	$ 0		11/17/94 / / 09/01/95***	F.P.M. BERGEN, PERRY PHONE NO :932-4872 0%		09/01/95	
STPHS 57-3(22)89 EAST OF LEWISTOWN	0.631	SIGN & SLOPE FLATTENING	BESEL CONSTRUCTION	$ 15,644	$ 15,044	$ 0		12/15/94 / / 05/19/95***	F.P.M. SACKS, RAY PHONE NO :566-2406 0%		0%	
RTF 61-4(13)99 D Y JUNCTION N & S	5.200	PMS OVERLAY, SEAL & COVER	RIVERSIDE CONTRACTING	$ 349,003	$ 372,185	$ 3,722		12/15/94 / / 09/07/95***	F.P.M. SACKS, RAY PHONE NO :566-2406 1%		0%	
NH 16-1(35)23 YELLOWSTONE COUNTY LINE N & S	6.300	GR., AGG. SURF., PMS, SEAL &COVER AND THREE BRIDGES	SK CONSTRUCTION, INC.	$ 6,628,952	$ 6,327,895	$ 0		02/01/95 / / 08/30/96***	F.P.M. SLOE, DAVID A. PHONE NO :248-3827 0%		0%	
STPP 78-2(14)46 PRATTEN/PIKE/9TH - COLUMBUS	1.598	WIDENING, DRAINAGE, MILLING,PMS OVERLAY AND SEAL & COVER	JTL GROUP, INC.-BILLINGS	$ 752,363	$ 768,119	$ 0		02/01/95 / / 09/01/95***	F.P.M. BERGEN, PERRY PHONE NO :932-4872 0%		0%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/95

DATE:02/10/95 *** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ESTIMATE	ENGINEER / ORIGINAL AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	PRIME CONTRACTOR / MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
RTS 238-2(2)67				CENTURY COMPANIES, JV			02/01/95		F.P.M. SACKS, RAY		
RYEGATE-NORTH		LEVELING, SEAL & COVER					/ /		PHONE NO :566-2406		
RTS 297-1(5)0							09/01/95***				
SHAWMUT-NORTH		PMS, OVERLAY AND SEAL & COVER									
CONTRACT TOTAL	13.900		$ 576,852	$ 587,371	$ 0			0%		0%	
BILLINGS DISTRICT TOTALS			$ 55,886,843	$ 49,603,935	$ 28,509,568			56%			
TOTALS FOR ALL PROJECTS:			$264,939,009	$226,119,797	$125,587,286			54%			

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/95
*** MISSOULA DISTRICT ***

DATE:03/07/95 OCLC 22722994 WF

Feb 28, 1995 - H3 de

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / WORK BEG. / COMPLETED	PERCENT / PROJECT	% CONT. / TIME USED
BR-STPP 52-2(11)49			MORGEN AND OSWOOD CONSTRUCTION				06/03/93	F.P.M. MITCHELL, JAMES D.		
FLATHEAD RV. BR.- NE OF KLSP		G, GS, PMS, S&C, & STR.					07/23/93	PHONE NO :755-8557		
	1.069		$ 6,926,932	$ 5,695,201	$ 5,290,039		02/22/94***	93%		80%
IM 90-1(116)34			DICK ANDERSON CONSTRUCTION				11/16/93	F.P.M. MAART, WILLIAM C.		
ST. REGIS - TARKIO		REHABILITATION OF 22 BRIDGES					03/24/94	PHONE NO :523-5856		
	0.378		$ 1,787,877	$ 1,574,982	$ 1,704,820		02/14/96***	98%		91%
NH 24-1(34)27			JIM GILMAN EXCAVATING INC.				11/16/93	F.P.M. SULLIVAN, SHEILA		
CLEARWATER JCT. - WEST		GR,GS,PMS, S&C,WIDEN & BRIDGE					03/07/94	PHONE NO :523-5860		
	4.978		$ 4,679,870	$ 3,656,129	$ 3,705,998		09/17/96***	98%		86%
STPRR-STPS 487-1(6)0			D.H. BLATTNER & SONS				11/16/93	F.P.M. KALBERG, J. GARY		
B.N. OVERPASS - WHITEFISH		WP GIRDER BRIDGE & APPROACHES					01/19/94	PHONE NO :862-1229		
	0.191		$ 4,186,807	$ 3,838,094	$ 3,485,860		07/15/93***	91%		89%
NH 5-4(14)173			SCHELLINGER CONST CO.,INC.				03/03/94	F.P.M. CHRISINGER,KENNETH L		
EUREKA-SOUTH		GRADING, AGGREGATE SURFACING,PLANT MIX BIT SURFACING					04/15/94	PHONE NO :755-8566		
	3.804		$ 3,509,366	$ 3,051,218	$ 3,464,883		02/17/94***	98%		62%
STPP 1-2(42)125			A-1 PAVING, INC.				04/07/94	F.P.M. ROBERTS, JAMES		
KALISPELL N.E.		GRADING, AGGREGATE SURFACING,PLANT MIX BITUMINOUS SURFACING					05/09/94	PHONE NO :752-0531		
	4.571		$ 3,595,614	$ 3,278,328	$ 2,727,033		12/06/95***	83%		96%
STPS 260-1(3)0			SCHELLINGER CONST CO.,INC.				04/07/94	F.P.M. ROEDEL, DONALD		
LIBBY - NORTHWEST		GRADING, AGGREGATE SURFACINGPLANT MIX BITUMINOUS SURFACING					05/03/94	PHONE NO :755-8559		
STPS 567-1(1)0							12/09/95***			
BOBTAIL JCT. - SOUTH		PLANT MIX BITUMINOUS, SEAL &COVER								
RTS 482-1(3)0										
3 MI. SO. OF LIBBY - SOUTH		CRACK SEALING, SEAL & COVER								
CONTRACT TOTAL	13.370		$ 2,727,395	$ 2,728,204	$ 2,627,781			96%		87%
IM 90-3(74)135			RIVERSIDE CONTRACTING				06/29/94	F.P.M. JOHNSON, ROBERT L.		
BEARMOUTH - DRUMMOND		PMS OVERLAY, SEAL & COVER					07/18/94	PHONE NO :523-5864		
	15.189		$ 6,288,097	$ 5,615,356	$ 4,840,710		08/22/96***	86%		63%

*** ESTIMATED COMPLETION DATE

STATE DOCUMENTS COLLECTION
MAR 0 1995
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/95
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
NH 7-2(22)90 BITTERROOT RIV. BRIDGE	0.065	BRIDGE DECK REHABILITATION &WIDENING	FRONTIER-WEST, INC.	$ 664,557	$ 712,928	$ 477,374		06/29/94 07/25/94 07/05/95***	67%	F.P.M. MAART, WILLIAM C. PHONE NO :523-5856	62%	
STPHS 52-2(18)28 3 MI. SOUTH OF BIGFORK STPHS 52-2(19)29 2 MI. SOUTH OF BIGFORK CONTRACT TOTAL	0.815	SHOULDER WIDENING, SEAL ANDCOVER SURFACE LEVELING, SEAL & COVER CHEVRONS	A-1 PAVING, INC.	$ 146,928	$ 150,005	$ 0		06/29/94 / / 12/23/94***	0%	F.P.M. MITCHELL, JAMES D. PHONE NO :755-8557	0%	
STPHS 2(86) DIST. 1-TURNBAYS	0.945	TURN BAYS	A-1 PAVING, INC.	$ 514,640	$ 479,309	$ 291,104		06/29/94 08/30/94 10/11/95***	61%	F.P.M. MCKINNEY, JOHN PHONE NO :523-5863	71%	
STPP 83-1(15)31 CONDON N.& S.	16.253	WIDEN, PL. MIX SURF. OVERLAY,SEAL & COVER	JIM GILMAN EXCAVATING INC.	$ 4,819,610	$ 4,841,572	$ 845,686		08/03/94 09/07/94 02/25/97***	17%	F.P.M. SULLIVAN, SHEILA PHONE NO :523-5860	38%	
IM 90-1(120)3 LOOKOUT PASS IM 2(48) DISTRICT 1-INTERSTATE SIGNING CONTRACT TOTAL	0.738	CHAIN UP AREAS INTERSTATE SIGNING, CONCRETEBARRIER RAIL	JTL GROUP, INC.-MISSOULA	$ 1,441,697	$ 646,465	$ 450,014		09/01/94 09/23/94 07/01/95***	70%	F.P.M. JOHNSON, ROBERT L. PHONE NO :523-5864	07/01/95	
NH 5-2(66)59 US 93/MT 35 INTERSECTION STPHS 5-2(63)83 DAYTON JUNCTION CONTRACT TOTAL	0.000	PL. MIX BIT SURF. OVERLAY,SIGNALS, LIGHTING & SIGNING SLASHING LIGHTS AND SIGNS	MONTANA LINES, INC	$ 267,026	$ 160,875	$ 70,042		09/01/94 10/06/94 03/30/95***	44%	F.P.M. MCKINNEY, JOHN PHONE NO :523-5863	47%	
NH 1-3(29)200 SUMMIT CREEK	0.123	PIPE & SLOPE FLATTENING	J & S CONSTRUCTION	$ 91,441	$ 97,602	$ 45,353		09/01/94 10/18/94 09/26/96***	46%	F.P.M. KALBERG, J. GARY PHONE NO :862-1229	35%	
STPS 354-1(4)1 POLSON - SOUTH (NORTH SECTION)	3.267	GRADING, AGG. SURF., PL MIXBIT. SURF., SEAL & COVER AMD	RIVERSIDE CONTRACTING	$ 1,700,775	$ 1,724,517	$ 1,306,449		09/01/94 09/20/94 09/22/96***	76%	F.P.M. MCKINNEY, JOHN PHONE NO :523-5863	21%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/95
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK / PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / WORK BEG. / COMPLETED	PERCENT PROJECT	% CONT. TIME USED
IMSTPSSTPP 2(147) DISTRICT 2 EPOXY PAVEMENT MARK IMSTPSNHSTP 2(146) DISTRICT 1 EPOXY PAVEMENT MARK CONTRACT TOTAL	239.400	HIGHWAY SPECIALTIES INC DISTRICT 2 - EPOXY PAVEMENTMARKINGS DISTRICT 1 - EPOXY PAVEMENTMARKINGS	$ 997,179	$ 997,179	$ 9,972		09/01/94 / / 02/22/95***	F.P.M. MCKINNEY, JOHN PHONE NO :523-5863	1%	15%
NH 1-2(71)180 MIDDLE FORK FLATHEAD RIVER-S.E	0.214	DICK ANDERSON CONSTRUCTION BRIDGE DECK REHABILITATION	$ 753,377	$ 642,833	$ 6,431		10/03/94 / / 09/25/95***	F.P.M. KALBERG, J. GARY PHONE NO :862-1229	1%	0%
STPP 1-2(70)122 STILLWATER RIVER BRIDGE	0.034	DICK ANDERSON CONSTRUCTION BRIDGE DECK REHABILITATION	$ 551,658	$ 586,075	$ 5,861		10/03/94 / / 07/28/95***	F.P.M. MITCHELL, JAMES D. PHONE NO :755-8557	1%	0%
IM 90-2(84)96 DESMET INTERCHANGE	2.605	WASHINGTON CONSTRUCTION INTERCHANGE IMPROVEMENTS &STRUCTURE REHAB.	$ 3,986,092	$ 3,399,048	$ 40,717		11/17/94 02/21/95 09/18/96***	F.P.M. JOHNSON, ROBERT L. PHONE NO :523-5864	1%	0%
STPP 52-2(21)31 MT 35 & GRAND AVE-BIGFORK	0.277	RIVERSIDE CONTRACTING GR., AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER, LIGHTING	$ 376,656	$ 389,083	$ 0		11/17/94 / / 09/21/95***	F.P.M. MITCHELL, JAMES D. PHONE NO :755-8557	0%	0%
STPS 263-1(11)4 MULLAN ROAD - WEST SECTION - RTS 263-1(13)11 MULLAN ROAD-FRENCHTOWN CONTRACT TOTAL	5.513	JENSEN PAVING GR., AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER PL. MIX BIT. OVERLAY, SEAL &COVER	$ 1,847,991	$ 1,458,504	$ 14,586		11/17/94 / / 03/02/96***	F.P.M. BAUER, JOHN PHONE NO :523-5864	1%	0%
STPHS 2(84) 2 LOCATIONS MISSOULA DIST LUMI	0.000	MONTANA LINES, INC LIGHTING & SIGNALS	$ 57,568	$ 45,111	$ 0		11/17/94 / / 06/18/95***	F.P.M. MITCHELL, JAMES D. PHONE NO :755-8557	0%	0%
SMP 1599(94) CRUSH & STOCKPILE - MISSOULA D	0.000	SCHELLINGER CONST CO.,INC. CRUSH AND STOCKPILE	$ 401,719	$ 320,669	$ 282,746		11/17/94 12/07/94 09/01/95***	F.P.M. CHRISINGER,KENNETH L PHONE NO :755-8566	88%	09/01/95

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/95
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	PAYMENTS	CONTRACTOR STATUS	PRIME CONTRACTOR / AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / PROJECT COMPLETED	% CONT. USED	TIME
SMP 2099(94)				HERB RICHARDS CONSTRUCTION			11/17/94	F.P.M. SULLIVAN, SHEILA		
CRUSH & STOCKPILE - MISSOULA D		CRUSH AND STOCKPILE					02/16/95	PHONE NO :523-5860		
	0.000		$ 340,410	$ 287,471	$ 14,547		09/01/95***	5%	09/01/95	
SMP 3299(94)				JTL GROUP, INC.-MISSOULA			11/17/94	F.P.M. SULLIVAN, SHEILA		
CRUSH & STOCKPILE - MISSOULA D		CRUSH AND STOCKPILE					/ /	PHONE NO :523-5860		
	0.000		$ 245,025	$ 234,250	$ 0		09/01/95***	0%	09/01/95	
SMP 4599(94)				TREASURE STATE CONSTRUCTION			11/17/94	F.P.M. CHRISINGER,KENNETH L		
CRUSH & STOCKPILE - MISSOULA D		CRUSH AND STOCKPILE					12/12/94	PHONE NO :755-8566		
	0.000		$ 616,891	$ 499,730	$ 374,521		09/01/95***	75%	09/01/95	
IM 2(61)				OMO CONSTRUCTION INC			12/15/94	F.P.M. MCKINNEY, JOHN		
INTERSTATE SIGNING,MISSOULA DI		INTERSTATE SIGN UPGRADE					02/20/95	PHONE NO :523-5863		
	0.000		$ 2,630,168	$ 1,811,361	$ 46,400		11/01/95***	3%	11/01/95	
RTS 211-1(2)0				MARVIN A. REHBEIN			12/15/94	F.P.M. MCKINNEY, JOHN		
RONAN WEST		PMS OVERLAY, SEAL & COVER					/ /	PHONE NO :523-5863		
RTS 352-1(4)0							01/13/95***			
LAKE MARY RONAN ROAD		PMS OVERLAY, SEAL & COVER								
RTS 354-1(6)0										
MAIN STREET - POLSON		PMS OVERLAY, SEAL & COVER								
RTF 5-2(69)47										
RONAN-POLSON-NORTH		PMS OVERLAY, SEAL & COVER								
RTF 52-1(12)0										
POLSON EAST		PMS OVERLAY, SEAL & COVER								
CONTRACT TOTAL	38.100		$ 892,572	$ 872,969	$ 158,732			18%	0%	
RTF 5-2(70)61				DICK ANDERSON CONSTRUCTION			12/15/94	F.P.M. GERMAN, STEVE (14)		
FLATHEAD RIVER-.5 MI W OF POLS		BRIDGE DECK SEAL					/ /	PHONE NO :523-5825		
RTF 6-1(68)105							08/01/95***			
REVAIS CREEK-3 MI W. OF DIXON-		BRIDGE DECK SEAL								
RTF 6-1(69)101										
MAGPIE CREEK-5 MI SW OF PERMA-		BRIDGE DECK SEAL								
CONTRACT TOTAL	0.000		$ 25,654	$ 30,888	$ 0			0%	08/01/95	
RTS 424-1(3)0				A-1 PAVING, INC.			12/15/94	F.P.M. CHRISINGER,KENNETH L		
FARM TO MARKET ROAD		SEAL & COVER					/ /	PHONE NO :755-8566		

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/95
*** MISSOULA DISTRICT ***

DATE:03/07/95

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	PAYMENTS	CONTRACTOR STATUS	AWARD DATE MODIF. WORK COMP.	PERCENT WORK BEG. COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER PROJECT	% CONT. USED	TIME
RTS 503-1(7)0 FOY'S LAKE ROAD CONTRACT TOTAL	18.800	PMS OVERLAY, SEAL & COVER	$ 288,341	$ 229,884	$ 2,300		01/13/95***	1%		0%	
MISSOULA DISTRICT TOTALS			$ 57,359,930	$ 50,055,838	$ 32,289,956			63%			

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/95
*** BUTTE DISTRICT ***

DATE:03/07/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / BEG. / PROJECT	% CONT. TIME USED
IM 90-6(68)279 THREE FORKS - MANHATTAN	10.617	PCCP REHAB., PMS OVERLAY, ANDSTR. REHAB.	EMPIRE SAND AND GRAVEL CO.,INC $ 6,057,155	$ 5,383,039	$ 4,749,929		06/03/93 07/08/93 10/06/93***	88%	F.P.M. HELD, TERRY PHONE NO :285-3111	86%
RS 259-1(3)0 NEWLAN CREEK ROAD	4.611	G, GS, PMS, S&C	SK CONSTRUCTION, INC. $ 1,725,998	$ 1,507,750	$ 1,683,675	APPR 11/14/94	06/03/93 07/19/93 09/01/93***	98%	F.P.M. HUNTER, LARRY PHONE NO :494-3224	97%
RS 235-1(3)7 N. 19TH AVE. INT.-BAXTER LANE HDP-IR 9113(1) F N. 19TH AVE. INTCH. - BOZEMAN CONTRACT TOTAL	2.895	GR,GS,PMS,SEAL & COVER	PIONEER READY MIX $ 9,376,003	$ 7,250,000	$ 6,357,026		11/16/93 12/20/93 09/01/93***	88%	F.P.M. McCORMICK,THOMAS PHONE NO :586-5074	51%
IM 2(43) BUTTE DISTRICT INTERSTATE	0.000	SIGN,RADIO TRANSMITTERS, REMOVE & RESET SIGN BRIDGES	PAVLIK ELECTRIC CO, INC $ 152,597	$ 146,696	$ 108,204		02/08/94 03/28/94 04/17/95***	74%	F.P.M. BOWAR, LARRY PHONE NO :586-5074	77%
STPS-RDTT 273-1(4)0 EAST OF ANACONDA - NORTH	1.872	GRADE, AGG & PL MIX BIT SURF	JIM GILMAN EXCAVATING INC. $ 987,351	$ 810,739	$ 713,686		02/08/94 03/21/94 07/29/95***	88%	F.P.M. O'BRIEN,MURRAY PHONE NO :782-7443	88%
STPP 19-1(19)1 ANACONDA - EAST	9.478	PLANT MIX BIT. OVERLAY, SEALAND COVER	JIM GILMAN EXCAVATING INC. $ 5,074,664	$ 2,751,904	$ 2,524,888		03/03/94 04/02/94 03/06/96***	92%	F.P.M. O'BRIEN,MURRAY PHONE NO :782-7443	74%
STPU 1201(4) 19TH AVENUE-BOZEMAN STPS 235-1(6)5 NORTH 19TH INTERCHANGE-WEST HDP 9113(001) F NORTH 19TH AVENUE-BAXTER LANE CONTRACT TOTAL	2.957	GR., AGG. SURF., PL. MIX BIT.SURF., AND SEAL & COVER GR., AGG. SURF., PL. MIX. BIT.SURF., AND SEAL & COVER GR, AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER	JTL GROUP, INC. $ 3,483,216	$ 3,483,216	$ 1,684,517		05/12/94 06/08/94 05/17/96***	48%	F.P.M. STREETER, STEFAN PHONE NO :587-5785	76%
BH 222-1(3)3 3 MI. SW OF DILLON	0.075	STR. REHAB. & APPROACHES	IDAHO CONSTRUCTION $ 298,627	$ 276,425	$ 296,013		05/12/94 06/13/94 09/04/95***	98%	F.P.M. WILLIAMS, PAUL PHONE NO :683-6290	91%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/95
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED / PROJECT	% CONT. TIME USED
IM 90-3(72)189			JIM GILMAN EXCAVATING INC.				06/03/94	F.P.M. O'BRIEN,MURRAY	
DEER LODGE - SOUTH		PMS OVERLAY AND SEAL & COVER					08/30/94	PHONE NO :782-7443	
	5.359		$ 2,797,713	$ 1,363,023	$ 501,917		06/01/95***	37%	100%
RTS 278-1(8)43			JIM GILMAN EXCAVATING INC.				06/29/94	F.P.M. WILLIAMS, PAUL	
JACKSON - NORTH		SEAL & COVER					/ /	PHONE NO :683-6290	
	17.200		$ 276,689	$ 294,542	$ 0		02/17/95***	0%	50%
NH-IM-STPP 2(143)			OMO CONSTRUCTION INC				09/01/94	F.P.M. HUNTER, LARRY	
HIGHWAY ADVISORY INFORMATION		HIGHWAY ADVISORY INFORMATION-STATEWIDE					10/10/94	PHONE NO :494-3224	
	0.000		$ 329,121	$ 241,034	$ 245,307		01/28/95	100%	07/01/95
IM 90-6(75)313			DIAMOND CONSTRUCTION				10/03/94	F.P.M. HELD, TERRY	
BOZEMAN-LIVINGSTON FENCING		FENCE					/ /	PHONE NO :285-3111	
	21.000		$ 290,562	$ 285,768	$ 2,858		02/04/96***	1%	0%
SMP 1699(94)			JTL GROUP, INC.				10/03/94	F.P.M. HELD, TERRY	
CRUSH & STOCKPILE		CRUSH AND STOCKPILE					12/07/94	PHONE NO :285-3111	
	0.000		$ 268,250	$ 284,000	$ 135,032		09/01/95***	48%	09/01/95
BR 9001(21)			SLETTEN CONSTRUCTION CO.				11/17/94	F.P.M. WILLIAMS, PAUL	
BEAVERHEAD RIVER NEAR BARRETTS		CONC. BEAM BRIDGE & APPROACHES					/ /	PHONE NO :683-6290	
	0.406		$ 274,836	$ 265,515	$ 2,656		10/21/95***	1%	0%
STPP 50-2(25)82			H. K. CONTRACTORS, INC.				12/15/94	F.P.M. McCORMICK,THOMAS	
BOZEMAN-FOUR CORNERS		GR., AGG. SURF., PMS, SEAS &COVER, WIDEN AND PS CONC BEAM					/ /	PHONE NO :586-5074	
	6.159		$ 9,072,324	$ 7,378,871	$ 73,792		05/04/97***	1%	0%
RTS 231-1(4)3			JIM GILMAN EXCAVATING INC.				02/01/95	F.P.M. ARVISH, MIKE	
GREEN MEADOW DR. - NORTH LEW		PMS, OVERLAY AND SEAL & COVER					/ /	PHONE NO :782-9327	
RTS 282-1(1)0							05/31/95***		
MONTANA CITY - BLUE SKY HEIGHT		PMS, OVERLAY AND SEAL & COVER							
RTS 284-1(1)0									
SPOKANE CR. ROAD		PMS, OVERLAY AND SEAL & COVER							
CONTRACT TOTAL	15.400		$ 871,609	$ 869,523	$ 8,697			1%	0%
BUTTE DISTRICT TOTALS			$ 41,336,713	$ 32,592,044	$ 19,088,197			58%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/95
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
NH 24-3(21)91			D.H. BLATTNER & SONS			PEND	04/14/92		F.P.M. LAY, BILL		
ROGERS PASS - E.		WIDENING, PMS OVERLAY, & STR.				10/11/94	05/14/92		PHONE NO :264-5310		
	9.341		$ 8,318,064	$ 7,063,696	$ 8,203,185		01/13/93***	98%		98%	
STPX 0002(39)			SWANSTON EQUIPMENT CO.				07/01/92		F.P.M. BERG, GARY		
DURABLE PVMT. MARKINGS - STWD.		DURABLE PVMT. MARKINGS INSTAL.					08/05/92		PHONE NO :378-2613		
	0.000		$ 1,840,995	$ 1,624,530	$ 1,448,001		07/27/92***	89%		09/01/96	
IM 0002(34)			COP CONSTRUCTION CO.				07/30/93		F.P.M. WILMOT, DOUG		
GREAT FALLS DISTRICT		BRIDGE REHAB. & INST. WEATHERMONITORING EQUIPMENT					09/07/93		PHONE NO :771-7346		
	0.500		$ 3,643,745	$ 2,763,764	$ 2,796,974		07/19/96***	98%		95%	
NH 10-2(16)52 F			SK CONSTRUCTION, INC.				07/30/93		F.P.M. BERG, GARY		
LOMA - N.		G, GS, PMS, AND S&C					09/15/93		PHONE NO :378-2613		
	9.739		$ 9,709,790	$ 7,817,973	$ 8,138,524		09/01/93***	98%		75%	
NH 10-2(20)20			EMPIRE SAND AND GRAVEL CO.,INC				05/12/94		F.P.M. AAFEDT, RANDY		
FORT BENTON NORTH & SOUTH		PMS OVERLAY					07/14/94		PHONE NO :771-7170		
RTS 223-1(4)0							01/16/97***				
FORT BENTON - N.		PL. MIX. BIT. OVERLAY ANDSEAL & COVER									
CONTRACT TOTAL	38.801		$ 4,249,747	$ 4,249,747	$ 2,878,157			68%		75%	
RTS 221-1(2)0			BLAHNIK CONSTRUCTION, INC.				06/29/94		F.P.M. WICKMAN, TERRY		
CHOTEAU-DUTTON		PMS OVERLAY, SEAL & COVER					08/31/94		PHONE NO :278-7931		
	23.633		$ 1,423,492	$ 1,339,608	$ 1,104,925		01/17/96***	82%		73%	
STPP 3-2(22)42			BLAHNIK CONSTRUCTION, INC.				08/03/94		F.P.M. WICKMAN, TERRY		
CHOTEAU PRIDE		GRADING, AGG. SURF., PLANTMIX BIT. SURF., SEAL & COVER					10/24/94		PHONE NO :278-7931		
	0.190		$ 235,998	$ 220,563	$ 143,097		11/29/95***	65%		71%	
BR 9026(8)			SLETTEN CONSTRUCTION CO.				09/01/94		F.P.M. OSTERTAG, MIKE		
MARIAS RIV. BR.-S. OF CHESTER		183 FT. PS CONC. BEAM BRIDGE& APPROACHES					09/23/94		PHONE NO :771-1423		
	0.116		$ 377,052	$ 380,203	$ 144,471		09/30/95***	38%		36%	
STPHS 2(82)			WICKENS CONSTRUCTION, INC.			PEND	10/03/94		F.P.M. LAY, BILL		
DISTRICT 3 SLOPE FLATTENING		SLOPE FLATTENING				02/06/95	10/25/94		PHONE NO :264-5310		
	1.500		$ 175,613	$ 148,787	$ 127,076		08/28/95***	85%		40%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/95
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. TIME USED
SMP 799(94)			KONITZ CONTRACTING, INC.					10/03/94		F.P.M. LAY, BILL	
CRUSH & STOCKPILE - GREAT FALL		CRUSH AND STOCKPILE						12/12/94		PHONE NO :264-5310	
	0.000			$ 319,200	$ 278,570	$ 220,114		09/01/95***	79%		09/01/95
SMP 2599(94)			HOLLOW CONTRACTING					10/03/94		F.P.M. LAY, BILL	
CRUSH & STOCKPILE-GT. F. DIST.		CRUSH & STOCKPILE						/ /		PHONE NO :264-5310	
	0.000			$ 171,600	$ 149,800	$ 0		09/01/95***	0%		09/01/95
SMP 5199(94)			SCHELLINGER CONST CO.,INC.					10/03/94		F.P.M. LEO, DENNIS	
CRUSH & STOCKPILE - GREAT FALL		CRUSH AND STOCKPILE						/ /		PHONE NO :434-2470	
	0.000			$ 284,625	$ 244,375	$ 0		09/01/95***	0%		09/01/95
STPS 223-2(4)34			EMPIRE SAND AND GRAVEL CO.,INC					10/14/94		F.P.M. LEO, DENNIS	
MARIAS RIVER - NORTH		PL. MIX BIT. OVERLAY, SEAL &COVER, MMS STOCKPILE						10/21/94		PHONE NO :434-2470	
	6.724			$ 1,506,266	$ 1,321,559	$ 288,335		11/01/95***	22%		0%
STPP 9-2(6)43			PHILLIPS CONSTRUCTION					11/17/94		F.P.M. LAY, BILL	
FLOWEREE CANAL - N.E. OF AUGUS		BRIDGE REPLACEMENT WITH PIPEAND APPROACHES						12/21/94		PHONE NO :264-5310	
STPP 9-2(8)45								10/26/95***			
N. OF AUGUSTA - STOCKPASS		STOCKPASS REPLACEMENT WITHPIPE									
CONTRACT TOTAL	0.267			$ 310,489	$ 233,552	$ 167,314			72%		0%
NH 1-4(16)281			SK CONSTRUCTION, INC.					11/17/94		F.P.M. LEO, DENNIS	
EAST OF SHELBY		SLOPE FLATTENING & GUARDRAIL						02/08/95		PHONE NO :434-2470	
	1.530			$ 220,788	$ 139,416	$ 3,954		08/17/95***	3%		0%
NH-IR 315-5(12)1			UNITED MAT'LS OF GREAT FALLS					12/15/94		F.P.M. WILMOT, DOUG	
I-315 INTERCHANGE - GREAT FALL		GR. AGG. SURF., PMS, SEAL &COVER, REVISE 5 BRIDGES, TWO						01/23/95		PHONE NO :771-7346	
	1.284			$ 7,261,669	$ 5,676,356	$ 362,098		03/05/97***	6%		0%
RTF 66-2(1)16			RIVERSIDE CONTRACTING					12/15/94		F.P.M. BERG, GARY	
HAYS-NORTH		PMS OVERLAY, SEAL & COVER						/ /		PHONE NO :378-2613	
	10.230			$ 773,208	$ 889,164	$ 8,893		11/13/95***	1%		0%
BR-STPU 5211(5)			SLETTEN CONSTRUCTION CO.					12/15/94		F.P.M. AAFEDT, RANDY	
9TH-10TH ST CONNECTOR BRIDGE		BRIDGE AND APPROACHES						01/16/95		PHONE NO :771-7170	
	0.360			$ 6,928,881	$ 5,834,970	$ 82,056		01/02/97***	1%		0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. / USED	TIME
STPP 3-2(23)51			SMITH PAVING & CONTRACTING ENT				02/01/95		F.P.M. WICKMAN, TERRY		
8 MILES NORTH OF CHOTEAU		BRIDGE REPLACEMENT WITH PIPEAND APPROACHES					/ /		PHONE NO :278-7931		
	0.151		$ 172,899	$ 150,153	$ 0		10/01/95***		0%	0%	
STPP 80-1(11)13			J & S CONSTRUCTION				02/01/95		F.P.M. AAFEDT, RANDY		
SO. OF FORT BENTON - BRIDGE RE		BRIDGE REPLACEMENT WITHCULVERT STOCKPASS					02/23/95		PHONE NO :771-7170		
	0.223		$ 333,855	$ 348,833	$ 0		10/31/95***		0%	0%	
STPHS 60-2(31)40			MARQUIS EXCAVATING				02/01/95		F.P.M. LAY, BILL		
NORTH OF NEIHART		SIGNING & SLOPE FLATTENING					/ /		PHONE NO :264-5310		
	0.327		$ 45,341	$ 47,774	$ 0		04/09/95***		0%	0%	
RTS 213-1(5)5			RIVERSIDE CONTRACTING				02/01/95		F.P.M. LEO, DENNIS		
SANTA RITA - NORTH		PMS, OVERLAY AND SEAL & COVER					/ /		PHONE NO :434-2470		
RTS 214-1(1)0							03/03/95***				
2 MI. NO. OF SANTA RITA - NORT		PMS, OVERLAY AND SEAL & COVER									
RTS 215-2(1)15											
GLACIER COUNTY LINE - WEST -		PMS, OVERLAY AND SEAL & COVER									
CONTRACT TOTAL	13.990		$ 932,866	$ 972,908	$ 0				0%	0%	
RTS 227-1(7)0			RIVERSIDE CONTRACTING				02/01/95		F.P.M. LAY, BILL		
STOCKETT - NO. AND SO.		PMS, OVERLAY AND SEAL & COVER					02/21/95		PHONE NO :264-5310		
	13.162		$ 759,688	$ 813,117	$ 0		11/19/95***		0%	0%	
RTS 236-2(4)74			RIVERSIDE CONTRACTING				02/01/95		F.P.M. BERG, GARY		
BIG SANDY - SOUTHEAST		PMS, OVERLAY AND SEAL & COVER					/ /		PHONE NO :378-2613		
	15.690		$ 1,014,583	$ 976,245	$ 0		01/11/96***		0%	0%	
RTS 434-1(3)0			JIM GILMAN EXCAVATING INC.				02/01/95		F.P.M. KLETTE, MIKE		
WOLF CREEK - NORTHWEST		PMS, OVERLAY AND SEAL & COVER					/ /		PHONE NO :278-7931		
	17.570		$ 1,097,651	$ 1,070,268	$ 0		01/25/96***		0%	0%	
GREAT FALLS DISTRICT TOTALS			$ 52,108,104	$ 44,755,931	$ 26,117,174				54%		

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/95
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
STPP 25-1(20)28			PRINCE, INC.					07/08/93		F.P.M. GREUFF, LARRY		
VIDA - N. & S.		G, GS, CTB, & PMS						09/14/93		PHONE NO :653-1050		
	8.314			$ 5,676,911	$ 5,536,550	$ 5,111,155		09/01/93***	92%		97%	
STPU 8008(3)			PORTABLE PAVERS, INC.					07/08/93		F.P.M. FRETTE, KURT		
N. HAYNES AVE. - MILES CITY		G, GS, PMS & STR. REMOVALS (7)						08/06/93		PHONE NO :232-1093		
	0.974			$ 1,393,862	$ 1,502,803	$ 1,575,590		09/01/93***	98%		105%	
BR-STPP-STPE 26-1(9)1			SLETTEN CONSTRUCTION CO.					07/08/93		F.P.M. BACON, DAVID		
Y'STONE RV. BR.-S.E. OF SIDNEY		STR. & APPR'S.						07/26/93		PHONE NO :365-2877		
	0.938			$ 7,594,044	$ 5,495,407	$ 5,431,395		09/01/93***	99%		67%	
STPS 201-2(7)28			WICKENS CONSTRUCTION, INC.					11/16/93		F.P.M. ARTHUR, RONALD T.		
14 MI. E. OF MCCONE CO.LINE-E.		WIDEN,GS,PMS,SEAL & COVER						05/19/94		PHONE NO :787-5701		
	6.105			$ 2,903,627	$ 2,704,202	$ 2,496,306		05/16/94***	92%		89%	
NH 1-9(29)546			L. SCANLAN CONTRACTOR					05/12/94		F.P.M. PISK, RANDAL		
GOUDGE COULEE BRIDGE		BRIDGE REPLACEMENT WITH PIPESAND APPROACHES						08/02/94		PHONE NO :228-9478		
	0.045			$ 206,551	$ 212,631	$ 234,586		10/25/94***	98%		117%	
NH 37-2(12)54			SK CONSTRUCTION, INC.					06/09/94		F.P.M. MARTIN, DOUGLAS		
ASHLAND WEST		GRADING, AGG.SURF., PMS.,SEAL & COVER, BRIDGE WIDENING						08/08/94		PHONE NO :784-2569		
	7.978			$ 4,268,177	$ 4,670,150	$ 2,148,199		07/27/96***	46%		38%	
RTS 447-1(12)8			PORTABLE PAVERS, INC.					06/29/94		F.P.M. EIDE, LEON		
8 MILES SOUTH OF ROSEBUD-SOUTH		PMS OVERLAY, SEAL & COVER						07/13/94		PHONE NO :365-2877		
RTS 201-2(8)34								02/06/95***				
18 MILES WEST OF GIRARD-EAST		PMS OVERLAY, SEAL & COVER										
RTS 335-1(8)0												
SOUTH OF GLENDIVE		PMS OVERLAY, SEAL & COVER										
RTS 484-1(5)0												
OLD FORT HOWE-NORTH		PMS OVERLAY, SEAL & COVER										
CONTRACT TOTAL	47.800			$ 3,664,673	$ 1,260,968	$ 1,020,239			81%		89%	
NH 62-2(15)12			E.H. OFTEDAL AND SONS, INC.					08/03/94		F.P.M. ARTHUR, RONALD T.		
SOUTH OF CULBERTSON SOUTH		GRADING, AGG. SURF., PLANTMIX BIT. SURF., SEAL & COVER						09/19/94		PHONE NO :787-5701		
	9.049			$ 7,848,335	$ 6,558,664	$ 2,262,092		11/10/96***	34%		23%	

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/95
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
BR 9053(15)			COP CONSTRUCTION CO.				09/01/94		F.P.M. GREUFE, LARRY		
MILK RIVER N.W. OF HINSDALE -		204 FT. PS CONC. BEAM BRIDGE& APPROACHES					/ /		PHONE NO :653-1050		
	0.396		$ 959,626	$ 777,777	$ 7,778		09/15/95***	1%		0%	
STPE 1-10(35)590			L. SCANLAN CONTRACTOR				09/01/94		F.P.M. GREUFF, LARRY		
WOLF POINT STORM DRAIN		STORM DRAIN, LANDSCAPING					10/26/94		PHONE NO :653-1050		
	0.046		$ 90,015	$ 77,986	$ 61,365		01/26/95***	79%		52%	
STPU 5002(8)			CENTURY COMPANIES, JV				09/01/94		F.P.M. LAUCKNER, JAMES		
EAST BARRY STREET-GLENDIVE		PL. MIX BIT. SURF. OVERLAY					/ /		PHONE NO :365-2877		
M 5001(3)							04/03/95***				
JEFFERSON SCHOOL ROAD-GLENDIVE		PL. MIX BIT. SURF. OVERLAY,SEAL & COVER									
M 5001(4)											
HIGHLAND PARK ROAD-GLENDIVE		PL. MIX BIT. SURF. OVERLAY,SEAL & COVER									
STPP 5002(9)											
TOWNE ST. @ MEADE AVENUE-GLEND		PL. MIX BIT. SURF. OVERLAY,SIGNALS & LIGHTING									
CONTRACT TOTAL	0.000		$ 1,791,488	$ 599,381	$ 12,125			2%		0%	
BR 9043(13)			L. SCANLAN CONTRACTOR				09/01/94		F.P.M. GREUFF, LARRY		
COTTONWOOD CR. - N.OF WOLF POI		PIPE & APPROACHES					11/14/94		PHONE NO :653-1050		
	0.018		$ 189,459	$ 144,080	$ 26,392		11/24/94***	18%		5%	
STPNHSTPSIM 2(149)			ACCENT STRIPE INC				09/01/94		F.P.M. FRETTE, KURT		
DISTRICT 4 EPOXY PAVEMENT MARK		DISTRICT 4 - EPOXY PAVEMENTMARKINGS					/ /		PHONE NO :232-1093		
	280.600		$ 1,044,808	$ 846,104	$ 8,448		08/20/95***	1%		0%	
SMP 1199(94)			FISHER SAND AND GRAVEL CO.				10/03/94		F.P.M. EIDE, LEON		
CRUSH & STOCKPILE		CRUSH AND STOCKPILE					/ /		PHONE NO :365-2877		
	0.000		$ 447,750	$ 428,700	$ 0		09/01/95***	0%		09/01/95	
SMP 1799(94)			FISHER SAND AND GRAVEL CO.				10/03/94		F.P.M. FRETTE, KURT		
CRUSH & STOCKPILE		CRUSH AND STOCKPILE					/ /		PHONE NO :232-1093		
	0.000		$ 456,125	$ 512,875	$ 0		09/01/95***	0%		09/01/95	
SMP 5399(94)			CENTURY COMPANIES, JV				10/03/94		F.P.M. PISK, RANDAL		
CRUSH & STOCKPILE - GLENDIVE D		CRUSH AND STOCKPILE					11/07/94		PHONE NO :228-9478		
	0.000		$ 390,000	$ 373,750	$ 37,691		09/01/95***	10%		09/01/95	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/95
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
IM 94-6(41)191			EMPIRE SAND AND GRAVEL CO.,INC				10/14/94		F.P.M. EIDE, LEON		
DAWSON COUNTY LINE - EAST -		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER AND MMS STOCKPILE					/ /		PHONE NO :365-2877		
	18.787		$ 4,744,998	$ 3,983,405	$ 39,834		12/04/96***	1%		0%	
STPP-STPE 2(38)			CENTURY COMPANIES, JV				11/17/94		F.P.M. FRETTE, KURT		
PLASTIC STRIPING REHAB.-DIST.		PMS OVERLAY, SEAL & COVER					/ /		PHONE NO :232-1093		
	7.420		$ 2,250,495	$ 2,058,502	$ 20,577		09/01/95***	1%		09/01/95	
STPS 242-1(10)0			WICKENS CONSTRUCTION, INC.				11/17/94		F.P.M. PISK, RANDAL		
MALTA - NORTH		GR., AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER AND BRIDGE					/ /		PHONE NO :228-9478		
	6.977		$ 4,573,521	$ 3,980,256	$ 39,802		04/21/97***	1%		0%	
RTF 27-2(11)14			PORTABLE PAVERS, INC.				12/15/94		F.P.M. SWANSON, ROBERT E.		
13.5 MILES NORTH OF EKALAKA -		PMS OVERLAY, SEAL & COVER					/ /		PHONE NO :232-1093		
RTF 42-2(3)20							11/25/95***				
20 MILES NORTH OF FLOWING WELL		PMS OVERLAY, SEAL & COVER									
CONTRACT TOTAL	27.300		$ 1,815,481	$ 1,849,330	$ 18,493			1%		0%	
SMP 1399(94)			PRINCE, INC.				12/15/94		F.P.M. MARTIN, DOUGLAS		
CRUSH & STOCKPILE - GLENDIVE D		CRUSH & STOCKPILE					/ /		PHONE NO :784-2569		
	0.000		$ 292,250	$ 297,010	$ 0		09/01/95***	0%		09/01/95	
SMP 3899(94)			PRINCE, INC.				12/15/94		F.P.M. SWANSON, ROBERT E.		
CRUSH & STOCKPILE - GLENDIVE D		CRUSH & STOCKPILE					/ /		PHONE NO :232-1093		
	0.000		$ 348,750	$ 347,155	$ 0		09/01/95***	0%		09/09/95	
STPP-NH 2(136)			PEC INC				02/01/95		F.P.M. PISK, RANDAL		
WOLF POINT AREA - CULVERTS		CULVERT REPAIR					/ /		PHONE NO :228-9478		
	0.693		$ 470,980	$ 498,688	$ 0		12/14/95***	0%		0%	
RTS 251-1(1)0			RIVERSIDE CONTRACTING				02/01/95		F.P.M. SWANSON, ROBERT E.		
SPROLE - NORTH		PMS OVERLAY AND SEAL & COVER					/ /		PHONE NO :232-1093		
RTS 243-1(1)15							03/03/95***				
SACO - NORTHWEST		PMS OVERLAY AND SEAL & COVER									
RTS 251-2(4)38											
14 MI.SOUTH OF FLAXVILLE - NO.		PMS OVERLAY AND SEAL & COVER									
RTS 344-1(6)0											
BROCKTON - NORTH		PMS OVERLAY AND SEAL & COVER									

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/95
*** GLENDIVE DISTRICT ***

DATE:03/07/95

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR ESTIMATE	ORIGINAL ENGINEER AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE MODIF. WORK COMP.	PERCENT WORK BEG. COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER PROJECT	% CONT. USED	TIME
RTS 511-1(1)0 FLAXVILLE NORTH CONTRACT TOTAL	94.000	PMS OVERLAY AND SEAL & COVER	$ 4,148,981	$ 3,799,526	$ 0			0%		0%	
GLENDIVE DISTRICT TOTALS			$ 57,570,907	$ 48,515,900	$ 20,552,067			42%			

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/95
*** BILLINGS DISTRICT ***

DATE:03/07/95

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE MODIF. WORK COMP.	PERCENT WORK COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER BEG. PROJECT	% CONT. USED	TIME
IM-STPU 90-8(123)446 F W. BILLINGS INTERCHANGE	0.400	G, GS, PMS, & STR'S.	EMPIRE SAND AND GRAVEL CO.,INC $ 7,320,892	$ 6,327,862	$ 6,616,845		06/03/93 07/28/93 06/30/95***	98%	F.P.M. SLOE, DAVID A. PHONE NO :248-3827	90%	
PLH-STPP 28-2(18)45 BEARTOOTH PASS - N.	15.021	PMS OVERLAY, S & C, GABIONRETAINING WALLS, & VISTA POINT	RIVERSIDE CONTRACTING $ 7,875,954	$ 6,767,677	$ 6,571,071		08/25/93 09/23/93 04/20/95***	97%	F.P.M. NEVILLE, GARY PHONE NO :256-1720	09/01/95	
STPS-BR 551-1(3)0 GEYSER - N.	2.867	G, GS, PMS, & REPL. STR. WITHPIPE	WICKENS CONSTRUCTION, INC. $ 1,346,652	$ 1,188,217	$ 1,258,866	APPR 11/17/94	11/16/93 03/07/94 06/30/93***	98%	F.P.M. SACKS, RAY PHONE NO :538-8731	93%	
NH 14-4(11)125 RYEGATE - W.	5.459	WIDENING, PMS OVERLAY, SEAL &COVER	SLETTEN CONSTRUCTION CO. $ 1,845,739	$ 2,169,326	$ 2,240,856		12/16/93 03/07/94 10/10/95***	98%	F.P.M. GRESS, STAN PHONE NO :568-2234	92%	
RTS 300-1(6)0 RYEGATE - SOUTH RTS 310-2(2)33 MUSSELSHELL - SOUTH CONTRACT TOTAL	12.900	PLANT MIX BIT LEVELING,SEAL & COVER PLANT MIX BIT OVERLAY,SEAL & COVER	MARVIN A. REHBEIN $ 575,152	$ 599,799	$ 414,063		03/03/94 08/23/94 04/29/95***	69%	F.P.M. GRESS, STAN PHONE NO :568-2234	96%	
RTS 416-1(7)0 BILLINGS - SOUTH RTS 298-1(6)8 MCLEOD - N. E. CONTRACT TOTAL	17.600	PLANT MIX BIT LEVELING,SEAL & COVER BLANT MIX BIT OVERLAY,SEAL & COVER	H.L. OSTERMILLER CONST., INC. $ 862,590	$ 666,084	$ 529,977		03/10/94 07/07/94 02/12/95***	80%	F.P.M. BERGEN, PERRY PHONE NO :932-4872	91%	
NH 63-6(4)29 EDDIES CORNER - SOUTH	10.358	GR, AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 8,537,068	$ 7,644,405	$ 7,436,644		05/12/94 05/24/94 10/23/96***	97%	F.P.M. TILZEY, RONALD PHONE NO :538-8731	45%	
STPS 300-1(3)6 BIG COULEE ROAD	3.155	GRADING, AGGREGATE SURFACING	EMPIRE SAND AND GRAVEL CO.,INC $ 1,463,387	$ 1,323,143	$ 358,875		06/29/94 11/07/94 05/29/96***	27%	F.P.M. GRESS, STAN PHONE NO :568-2234	0%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/95
*** BILLINGS DISTRICT ***

DATE:03/07/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. TIME USED
STPU 1024(3) STATE AVENUE-BILLINGS	1.710	GRADING, PMS, STORM SEWER,WATER, LIGHTING & SIGNALS	MIDLAND O'LEARY INC.	$ 7,111,335	$ 4,983,134	$ 1,206,853		06/29/94 07/26/94 07/25/96***	24%	F.P.M. KEGLEY, MEL PHONE NO :252-9831	41%
STPP 43-1(12)0 LEWISTOWN - NORTH	2.698	PMS OVERLAY, SEAL & COVER	CENTURY COMPANIES, JV	$ 737,336	$ 530,170	$ 297,968		06/29/94 09/12/94 06/30/95***	56%	F.P.M. TILZEY, RONALD PHONE NO :538-8731	83%
STPHS 1020(11) BILLINGS-LAUREL RD & MOORE LN	0.267	SIGNAL WARNING SYSTEM	EMPIRE SAND AND GRAVEL CO.,INC	$ 198,798	$ 221,305	$ 132,199		06/29/94 10/11/94 07/23/95***	60%	F.P.M. KEGLEY, MEL PHONE NO :252-9831	47%
STPSNHSTPPI 2(141) DISTRICT 5-EXPERIMENTAL EPOXY	75.600	EXPERIMENTAL EPOXY MARKINGS	MARK RITE LINES OF MONT.,INC	$ 531,904	$ 361,046	$ 115,229		06/29/94 08/09/94 10/15/94***	32%	F.P.M. STUDEBAKER, RAYMOND PHONE NO :252-7329	10/15/94
RTS 244-2(1)7 7 MILES NE OF U.S. 87 JUNCTION	10.200	PMS OVERLAY, SEAL & COVER	RIVERSIDE CONTRACTING	$ 555,654	$ 602,427	$ 397,372		06/29/94 08/03/94 04/20/95***	66%	F.P.M. SACKS, RAY PHONE NO :538-8731	47%
RTS 420-1(2)0 ABSAROKEE - WEST	6.943	PMS OVERLAY, SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC	$ 429,018	$ 386,362	$ 331,654		06/29/94 09/13/94 02/09/95***	86%	F.P.M. BERGEN, PERRY PHONE NO :932-4872	76%
IM 90-8(130)400 MERRILL-COLUMBUS CANAL	0.000	PIPE REPAIR	STILLWATER EXCAVATING	$ 26,150	$ 39,344	$ 15,781		08/03/94 01/25/95 04/01/95***	40%	F.P.M. NELSON, ROD PHONE NO :252-9735	04/01/95
BR 9014(13) JUDITH RIVER - 6 MI. N.W. OF M		BRIDGE REPLACEMENT ANDAPPROACHES	COP CONSTRUCTION CO.					08/03/94 08/24/94 08/29/95***		F.P.M. SACKS, RAY PHONE NO :538-8731	
BR 9014(12) ROSS FORK CR. - N.W. OF MOORE CONTRACT TOTAL	0.500	BRIDGE REPLACEMENT ANDAPPROACHES		$ 514,706	$ 463,213	$ 333,811			72%		41%
BR 9033(7) MUSSELSHELL R.-1 MI.E.OF ROUND	0.174	BRIDGE REPLACEMENT ANDAPPROACHES	COP CONSTRUCTION CO.	$ 419,702	$ 347,310	$ 279,357		08/03/94 10/05/94 09/02/95***	80%	F.P.M. SACKS, RAY PHONE NO :538-8731	53%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/95
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. / USED	TIME
SMP 5499(94) CRUSH & STOCKPILE - BILLINGS D	0.000	CRUSH AND STOCKPILE	BILL DENGEL CONSTRUCTION	$ 462,600	$ 373,950	$ 47,390		10/03/94 02/08/95 09/01/95***	F.P.M. STUDEBAKER, RAYMOND PHONE NO :252-7329 13%		09/01/95	
NH 53-1(17)28 BROADVIEW - SOUTH	6.239	GR., AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC	$ 5,236,315	$ 5,087,200	$ 976,382		11/17/94 12/21/94 12/29/96***	F.P.M. NEVILLE, GARY PHONE NO :256-1720 19%		0%	
BR 9002(12) LITTLE BIGHORN RIVER	0.406	CONC. BEAM BRIDGE & APPROACHES	EDWARD T. COPPS CONST.	$ 456,757	$ 458,847	$ 4,589		11/17/94 / / 09/15/95***	F.P.M. STUDEBAKER, RAYMOND PHONE NO :252-7329 1%		09/15/95	
SMP 299(94) CRUSH & STOCKPILE - BILLINGS	0.000	CRUSH AND STOCKPILE	KONITZ CONTRACTING, INC.	$ 541,520	$ 535,000	$ 180,154		11/17/94 12/24/94 09/01/95***	F.P.M. NELSON, ROD PHONE NO :252-9735 34%		09/01/95	
SMP 599(94) CRUSH & STOCKPILE - BILLINGS D	0.000	CRUSH AND STOCKPILE	CENTURY COMPANIES, JV	$ 514,800	$ 457,500	$ 0		11/17/94 / / 09/01/95***	F.P.M. BERGEN, PERRY PHONE NO :932-4872 0%		09/01/95	
STPHS 57-3(22)89 EAST OF LEWISTOWN	0.631	SIGN & SLOPE FLATTENING	BESEL CONSTRUCTION	$ 15,644	$ 15,044	$ 0		12/15/94 / / 02/15/95***	F.P.M. SACKS, RAY PHONE NO :538-8731 0%		0%	
RTF 61-4(13)99 D Y JUNCTION N & S	5.200	PMS OVERLAY, SEAL & COVER	RIVERSIDE CONTRACTING	$ 349,003	$ 372,185	$ 3,722		12/15/94 / / 11/30/95***	F.P.M. SACKS, RAY PHONE NO :538-8731 1%		0%	
NH 16-1(35)23 YELLOWSTONE COUNTY LINE N & S	6.365	GR., AGG. SURF., PMS, SEAL &COVER AND THREE BRIDGES	SK CONSTRUCTION, INC.	$ 6,628,952	$ 7,257,661	$ 0		02/01/95 / / 05/07/97***	F.P.M. SLOE, DAVID A. PHONE NO :248-3827 0%		0%	
STPP 78-2(14)46 PRATTEN/PIKE/9TH - COLUMBUS	1.598	WIDENING, DRAINAGE, MILLING,PMS OVERLAY AND SEAL & COVER	JTL GROUP, INC.-BILLINGS	$ 752,363	$ 768,119	$ 0		02/01/95 / / 02/04/96***	F.P.M. BERGEN, PERRY PHONE NO :932-4872 0%		0%	

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/95
*** BILLINGS DISTRICT ***

DATE:03/07/95

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	PAYMENTS	CONTRACTOR STATUS	AWARD DATE MODIF. WORK COMP.	PERCENT WORK BEG. COMPLETED	PROJECT	% CONT. USED	TIME
			PRIME CONTRACTOR					MONT.DEPT. FIELD PROJECT MANAGER			
RTS 238-2(2)67 RYEGATE-NORTH		LEVELING, SEAL & COVER		CENTURY COMPANIES, JV			02/01/95 / / 05/19/95***	F.P.M. SACKS, RAY PHONE NO :538-8731			
RTS 297-1(5)0 SHAWMUT-NORTH		PMS, OVERLAY AND SEAL & COVER									
CONTRACT TOTAL	13.900		$ 576,852	$ 587,371	$ 0			0%		0%	
BILLINGS DISTRICT TOTALS			$ 55,886,843	$ 50,533,701	$ 29,749,656			58%			
TOTALS FOR ALL PROJECTS:			$264,262,496	$226,453,414	$127,797,050			55%			

S
625.704
H3 fe
3/31/95

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/95
*** MISSOULA DISTRICT ***

DATE:04/11/95 OCLC 22722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER	ORIGINAL ESTIMATE	CONTRACT AWARD AMT.	PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT / WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
BR-STPP 52-2(11)49			MORGEN AND OSWOOD CONSTRUCTION					06/03/93		F.P.M. MITCHELL, JAMES D.		
FLATHEAD RV. BR.- NE OF KLSP		G, GS, PMS, S&C, & STR.						07/23/93		PHONE NO :755-8557		
	1.069			$ 6,926,932	$ 5,695,201	$ 5,383,736		06/10/95***	95%		80%	
IM 90-1(116)34			DICK ANDERSON CONSTRUCTION					11/16/93		F.P.M. MAART, WILLIAM C.		
ST. REGIS - TARKIO		REHABILITATION OF 22 BRIDGES						03/24/94		PHONE NO :523-5856		
	0.378			$ 1,787,877	$ 1,574,982	$ 1,743,126		02/14/96***	98%		91%	
NH 24-1(34)27 F			JIM GILMAN EXCAVATING INC.					11/16/93		F.P.M. SULLIVAN, SHEILA		
CLEARWATER JCT. - WEST		GR,GS,PMS, S&C,WIDEN & BRIDGE						03/07/94		PHONE NO :523-5860		
	4.978			$ 4,679,870	$ 3,656,129	$ 3,705,998		09/17/96***	98%		86%	
STPRR-STPS 487-1(6)0			D.H. BLATTNER & SONS					11/16/93		F.P.M. KALBERG, J. GARY		
B.N. OVERPASS - WHITEFISH		WP GIRDER BRIDGE & APPROACHES						01/19/94		PHONE NO :862-1229		
	0.191			$ 4,186,807	$ 3,838,094	$ 3,485,860		06/06/95***	91%		89%	
NH 5-4(14)173 F			SCHELLINGER CONST CO.,INC.					03/03/94		F.P.M. CHRISINGER,KENNETH L		
EUREKA-SOUTH		GRADING, AGGREGATE SURFACING,PLANT MIX BIT SURFACING						04/15/94		PHONE NO :755-8566		
	3.804			$ 3,509,366	$ 3,051,218	$ 3,464,883		06/06/95***	98%		62%	
STPP 1-2(42)125			A-1 PAVING, INC.					04/07/94		F.P.M. ROBERTS, JAMES		
KALISPELL N.E.		GRADING, AGGREGATE SURFACING,PLANT MIX BITUMINOUS SURFACING						05/09/94		PHONE NO :752-0531		
	4.571			$ 3,595,614	$ 3,278,328	$ 2,730,199		12/06/95***	83%		96%	
STPS 260-1(3)0			SCHELLINGER CONST CO.,INC.					04/07/94		F.P.M. ROEDEL, DONALD		
LIBBY - NORTHWEST		GRADING, AGGREGATE SURFACINGPLANT MIX BITUMINOUS SURFACING						05/03/94		PHONE NO :755-8559		
STPS 567-1(1)0								12/09/95***				
BOBTAIL JCT. - SOUTH		PLANT MIX BITUMINOUS, SEAL &COVER										
RTS 482-1(3)0												
3 MI. SO. OF LIBBY - SOUTH		CRACK SEALING, SEAL & COVER										
CONTRACT TOTAL	13.370			$ 2,727,395	$ 2,728,204	$ 2,627,781			96%		87%	
IM 90-3(74)135			RIVERSIDE CONTRACTING					06/29/94		F.P.M. JOHNSON, ROBERT L.		
BEARMOUTH - DRUMMOND		PMS OVERLAY, SEAL & COVER						07/18/94		PHONE NO :523-5864		
	15.189			$ 6,288,097	$ 5,615,356	$ 4,840,710		08/22/96***	86%		63%	

*** ESTIMATED COMPLETION DATE

STATE DOCUMENTS COLLECTION
APR 1 1995
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / WORK BEG. / COMPLETED	PERCENT PROJECT	% CONT. USED	TIME
NH 7-2(22)90			FRONTIER-WEST, INC.				06/29/94	F.P.M. MAART, WILLIAM C.			
BITTERROOT RIV. BRIDGE		BRIDGE DECK REHABILITATION &WIDENING					07/25/94	PHONE NO :523-5856			
	0.065		$ 664,557	$ 712,928	$ 516,634		07/05/95***		72%	62%	
STPHS 52-2(18)28			A-1 PAVING, INC.				06/29/94	F.P.M. MITCHELL, JAMES D.			
3 MI. SOUTH OF BIGFORK		SHOULDER WIDENING, SEAL ANDCOVER					03/14/95	PHONE NO :755-8557			
STPHS 52-2(19)29							06/06/95***				
2 MI. SOUTH OF BIGFORK		SURFACE LEVELING, SEAL & COVER CHEVRONS									
CONTRACT TOTAL	0.815		$ 146,928	$ 150,005	$ 62,446				42%	0%	
STPHS 2(86)			A-1 PAVING, INC.				06/29/94	F.P.M. MCKINNEY, JOHN			
DIST. 1-TURNBAYS		TURN BAYS					08/30/94	PHONE NO :523-5863			
	0.945		$ 514,640	$ 479,309	$ 291,104		10/11/95***		61%	71%	
STPP 83-1(15)31			JIM GILMAN EXCAVATING INC.				08/03/94	F.P.M. SULLIVAN, SHEILA			
CONDON N.& S.		WIDEN, PL. MIX SURF. OVERLAY,SEAL & COVER					09/07/94	PHONE NO :523-5860			
	16.253		$ 4,819,610	$ 4,841,572	$ 845,686		02/25/97***		17%	38%	
IM 90-1(120)3			JTL GROUP, INC.-MISSOULA				09/01/94	F.P.M. JOHNSON, ROBERT L.			
LOOKOUT PASS		CHAIN UP AREAS					09/23/94	PHONE NO :523-5864			
IM 2(48)							07/01/95***				
DISTRICT 1-INTERSTATE SIGNING		INTERSTATE SIGNING, CONCRETEBARRIER RAIL									
CONTRACT TOTAL	0.738		$ 1,441,697	$ 646,465	$ 450,014				70%	07/01/95	
NH 5-2(66)59			MONTANA LINES, INC				09/01/94	F.P.M. MCKINNEY, JOHN			
US 93/MT 35 INTERSECTION		PL. MIX BIT SURF. OVERLAY,SIGNALS, LIGHTING & SIGNING					10/06/94	PHONE NO :523-5863			
STPHS 5-2(63)83							06/06/95***				
DAYTON JUNCTION		SLASHING LIGHTS AND SIGNS									
CONTRACT TOTAL	0.000		$ 267,026	$ 160,875	$ 70,042				44%	47%	
NH 1-3(29)200			J & S CONSTRUCTION				09/01/94	F.P.M. KALBERG, J. GARY			
SUMMIT CREEK		PIPE & SLOPE FLATTENING					10/18/94	PHONE NO :862-1229			
	0.123		$ 91,441	$ 97,602	$ 45,353		09/26/96***		46%	35%	
STPS 354-1(4)1			RIVERSIDE CONTRACTING				09/01/94	F.P.M. MCKINNEY, JOHN			
POLSON - SOUTH (NORTH SECTION)		GRADING, AGG. SURF., PL MIXBIT. SURF., SEAL & COVER AMD					09/20/94	PHONE NO :523-5863			
	3.267		$ 1,700,775	$ 1,724,517	$ 1,306,449		09/22/96***		76%	21%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/95

DATE:04/11/95 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
IMSTPSSTPP 2(147)			HIGHWAY SPECIALTIES INC					09/01/94		F.P.M. MCKINNEY, JOHN		
DISTRICT 2 EPOXY PAVEMENT MARK		DISTRICT 2 - EPOXY PAVEMENTMARKINGS						/ /		PHONE NO :523-5863		
IMSTPSNHSTP 2(146)								02/22/95***				
DISTRICT 1 EPOXY PAVEMENT MARK		DISTRICT 1 - EPOXY PAVEMENTMARKINGS										
CONTRACT TOTAL	239.400			$ 997,179	$ 997,179	$ 9,972			1%		15%	
NH 1-2(71)180			DICK ANDERSON CONSTRUCTION					10/03/94		F.P.M. KALBERG, J. GARY		
MIDDLE FORK FLATHEAD RIVER-S.E		BRIDGE DECK REHABILITATION						/ /		PHONE NO :862-1229		
	0.214			$ 753,377	$ 642,833	$ 6,431		09/25/95***	1%		0%	
STPP 1-2(70)122			DICK ANDERSON CONSTRUCTION					10/03/94		F.P.M. MITCHELL, JAMES D.		
STILLWATER RIVER BRIDGE		BRIDGE DECK REHABILITATION						/ /		PHONE NO :755-8557		
	0.034			$ 551,658	$ 586,075	$ 5,861		07/28/95***	1%		0%	
IM 90-2(84)96 F			WASHINGTON CONSTRUCTION					11/17/94		F.P.M. JOHNSON, ROBERT L.		
DESMET INTERCHANGE		INTERCHANGE IMPROVEMENTS &STRUCTURE REHAB.						02/21/95		PHONE NO :523-5864		
	2.605			$ 3,986,092	$ 3,399,048	$ 288,543		09/18/96***	8%		0%	
STPP 52-2(21)31			RIVERSIDE CONTRACTING					11/17/94		F.P.M. MITCHELL, JAMES D.		
MT 35 & GRAND AVE-BIGFORK		GR., AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER, LIGHTING						03/13/95		PHONE NO :755-8557		
	0.277			$ 376,656	$ 389,083	$ 91,700		09/21/95***	24%		0%	
STPS 263-1(11)4			JENSEN PAVING					11/17/94		F.P.M. BAUER, JOHN		
MULLAN ROAD - WEST SECTION -		GR., AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER						03/20/95		PHONE NO :523-5864		
RTS 263-1(13)11								03/02/96***				
MULLAN ROAD-FRENCHTOWN		PL. MIX BIT. OVERLAY, SEAL &COVER										
CONTRACT TOTAL	5.513			$ 1,847,991	$ 1,458,504	$ 115,299			8%		0%	
STPHS 2(84)			MONTANA LINES, INC					11/17/94		F.P.M. MITCHELL, JAMES D.		
2 LOCATIONS MISSOULA DIST LUMI		LIGHTING & SIGNALS						/ /		PHONE NO :755-8557		
	0.000			$ 57,568	$ 45,111	$ 0		06/18/95***	0%		0%	
SMP 1599(94)			SCHELLINGER CONST CO.,INC.					11/17/94		F.P.M. CHRISINGER,KENNETH L		
CRUSH & STOCKPILE - MISSOULA D		CRUSH AND STOCKPILE						12/07/94		PHONE NO :755-8566		
	0.000			$ 401,719	$ 320,669	$ 282,746		09/01/95***	88%		09/01/95	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. USED	TIME
SMP 2099(94)			HERB RICHARDS CONSTRUCTION				11/17/94	F.P.M. SULLIVAN, SHEILA			
CRUSH & STOCKPILE - MISSOULA D		CRUSH AND STOCKPILE					02/16/95	PHONE NO :523-5860			
	0.000		$ 340,410	$ 287,471	$ 48,891		09/01/95***	17%		09/01/95	
SMP 3299(94)			JTL GROUP, INC.-MISSOULA				11/17/94	F.P.M. SULLIVAN, SHEILA			
CRUSH & STOCKPILE - MISSOULA D		CRUSH AND STOCKPILE					/ /	PHONE NO :523-5860			
	0.000		$ 245,025	$ 234,250	$ 0		09/01/95***	0%		09/01/95	
SMP 4599(94)			TREASURE STATE CONSTRUCTION				11/17/94	F.P.M. CHRISINGER,KENNETH L			
CRUSH & STOCKPILE - MISSOULA D		CRUSH AND STOCKPILE					12/12/94	PHONE NO :755-8566			
	0.000		$ 616,891	$ 499,730	$ 374,521		09/01/95***	75%		09/01/95	
IM 2(166)			OMO CONSTRUCTION INC				12/15/94	F.P.M. MCKINNEY, JOHN			
INTERSTATE SIGNING,MISSOULA DI		INTERSTATE SIGN UPGRADE					02/20/95	PHONE NO :523-5863			
	0.000		$ 2,630,168	$ 1,811,361	$ 46,400		11/01/95***	3%		11/01/95	
RTS 211-1(2)0			MARVIN A. REHBEIN				12/15/94	F.P.M. MCKINNEY, JOHN			
RONAN WEST		PMS OVERLAY, SEAL & COVER					03/22/95	PHONE NO :523-5863			
RTS 352-1(4)0							06/06/95***				
LAKE MARY RONAN ROAD		PMS OVERLAY, SEAL & COVER									
RTS 354-1(6)0											
MAIN STREET - POLSON		PMS OVERLAY, SEAL & COVER									
RTF 5-2(69)47											
RONAN-POLSON-NORTH		PMS OVERLAY, SEAL & COVER									
RTF 52-1(12)0											
POLSON EAST		PMS OVERLAY, SEAL & COVER									
CONTRACT TOTAL	38.100		$ 892,572	$ 872,969	$ 158,732			18%		0%	
RTF 5-2(70)61			DICK ANDERSON CONSTRUCTION				12/15/94	F.P.M. MAART, WILLIAM C.			
FLATHEAD RIVER-.5 MI W OF POLS		BRIDGE DECK SEAL					/ /	PHONE NO :523-5856			
RTF 6-1(68)105							08/01/95***				
REVAIS CREEK-3 MI W. OF DIXON-		BRIDGE DECK SEAL									
RTF 6-1(69)101											
MAGPIE CREEK-5 MI SW OF PERMA-		BRIDGE DECK SEAL									
CONTRACT TOTAL	0.000		$ 25,654	$ 30,888	$ 0			0%		08/01/95	
RTS 424-1(3)0			A-1 PAVING, INC.				12/15/94	F.P.M. CHRISINGER,KENNETH L			
FARM TO MARKET ROAD		SEAL & COVER					04/06/95	PHONE NO :755-8566			

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/95

DATE:04/11/95 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. / TIME USED
RTS 503-1(7)0							06/06/95***			
FOY'S LAKE ROAD		PMS OVERLAY, SEAL & COVER								
CONTRACT TOTAL	18.800		$ 288,341	$ 229,884	$ 2,300			1%		0%
STPHS 5-1(17)0				ALPINE CONSTRUCTION, INC.			03/09/95	F.P.M. JONES, DEAN		
DESMET - POLSON		SIGNING AND DELINEATION					03/22/95	PHONE NO :523-5863		
	58.400		$ 451,384	$ 323,927	$ 9,348		09/01/95***	3%		09/01/95
RTS 203-1(3)5				JENSEN PAVING			03/09/95	F.P.M. JOHNSON, ROBERT L.		
FLORENCE-SOUTH		PLANT MIX BITUMINOUS SURFACINGOVERLAY AND SEAL & COVER					/ /	PHONE NO :523-5864		
RTF 7-1(67)75							06/30/95***			
FLORENCE-LOLO		SEAL AND COVER								
RTS 269-1(17)12										
STEVENSVILLE-SOUTH		PLANT MIX BITUMINOUS SURFACINGOVERLAY AND SEAL & COVER								
CONTRACT TOTAL	21.100		$ 941,768	$ 865,998	$ 8,662			1%		0%
MISSOULA DISTRICT TOTALS			$ 58,753,082	$ 51,245,763	$ 33,019,422			63%		

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/95

DATE:04/11/95 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED / PROJECT	% CONT. / TIME USED
IM 90-6(68)279 THREE FORKS - MANHATTAN	10.617	PCCP REHAB., PMS OVERLAY, ANDSTR. REHAB.	EMPIRE SAND AND GRAVEL CO.,INC	$ 6,057,155	$ 5,383,039	$ 4,760,245		06/03/93 07/08/93 10/06/93***	F.P.M. HELD, TERRY PHONE NO :285-3111 88%	86%
RS 259-1(3)0 NEWLAN CREEK ROAD	4.611	G, GS, PMS, S&C	SK CONSTRUCTION, INC.	$ 1,725,998	$ 1,507,750	$ 1,683,675	APPR 11/14/94	06/03/93 07/19/93 06/06/95***	F.P.M. HUNTER, LARRY PHONE NO :494-3224 98%	97%
RS 235-1(3)7 N. 19TH AVE. INT.-BAXTER LANE HDP-IR 9113(1) F N. 19TH AVE. INTCH. - BOZEMAN CONTRACT TOTAL	2.895	GR,GS,PMS,SEAL & COVER	PIONEER READY MIX	$ 9,376,003	$ 7,250,000	$ 6,358,885		11/16/93 12/20/93 06/06/95***	F.P.M. McCORMICK,THOMAS PHONE NO :586-5074 88%	51%
IM 2(43) BUTTE DISTRICT INTERSTATE	0.000	SIGN,RADIO TRANSMITTERS, REMOVE & RESET SIGN BRIDGES	PAVLIK ELECTRIC CO, INC	$ 152,597	$ 146,696	$ 108,204		02/08/94 03/28/94 04/17/95***	F.P.M. BOWAR, LARRY PHONE NO :586-5074 74%	77%
STPS-RDTT 273-1(4)0 EAST OF ANACONDA - NORTH	1.872	GRADE, AGG & PL MIX BIT SURF	JIM GILMAN EXCAVATING INC.	$ 987,351	$ 810,739	$ 713,686		02/08/94 03/21/94 07/29/95***	F.P.M. O'BRIEN,MURRAY PHONE NO :782-7443 88%	88%
STPP 19-1(19)1 ANACONDA - EAST	9.478	PLANT MIX BIT. OVERLAY, SEALAND COVER	JIM GILMAN EXCAVATING INC.	$ 5,074,664	$ 2,751,904	$ 2,524,888		03/03/94 04/02/94 03/06/96***	F.P.M. O'BRIEN,MURRAY PHONE NO :782-7443 92%	74%
STPU 1201(4) 19TH AVENUE-BOZEMAN STPS 235-1(6)5 NORTH 19TH INTERCHANGE-WEST HDP 9113(001) F NORTH 19TH AVENUE-BAXTER LANE CONTRACT TOTAL	2.957	GR., AGG. SURF., PL. MIX BIT.SURF., AND SEAL & COVER GR., AGG. SURF., PL. MIX. BIT.SURF., AND SEAL & COVER GR, AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER	JTL GROUP, INC.	$ 3,483,216	$ 3,483,216	$ 1,922,230		05/12/94 06/08/94 05/17/96***	F.P.M. STREETER, STEFAN PHONE NO :587-5785 55%	76%
BH 222-1(3)3 3 MI. SW OF DILLON	0.075	STR. REHAB. & APPROACHES	IDAHO CONSTRUCTION	$ 298,627	$ 276,425	$ 299,006		05/12/94 06/13/94 03/31/95	F.P.M. WILLIAMS, PAUL PHONE NO :683-6290 100%	91%

ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/95

DATE:04/11/95 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	PERCENT	% CONT. USED	TIME
IM 90-3(72)189			JIM GILMAN EXCAVATING INC.					06/03/94		F.P.M. O'BRIEN,MURRAY			
DEER LODGE - SOUTH		PMS OVERLAY AND SEAL & COVER						08/30/94		PHONE NO :782-7443			
	5.359			$ 2,797,713	$ 1,363,023	$ 501,917		06/01/95***			37%	100%	
RTS 278-1(8)43			JIM GILMAN EXCAVATING INC.					06/29/94		F.P.M. WILLIAMS, PAUL			
JACKSON - NORTH		SEAL & COVER						03/16/95		PHONE NO :683-6290			
	17.200			$ 276,689	$ 294,542	$ 55,819		06/06/95***			19%	50%	
NH-IM-STPP 2(143)			OMO CONSTRUCTION INC					09/01/94		F.P.M. HUNTER, LARRY			
HIGHWAY ADVISORY INFORMATION		HIGHWAY ADVISORY INFORMATION-STATEWIDE						10/10/94		PHONE NO :494-3224			
	0.000			$ 329,121	$ 241,034	$ 245,307		01/28/95			100%	07/01/95	
IM 90-6(75)313			DIAMOND CONSTRUCTION					10/03/94		F.P.M. HELD, TERRY			
BOZEMAN-LIVINGSTON FENCING		FENCE						/ /		PHONE NO :285-3111			
	21.000			$ 290,562	$ 285,768	$ 2,858		02/04/96***			1%	0%	
SMP 1699(94)			JTL GROUP, INC.					10/03/94		F.P.M. HELD, TERRY			
CRUSH & STOCKPILE		CRUSH AND STOCKPILE						12/07/94		PHONE NO :285-3111			
	0.000			$ 268,250	$ 284,000	$ 135,032		09/01/95***			48%	09/01/95	
BR 9001(21)			SLETTEN CONSTRUCTION CO.					11/17/94		F.P.M. WILLIAMS, PAUL			
BEAVERHEAD RIVER NEAR BARRETTS		CONC. BEAM BRIDGE & APPROACHES						/ /		PHONE NO :683-6290			
	0.406			$ 274,836	$ 265,515	$ 2,656		10/21/95***			1%	0%	
STPP 50-2(25)82			H. K. CONTRACTORS, INC.					12/15/94		F.P.M. McCORMICK,THOMAS			
BOZEMAN-FOUR CORNERS		GR., AGG. SURF., PMS, SEAS &COVER, WIDEN AND PS CONC BEAM						03/14/95		PHONE NO :586-5074			
	6.159			$ 9,072,324	$ 7,378,871	$ 87,290		05/04/97***			1%	0%	
RTS 231-1(4)3			JIM GILMAN EXCAVATING INC.					02/01/95		F.P.M. ARVISH, MIKE			
GREEN MEADOW DR. - NORTH LEW		PMS, OVERLAY AND SEAL & COVER						04/04/95		PHONE NO :782-9327			
RTS 282-1(1)0								05/31/95***					
MONTANA CITY - BLUE SKY HEIGHT		PMS, OVERLAY AND SEAL & COVER											
RTS 284-1(1)0													
SPOKANE CR. ROAD		PMS, OVERLAY AND SEAL & COVER											
CONTRACT TOTAL	15.400			$ 871,609	$ 869,523	$ 8,697					1%	0%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/95

DATE:04/11/95 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ESTIMATE	ENGINEER / ORIGINAL AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PRIME CONTRACTOR / PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. / USED	TIME
RTS 441-1(4)0				JIM GILMAN EXCAVATING INC.			03/09/95	F.P.M. O'BRIEN,MURRAY			
FAIRMONT HOT SPRINGS-EAST		PLANT MIX BITUMINOUS SURFACING		OVERLAY AND SEAL & COVER			/ /	PHONE NO :782-7443			
	3.000		$ 230,917	$ 229,413	$ 2,295		10/07/95***	1%		0%	
BUTTE DISTRICT TOTALS			$ 41,567,630	$ 32,821,457	$ 19,412,689			58%			

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/95

DATE:04/11/95 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ESTIMATE	ORIGINAL ENGINEER AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
NH 24-3(21)91			D.H. BLATTNER & SONS				PEND	04/14/92		F.P.M. LAY, BILL		
ROGERS PASS - E.		WIDENING, PMS OVERLAY, & STR.					10/11/94	05/14/92		PHONE NO :264-5310		
	9.341			$ 8,318,064	$ 7,063,696	$ 8,203,185		06/06/95***	98%		98%	
STPX 0002(39)			SWANSTON EQUIPMENT CO.					07/01/92		F.P.M. BERG, GARY		
DURABLE PVMT. MARKINGS - STWD.		DURABLE PVMT. MARKINGS INSTAL.						08/05/92		PHONE NO :378-2613		
	0.000			$ 1,840,995	$ 1,624,530	$ 1,448,001		06/06/95***	89%		09/01/96	
IM 0002(34)			COP CONSTRUCTION CO.					07/30/93		F.P.M. WILMOT, DOUG		
GREAT FALLS DISTRICT		BRIDGE REHAB. & INST. WEATHERMONITORING EQUIPMENT						09/07/93		PHONE NO :771-7346		
	0.500			$ 3,643,745	$ 2,763,764	$ 2,796,674		07/19/96***	98%		95%	
NH 10-2(16)52 F			SK CONSTRUCTION, INC.					07/30/93		F.P.M. BERG, GARY		
LOMA - N.		G, GS, PMS, AND S&C						09/15/93		PHONE NO :378-2613		
	9.739			$ 9,709,790	$ 7,817,973	$ 8,142,297		06/10/95***	98%		75%	
NH 10-2(20)20 F			EMPIRE SAND AND GRAVEL CO.,INC					05/12/94		F.P.M. AAFEDT, RANDY		
FORT BENTON NORTH & SOUTH		PMS OVERLAY						07/14/94		PHONE NO :771-7170		
RTS 223-1(4)0								01/16/97***				
FORT BENTON - N.		PL. MIX. BIT. OVERLAY ANDSEAL & COVER										
CONTRACT TOTAL	38.801			$ 4,249,747	$ 4,249,747	$ 2,934,961			69%		75%	
RTS 221-1(2)0			BLAHNIK CONSTRUCTION, INC.					06/29/94		F.P.M. WICKMAN, TERRY		
CHOTEAU-DUTTON		PMS OVERLAY, SEAL & COVER						08/31/94		PHONE NO :278-7931		
	23.633			$ 1,423,492	$ 1,339,608	$ 1,104,925		01/17/96***	82%		73%	
STPP 3-2(22)42			BLAHNIK CONSTRUCTION, INC.					08/03/94		F.P.M. WICKMAN, TERRY		
CHOTEAU PRIDE		GRADING, AGG. SURF., PLANTMIX BIT. SURF., SEAL & COVER						10/24/94		PHONE NO :278-7931		
	0.190			$ 235,998	$ 220,563	$ 143,097		11/29/95***	65%		71%	
BR 9026(8)			SLETTEN CONSTRUCTION CO.					09/01/94		F.P.M. OSTERTAG, MIKE		
MARIAS RIV. BR.-S. OF CHESTER		183 FT. PS CONC. BEAM BRIDGE& APPROACHES						09/23/94		PHONE NO :771-1423		
	0.116			$ 377,052	$ 380,203	$ 310,057		09/30/95***	82%		36%	
STPHS 2(82)			WICKENS CONSTRUCTION, INC.				APPR	10/03/94		F.P.M. LAY, BILL		
DISTRICT 3 SLOPE FLATTENING		SLOPE FLATTENING					02/24/95	10/25/94		PHONE NO :264-5310		
	1.500			$ 175,613	$ 148,787	$ 127,076		03/21/95	100%		40%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
SMP 799(94)			KONITZ CONTRACTING, INC.				10/03/94		F.P.M. LAY, BILL		
CRUSH & STOCKPILE - GREAT FALL		CRUSH AND STOCKPILE					12/12/94		PHONE NO :264-5310		
	0.000		$ 319,200	$ 278,570	$ 271,717		09/01/95***	98%		09/01/95	
SMP 2599(94)			HOLLOW CONTRACTING				10/03/94		F.P.M. LAY, BILL		
CRUSH & STOCKPILE-GT. F. DIST.		CRUSH & STOCKPILE					/ /		PHONE NO :264-5310		
	0.000		$ 171,600	$ 149,800	$ 0		09/01/95***	0%		09/01/95	
SMP 5199(94)			SCHELLINGER CONST CO.,INC.				10/03/94		F.P.M. LEO, DENNIS		
CRUSH & STOCKPILE - GREAT FALL		CRUSH AND STOCKPILE					04/06/95		PHONE NO :434-2470		
	0.000		$ 284,625	$ 244,375	$ 0		09/01/95***	0%		09/01/95	
STPS 223-2(4)34			EMPIRE SAND AND GRAVEL CO.,INC				10/14/94		F.P.M. LEO, DENNIS		
MARIAS RIVER - NORTH		PL. MIX BIT. OVERLAY, SEAL &COVER, MMS STOCKPILE					10/21/94		PHONE NO :434-2470		
	6.724		$ 1,506,266	$ 1,321,559	$ 288,335		11/01/95***	22%		0%	
STPP 9-2(6)43			PHILLIPS CONSTRUCTION				11/17/94		F.P.M. LAY, BILL		
FLOWEREE CANAL - N.E. OF AUGUS		BRIDGE REPLACEMENT WITH PIPEAND APPROACHES					12/21/94		PHONE NO :264-5310		
STPP 9-2(8)45							10/26/95***				
N. OF AUGUSTA - STOCKPASS		STOCKPASS REPLACEMENT WITHPIPE									
CONTRACT TOTAL	0.267		$ 310,489	$ 233,552	$ 167,314			72%		0%	
NH 1-4(16)281			SK CONSTRUCTION, INC.				11/17/94		F.P.M. LEO, DENNIS		
EAST OF SHELBY		SLOPE FLATTENING & GUARDRAIL					02/08/95		PHONE NO :434-2470		
	1.530		$ 220,788	$ 139,416	$ 11,191		08/17/95***	8%		0%	
NH-IR 315-5(12)1 F			UNITED MAT'LS OF GREAT FALLS				12/15/94		F.P.M. WILMOT, DOUG		
I-315 INTERCHANGE - GREAT FALL		GR. AGG. SURF., PMS, SEAL &COVER, REVISE 5 BRIDGES, TWO					01/23/95		PHONE NO :771-7346		
	1.284		$ 7,261,669	$ 5,676,356	$ 650,722		03/05/97***	11%		0%	
RTF 66-2(1)16			RIVERSIDE CONTRACTING				12/15/94		F.P.M. BERG, GARY		
HAYS-NORTH		PMS OVERLAY, SEAL & COVER					03/09/95		PHONE NO :378-2613		
	10.230		$ 773,208	$ 889,164	$ 167,155		11/13/95***	19%		0%	
BR-STPU 5211(5) F			SLETTEN CONSTRUCTION CO.				12/15/94		F.P.M. AAFEDT, RANDY		
9TH-10TH ST CONNECTOR BRIDGE		BRIDGE AND APPROACHES					01/16/95		PHONE NO :771-7170		
	0.360		$ 6,928,881	$ 5,834,970	$ 275,900		01/02/97***	5%		0%	

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. / USED	TIME
STPP 3-2(23)51			SMITH PAVING & CONTRACTING ENT				02/01/95		F.P.M. WICKMAN, TERRY		
8 MILES NORTH OF CHOTEAU		BRIDGE REPLACEMENT WITH PIPEAND APPROACHES					/ /		PHONE NO :278-7931		
	0.151		$ 172,899	$ 150,153	$ 1,502		10/01/95***		1%	0%	
STPP 80-1(11)13			J & S CONSTRUCTION				02/01/95		F.P.M. AAFEDT, RANDY		
SO. OF FORT BENTON - BRIDGE RE		BRIDGE REPLACEMENT WITHCULVERT STOCKPASS					02/23/95		PHONE NO :771-7170		
	0.223		$ 333,855	$ 348,833	$ 5,513		10/31/95***		2%	0%	
STPHS 60-2(31)40			MARQUIS EXCAVATING				02/01/95		F.P.M. LAY, BILL		
NORTH OF NEIHART		SIGNING & SLOPE FLATTENING					/ /		PHONE NO :264-5310		
	0.327		$ 45,341	$ 47,774	$ 0		06/09/95***		0%	0%	
RTS 213-1(5)5			RIVERSIDE CONTRACTING				02/01/95		F.P.M. LEO, DENNIS		
SANTA RITA - NORTH		PMS, OVERLAY AND SEAL & COVER					/ /		PHONE NO :434-2470		
RTS 214-1(1)0							06/06/95***				
2 MI. NO. OF SANTA RITA - NORT		PMS, OVERLAY AND SEAL & COVER									
RTS 215-2(1)15											
GLACIER COUNTY LINE - WEST -		PMS, OVERLAY AND SEAL & COVER									
CONTRACT TOTAL	13.990		$ 932,866	$ 972,908	$ 9,728				1%	0%	
RTS 227-1(7)0			RIVERSIDE CONTRACTING				02/01/95		F.P.M. LAY, BILL		
STOCKETT - NO. AND SO.		PMS, OVERLAY AND SEAL & COVER					02/21/95		PHONE NO :264-5310		
	13.162		$ 759,688	$ 813,117	$ 172,235		11/19/95***		21%	0%	
RTS 236-2(4)74			RIVERSIDE CONTRACTING				02/01/95		F.P.M. BERG, GARY		
BIG SANDY - SOUTHEAST		PMS, OVERLAY AND SEAL & COVER					/ /		PHONE NO :378-2613		
	15.690		$ 1,014,583	$ 976,245	$ 9,763		01/11/96***		1%	0%	
RTS 434-1(3)0			JIM GILMAN EXCAVATING INC.				02/01/95		F.P.M. KLETTE, MIKE		
WOLF CREEK - NORTHWEST		PMS, OVERLAY AND SEAL & COVER					/ /		PHONE NO :278-7931		
	17.570		$ 1,097,651	$ 1,070,268	$ 10,703		01/25/96***		1%	0%	
GREAT FALLS DISTRICT TOTALS			$ 52,108,104	$ 44,755,931	$ 27,252,050				57%		

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/95
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
STPP 25-1(20)28			PRINCE, INC.				07/08/93		F.P.M. GREUFF, LARRY		
VIDA - N. & S.		G, GS, CTB, & PMS					09/14/93		PHONE NO :653-1050		
	8.314		$ 5,676,911	$ 5,536,550	$ 5,111,155		06/06/95***	92%		97%	
STPU 8008(3)			PORTABLE PAVERS, INC.				07/08/93		F.P.M. FRETTE, KURT		
N. HAYNES AVE. - MILES CITY		G, GS, PMS & STR. REMOVALS (7)					08/06/93		PHONE NO :232-1093		
	0.974		$ 1,393,862	$ 1,502,803	$ 1,575,590		06/06/95***	98%		105%	
BR-STPP-STPE 26-1(9)1			SLETTEN CONSTRUCTION CO.				07/08/93		F.P.M. BACON, DAVID		
Y'STONE RV. BR.-S.E. OF SIDNEY		STR. & APPR'S.					07/26/93		PHONE NO :365-2877		
	0.938		$ 7,594,044	$ 5,495,407	$ 5,613,907		06/10/95***	98%		67%	
STPS 201-2(7)28			WICKENS CONSTRUCTION, INC.				11/16/93		F.P.M. ARTHUR, RONALD T.		
14 MI. E. OF MCCONE CO.LINE-E.		WIDEN,GS,PMS,SEAL & COVER					05/19/94		PHONE NO :787-5701		
	6.105		$ 2,903,627	$ 2,704,202	$ 2,496,306		06/06/95***	92%		89%	
NH 1-9(29)546			L. SCANLAN CONTRACTOR				05/12/94		F.P.M. PISK, RANDAL		
GOUDGE COULEE BRIDGE		BRIDGE REPLACEMENT WITH PIPESAND APPROACHES					08/02/94		PHONE NO :228-9478		
	0.045		$ 206,551	$ 212,631	$ 234,586		10/25/94***	98%		117%	
NH 37-2(12)54			SK CONSTRUCTION, INC.				06/09/94		F.P.M. MARTIN, DOUGLAS		
ASHLAND WEST		GRADING, AGG.SURF., PMS.,SEAL & COVER, BRIDGE WIDENING					08/08/94		PHONE NO :784-2569		
	7.978		$ 4,268,177	$ 4,670,150	$ 2,161,117		07/27/96***	46%		38%	
RTS 447-1(12)8			PORTABLE PAVERS, INC.				06/29/94		F.P.M. EIDE, LEON		
8 MILES SOUTH OF ROSEBUD-SOUTH		PMS OVERLAY, SEAL & COVER					07/13/94		PHONE NO :365-2877		
RTS 201-2(8)34							06/06/95***				
18 MILES WEST OF GIRARD-EAST		PMS OVERLAY, SEAL & COVER									
RTS 335-1(8)0											
SOUTH OF GLENDIVE		PMS OVERLAY, SEAL & COVER									
RTS 484-1(5)0											
OLD FORT HOWE-NORTH		PMS OVERLAY, SEAL & COVER									
CONTRACT TOTAL	47.800		$ 3,664,673	$ 1,260,968	$ 1,077,682			85%		89%	
NH 62-2(15)12 F			E.H. OFTEDAL AND SONS, INC.				08/03/94		F.P.M. ARTHUR, RONALD T.		
SOUTH OF CULBERTSON SOUTH		GRADING, AGG. SURF., PLANTMIX BIT. SURF., SEAL & COVER					09/19/94		PHONE NO :787-5701		
	9.049		$ 7,848,335	$ 6,558,664	$ 2,262,092		11/10/96***	34%		23%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/95
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. / TIME USED
BR 9053(15)			COP CONSTRUCTION CO.				09/01/94		F.P.M. GREUFE, LARRY	
MILK RIVER N.W. OF HINSDALE -		204 FT. PS CONC. BEAM BRIDGE& APPROACHES					/ /		PHONE NO :653-1050	
	0.396		$ 959,626	$ 777,777	$ 7,778		09/15/95***	1%		0%
STPE 1-10(35)590			L. SCANLAN CONTRACTOR				09/01/94		F.P.M. GREUFF, LARRY	
WOLF POINT STORM DRAIN		STORM DRAIN, LANDSCAPING					10/26/94		PHONE NO :653-1050	
	0.046		$ 90,015	$ 77,986	$ 61,365		06/06/95***	79%		52%
STPU 5002(8)			CENTURY COMPANIES, JV				09/01/94		F.P.M. LAUCKNER, JAMES	
EAST BARRY STREET-GLENDIVE		PL. MIX BIT. SURF. OVERLAY					03/17/95		PHONE NO :365-2877	
M 5001(3)							06/06/95***			
JEFFERSON SCHOOL ROAD-GLENDIVE		PL. MIX BIT. SURF. OVERLAY,SEAL & COVER								
M 5001(4)										
HIGHLAND PARK ROAD-GLENDIVE		PL. MIX BIT. SURF. OVERLAY,SEAL & COVER								
STPP 5002(9)										
TOWNE ST. @ MEADE AVENUE-GLEND		PL. MIX BIT. SURF. OVERLAY,SIGNALS & LIGHTING								
CONTRACT TOTAL	0.000		$ 1,791,488	$ 599,381	$ 12,125			2%		0%
BR 9043(13)			L. SCANLAN CONTRACTOR				09/01/94		F.P.M. GREUFF, LARRY	
COTTONWOOD CR. - N.OF WOLF POI		PIPE & APPROACHES					11/14/94		PHONE NO :653-1050	
	0.018		$ 189,459	$ 144,080	$ 26,392		11/24/94***	18%		5%
STPNHSTPSIM 2(149)			ACCENT STRIPE INC				09/01/94		F.P.M. FRETTE, KURT	
DISTRICT 4 EPOXY PAVEMENT MARK		DISTRICT 4 - EPOXY PAVEMENTMARKINGS					/ /		PHONE NO :232-1093	
	280.600		$ 1,044,808	$ 846,104	$ 8,448		08/20/95***	1%		0%
SMP 1199(94)			FISHER SAND AND GRAVEL CO.				10/03/94		F.P.M. EIDE, LEON	
CRUSH & STOCKPILE		CRUSH AND STOCKPILE					03/08/95		PHONE NO :365-2877	
	0.000		$ 447,750	$ 428,700	$ 70,630		09/01/95***	16%		09/01/95
SMP 1799(94)			FISHER SAND AND GRAVEL CO.				10/03/94		F.P.M. FRETTE, KURT	
CRUSH & STOCKPILE		CRUSH AND STOCKPILE					/ /		PHONE NO :232-1093	
	0.000		$ 456,125	$ 512,875	$ 0		09/01/95***	0%		09/01/95
SMP 5399(94)			CENTURY COMPANIES, JV				10/03/94		F.P.M. PISK, RANDAL	
CRUSH & STOCKPILE - GLENDIVE D		CRUSH AND STOCKPILE					11/07/94		PHONE NO :228-9478	
	0.000		$ 390,000	$ 373,750	$ 37,691		09/01/95***	10%		09/01/95

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/95
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. USED	TIME
IM 94-6(41)191			EMPIRE SAND AND GRAVEL CO.,INC					10/14/94	F.P.M. EIDE, LEON			
DAWSON COUNTY LINE - EAST -		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER AND MMS STOCKPILE						03/24/95	PHONE NO :365-2877			
	18.787			$ 4,744,998	$ 3,983,405	$ 39,834		12/04/96***	1%		0%	
STPP-STPE 2(38)			CENTURY COMPANIES, JV					11/17/94	F.P.M. FRETTE, KURT			
PLASTIC STRIPING REHAB.-DIST.		PMS OVERLAY, SEAL & COVER						03/14/95	PHONE NO :232-1093			
	7.420			$ 2,250,495	$ 2,058,502	$ 21,267		09/01/95***	1%		09/01/95	
STPS 242-1(10)0 F			WICKENS CONSTRUCTION, INC.					11/17/94	F.P.M. PISK, RANDAL			
MALTA - NORTH		GR., AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER AND BRIDGE						03/20/95	PHONE NO :228-9478			
	6.977			$ 4,573,521	$ 3,980,256	$ 111,609		04/21/97***	3%		0%	
RTF 27-2(11)14			PORTABLE PAVERS, INC.					12/15/94	F.P.M. SWANSON, ROBERT E.			
13.5 MILES NORTH OF EKALAKA -		PMS OVERLAY, SEAL & COVER						/ /	PHONE NO :232-1093			
RTF 42-2(3)20								11/25/95***				
20 MILES NORTH OF FLOWING WELL		PMS OVERLAY, SEAL & COVER										
CONTRACT TOTAL	27.300			$ 1,815,481	$ 1,849,330	$ 18,493			1%		0%	
SMP 1399(94)			PRINCE, INC.					12/15/94	F.P.M. MARTIN, DOUGLAS			
CRUSH & STOCKPILE - GLENDIVE D		CRUSH & STOCKPILE						/ /	PHONE NO :784-2569			
	0.000			$ 292,250	$ 297,010	$ 0		09/01/95***	0%		09/01/95	
SMP 3899(94)			PRINCE, INC.					12/15/94	F.P.M. SWANSON, ROBERT E.			
CRUSH & STOCKPILE - GLENDIVE D		CRUSH & STOCKPILE						/ /	PHONE NO :232-1093			
	0.000			$ 348,750	$ 347,155	$ 0		09/01/95***	0%		09/09/95	
STPP-NH 2(136)			PEC INC					02/01/95	F.P.M. PISK, RANDAL			
WOLF POINT AREA - CULVERTS		CULVERT REPAIR						03/20/95	PHONE NO :228-9478			
	0.693			$ 470,980	$ 498,688	$ 4,987		12/14/95***	1%		0%	
RTS 251-1(1)0			RIVERSIDE CONTRACTING					02/01/95	F.P.M. SWANSON, ROBERT E.			
SPROLE - NORTH		PMS OVERLAY AND SEAL & COVER						03/30/95	PHONE NO :232-1093			
RTS 243-1(1)15								06/06/95***				
SACO - NORTHWEST		PMS OVERLAY AND SEAL & COVER										
RTS 251-2(4)38												
14 MI.SOUTH OF FLAXVILLE - NO.		PMS OVERLAY AND SEAL & COVER										
RTS 344-1(6)0												
BROCKTON - NORTH		PMS OVERLAY AND SEAL & COVER										

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/95

DATE:04/11/95 *** GLENDIVE DISTRICT *** PAGE NO: 15

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
RTS 511-1(1)0 FLAXVILLE NORTH CONTRACT TOTAL	94.000	PMS OVERLAY AND SEAL & COVER	$ 4,148,981	$ 3,799,526	$ 37,997			1%		0%	
NH 62-1(8)0 CULBERTSON AREA	0.842	GRADE, AGGREGATE SURFACINGPLANT MIX BITUMINOUS SURFACING	$ 404,132	FRANZ CONSTRUCTION $ 269,969	$ 0		03/09/95 / / 11/26/95***	F.P.M. ARTHUR, RONALD T. PHONE NO :787-5701 0%		0%	
GLENDIVE DISTRICT TOTALS			$ 57,975,039	$ 48,785,869	$ 20,991,051			42%			

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/95

DATE:04/11/95 *** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
IM-STPU 90-8(123)446 F W. BILLINGS INTERCHANGE	0.400	G, GS, PMS, & STR'S.	EMPIRE SAND AND GRAVEL CO.,INC	$ 7,320,892	$ 6,327,862	$ 6,622,658		06/03/93 07/28/93 06/30/95***	98%	F.P.M. SLOE, DAVID A. PHONE NO :248-3827	90%	
PLH-STPP 28-2(18)45 BEARTOOTH PASS - N.	15.021	PMS OVERLAY, S & C, GABIONRETAINING WALLS, & VISTA POINT	RIVERSIDE CONTRACTING	$ 7,875,954	$ 6,767,677	$ 6,571,071		08/25/93 09/23/93 04/20/95***	97%	F.P.M. NEVILLE, GARY PHONE NO :256-1720	09/01/95	
STPS-BR 551-1(3)0 GEYSER - N.	2.867	G, GS, PMS, & REPL. STR. WITHPIPE	WICKENS CONSTRUCTION, INC.	$ 1,346,652	$ 1,188,217	$ 1,258,866	APPR 11/17/94	11/16/93 03/07/94 06/06/95***	98%	F.P.M. SACKS, RAY PHONE NO :538-8731	93%	
NH 14-4(11)125 RYEGATE - W.	5.459	WIDENING, PMS OVERLAY, SEAL &COVER	SLETTEN CONSTRUCTION CO.	$ 1,845,739	$ 2,169,326	$ 2,240,856		12/16/93 03/07/94 10/10/95***	98%	F.P.M. GRESS, STAN PHONE NO :568-2234	92%	
RTS 300-1(6)0 RYEGATE - SOUTH RTS 310-2(2)33 MUSSELSHELL - SOUTH CONTRACT TOTAL	12.900	PLANT MIX BIT LEVELING,SEAL & COVER PLANT MIX BIT OVERLAY,SEAL & COVER	MARVIN A. REHBEIN	$ 575,152	$ 599,799	$ 414,063		03/03/94 08/23/94 04/29/95***	69%	F.P.M. GRESS, STAN PHONE NO :568-2234	96%	
RTS 416-1(7)0 BILLINGS - SOUTH RTS 298-1(6)8 MCLEOD - N. E. CONTRACT TOTAL	17.600	PLANT MIX BIT LEVELING,SEAL & COVER BLANT MIX BIT OVERLAY,SEAL & COVER	H.L. OSTERMILLER CONST., INC.	$ 862,590	$ 666,084	$ 529,977		03/10/94 07/07/94 06/06/95***	80%	F.P.M. BERGEN, PERRY PHONE NO :932-4872	91%	
NH 63-6(4)29 F EDDIES CORNER - SOUTH	10.358	GR, AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC	$ 8,537,068	$ 7,644,405	$ 7,440,570		05/12/94 05/24/94 10/23/96***	97%	F.P.M. TILZEY, RONALD PHONE NO :538-8731	45%	
STPS 300-1(3)6 BIG COULEE ROAD	3.155	GRADING, AGGREGATE SURFACING	EMPIRE SAND AND GRAVEL CO.,INC	$ 1,463,387	$ 1,323,143	$ 442,531		06/29/94 11/07/94 05/29/96***	33%	F.P.M. GRESS, STAN PHONE NO :568-2234	0%	

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/95
*** BILLINGS DISTRICT ***

DATE:04/11/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
STPU 1024(3) STATE AVENUE-BILLINGS	1.710	GRADING, PMS, STORM SEWER,WATER, LIGHTING & SIGNALS	MIDLAND O'LEARY INC.	$ 7,111,335	$ 4,983,134	$ 1,328,535		06/29/94 07/26/94 07/25/96***	27%	F.P.M. KEGLEY, MEL PHONE NO :252-9831	41%	
STPP 43-1(12)0 LEWISTOWN - NORTH	2.698	PMS OVERLAY, SEAL & COVER	CENTURY COMPANIES, JV	$ 737,336	$ 530,170	$ 297,968		06/29/94 09/12/94 06/30/95***	56%	F.P.M. TILZEY, RONALD PHONE NO :538-8731	81%	
STPHS 1020(11) BILLINGS-LAUREL RD & MOORE LN	0.267	SIGNAL WARNING SYSTEM	EMPIRE SAND AND GRAVEL CO.,INC	$ 198,798	$ 221,305	$ 135,537		06/29/94 10/11/94 07/23/95***	61%	F.P.M. KEGLEY, MEL PHONE NO :252-9831	47%	
STPSNHSTPPI 2(141) DISTRICT 5-EXPERIMENTAL EPOXY	75.600	EXPERIMENTAL EPOXY MARKINGS	MARK RITE LINES OF MONT.,INC	$ 531,904	$ 361,046	$ 115,229		06/29/94 08/09/94 06/06/95***	32%	F.P.M. STUDEBAKER, RAYMOND PHONE NO :252-7329	10/15/94	
RTS 244-2(1)7 7 MILES NE OF U.S. 87 JUNCTION	10.200	PMS OVERLAY, SEAL & COVER	RIVERSIDE CONTRACTING	$ 555,654	$ 602,427	$ 397,372		06/29/94 08/03/94 04/20/95***	66%	F.P.M. SACKS, RAY PHONE NO :538-8731	47%	
RTS 420-1(2)0 ABSAROKEE - WEST	6.943	PMS OVERLAY, SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC	$ 429,018	$ 386,362	$ 331,654		06/29/94 09/13/94 06/06/95***	86%	F.P.M. BERGEN, PERRY PHONE NO :932-4872	76%	
IM 90-8(130)400 MERRILL-COLUMBUS CANAL	0.000	PIPE REPAIR	STILLWATER EXCAVATING	$ 26,150	$ 39,344	$ 35,345		08/03/94 01/25/95 04/01/95***	90%	F.P.M. NELSON, ROD PHONE NO :252-9735	04/01/95	
BR 9014(13) JUDITH RIVER - 6 MI. N.W. OF M		BRIDGE REPLACEMENT ANDAPPROACHES	COP CONSTRUCTION CO.					08/03/94 08/24/94 08/29/95***		F.P.M. SACKS, RAY PHONE NO :538-8731		
BR 9014(12) ROSS FORK CR. - N.W. OF MOORE CONTRACT TOTAL	0.500	BRIDGE REPLACEMENT ANDAPPROACHES		$ 514,706	$ 463,213	$ 336,189			73%		41%	
BR 9033(7) MUSSELSHELL R.-1 MI.E.OF ROUND	0.174	BRIDGE REPLACEMENT ANDAPPROACHES	COP CONSTRUCTION CO.	$ 419,702	$ 347,310	$ 279,357		08/03/94 10/05/94 09/02/95***	80%	F.P.M. SACKS, RAY PHONE NO :538-8731	53%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/95
*** BILLINGS DISTRICT ***

DATE:04/11/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
SMP 5499(94) CRUSH & STOCKPILE - BILLINGS D	0.000	CRUSH AND STOCKPILE	BILL DENGEL CONSTRUCTION	$ 462,600	$ 373,950	$ 108,741		10/03/94 02/08/95 09/01/95***	29%	F.P.M. STUDEBAKER, RAYMOND PHONE NO :252-7329	09/01/95	
NH 53-1(17)28 F BROADVIEW - SOUTH	6.239	GR., AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC	$ 5,236,315	$ 5,087,200	$ 1,390,814		11/17/94 12/21/94 12/29/96***	27%	F.P.M. NEVILLE, GARY PHONE NO :256-1720	0%	
BR 9002(12) LITTLE BIGHORN RIVER	0.406	CONC. BEAM BRIDGE & APPROACHES	EDWARD T. COPPS CONST.	$ 456,757	$ 458,847	$ 4,589		11/17/94 / / 09/15/95***	1%	F.P.M. STUDEBAKER, RAYMOND PHONE NO :252-7329	09/15/95	
SMP 299(94) CRUSH & STOCKPILE - BILLINGS	0.000	CRUSH AND STOCKPILE	KONITZ CONTRACTING, INC.	$ 541,520	$ 535,000	$ 271,240		11/17/94 12/24/94 09/01/95***	51%	F.P.M. NELSON, ROD PHONE NO :252-9735	09/01/95	
SMP 599(94) CRUSH & STOCKPILE - BILLINGS D	0.000	CRUSH AND STOCKPILE	CENTURY COMPANIES, JV	$ 514,800	$ 457,500	$ 0		11/17/94 03/14/95 09/01/95***	0%	F.P.M. BERGEN, PERRY PHONE NO :932-4872	09/01/95	
STPHS 57-3(22)89 EAST OF LEWISTOWN	0.631	SIGN & SLOPE FLATTENING	BESEL CONSTRUCTION	$ 15,644	$ 15,044	$ 0		12/15/94 / / 06/06/95***	0%	F.P.M. SACKS, RAY PHONE NO :538-8731	0%	
RTF 61-4(13)99 D Y JUNCTION N & S	5.200	PMS OVERLAY, SEAL & COVER	RIVERSIDE CONTRACTING	$ 349,003	$ 372,185	$ 3,722		12/15/94 / / 11/30/95***	1%	F.P.M. SACKS, RAY PHONE NO :538-8731	0%	
NH 16-1(35)23 F YELLOWSTONE COUNTY LINE N & S	6.365	GR., AGG. SURF., PMS, SEAL &COVER AND THREE BRIDGES	EMPIRE SAND AND GRAVEL CO.,INC	$ 6,628,952	$ 7,257,661	$ 0		02/01/95 / / 05/07/97***	0%	F.P.M. SLOE, DAVID A. PHONE NO :248-3827	0%	
STPP 78-2(14)46 PRATTEN/PIKE/9TH - COLUMBUS	1.598	WIDENING, DRAINAGE, MILLING,PMS OVERLAY AND SEAL & COVER	JTL GROUP, INC.-BILLINGS	$ 752,363	$ 768,119	$ 7,681		02/01/95 / / 02/04/96***	1%	F.P.M. BERGEN, PERRY PHONE NO :932-4872	0%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/95
*** BILLINGS DISTRICT ***

DATE:04/11/95

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR ESTIMATE	ORIGINAL ENGINEER AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE MODIF. WORK COMP.	PERCENT WORK BEG. COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER PROJECT	% CONT. USED	TIME
RTS 238-2(2)67 RYEGATE-NORTH		LEVELING, SEAL & COVER		CENTURY COMPANIES, JV			02/01/95 / / 05/19/95***		F.P.M. SACKS, RAY PHONE NO :538-8731		
RTS 297-1(5)0 SHAWMUT-NORTH		PMS, OVERLAY AND SEAL & COVER									
CONTRACT TOTAL	13.900		$ 576,852	$ 587,371	$ 5,874			1%		0%	
BILLINGS DISTRICT TOTALS			$ 55,886,843	$ 50,533,701	$ 30,570,440			59%			
TOTALS FOR ALL PROJECTS:			$266,290,697	$228,142,722	$131,245,651			56%			

S
625.7C4
H3de
April 30
1995

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/95
*** MISSOULA DISTRICT ***

DATE:05/12/95 OCLC 22722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / WORK BEG. / COMPLETED	PERCENT / PROJECT	% CONT. USED	TIME
BR-STPP 52-2(11)49			MORGEN AND OSWOOD CONSTRUCTION				06/03/93	F.P.M. MITCHELL, JAMES D.			
FLATHEAD RV. BR.- NE OF KLSP		G, GS, PMS, S&C, & STR.					07/23/93	PHONE NO :755-8557			
	1.069		$ 6,926,932	$ 5,695,201	$ 5,466,455		07/09/95***		96%	83%	
NH 24-1(34)27 F			JIM GILMAN EXCAVATING INC.				11/16/93	F.P.M. SULLIVAN, SHEILA			
CLEARWATER JCT. - WEST		GR,GS,PMS, S&C,WIDEN & BRIDGE					03/07/94	PHONE NO :523-5860			
	4.978		$ 4,679,870	$ 3,656,129	$ 3,715,345		09/17/96***		98%	86%	
STPRR-STFS 487-1(6)0			D.H. BLATTNER & SONS				11/16/93	F.P.M. KALBERG, J. GARY			
B.N. OVERPASS - WHITEFISH		WP GIRDER BRIDGE & APPROACHES					01/19/94	PHONE NO :862-1229			
	0.191		$ 4,186,807	$ 3,838,094	$ 3,489,300		07/09/95***		91%	92%	
NH 5-4(14)173 F			SCHELLINGER CONST CO.,INC.				03/03/94	F.P.M. CHRISINGER,KENNETH L			
EUREKA-SOUTH		GRADING, AGGREGATE SURFACING,PLANT MIX BIT SURFACING					04/15/94	PHONE NO :755-8566			
	3.804		$ 3,509,366	$ 3,051,218	$ 3,588,694		02/17/94***		98%	67%	
STPP 1-2(42)125			A-1 PAVING, INC.				04/07/94	F.P.M. ROBERTS, JAMES			
KALISPELL N.E.		GRADING, AGGREGATE SURFACING,PLANT MIX BITUMINOUS SURFACING					05/09/94	PHONE NO :752-0531			
	4.571		$ 3,595,614	$ 3,278,328	$ 2,787,925		12/06/95***		85%	96%	
STFS 260-1(3)0			SCHELLINGER CONST CO.,INC.				04/07/94	F.P.M. ROEDEL, DONALD			
LIBBY - NORTHWEST		GRADING, AGGREGATE SURFACINGPLANT MIX BITUMINOUS SURFACING					05/03/94	PHONE NO :755-8559			
STFS 567-1(1)0							12/09/95***				
BOBTAIL JCT. - SOUTH		PLANT MIX BITUMINOUS, SEAL &COVER									
RTS 482-1(3)0											
3 MI. SO. OF LIBBY - SOUTH		CRACK SEALING, SEAL & COVER									
CONTRACT TOTAL	13.370		$ 2,727,395	$ 2,728,204	$ 2,669,004				96%	89%	
IM 90-3(74)135			RIVERSIDE CONTRACTING				06/29/94	F.P.M. JOHNSON, ROBERT L.			
BEARMOUTH - DRUMMOND		PMS OVERLAY, SEAL & COVER					07/18/94	PHONE NO :523-5864			
	15.189		$ 6,288,097	$ 5,615,356	$ 4,884,789		08/22/96***		87%	71%	
NH 7-2(22)90			FRONTIER-WEST, INC.				06/29/94	F.P.M. MAART, WILLIAM C.			
BITTERROOT RIV. BRIDGE		BRIDGE DECK REHABILITATION &WIDENING					07/25/94	PHONE NO :523-5856			
	0.065		$ 664,557	$ 712,928	$ 601,492		07/05/95***		84%	68%	

STATE DOCUMENTS COLLECTION

MAY 18 1995

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/95
*** MISSOULA DISTRICT ***

DATE:05/12/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. TIME USED
STPHS 52-2(18)28			A-1 PAVING, INC.					06/29/94		F.P.M. MITCHELL, JAMES D.	
3 MI. SOUTH OF BIGFORK		SHOULDER WIDENING, SEAL ANDCOVER						03/14/95		PHONE NO :755-8557	
STPHS 52-2(19)29								07/09/95***			
2 MI. SOUTH OF BIGFORK		SURFACE LEVELING, SEAL & COVER CHEVRONS									
CONTRACT TOTAL	0.815			$ 146,928	$ 150,005	$ 84,866			57%		33%
STPHS 2(86)			A-1 PAVING, INC.					06/29/94		F.P.M. MCKINNEY, JOHN	
DIST. 1-TURNBAYS		TURN BAYS						08/30/94		PHONE NO :523-5863	
	0.945			$ 514,640	$ 479,309	$ 351,384		10/11/95***	73%		71%
STPP 83-1(15)31			JIM GILMAN EXCAVATING INC.					08/03/94		F.P.M. SULLIVAN, SHEILA	
CONDON N.& S.		WIDEN, PL. MIX SURF. OVERLAY,SEAL & COVER						09/07/94		PHONE NO :523-5860	
	16.253			$ 4,819,610	$ 4,841,572	$ 1,029,051		02/25/97***	21%		43%
IM 90-1(120)3			JTL GROUP, INC.-MISSOULA					09/01/94		F.P.M. JOHNSON, ROBERT L.	
LOOKOUT PASS		CHAIN UP AREAS						09/23/94		PHONE NO :523-5864	
IM 2(48)								07/01/95***			
DISTRICT 1-INTERSTATE SIGNING		INTERSTATE SIGNING, CONCRETEBARRIER RAIL									
CONTRACT TOTAL	0.738			$ 1,441,697	$ 646,465	$ 478,549			74%		07/01/95
NH 5-2(66)59			MONTANA LINES, INC					09/01/94		F.P.M. MCKINNEY, JOHN	
US 93/MT 35 INTERSECTION		PL. MIX BIT SURF. OVERLAY,SIGNALS, LIGHTING & SIGNING						10/06/94		PHONE NO :523-5863	
STPHS 5-2(63)83								06/11/95***			
DAYTON JUNCTION		SLASHING LIGHTS AND SIGNS									
CONTRACT TOTAL	0.000			$ 267,026	$ 160,875	$ 126,197			78%		47%
NH 1-3(29)200			J & S CONSTRUCTION					09/01/94		F.P.M. KALBERG, J. GARY	
SUMMIT CREEK		PIPE & SLOPE FLATTENING						10/18/94		PHONE NO :862-1229	
	0.123			$ 91,441	$ 97,602	$ 57,630		09/26/96***	59%		40%
STPS 354-1(4)1			RIVERSIDE CONTRACTING					09/01/94		F.P.M. MCKINNEY, JOHN	
POLSON - SOUTH (NORTH SECTION)		GRADING, AGG. SURF., PL MIXBIT. SURF., SEAL & COVER AMD						09/20/94		PHONE NO :523-5863	
	3.267			$ 1,700,775	$ 1,724,517	$ 1,668,849		09/22/96***	97%		27%
IMSTPSSTPP 2(147)			HIGHWAY SPECIALTIES INC					09/01/94		F.P.M. MCKINNEY, JOHN	
DISTRICT 2 EPOXY PAVEMENT MARK		DISTRICT 2 - EPOXY PAVEMENTMARKINGS						04/10/95		PHONE NO :523-5863	
IMSTPSNHSTP 2(146)								02/22/95***			
DISTRICT 1 EPOXY PAVEMENT MARK		DISTRICT 1 - EPOXY PAVEMENTMARKINGS									
CONTRACT TOTAL	239.400			$ 997,179	$ 997,179	$ 96,274			10%		19%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/95
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
NH 1-2(71)180			DICK ANDERSON CONSTRUCTION				10/03/94		F.P.M. KALBERG, J. GARY		
MIDDLE FORK FLATHEAD RIVER-S.E		BRIDGE DECK REHABILITATION					04/11/95		PHONE NO :862-1229		
	0.214		$ 753,377	$ 642,833	$ 10,443		09/25/95***	2%		7%	
STPP 1-2(70)122			DICK ANDERSON CONSTRUCTION				10/03/94		F.P.M. MITCHELL, JAMES D.		
STILLWATER RIVER BRIDGE		BRIDGE DECK REHABILITATION					/ /		PHONE NO :755-8557		
	0.034		$ 551,658	$ 586,075	$ 5,861		07/28/95***	1%		8%	
IM 90-2(84)96 F			WASHINGTON CONSTRUCTION				11/17/94		F.P.M. JOHNSON, ROBERT L.		
DESMET INTERCHANGE		INTERCHANGE IMPROVEMENTS &STRUCTURE REHAB.					02/21/95		PHONE NO :523-5864		
	2.605		$ 3,986,092	$ 3,399,048	$ 820,741		09/18/96***	24%		4%	
STPP 52-2(21)3i			RIVERSIDE CONTRACTING				11/17/94		F.P.M. MITCHELL, JAMES D.		
MT 35 & GRAND AVE-BIGFORK		GR., AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER, LIGHTING					03/13/95		PHONE NO :755-8557		
	0.277		$ 376,656	$ 389,083	$ 207,164		09/21/95***	53%		20%	
STPS 263-1(11)4			JENSEN PAVING				11/17/94		F.P.M. BAUER, JOHN		
MULLAN ROAD - WEST SECTION -		GR., AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER					03/20/95		PHONE NO :523-5864		
RTS 263-1(13)11							03/02/96***				
MULLAN ROAD-FRENCHTOWN		PL. MIX BIT. OVERLAY, SEAL &COVER									
CONTRACT TOTAL	5.513		$ 1,847,991	$ 1,458,504	$ 399,626			27%		10%	
STPHS 2(84)			MONTANA LINES, INC				11/17/94		F.P.M. MITCHELL, JAMES D.		
2 LOCATIONS MISSOULA DIST LUMI		LIGHTING & SIGNALS					/ /		PHONE NO :755-8557		
	0.000		$ 57,568	$ 45,111	$ 0		06/18/95***	0%		0%	
SMP 1599(94)			SCHELLINGER CONST CO.,INC.				11/17/94		F.P.M. CHRISINGER,KENNETH L		
CRUSH & STOCKPILE - MISSOULA D		CRUSH AND STOCKPILE					12/07/94		PHONE NO :755-8566		
	0.000		$ 401,719	$ 320,669	$ 282,746		09/01/95***	88%		09/01/95	
SMP 2099(94)			HERB RICHARDS CONSTRUCTION				11/17/94		F.P.M. SULLIVAN, SHEILA		
CRUSH & STOCKPILE - MISSOULA D		CRUSH AND STOCKPILE					02/16/95		PHONE NO :523-5860		
	0.000		$ 340,410	$ 287,471	$ 62,402		09/01/95***	22%		09/01/95	
SMP 3299(94)			JTL GROUP, INC.-MISSOULA				11/17/94		F.P.M. SULLIVAN, SHEILA		
CRUSH & STOCKPILE - MISSOULA D		CRUSH AND STOCKPILE					04/03/95		PHONE NO :523-5860		
	0.000		$ 245,025	$ 234,250	$ 65,422		09/01/95***	28%		09/01/95	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/95
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. USED	TIME
SMP 4599(94)			TREASURE STATE CONSTRUCTION				11/17/94	F.P.M. CHRISINGER,KENNETH L			
CRUSH & STOCKPILE - MISSOULA D		CRUSH AND STOCKPILE					12/12/94	PHONE NO :755-8566			
	0.000		$ 616,891	$ 499,730	$ 374,521		09/01/95***	75%		09/01/95	
IM 2(166)			OMO CONSTRUCTION INC				12/15/94	F.P.M. MCKINNEY, JOHN			
INTERSTATE SIGNING,MISSOULA DI		INTERSTATE SIGN UPGRADE					02/20/95	PHONE NO :523-5863			
	0.000		$ 2,630,168	$ 1,811,361	$ 46,400		11/01/95***	3%		11/01/95	
RTS 211-1(2)0			MARVIN A. REHBEIN				12/15/94	F.P.M. MCKINNEY, JOHN			
RONAN WEST		PMS OVERLAY, SEAL & COVER					03/22/95	PHONE NO :523-5863			
RTS 352-1(4)0							07/09/95***				
LAKE MARY RONAN ROAD		PMS OVERLAY, SEAL & COVER									
RTS 354-1(6)0											
MAIN STREET - POLSON		PMS OVERLAY, SEAL & COVER									
RTF 5-2(69)47											
RONAN-POLSON-NORTH		PMS OVERLAY, SEAL & COVER									
RTF 52-1(12)0											
POLSON EAST		PMS OVERLAY, SEAL & COVER									
CONTRACT TOTAL	38.100		$ 892,572	$ 872,969	$ 409,060			47%		2%	
RTF 5-2(70)61			DICK ANDERSON CONSTRUCTION				12/15/94	F.P.M. MAART, WILLIAM C.			
FLATHEAD RIVER-.5 MI W OF POLS		BRIDGE DECK SEAL					04/11/95	PHONE NO :523-5856			
RTF 6-1(68)105							04/26/95				
REVAIS CREEK-3 MI W. OF DIXON-		BRIDGE DECK SEAL									
RTF 6-1(69)101											
MAGPIE CREEK-5 MI SW OF PERMA-		BRIDGE DECK SEAL									
CONTRACT TOTAL	0.000		$ 25,654	$ 30,888	$ 81,614			100%		08/01/95	
RTS 424-1(3)0			A-1 PAVING, INC.				12/15/94	F.P.M. CHRISINGER,KENNETH L			
FARM TO MARKET ROAD		SEAL & COVER					04/06/95	PHONE NO :755-8566			
RTS 503-1(7)0							07/09/95***				
FOY'S LAKE ROAD		PMS OVERLAY, SEAL & COVER									
CONTRACT TOTAL	18.800		$ 288,341	$ 229,884	$ 42,219			18%		0%	
STPHS 5-1(17)0			ALPINE CONSTRUCTION, INC.				03/09/95	F.P.M. JONES, DEAN			
DESMET - POLSON		SIGNING AND DELINEATION					03/22/95	PHONE NO :523-5863			
	58.400		$ 451,384	$ 323,927	$ 99,745		09/01/95***	31%		09/01/95	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/95

DATE:05/12/95 *** MISSOULA DISTRICT *** PAGE NO: 5

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
RTS 203-1(3)5			JENSEN PAVING					03/09/95		F.P.M. JOHNSON, ROBERT L.		
FLORENCE-SOUTH		PLANT MIX BITUMINOUS SURFACINGOVERLAY AND SEAL & COVER						/ /		PHONE NO :523-5864		
RTF 7-1(67)75								06/30/95***				
FLORENCE-LOLO		SEAL AND COVER										
RTS 269-1(17)12												
STEVENSVILLE-SOUTH		PLANT MIX BITUMINOUS SURFACINGOVERLAY AND SEAL & COVER										
CONTRACT TOTAL	21.100			$ 941,768	$ 865,998	$ 8,662				1%	0%	
STPHS 1-2(64)112			A-1 PAVING, INC.					04/06/95		F.P.M. CHRISINGER,KENNETH L		
WEST OF KALISPELL		GRADING, AGGREGATE SURFACING,PLANT MIX BITUMINOUS SURFACING						/ /		PHONE NO :755-8566		
STPHS 2(90)								04/28/95***				
2-LOC.-DIST.1-INTER. IMPROV.		INTERSECTION IMPROVEMENTS										
STPHS 1-2(75)113												
WEST OF KALISPELL		SLOPE FLATTENING, MILL ANDFILL										
STPHS 2(88)												
DISTRICT 1-GUARDRAIL-SECONDARY		GUARDRAIL, DELINEATORS ANDSIGNS										
CONTRACT TOTAL	2.380			$ 548,773	$ 587,756	$ 5,882				1%	0%	
NH 5-2(71)57			POLSON READY MIX CONCRETE					04/07/95		F.P.M. MAART, WILLIAM C.		
SOUTH OF POLSON		BRIDGE WIDENING, GRADING,PLANT MIX BITUMINOUS SURFACING						/ /		PHONE NO :523-5856		
	0.678			$ 639,559	$ 701,614	$ 7,017		03/20/96***		1%	0%	
NH 1-1(53)32			MONTANA LINES, INC					05/04/95		F.P.M. ROEDEL, DONALD		
LIBBY PEDESTRIAN CROSSING		SIGNAL, SIGNING & PAVEMENTMARKINGS						/ /		PHONE NO :755-8559		
	0.200			$ 81,150	$ 94,396	$ 0		10/15/95***		0%	0%	
STPP 52-2(20)40			SCHELLINGER CONST CO.,INC.					05/04/95		F.P.M. MITCHELL, JAMES D.		
CRESTON NORTH		GRADING, AGGREGATE SURFACING,PLANT MIX BIT. SURFACING,						/ /		PHONE NO :755-8557		
	7.856			$ 7,652,203	$ 6,311,903	$ 0		07/31/97***		0%	0%	
MISSOULA DISTRICT TOTALS				$ 65,886,890	$ 57,366,449	$ 34,025,331				58%		

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/95
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / WORK BEG. / PERCENT COMPLETED	PROJECT PHONE NO	% CONT. USED	TIME
IM 90-6(68)279			EMPIRE SAND AND GRAVEL CO.,INC				06/03/93	F.P.M. HELD, TERRY			
THREE FORKS - MANHATTAN		PCCP REHAB., FMS OVERLAY, ANDSTR. REHAB.					07/08/93		PHONE NO :285-3111		
	10.617		$ 6,057,155	$ 5,383,039	$ 4,762,621		10/06/93***	88%		90%	
RS 259-1(3)0			SK CONSTRUCTION, INC.			AFPR	06/03/93	F.P.M. HUNTER, LARRY			
NEWLAN CREEK ROAD		G, GS, FMS, S&C				11/14/94	07/19/93		PHONE NO :494-3224		
	4.611		$ 1,725,998	$ 1,507,750	$ 1,692,502		07/09/95***	98%		99%	
RS 235-1(3)7			PIONEER READY MIX				11/16/93	F.P.M. McCORMICK,THOMAS			
N. 19TH AVE. INT.-BAXTER LANE		GR,GS,FMS,SEAL & COVER					12/20/93		PHONE NO :586-5074		
HDP-IR 9113(1) F							07/09/95***				
N. 19TH AVE. INTCH. - BOZEMAN											
CONTRACT TOTAL	2.895		$ 9,376,003	$ 7,250,000	$ 6,360,691			88%		51%	
IM 2(43)			PAVLIK ELECTRIC CO, INC				02/08/94	F.P.M. BOWAR, LARRY			
BUTTE DISTRICT INTERSTATE		SIGN,RADIO TRANSMITTERS, REMOVE & RESET SIGN BRIDGES					03/28/94		PHONE NO :586-5074		
	0.000		$ 152,597	$ 146,696	$ 111,366		04/15/95	100%		77%	
STPS-RDTT 273-1(4)0			JIM GILMAN EXCAVATING INC.				02/08/94	F.P.M. O'BRIEN,MURRAY			
EAST OF ANACONDA - NORTH		GRADE, AGG & PL MIX BIT SURF					03/21/94		PHONE NO :782-7443		
	1.872		$ 987,351	$ 810,739	$ 713,686		07/29/95***	88%		88%	
STPP 19-1(19)1			JIM GILMAN EXCAVATING INC.				03/03/94	F.P.M. O'BRIEN,MURRAY			
ANACONDA - EAST		PLANT MIX BIT. OVERLAY, SEALAND COVER					04/02/94		PHONE NO :782-7443		
	9.478		$ 5,074,664	$ 2,751,904	$ 2,537,458		03/06/96***	92%		74%	
STPU 1201(4)			JTL GROUP, INC.				05/12/94	F.P.M. STREETER, STEFAN			
19TH AVENUE-BOZEMAN		GR., AGG. SURF., PL. MIX BIT.SURF., AND SEAL & COVER					06/08/94		PHONE NO :587-5785		
STPS 235-1(6)5							05/17/96***				
NORTH 19TH INTERCHANGE-WEST		GR., AGG. SURF., PL. MIX. BIT.SURF., AND SEAL & COVER									
HDP 9113(001) F											
NORTH 19TH AVENUE-BAXTER LANE		GR, AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER									
CONTRACT TOTAL	2.957		$ 3,483,216	$ 3,483,216	$ 2,078,635			60%		82%	
IM 90-3(72)189			JIM GILMAN EXCAVATING INC.				06/03/94	F.P.M. O'BRIEN,MURRAY			
DEER LODGE - SOUTH		PMS OVERLAY AND SEAL & COVER					08/30/94		PHONE NO :782-7443		
	5.359		$ 2,797,713	$ 1,363,023	$ 744,530		06/01/95***	55%		108%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/95
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT PHONE	% CONT. USED	TIME
RTS 278-1(8)43			JIM GILMAN EXCAVATING INC.					06/29/94		F.P.M. WILLIAMS, PAUL		
JACKSON - NORTH		SEAL & COVER						03/16/95		PHONE NO :683-6290		
	17.200			$ 276,689	$ 294,542	$ 55,819		07/09/95***	19%		50%	
NH-IM-STPP 2(143)			OMO CONSTRUCTION INC					09/01/94		F.P.M. HUNTER, LARRY		
HIGHWAY ADVISORY INFORMATION		HIGHWAY ADVISORY INFORMATION-STATEWIDE						10/10/94		PHONE NO :494-3224		
	0.000			$ 329,121	$ 241,034	$ 245,307		01/28/95	100%		07/01/95	
IM 90-6(75)313			DIAMOND CONSTRUCTION					10/03/94		F.P.M. HELD, TERRY		
BOZEMAN-LIVINGSTON FENCING		FENCE						05/03/95		PHONE NO :285-3111		
	21.000			$ 290,562	$ 285,768	$ 2,858		02/04/96***	1%		0%	
SMP 1699(94)			JTL GROUP, INC.					10/03/94		F.P.M. HELD, TERRY		
CRUSH & STOCKPILE		CRUSH AND STOCKPILE						12/07/94		PHONE NO :285-3111		
	0.000			$ 268,250	$ 284,000	$ 135,032		09/01/95***	48%		09/01/95	
BR 9001(21)			SLETTEN CONSTRUCTION CO.					11/17/94		F.P.M. WILLIAMS, PAUL		
BEAVERHEAD RIVER NEAR BARRETTS		CONC. BEAM BRIDGE & APPROACHES						04/18/95		PHONE NO :683-6290		
	0.406			$ 274,836	$ 265,515	$ 42,358		10/21/95***	16%		13%	
STPP 50-2(25)82			H. K. CONTRACTORS, INC.					12/15/94		F.P.M. McCORMICK,THOMAS		
BOZEMAN-FOUR CORNERS		GR., AGG. SURF., PMS, SEAS &COVER, WIDEN AND PS CONC BEAM						03/14/95		PHONE NO :586-5074		
	6.159			$ 9,072,324	$ 7,378,871	$ 203,813		05/04/97***	3%		3%	
RTS 231-1(4)3			JIM GILMAN EXCAVATING INC.					02/01/95		F.P.M. ARVISH, MIKE		
GREEN MEADOW DR. - NORTH LEW		PMS, OVERLAY AND SEAL & COVER						04/04/95		PHONE NO :782-9327		
RTS 282-1(1)0								09/13/95***				
MONTANA CITY - BLUE SKY HEIGHT		PMS, OVERLAY AND SEAL & COVER										
RTS 284-1(1)0												
SPOKANE CR. ROAD		PMS, OVERLAY AND SEAL & COVER										
CONTRACT TOTAL	15.400			$ 871,609	$ 869,523	$ 8,697			1%		0%	
RTS 441-1(4)0			JIM GILMAN EXCAVATING INC.					03/09/95		F.P.M. O'BRIEN,MURRAY		
FAIRMONT HOT SPRINGS-EAST		PLANT MIX BITUMINOUS SURFACINGOVERLAY AND SEAL & COVER						05/08/95		PHONE NO :782-7443		
	3.000			$ 230,917	$ 229,413	$ 38,144		02/13/96***	17%		0%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/95

DATE:05/12/95 *** BUTTE DISTRICT *** PAGE NO: 8

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED / PROJECT	% CONT. USED	TIME
IM 2(66)			DIAMOND CONSTRUCTION				04/07/95	F.P.M. HUNTER, LARRY		
BOULDER HILL - HELENA		UPGRADE EXISTING GUARDRAIL,SIGNING AND INSTALL					/ /	PHONE NO :494-3224		
	0.000		$ 929,797	$ 896,750	$ 8,968		03/15/96***	1%	0%	
IM 15-1(85)0			JIM GILMAN EXCAVATING INC.				05/04/95	F.P.M. WILLIAMS, PAUL		
MONIDA-LIMA		PLANT MIX BITUMINOUS OVERLAY,SEAL & COVER					/ /	PHONE NO :683-6290		
	17.983		$ 6,293,308	$ 5,331,113	$ 0		07/12/97***	0%	0%	
RTF 29-4(18)89			JIM GILMAN EXCAVATING INC.				05/04/95	F.P.M. ARVISH, MIKE		
MONTANA STREET N. BUTTE		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER					/ /	PHONE NO :782-9327		
RTM 1207(1)							08/12/95***			
NORTH 7TH AVE. BOZEMAN		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER								
RTM 1805(5)										
MONTANA STREET S. BUTTE		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER								
STPE 2(161)										
3 LOCATIONS BUTTE DISTRICT		SIDEWALK, RAMPS, CURB & GUTTER AND ISLAND CAPS								
CONTRACT TOTAL	4.780		$ 710,453	$ 765,958	$ 0			0%	0%	
BUTTE DISTRICT TOTALS			$ 49,202,561	$ 39,538,853	$ 19,742,485			49%		

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/95
*** GREAT FALLS DISTRICT ***

DATE:05/12/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
NH 24-3(21)91			D.H. BLATTNER & SONS			PEND	04/14/92		F.P.M. LAY, BILL		
ROGERS PASS - E.		WIDENING, PMS OVERLAY, & STR.				10/11/94	05/14/92		PHONE NO :264-5310		
	9.341		$ 8,318,064	$ 7,063,696	$ 8,203,185		04/20/95	100%		98%	
STPX 0002(39)			SWANSTON EQUIPMENT CO.				07/01/92		F.P.M. BERG, GARY		
DURABLE PVMT. MARKINGS - STWD.		DURABLE PVMT. MARKINGS INSTAL.					08/05/92		PHONE NO :378-2613		
	0.000		$ 1,840,995	$ 1.624,530	$ 1,448,001		07/27/92***	89%		09/01/96	
IM 0002(34)			COP CONSTRUCTION CO.				07/30/93		F.P.M. WILMOT, DOUG		
GREAT FALLS DISTRICT		BRIDGE REHAB. & INST. WEATHERMONITORING EQUIPMENT					09/07/93		PHONE NO :771-7346		
	0.500		$ 3.643,745	$ 2,763,764	$ 2,796,674		07/19/96***	98%		95%	
NH 10-2(16)52 F			SK CONSTRUCTION, INC.				07/30/93		F.P.M. BERG, GARY		
LOMA - N.		G, GS, PMS, AND S&C					09/15/93		PHONE NO :378-2613		
	9.739		$ 9,709,790	$ 7.817,973	$ 8,263,632		07/09/95***	98%		75%	
NH 10-2(20)20 F			EMPIRE SAND AND GRAVEL CO.,INC				05/12/94		F.P.M. AAFEDT, RANDY		
FORT BENTON NORTH & SOUTH		PMS OVERLAY					07/14/94		PHONE NO :771-7170		
RTS 223-1(4)0							01/16/97***				
FORT BENTON - N.		PL. MIX. BIT. OVERLAY ANDSEAL & COVER									
CONTRACT TOTAL	38.801		$ 4,249,747	$ 4,249,747	$ 2,934,961			69%		81%	
RTS 221-1(2)0			BLAHNIK CONSTRUCTION, INC.				06/29/94		F.P.M. WICKMAN, TERRY		
CHOTEAU-DUTTON		PMS OVERLAY, SEAL & COVER					08/31/94		PHONE NO :278-7931		
	23.633		$ 1,423,492	$ 1,339,608	$ 1,104,925		01/17/96***	82%		73%	
STPP 3-2(22)42			BLAHNIK CONSTRUCTION, INC.				08/03/94		F.P.M. WICKMAN, TERRY		
CHOTEAU PRIDE		GRADING, AGG. SURF., PLANTMIX BIT. SURF., SEAL & COVER					10/24/94		PHONE NO :278-7931		
	0.190		$ 235.998	$ 220,563	$ 143,743		11/29/95***	65%		71%	
BR 9026(8)			SLETTEN CONSTRUCTION CO.				09/01/94		F.P.M. OSTERTAG, MIKE		
MARIAS RIV. BR.-S. OF CHESTER		183 FT. PS CONC. BEAM BRIDGE& APPROACHES					09/23/94		PHONE NO :771-1423		
	0.116		$ 377,052	$ 380,203	$ 310,057		09/30/95***	82%		47%	
SMP 799(94)			KONITZ CONTRACTING, INC.				10/03/94		F.P.M. LAY, BILL		
CRUSH & STOCKPILE - GREAT FALL		CRUSH AND STOCKPILE					12/12/94		PHONE NO :264-5310		
	0.000		$ 319,200	$ 278,570	$ 297,575		05/10/95	100%		09/01/95	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/95
*** GREAT FALLS DISTRICT ***

DATE:05/12/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / WORK BEG. / COMPLETED	PERCENT PROJECT	% CONT. USED	TIME
SMP 2599(94) CRUSH & STOCKPILE-GT. F. DIST.	0.000	CRUSH & STOCKPILE	HOLLOW CONTRACTING	$ 171,600	$ 149,800	$ 0		10/03/94 / / 09/01/95***	F.P.M. LAY, BILL PHONE NO :264-5310	0%	09/01/95	
SMP 5199(94) CRUSH & STOCKPILE - GREAT FALL	0.000	CRUSH AND STOCKPILE	SCHELLINGER CONST CO.,INC.	$ 284,625	$ 244,375	$ 0		10/03/94 04/06/95 05/02/95	F.P.M. LEO, DENNIS PHONE NO :434-2470	100%	09/01/95	
STPS 223-2(4)34 MARIAS RIVER - NORTH	6.724	PL. MIX BIT. OVERLAY, SEAL &COVER, MMS STOCKPILE	EMPIRE SAND AND GRAVEL CO.,INC	$ 1,506,266	$ 1,321,559	$ 288,335		10/14/94 10/21/94 11/01/95***	F.P.M. LEO, DENNIS PHONE NO :434-2470	22%	13%	
STPP 9-2(6)43 FLOWEREE CANAL - N.E. OF AUGUS		BRIDGE REPLACEMENT WITH PIPEAND APPROACHES	PHILLIPS CONSTRUCTION					11/17/94 12/21/94 04/22/95	F.P.M. LAY, BILL PHONE NO :264-5310			
STPP 9-2(8)45 N. OF AUGUSTA - STOCKPASS CONTRACT TOTAL	0.267	STOCKPASS REPLACEMENT WITHPIPE		$ 310,489	$ 233,552	$ 174,633				100%	0%	
NH 1-4(16)281 EAST OF SHELBY	1.530	SLOPE FLATTENING & GUARDRAIL	SK CONSTRUCTION, INC.	$ 220,788	$ 139,416	$ 126,820		11/17/94 02/08/95 04/25/95	F.P.M. LEO, DENNIS PHONE NO :434-2470	100%	0%	
NH-IR 315-5(12)1 F I-315 INTERCHANGE - GREAT FALL	1.284	GR. AGG. SURF., PMS, SEAL &COVER, REVISE 5 BRIDGES, TWO	UNITED MAT'LS OF GREAT FALLS	$ 7,261,669	$ 5,676,356	$ 1,677,211		12/15/94 01/23/95 03/05/97***	F.P.M. WILMOT, DOUG PHONE NO :771-7346	30%	4%	
RTF 66-2(1)16 HAYS-NORTH	10.230	PMS OVERLAY, SEAL & COVER	RIVERSIDE CONTRACTING	$ 773,208	$ 889,164	$ 192,458		12/15/94 03/09/95 11/13/95***	F.P.M. BERG, GARY PHONE NO :378-2613	22%	0%	
BR-STPU 5211(5) F 9TH-10TH ST CONNECTOR BRIDGE	0.360	BRIDGE AND APPROACHES	SLETTEN CONSTRUCTION CO.	$ 6,928,881	$ 5,834,970	$ 482,045		12/15/94 01/16/95 01/02/97***	F.P.M. AAFEDT, RANDY PHONE NO :771-7170	8%	3%	
STPP 3-2(23)51 8 MILES NORTH OF CHOTEAU	0.151	BRIDGE REPLACEMENT WITH PIPEAND APPROACHES	SMITH PAVING & CONTRACTING ENT	$ 172,899	$ 150,153	$ 1,502		02/01/95 / / 12/30/95***	F.P.M. WICKMAN, TERRY PHONE NO :278-7931	1%	0%	

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/95
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK / PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
STPP 80-1(11)13 SO. OF FORT BENTON - BRIDGE RE	0.223	J & S CONSTRUCTION BRIDGE REPLACEMENT WITHCULVERT STOCKPASS	$ 333,855	$ 348,833	$ 65,878		02/01/95 02/23/95 10/31/95***	19%	F.P.M. AAFEDT, RANDY PHONE NO :771-7170	20%	
STPHS 60-2(31)40 NORTH OF NEIHART	0.327	MARQUIS EXCAVATING SIGNING & SLOPE FLATTENING	$ 45,341	$ 47,774	$ 0		02/01/95 / / 07/09/95***	0%	F.P.M. LAY, BILL PHONE NO :264-5310	0%	
RTS 213-1(5)5 SANTA RITA - NORTH RTS 214-1(1)0 2 MI. NO. OF SANTA RITA - NORT RTS 215-2(1)15 GLACIER COUNTY LINE - WEST - CONTRACT TOTAL	13.990	RIVERSIDE CONTRACTING PMS, OVERLAY AND SEAL & COVER PMS, OVERLAY AND SEAL & COVER PMS, OVERLAY AND SEAL & COVER	$ 932,866	$ 972,908	$ 9,728		02/01/95 / / 10/04/95***	1%	F.P.M. LEO, DENNIS PHONE NO :434-2470	0%	
RTS 227-1(7)0 STOCKETT - NO. AND SO.	13.162	RIVERSIDE CONTRACTING PMS, OVERLAY AND SEAL & COVER	$ 759,688	$ 813,117	$ 286,332		02/01/95 02/21/95 11/19/95***	35%	F.P.M. LAY, BILL PHONE NO :264-5310	12%	
RTS 236-2(4)74 BIG SANDY - SOUTHEAST	15.690	RIVERSIDE CONTRACTING PMS, OVERLAY AND SEAL & COVER	$ 1,014,583	$ 976,245	$ 9,763		02/01/95 04/21/95 01/11/96***	1%	F.P.M. BERG, GARY PHONE NO :378-2613	0%	
RTS 434-1(3)0 WOLF CREEK - NORTHWEST	17.570	JIM GILMAN EXCAVATING INC. PMS, OVERLAY AND SEAL & COVER	$ 1,097,651	$ 1,070,268	$ 10,703		02/01/95 04/19/95 01/25/96***	1%	F.P.M. KLETTE, MIKE PHONE NO :278-7931	0%	
IM 15-6(28)323 F BRADY - NO. & SO. (NORTHBOUND)	11.568	A-1 PAVING, INC. GRADING, AGGREGATE SURFACING,PLANT MIX BITUMINOUS SURFACING	$ 8,121,632	$ 7,398,020	$ 0		04/06/95 05/04/95 10/18/97***	0%	F.P.M. WICKMAN, TERRY PHONE NO :278-7931	0%	
STPP 2(134) DISTRICT 3 EROSION CONTROL NH 60-2(39)73 FRENCH COULEE-BELT CONTRACT TOTAL	0.000	MCDANIEL AND SONS CONTRACTORS EROSION CONTROL - GRADING ANDRIPRAP TRASH GUARD INSTALLATION	$ 75,580	$ 52,236	$ 0		04/07/95 / / 09/23/95***	0%	F.P.M. LAY, BILL PHONE NO :264-5310	0%	

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/95
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
BR-STPU 5211(6)				SHUMAKER TRUCKING AND EXC.			05/04/95		F.P.M. AAFEDT, RANDY		
10TH STREET BRIDGE REMOVAL GRE	0.325	STRUCTURE REMOVAL, ROADWAYOBLITERATION	$ 757,860	$ 478,500	$ 0		/ / 04/15/96***	0%	PHONE NO :771-7170	0%	
GREAT FALLS DISTRICT TOTALS			$ 60,887,563	$ 52,535,900	$ 28,828,161			52%			

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/95

DATE:05/12/95 *** GLENDIVE DISTRICT *** PAGE NO: 13

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK COMPLETED	WORK BEG. / PROJECT	% CONT. TIME USED
STPP 25-1(20)28				PRINCE, INC.			07/08/93	F.P.M. GREUFF, LARRY		
VIDA - N. & S.		G, GS, CTB, & PMS					09/14/93	PHONE NO :653-1050		
	8.314		$ 5,676,911	$ 5,536,550	$ 5,111,155		07/09/95***	92%		97%
STPU 8008(3)				PORTABLE PAVERS, INC.			07/08/93	F.P.M. FRETTE, KURT		
N. HAYNES AVE. - MILES CITY		G, GS, PMS & STR. REMOVALS (7)					08/06/93	PHONE NO :232-1093		
	0.974		$ 1,393,862	$ 1,502,803	$ 1,575,590		07/09/95***	98%		105%
BR-STPP-STPE 26-1(9)1				SLETTEN CONSTRUCTION CO.			07/08/93	F.P.M. BACON, DAVID		
Y'STONE RV. BR.-S.E. OF SIDNEY		STR. & APPR'S.					07/26/93	PHONE NO :365-2877		
	0.938		$ 7,594,044	$ 5,495,407	$ 5,630,829		07/09/95***	98%		70%
STPS 201-2(7)28				WICKENS CONSTRUCTION, INC.			11/16/93	F.P.M. ARTHUR, RONALD T.		
14 MI. E. OF MCCONE CO.LINE-E.		WIDEN.GS,PMS,SEAL & COVER					05/19/94	PHONE NO :787-5701		
	6.105		$ 2,903,627	$ 2,704,202	$ 2,496,306		07/09/95***	92%		89%
NH 1-9(29)546				L. SCANLAN CONTRACTOR			05/12/94	F.P.M. PISK, RANDAL		
GOUDGE COULEE BRIDGE		BRIDGE REPLACEMENT WITH PIPESAND APPROACHES					08/02/94	PHONE NO :228-9478		
	0.045		$ 206,551	$ 212,631	$ 234,586		10/25/94***	98%		117%
NH 37-2(12)54				SK CONSTRUCTION, INC.			06/09/94	F.P.M. MARTIN, DOUGLAS		
ASHLAND WEST		GRADING, AGG.SURF., PMS.,SEAL & COVER, BRIDGE WIDENING					08/08/94	PHONE NO :784-2569		
	7.978		$ 4,268,177	$ 4,670,150	$ 2,309,848		07/27/96***	49%		42%
RTS 447-1(12)8				PORTABLE PAVERS, INC.			06/29/94	F.P.M. EIDE, LEON		
8 MILES SOUTH OF ROSEBUD-SOUTH		PMS OVERLAY, SEAL & COVER					07/13/94	PHONE NO :365-2877		
RTS 201-2(8)34							07/09/95***			
18 MILES WEST OF GIRARD-EAST		PMS OVERLAY, SEAL & COVER								
RTS 335-1(8)0										
SOUTH OF GLENDIVE		PMS OVERLAY, SEAL & COVER								
RTS 484-1(5)0										
OLD FORT HOWE-NORTH		PMS OVERLAY, SEAL & COVER								
CONTRACT TOTAL	47.800		$ 3,664,673	$ 1,260,968	$ 1,077,682			85%		89%
NH 62-2(15)12 F				E.H. OFTEDAL AND SONS, INC.			08/03/94	F.P.M. ARTHUR, RONALD T.		
SOUTH OF CULBERTSON SOUTH		GRADING, AGG. SURF., PLANTMIX BIT. SURF., SEAL & COVER					09/19/94	PHONE NO :787-5701		
	9.049		$ 7,848,335	$ 6,558,664	$ 2,276,622		11/10/96***	35%		28%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/95
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. TIME USED
BR 9053(15) MILK RIVER N.W. OF HINSDALE -	0.396	204 FT. PS CONC. BEAM BRIDGE& APPROACHES	COP CONSTRUCTION CO. $ 959,626	$ 777,777	$ 7,778		09/01/94 / / 09/15/95***	F.P.M. GREUFE, LARRY PHONE NO :653-1050 1%		8%
STPE 1-10(35)590 WOLF POINT STORM DRAIN	0.046	STORM DRAIN, LANDSCAPING	L. SCANLAN CONTRACTOR $ 90,015	$ 77,986	$ 61,365		09/01/94 10/26/94 07/09/95***	F.P.M. GREUFF, LARRY PHONE NO :653-1050 79%		86%
STPU 5002(8) EAST BARRY STREET-GLENDIVE		PL. MIX BIT. SURF. OVERLAY	CENTURY COMPANIES, JV				09/01/94 03/17/95 07/09/95***	F.P.M. LAUCKNER, JAMES PHONE NO :365-2877		
M 5001(3) JEFFERSON SCHOOL ROAD-GLENDIVE		PL. MIX BIT. SURF. OVERLAY,SEAL & COVER								
M 5001(4) HIGHLAND PARK ROAD-GLENDIVE		PL. MIX BIT. SURF. OVERLAY,SEAL & COVER								
STPP 5002(9) TOWNE ST. @ MEADE AVENUE-GLEND		PL. MIX BIT. SURF. OVERLAY,SIGNALS & LIGHTING								
CONTRACT TOTAL	0.000		$ 1,791,488	$ 599,381	$ 224,365			37%		24%
BR 9043(13) COTTONWOOD CR. - N.OF WOLF FOI	0.018	PIPE & APPROACHES	L. SCANLAN CONTRACTOR $ 189,459	$ 144,080	$ 26,392		09/01/94 11/14/94 11/24/94***	F.P.M. GREUFF, LARRY PHONE NO :653-1050 18%		30%
STPNHSTPSIM 2(149) DISTRICT 4 EPOXY PAVEMENT MARK	280.600	DISTRICT 4 - EPOXY PAVEMENTMARKINGS	ACCENT STRIPE INC $ 1,044,808	$ 846,104	$ 8,448		09/01/94 / / 08/20/95***	F.P.M. FRETTE, KURT PHONE NO :232-1093 1%		0%
SMP 1199(94) CRUSH & STOCKPILE	0.000	CRUSH AND STOCKPILE	FISHER SAND AND GRAVEL CO. $ 447,750	$ 428,700	$ 261,510		10/03/94 03/08/95 09/01/95***	F.P.M. EIDE, LEON PHONE NO :365-2877 61%	09/01/95	
SMP 1799(94) CRUSH & STOCKPILE	0.000	CRUSH AND STOCKPILE	FISHER SAND AND GRAVEL CO. $ 456,125	$ 512,875	$ 0		10/03/94 / / 09/01/95***	F.P.M. FRETTE, KURT PHONE NO :232-1093 0%	09/01/95	
SMP 5399(94) CRUSH & STOCKPILE - GLENDIVE D	0.000	CRUSH AND STOCKPILE	CENTURY COMPANIES, JV $ 390,000	$ 373,750	$ 37,691		10/03/94 11/07/94 09/01/95***	F.P.M. PISK, RANDAL PHONE NO :228-9478 10%	09/01/95	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. USED	TIME
IM 94-6(41)191			EMPIRE SAND AND GRAVEL CO.,INC				10/14/94	F.P.M. EIDE, LEON			
DAWSON COUNTY LINE - EAST -		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER AND MMS STOCKPILE					03/24/95	PHONE NO :365-2877			
	18.787		$ 4,744,998	$ 3,983,405	$ 356,189		12/04/96***	9%		4%	
STPP-NH-STPE 0002(38)			CENTURY COMPANIES, JV				11/17/94	F.P.M. FRETTE, KURT			
PLASTIC STRIPING REHAB.-DIST.		PMS OVERLAY, SEAL & COVER					03/14/95	PHONE NO :232-1093			
	7.420		$ 2,250,495	$ 2,058,502	$ 168,031		09/01/95***	8%		09/01/95	
STPS 242-1(10)0 F			WICKENS CONSTRUCTION, INC.				11/17/94	F.P.M. PISK, RANDAL			
MALTA - NORTH		GR., AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER AND BRIDGE					03/20/95	PHONE NO :228-9478			
	6.977		$ 4,573,521	$ 3,980,256	$ 645,715		04/21/97***	16%		8%	
RTF 27-2(11)14			PORTABLE PAVERS, INC.				12/15/94	F.P.M. SWANSON, ROBERT E.			
13.5 MILES NORTH OF EKALAKA -		PMS OVERLAY, SEAL & COVER					04/27/95	PHONE NO :232-1093			
RTF 42-2(3)20							11/25/95***				
20 MILES NORTH OF FLOWING WELL		PMS OVERLAY, SEAL & COVER									
CONTRACT TOTAL	27.300		$ 1,815,481	$ 1,849,330	$ 18,493			1%		10%	
SMP 1399(94)			PRINCE, INC.				12/15/94	F.P.M. MARTIN, DOUGLAS			
CRUSH & STOCKPILE - GLENDIVE D		CRUSH & STOCKPILE					/ /	PHONE NO :784-2569			
	0.000		$ 292,250	$ 297,010	$ 0		09/01/95***	0%		09/01/95	
SMP 3899(94)			PRINCE, INC.				12/15/94	F.P.M. SWANSON, ROBERT E.			
CRUSH & STOCKPILE - GLENDIVE D		CRUSH & STOCKPILE					/ /	PHONE NO :232-1093			
	0.000		$ 348,750	$ 347,155	$ 0		09/01/95***	0%		09/09/95	
STPP-NH 2(136)			PEC INC				02/01/95	F.P.M. PISK, RANDAL			
WOLF POINT AREA - CULVERTS		CULVERT REPAIR					03/20/95	PHONE NO :228-9478			
	0.693		$ 470,980	$ 498,688	$ 71,863		12/14/95***	14%		17%	
RTS 251-1(1)0			RIVERSIDE CONTRACTING				02/01/95	F.P.M. SWANSON, ROBERT E.			
SPROLE - NORTH		PMS OVERLAY AND SEAL & COVER					03/30/95	PHONE NO :232-1093			
RTS 243-1(1)15							07/09/95***				
SACO - NORTHWEST		PMS OVERLAY AND SEAL & COVER									
RTS 251-2(4)38											
14 MI.SOUTH OF FLAXVILLE - NO.		PMS OVERLAY AND SEAL & COVER									
RTS 344-1(6)0											
BROCKTON - NORTH		PMS OVERLAY AND SEAL & COVER									

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/95
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER	ORIGINAL ESTIMATE	ORIGINAL AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / PERCENT COMPLETED / PROJECT	% CONT. USED	TIME
RTS 511-1(1)0											
FLAXVILLE NORTH		PMS OVERLAY AND SEAL & COVER									
CONTRACT TOTAL	94.000			$ 4,148,981	$ 3,799,526	$ 37,997			1%	7%	
NH 62-1(8)0			FRANZ CONSTRUCTION					03/09/95	F.P.M. ARTHUR, RONALD T.		
CULBERTSON AREA		GRADE, AGGREGATE SURFACING	PLANT MIX BITUMINOUS SURFACING					/ /	PHONE NO :787-5701		
	0.842			$ 404,132	$ 269,969	$ 2,700		11/27/95***	1%	0%	
IM 2(157)			PAVETECH ASPHALT ENG. INC.					04/07/95	F.P.M. MARTIN, DOUGLAS		
GLENDIVE DISTRICT CRACK SEALIN		CRACK SEALING						/ /	PHONE NO :784-2569		
	51.900			$ 332,185	$ 344,076	$ 0		04/03/96***	0%	11/15/95	
NH-STPP 57-7(13)317			PRINCE, INC.					05/04/95	F.P.M. EIDE, LEON		
GLENDIVE - NORTHWEST		PLANT MIX BIT. SURFACING	OVERLAY AND SEAL & COVER					/ /	PHONE NO :365-2877		
	9.233			$ 2,572,642	$ 2,485,218	$ 0		06/02/95***	0%	0%	
GLENDIVE DISTRICT TOTALS				$ 60,879,866	$ 51,615,164	$ 22,641,155			43%		

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/95
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED / PROJECT	% CONT. USED	TIME
IM-STPU 90-8(123)446 F W. BILLINGS INTERCHANGE	0.400	G, GS, PMS, & STR'S.	EMPIRE SAND AND GRAVEL CO.,INC $ 7,320,892	$ 6,327,862	$ 6,646,693		06/03/93 07/28/93 06/30/95***	F.P.M. SLOE, DAVID A. PHONE NO :248-3827 98%	93%	
PLH-STPP 28-2(18)45 BEARTOOTH PASS - N.	15.021	PMS OVERLAY, S & C, GABIONRETAINING WALLS, & VISTA POINT	RIVERSIDE CONTRACTING $ 7,875,954	$ 6,767,677	$ 6,571,071		08/25/93 09/23/93 07/09/95***	F.P.M. NEVILLE, GARY PHONE NO :256-1720 97%	09/01/95	
STPS-BR 551-1(3)0 GEYSER - N.	2.867	G, GS, PMS, & REPL. STR. WITHPIPE	WICKENS CONSTRUCTION, INC. $ 1,346,652	$ 1,188,217	$ 1,258,866	APPR 11/17/94	11/16/93 03/07/94 07/09/95***	F.P.M. SACKS, RAY PHONE NO :538-8731 98%	93%	
NH 14-4(11)125 RYEGATE - W.	5.459	WIDENING, PMS OVERLAY, SEAL &COVER	SLETTEN CONSTRUCTION CO. $ 1,845,739	$ 2,169,326	$ 2,249,486		12/16/93 03/07/94 10/10/95***	F.P.M. GRESS, STAN PHONE NO :568-2234 98%	92%	
RTS 300-1(6)0 RYEGATE - SOUTH RTS 310-2(2)33 MUSSELSHELL - SOUTH CONTRACT TOTAL	12.900	PLANT MIX BIT LEVELING,SEAL & COVER PLANT MIX BIT OVERLAY,SEAL & COVER	MARVIN A. REHBEIN $ 575,152	$ 599,799	$ 414,063		03/03/94 08/23/94 07/09/95***	F.P.M. GRESS, STAN PHONE NO :568-2234 69%	96%	
RTS 416-1(7)0 BILLINGS - SOUTH RTS 298-1(6)8 MCLEOD - N. E. CONTRACT TOTAL	17.600	PLANT MIX BIT LEVELING,SEAL & COVER BLANT MIX BIT OVERLAY,SEAL & COVER	H.L. OSTERMILLER CONST., INC. $ 862,590	$ 666,084	$ 529,977		03/10/94 07/07/94 07/09/95***	F.P.M. BERGEN, PERRY PHONE NO :932-4872 80%	91%	
NH 63-6(4)29 F EDDIES CORNER - SOUTH	10.358	GR, AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 8,537,068	$ 7,644,405	$ 7,468,088		05/12/94 05/24/94 10/23/96***	F.P.M. TILZEY, RONALD PHONE NO :538-8731 98%	47%	
STPS 300-1(3)6 BIG COULEE ROAD	3.155	GRADING, AGGREGATE SURFACING	EMPIRE SAND AND GRAVEL CO.,INC $ 1,463,387	$ 1,323,143	$ 1,036,941		06/29/94 11/07/94 05/29/96***	F.P.M. GRESS, STAN PHONE NO :568-2234 78%	9%	

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/95
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. USED	TIME
STPU 1024(3)			MIDLAND O'LEARY INC.				06/29/94	F.P.M. KEGLEY, MEL			
STATE AVENUE-BILLINGS		GRADING, PMS, STORM SEWER,WATER, LIGHTING & SIGNALS					07/26/94	PHONE NO :252-9831			
	1.710		$ 7,111,335	$ 4,983,134	$ 1,707,560		07/25/96***	34%		47%	
STPP 43-1(12)0			CENTURY COMPANIES, JV				06/29/94	F.P.M. TILZEY, RONALD			
LEWISTOWN - NORTH		PMS OVERLAY, SEAL & COVER					09/12/94	PHONE NO :538-8731			
	2.698		$ 737,336	$ 530,170	$ 357,699		06/30/95***	67%		84%	
STPHS 1020(11)			EMPIRE SAND AND GRAVEL CO.,INC				06/29/94	F.P.M. KEGLEY, MEL			
BILLINGS-LAUREL RD & MOORE LN		SIGNAL WARNING SYSTEM					10/11/94	PHONE NO :252-9831			
	0.267		$ 198,798	$ 221,305	$ 135,537		07/23/95***	61%		47%	
STPSNHSTPPI 2(141)			MARK RITE LINES OF MONT.,INC				06/29/94	F.P.M. STUDEBAKER, RAYMOND			
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS					08/09/94	PHONE NO :252-7329			
	75.600		$ 531,904	$ 361,046	$ 147,014		10/15/94***	41%		10/15/94	
RTS 244-2(1)7			RIVERSIDE CONTRACTING				06/29/94	F.P.M. SACKS, RAY			
7 MILES NE OF U.S. 87 JUNCTION		PMS OVERLAY, SEAL & COVER					08/03/94	PHONE NO :538-8731			
	10.200		$ 555,654	$ 602,427	$ 397,372		07/09/95***	66%		47%	
RTS 420-1(2)0			EMPIRE SAND AND GRAVEL CO.,INC				06/29/94	F.P.M. BERGEN, PERRY			
ABSAROKEE - WEST		PMS OVERLAY, SEAL & COVER					09/13/94	PHONE NO :932-4872			
	6.943		$ 429,018	$ 386,362	$ 331,654		07/09/95***	86%		76%	
IM 90-8(130)400			STILLWATER EXCAVATING				08/03/94	F.P.M. NELSON, ROD			
MERRILL-COLUMBUS CANAL		PIPE REPAIR					01/25/95	PHONE NO :252-9735			
	0.000		$ 26,150	$ 39,344	$ 36,707		03/31/95	100%		04/01/95	
BR 9014(13)			COP CONSTRUCTION CO.				08/03/94	F.P.M. SACKS, RAY			
JUDITH RIVER - 6 MI. N.W. OF M		BRIDGE REPLACEMENT ANDAPPROACHES					08/24/94	PHONE NO :538-8731			
BR 9014(12)							08/29/95***				
ROSS FORK CR. - N.W. OF MOORE		BRIDGE REPLACEMENT ANDAPPROACHES									
CONTRACT TOTAL	0.500		$ 514,706	$ 463,213	$ 348,568			75%		44%	
BR 9033(7)			COP CONSTRUCTION CO.				08/03/94	F.P.M. SACKS, RAY			
MUSSELSHELL R.-1 MI.E.OF ROUND		BRIDGE REPLACEMENT ANDAPPROACHES					10/05/94	PHONE NO :538-8731			
	0.174		$ 419,702	$ 347,310	$ 279,357		09/02/95***	80%		63%	

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/95
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
SMP 5499(94) CRUSH & STOCKPILE - BILLINGS D	0.000	CRUSH AND STOCKPILE	BILL DENGEL CONSTRUCTION	$ 462,600	$ 373,950	$ 227,939		10/03/94 02/08/95 09/01/95***	61%	F.P.M. STUDEBAKER, RAYMOND PHONE NO :252-7329	09/01/95	
NH 53-1(17)28 F BROADVIEW - SOUTH	6.239	GR., AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC	$ 5,236,315	$ 5,087,200	$ 1,390,814		11/17/94 12/21/94 12/29/96***	27%	F.P.M. NEVILLE, GARY PHONE NO :256-1720	5%	
BR 9002(12) LITTLE BIGHORN RIVER	0.406	CONC. BEAM BRIDGE & APPROACHES	EDWARD T. COPPS CONST.	$ 456,757	$ 458,847	$ 4,589		11/17/94 / / 09/15/95***	1%	F.P.M. STUDEBAKER, RAYMOND PHONE NO :252-7329	09/15/95	
SMP 299(94) CRUSH & STOCKPILE - BILLINGS	0.000	CRUSH AND STOCKPILE	KONITZ CONTRACTING, INC.	$ 541,520	$ 535,000	$ 273,054		11/17/94 12/24/94 09/01/95***	51%	F.P.M. NELSON, ROD PHONE NO :252-9735	09/01/95	
SMP 599(94) CRUSH & STOCKPILE - BILLINGS D	0.000	CRUSH AND STOCKPILE	CENTURY COMPANIES, JV	$ 514,800	$ 457,500	$ 241,506		11/17/94 03/14/95 09/01/95***	53%	F.P.M. BERGEN, PERRY PHONE NO :932-4872	09/01/95	
STPHS 57-3(22)89 EAST OF LEWISTOWN	0.631	SIGN & SLOPE FLATTENING	BESEL CONSTRUCTION	$ 15,644	$ 15,044	$ 0		12/15/94 04/19/95 07/09/95***	0%	F.P.M. SACKS, RAY PHONE NO :538-8731	20%	
RTF 61-4(13)99 D Y JUNCTION N & S	5.200	PMS OVERLAY, SEAL & COVER	RIVERSIDE CONTRACTING	$ 349,003	$ 372,185	$ 76,134		12/15/94 03/09/95 11/30/95***	20%	F.P.M. SACKS, RAY PHONE NO :538-8731	11%	
NH 16-1(35)23 F YELLOWSTONE COUNTY LINE N & S	6.365	GR., AGG. SURF., PMS, SEAL &COVER AND THREE BRIDGES	EMPIRE SAND AND GRAVEL CO.,INC	$ 6,628,952	$ 7,257,661	$ 1,055,630		02/01/95 04/11/95 05/07/97***	15%	F.P.M. SLOE, DAVID A. PHONE NO :248-3827	5%	
STPP 78-2(14)46 PRATTEN/PIKE/9TH - COLUMBUS	1.598	WIDENING, DRAINAGE, MILLING,PMS OVERLAY AND SEAL & COVER	JTL GROUP, INC.-BILLINGS	$ 752,363	$ 768,119	$ 7,681		02/01/95 / / 02/04/96***	1%	F.P.M. BERGEN, PERRY PHONE NO :932-4872	0%	

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR FERIOD ENDING 04/30/95
*** BILLINGS DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	STATUS	AWARD DATE MODIF. WORK COMP.	WORK BEG.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT COMPLETED	PROJECT	% CONT. USED	TIME
RTS 238-2(2)67				CENTURY COMPANIES, JV			02/01/95		F.P.M. SACKS, RAY			
RYEGATE-NORTH		LEVELING, SEAL & COVER					03/24/95		PHONE NO :538-8731			
RTS 297-1(5)0							09/08/95***					
SHAWMUT-NORTH		PMS, OVERLAY AND SEAL & COVER										
CONTRACT TOTAL	13.900		$ 576,852	$ 587,371	$ 132,155				22%		12%	
STPP-IM 2(137)				DONNES INC			05/04/95		F.P.M. SLOE, DAVID A.			
HYSHAM AREA		PIPE REHABILITATION ANDEROSION CONTROL					/ /		PHONE NO :248-3827			
	1.200		$ 107,593	$ 72,829	$ 0		01/05/96***		0%		0%	
IM 90-9(82)493				RIVERSIDE CONTRACTING			05/04/95		F.P.M. BERGEN, PERRY			
HARDIN - SOUTH		SEAL & COVER					/ /		PHONE NO :932-4872			
IM 90-9(83)532							01/17/96***					
LODGE GRASS - SOUTH		SEAL & COVER										
RTS 384-1(10)0												
HARDIN-NORTHEAST		PLANT MIX BITUMINOUS OVERLAYAND SEAL & COVER										
CONTRACT TOTAL	53.151		$ 2,236,704	$ 2,636,725	$ 0				0%		0%	
BILLINGS DISTRICT TOTALS			$ 58,231,140	$ 53,243,256	$ 33,326,155				61%			
TOTALS FOR ALL PROJECTS:			$295,088,019	$254,299,622	$138,563,287				53%			

S
625.704
H3fe
5-31-95

PLEASE RETURN

STATE DOCUMENTS COLLECTION

JUN 19 1995

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/95
*** MISSOULA DISTRICT ***

DATE:06/08/95 OCLC 22722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. USED	TIME
BR-STPP 52-2(11)49			MORGEN AND OSWOOD CONSTRUCTION				06/03/93	F.P.M. MITCHELL, JAMES D.			
FLATHEAD RV. BR.- NE OF KLSP		G, GS, PMS, S&C, & STR.					07/23/93	PHONE NO :755-8557			
	1.069		$ 6,926,932	$ 5,695,201	$ 5,538,959		02/22/94***	97%		86%	
NH 24-1(34)27 F			JIM GILMAN EXCAVATING INC.				11/16/93	F.P.M. SULLIVAN, SHEILA			
CLEARWATER JCT. - WEST		GR,GS,PMS, S&C,WIDEN & BRIDGE					03/07/94	PHONE NO :523-5862			
	4.978		$ 4,679,870	$ 3,656,129	$ 3,755,484		09/17/96***	98%		90%	
STPRR-STPS 487-1(6)0			D.H. BLATTNER & SONS				11/16/93	F.P.M. KALBERG, J. GARY			
B.N. OVERPASS - WHITEFISH		WP GIRDER BRIDGE & APPROACHES					01/19/94	PHONE NO :862-1229			
	0.191		$ 4,186,807	$ 3,838,094	$ 3,489,300		07/15/93***	91%		92%	
NH 5-4(14)173 F			SCHELLINGER CONST CO.,INC.				03/03/94	F.P.M. CHRISINGER,KENNETH L			
EUREKA-SOUTH		GRADING, AGGREGATE SURFACING,PLANT MIX BIT SURFACING					04/15/94	PHONE NO :755-8566			
	3.804		$ 3,509,366	$ 3,051,218	$ 3,629,516		02/17/94***	98%		73%	
STPP 1-2(42)125			A-1 PAVING, INC.				04/07/94	F.P.M. ROBERTS, JAMES			
KALISPELL N.E.		GRADING, AGGREGATE SURFACING,PLANT MIX BITUMINOUS SURFACING					05/09/94	PHONE NO :752-0531			
	4.571		$ 3,595,614	$ 3,278,328	$ 2,787,925		12/06/95***	85%		96%	
STPS 260-1(3)0			SCHELLINGER CONST CO.,INC.				04/07/94	F.P.M. ROEDEL, DONALD			
LIBBY - NORTHWEST		GRADING, AGGREGATE SURFACINGPLANT MIX BITUMINOUS SURFACING					05/03/94	PHONE NO :755-8559			
STPS 567-1(1)0							12/09/95***				
BOBTAIL JCT. - SOUTH		PLANT MIX BITUMINOUS, SEAL &COVER									
RTS 482-1(3)0											
3 MI. SO. OF LIBBY - SOUTH		CRACK SEALING, SEAL & COVER									
CONTRACT TOTAL	13.370		$ 2,727,395	$ 2,728,204	$ 2,669,004			96%		89%	
IM 90-3(74)135			RIVERSIDE CONTRACTING				06/29/94	F.P.M. JOHNSON, ROBERT L.			
BEARMOUTH - DRUMMOND		PMS OVERLAY, SEAL & COVER					07/18/94	PHONE NO :523-5864			
	15.189		$ 6,288,097	$ 5,615,356	$ 5,301,224		08/22/96***	94%		76%	
NH 7-2(22)90			FRONTIER-WEST, INC.				06/29/94	F.P.M. MAART, WILLIAM C.			
BITTERROOT RIV. BRIDGE		BRIDGE DECK REHABILITATION &WIDENING					07/25/94	PHONE NO :523-5856			
	0.065		$ 664,557	$ 712,928	$ 808,113		07/05/95***	98%		81%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/95

DATE:06/08/95 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / CONTRACTOR STATUS	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK COMPLETED / PROJECT	% CONT. USED	TIME
STPHS 52-2(18)28			A-1 PAVING, INC.				06/29/94	F.P.M. MITCHELL, JAMES D.		
3 MI. SOUTH OF BIGFORK		SHOULDER WIDENING, SEAL ANDCOVER					03/14/95	PHONE NO :755-8557		
STPHS 52-2(19)29							12/23/94***			
2 MI. SOUTH OF BIGFORK		SURFACE LEVELING, SEAL & COVER CHEVRONS								
CONTRACT TOTAL	0.815			$ 146,928	$ 150,005	$ 84,866		57%	53%	
STPHS 2(86)			A-1 PAVING, INC.				06/29/94	F.P.M. MCKINNEY, JOHN		
DIST. 1-TURNBAYS		TURN BAYS					08/30/94	PHONE NO :523-5863		
	0.945			$ 514,640	$ 479,309	$ 376,247	10/11/95***	78%	96%	
STPP 83-1(15)31			JIM GILMAN EXCAVATING INC.				08/03/94	F.P.M. SULLIVAN, SHEILA		
CONDON N.& S.		WIDEN, PL. MIX SURF. OVERLAY,SEAL & COVER					09/07/94	PHONE NO :523-5862		
	16.253			$ 4,819,610	$ 4,841,572	$ 1,426,383	02/25/97***	29%	55%	
IM 90-1(120)3			JTL GROUP, INC.-MISSOULA				09/01/94	F.P.M. JOHNSON, ROBERT L.		
LOOKOUT PASS		CHAIN UP AREAS					09/23/94	PHONE NO :523-5864		
IM 2(48)							07/01/95***			
DISTRICT 1-INTERSTATE SIGNING		INTERSTATE SIGNING, CONCRETEBARRIER RAIL								
CONTRACT TOTAL	0.738			$ 1,441,697	$ 646,465	$ 478,549		74%	07/01/95	
NH 5-2(66)59			MONTANA LINES, INC				09/01/94	F.P.M. MCKINNEY, JOHN		
US 93/MT 35 INTERSECTION		PL. MIX BIT SURF. OVERLAY,SIGNALS, LIGHTING & SIGNING					10/06/94	PHONE NO :523-5863		
STPHS 5-2(63)83							06/11/95***			
DAYTON JUNCTION		SLASHING LIGHTS AND SIGNS								
CONTRACT TOTAL	0.000			$ 267,026	$ 160,875	$ 148,950		93%	53%	
NH 1-3(29)200			J & S CONSTRUCTION				09/01/94	F.P.M. KALBERG, J. GARY		
SUMMIT CREEK		PIPE & SLOPE FLATTENING					10/18/94	PHONE NO :862-1229		
	0.123			$ 91,441	$ 97,602	$ 103,649	09/26/96***	98%	75%	
STPS 354-1(4)1			RIVERSIDE CONTRACTING				09/01/94	F.P.M. MCKINNEY, JOHN		
POLSON - SOUTH (NORTH SECTION)		GRADING, AGG. SURF., PL MIXBIT. SURF., SEAL & COVER AMD					09/20/94	PHONE NO :523-5863		
	3.267			$ 1,700,775	$ 1,724,517	$ 1,785,524	09/22/96***	98%	37%	
IMSTPSSTPP 2(147)			HIGHWAY SPECIALTIES INC				09/01/94	F.P.M. MCKINNEY, JOHN		
DISTRICT 2 EPOXY PAVEMENT MARK		DISTRICT 2 - EPOXY PAVEMENTMARKINGS					04/10/95	PHONE NO :523-5863		
IMSTPSNHSTP 2(146)							02/22/95***			
DISTRICT 1 EPOXY PAVEMENT MARK		DISTRICT 1 - EPOXY PAVEMENTMARKINGS								
CONTRACT TOTAL	239.400			$ 997,179	$ 997,179	$ 330,257		33%	35%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/95

DATE:06/08/95 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. USED	TIME
NH 1-2(71)180			DICK ANDERSON CONSTRUCTION					10/03/94	F.P.M. KALBERG, J. GARY			
MIDDLE FORK FLATHEAD RIVER-S.E		BRIDGE DECK REHABILITATION						04/11/95	PHONE NO :862-1229			
	0.214			$ 753,377	$ 642,833	$ 16,105		09/25/95***	3%		17%	
STPP 1-2(70)122			DICK ANDERSON CONSTRUCTION					10/03/94	F.P.M. KALBERG, J. GARY			
STILLWATER RIVER BRIDGE		BRIDGE DECK REHABILITATION						05/16/95	PHONE NO :862-1229			
	0.034			$ 551,658	$ 586,075	$ 5,861		07/28/95***	1%		14%	
IM 90-2(84)96 F			WASHINGTON CONSTRUCTION					11/17/94	F.P.M. JOHNSON, ROBERT L.			
DESMET INTERCHANGE		INTERCHANGE IMPROVEMENTS &STRUCTURE REHAB.						02/21/95	PHONE NO :523-5864			
	2.605			$ 3,986,092	$ 3,399,048	$ 1,470,884		09/18/96***	43%		12%	
STPP 52-2(21)31			RIVERSIDE CONTRACTING					11/17/94	F.P.M. MITCHELL, JAMES D.			
MT 35 & GRAND AVE-BIGFORK		GR., AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER, LIGHTING						03/13/95	PHONE NO :755-8557			
	0.277			$ 376,656	$ 389,083	$ 220,952		09/21/95***	57%		18%	
STPS 263-1(11)4			JENSEN PAVING					11/17/94	F.P.M. BAUER, JOHN			
MULLAN ROAD - WEST SECTION -		GR., AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER						03/20/95	PHONE NO :523-5864			
RTS 263-1(13)11								03/02/96***				
MULLAN ROAD-FRENCHTOWN		PL. MIX BIT. OVERLAY, SEAL &COVER										
CONTRACT TOTAL	5.513			$ 1,847,991	$ 1,458,504	$ 915,904			63%		31%	
STPHS 2(84)			MONTANA LINES, INC					11/17/94	F.P.M. MITCHELL, JAMES D.			
2 LOCATIONS MISSOULA DIST LUMI		LIGHTING & SIGNALS						05/25/95	PHONE NO :755-8557			
	0.000			$ 57,568	$ 45,111	$ 0		06/18/95***	0%		11%	
SMP 1599(94)			SCHELLINGER CONST CO.,INC.					11/17/94	F.P.M. CHRISINGER,KENNETH L			
CRUSH & STOCKPILE - MISSOULA D		CRUSH AND STOCKPILE						12/07/94	PHONE NO :755-8566			
	0.000			$ 401,719	$ 320,669	$ 282,746		09/01/95***	88%		09/01/95	
SMP 2099(94)			HERB RICHARDS CONSTRUCTION					11/17/94	F.P.M. SULLIVAN, SHEILA			
CRUSH & STOCKPILE - MISSOULA D		CRUSH AND STOCKPILE						02/16/95	PHONE NO :523-5862			
	0.000			$ 340,410	$ 287,471	$ 115,564		09/01/95***	40%		09/01/95	
SMP 3299(94)			JTL GROUP, INC.-MISSOULA					11/17/94	F.P.M. SULLIVAN, SHEILA			
CRUSH & STOCKPILE - MISSOULA D		CRUSH AND STOCKPILE						04/03/95	PHONE NO :523-5862			
	0.000			$ 245,025	$ 234,250	$ 151,421		09/01/95***	65%		09/01/95	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/95

DATE:06/08/95 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. TIME USED
SMP 4599(94)			TREASURE STATE CONSTRUCTION				11/17/94		F.P.M. CHRISINGER,KENNETH L	
CRUSH & STOCKPILE - MISSOULA D		CRUSH AND STOCKPILE					12/12/94		PHONE NO :755-8566	
	0.000		$ 616,891	$ 499,730	$ 478,671		09/01/95***	96%		09/01/95
IM 2(166)			OMO CONSTRUCTION INC				12/15/94		F.P.M. MCKINNEY, JOHN	
INTERSTATE SIGNING,MISSOULA DI		INTERSTATE SIGN UPGRADE					02/20/95		PHONE NO :523-5863	
	0.000		$ 2,630,168	$ 1,811,361	$ 46,400		11/01/95***	3%		11/01/95
RTS 211-1(2)0			MARVIN A. REHBEIN				12/15/94		F.P.M. MCKINNEY, JOHN	
RONAN WEST		PMS OVERLAY, SEAL & COVER					03/22/95		PHONE NO :523-5863	
RTS 352-1(4)0							01/13/95***			
LAKE MARY RONAN ROAD		PMS OVERLAY, SEAL & COVER								
RTS 354-1(6)0										
MAIN STREET - POLSON		PMS OVERLAY, SEAL & COVER								
RTF 5-2(69)47										
RONAN-POLSON-NORTH		PMS OVERLAY, SEAL & COVER								
RTF 52-1(12)0										
POLSON EAST		PMS OVERLAY, SEAL & COVER								
CONTRACT TOTAL	38.100		$ 892,572	$ 872,969	$ 829,610			92%		20%
RTS 424-1(3)0			A-1 PAVING, INC.				12/15/94		F.P.M. CHRISINGER,KENNETH L	
FARM TO MARKET ROAD		SEAL & COVER					04/06/95		PHONE NO :755-8566	
RTS 503-1(7)0							01/13/95***			
FOY'S LAKE ROAD		PMS OVERLAY, SEAL & COVER								
CONTRACT TOTAL	18.800		$ 288,341	$ 229,884	$ 42,219			18%		0%
STPHS 5-1(17)0			ALPINE CONSTRUCTION, INC.				03/09/95		F.P.M. JONES, DEAN	
DESMET - POLSON		SIGNING AND DELINEATION					03/22/95		PHONE NO :523-5863	
	58.400		$ 451,384	$ 323,927	$ 115,968		09/01/95***	36%		09/01/95
RTS 203-1(3)5			JENSEN PAVING				03/09/95		F.P.M. JOHNSON, ROBERT L.	
FLORENCE-SOUTH		PLANT MIX BITUMINOUS SURFACINGOVERLAY AND SEAL & COVER					/ /		PHONE NO :523-5864	
RTF 7-1(67)75							06/30/95***			
FLORENCE-LOLO		SEAL AND COVER								
RTS 269-1(17)12										
STEVENSVILLE-SOUTH		PLANT MIX BITUMINOUS SURFACINGOVERLAY AND SEAL & COVER								
CONTRACT TOTAL	21.100		$ 941,768	$ 865,998	$ 8,662			1%		16%

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/95

DATE:06/08/95 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. USED	TIME
STPHS 1-2(64)112			A-1 PAVING, INC.				04/06/95	F.P.M. CHRISINGER,KENNETH L			
WEST OF KALISPELL		GRADING, AGGREGATE SURFACING,PLANT MIX BITUMINOUS SURFACING					/ /	PHONE NO :755-8566			
STPHS 2(90)							04/28/95***				
2-LOC.-DIST.1-INTER. IMPROV.		INTERSECTION IMPROVEMENTS									
STPHS 1-2(75)113											
WEST OF KALISPELL		SLOPE FLATTENING, MILL ANDFILL									
STPHS 2(88)											
DISTRICT 1-GUARDRAIL-SECONDARY		GUARDRAIL, DELINEATORS ANDSIGNS									
CONTRACT TOTAL	2.380		$ 548,773	$ 587,756	$ 8,227			1%		0%	
NH 5-2(71)57			POLSON READY MIX CONCRETE				04/07/95	F.P.M. MAART, WILLIAM C.			
SOUTH OF POLSON		BRIDGE WIDENING, GRADING,PLANT MIX BITUMINOUS SURFACING					05/08/95	PHONE NO :523-5856			
	0.678		$ 639,559	$ 701,614	$ 91,648		03/20/96***	13%		25%	
NH 1-1(53)32			MONTANA LINES, INC				05/04/95	F.P.M. ROEDEL, DONALD			
LIBBY PEDESTRIAN CROSSING		SIGNAL, SIGNING & PAVEMENTMARKINGS					05/23/95	PHONE NO :755-8559			
	0.200		$ 81,150	$ 94,396	$ 0		10/15/95***	0%		0%	
STPP 52-2(20)40			SCHELLINGER CONST CO.,INC.				05/04/95	F.P.M. MITCHELL, JAMES D.			
CRESTON NORTH		GRADING, AGGREGATE SURFACING,PLANT MIX BIT. SURFACING,					05/22/95	PHONE NO :755-8557			
	7.856		$ 7,652,203	$ 6,311,903	$ 0		07/31/97***	0%		0%	
STPE 269-1(14)20			KEENEY CONSTRUCTION				06/05/95	F.P.M. JOHNSON, ROBERT L.			
STEVENSVILLE SIDEWALK IMPROVEM		SIDEWALK IMPROVEMENTS					/ /	PHONE NO :523-5864			
	0.000		$ 57,177	$ 57,573	$ 0		01/18/96***	0%		0%	
RTF 1-2(83)143			A-1 PAVING, INC.				06/05/95	F.P.M. CHRISINGER,KENNETH L			
MARTIN CITY-EAST AND WEST FLA		SEAL & COVER					/ /	PHONE NO :755-8566			
RTF 5-3(57)110							01/24/96***				
KALISPELL-SOUTH		SEAL & COVER									
CONTRACT TOTAL	12.600		$ 258,130	$ 325,282	$ 0			0%		0%	
RTF 6-1(73)29			MARVIN A. REHBEIN				06/05/95	F.P.M. MCKINNEY, JOHN			
TROUT CREEK		SEAL & COVER					/ /	PHONE NO :523-5863			
RTF 6-1(74)69							01/20/96***				
PLAINS - WEST		SEAL & COVER									
RTF 6-1(75)77											
PLAINS - PARADISE		SEAL & COVER									
CONTRACT TOTAL	29.700		$ 372,768	$ 402,960	$ 0			0%		0%	

* ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/95

DATE:06/08/95 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	PROJECT MANAGER / PROJECT	% CONT. USED	TIME
			PRIME CONTRACTOR						MONT.DEPT. FIELD		
RTF 7-1(66)44				RIVERSIDE CONTRACTING			06/05/95		F.P.M. MCKINNEY, JOHN		
HAMILTON-NORTH & SOUTH		SEAL & COVER					/ /		PHONE NO :523-5863		
RTF 7-1(68)0							11/18/95***				
LOST TRAIL PASS		SEAL & COVER									
RTF 7-1(69)50											
HAMILTON-FLORENCE		SEAL & COVER									
CONTRACT TOTAL	37.000		$ 767,398	$ 751,111	$ 0			0%		09/01/95	
STPE 93-1(11)0				MARVIN A. REHBEIN			06/05/95		F.P.M. JOHNSON, ROBERT L.		
LOLO PASS		EROSION\SEDIMENTATION CONTROL					/ /		PHONE NO :523-5864		
	3.728		$ 386,546	$ 326,950	$ 0		04/29/96***	0%		0%	
IM 90-2(93)84				MULTIPLE CONCRETE ENTERPRISES			06/05/95		F.P.M. MAART, WILLIAM C.		
FRENCHTOWN EAST & WEST		PCCP REHABILITATION & SLOPEFLATTENING					/ /		PHONE NO :523-5856		
	10.155		$ 4,226,686	$ 3,709,066	$ 0		03/18/97***	0%		0%	
MISSOULA DISTRICT TOTALS			$ 71,929,941	$ 62,908,503	$ 37,514,794			58%			

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/95

DATE:06/08/95 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	PERCENT	% CONT. USED	TIME
IM 90-6(68)279 THREE FORKS - MANHATTAN	10.617	PCCP REHAB., PMS OVERLAY, ANDSTR. REHAB.	EMPIRE SAND AND GRAVEL CO.,INC	$ 6,057,155	$ 5,383,039	$ 4,775,037		06/03/93 07/08/93 05/19/95	F.P.M. HELD, TERRY PHONE NO :285-3111		100%	90%	
RS 259-1(3)0 NEWLAN CREEK ROAD	4.611	G, GS, PMS, S&C	SK CONSTRUCTION, INC.	$ 1,725,998	$ 1,507,750	$ 1,695,808	APPR 11/14/94	06/03/93 07/19/93 09/01/93***	F.P.M. HUNTER,LARRY PHONE NO :494-3224		98%	99%	
RS 235-1(3)7 N. 19TH AVE. INT.-BAXTER LANE HDP-IR 9113(1) F N. 19TH AVE. INTCH. - BOZEMAN CONTRACT TOTAL	2.895	GR,GS,PMS,SEAL & COVER	PIONEER READY MIX	$ 9,376,003	$ 7,250,000	$ 6,415,415		11/16/93 12/20/93 09/01/93***	F.P.M. MCCORMICK, THOMAS PHONE NO :586-5074		88%	53%	
STPS-BUTT 273-1(4)0 EAST OF ANACONDA - NORTH	1.872	GRADE, AGG & PL MIX BIT SURF	JIM GILMAN EXCAVATING INC.	$ 987,351	$ 810,739	$ 713,686		02/08/94 03/21/94 07/29/95***	F.P.M. O'BRIEN,MURRAY PHONE NO :782-7443		88%	88%	
STPP 19-1(19)1 ANACONDA - EAST	9.478	PLANT MIX BIT. OVERLAY, SEALAND COVER	JIM GILMAN EXCAVATING INC.	$ 5,074,664	$ 2,751,904	$ 2,537,458		03/03/94 04/02/94 03/06/96***	F.P.M. O'BRIEN,MURRAY PHONE NO :782-7443		92%	74%	
STPU 1201(4) 19TH AVENUE-BOZEMAN STPS 235-1(6)5 NORTH 19TH INTERCHANGE-WEST HDP 9113(001) F NORTH 19TH AVENUE-BAXTER LANE CONTRACT TOTAL	2.957	GR., AGG. SURF., PL. MIX BIT.SURF., AND SEAL & COVER GR., AGG. SURF., PL. MIX. BIT.SURF., AND SEAL & COVER GR, AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER	JTL GROUP, INC.	$ 3,483,216	$ 3,483,216	$ 2,078,635		05/12/94 06/08/94 05/17/96***	F.P.M. STREETER,STEFAN PHONE NO :587-5785		60%	91%	
IM 90-3(72)189 DEER LODGE - SOUTH	5.359	PMS OVERLAY AND SEAL & COVER	JIM GILMAN EXCAVATING INC.	$ 2,797,713	$ 1,363,023	$ 1,107,274		06/03/94 08/30/94 06/01/95***	F.P.M. O'BRIEN,MURRAY PHONE NO :782-7443		81%	119%	
RTS 278-1(8)43 JACKSON - NORTH	17.200	SEAL & COVER	JIM GILMAN EXCAVATING INC.	$ 276,689	$ 294,542	$ 55,819		06/29/94 03/16/95 02/17/95***	F.P.M. WILLIAMS,PAUL PHONE NO :683-6290		19%	50%	

* ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/95

DATE:06/08/95 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
IM 90-6(75)313			DIAMOND CONSTRUCTION					10/03/94		F.P.M. HELD, TERRY		
BOZEMAN-LIVINGSTON FENCING		FENCE						05/03/95		PHONE NO :285-3111		
	21.000			$ 290,562	$ 285,768	$ 96,510		02/04/96***	34%		19%	
SMP 1699(94)			JTL GROUP, INC.					10/03/94		F.P.M. HELD, TERRY		
CRUSH & STOCKPILE		CRUSH AND STOCKPILE						12/07/94		PHONE NO :285-3111		
	0.000			$ 268,250	$ 284,000	$ 135,032		09/01/95***	48%		09/01/95	
BR 9001(21)			SLETTEN CONSTRUCTION CO.					11/17/94		F.P.M. WILLIAMS,PAUL		
BEAVERHEAD RIVER NEAR BARRETTS		CONC. BEAM BRIDGE & APPROACHES						04/18/95		PHONE NO :683-6290		
	0.406			$ 274,836	$ 265,515	$ 73,702		10/21/95***	28%		37%	
STPP 50-2(25)82			H. K. CONTRACTORS, INC.					12/15/94		F.P.M. MCCORMICK, THOMAS		
BOZEMAN-FOUR CORNERS		GR., AGG. SURF., PMS, SEAS &COVER, WIDEN AND PS CONC BEAM						03/14/95		PHONE NO :586-5074		
	6.159			$ 9,072,324	$ 7,378,871	$ 624,069		05/04/97***	8%		7%	
RTS 231-1(4)3			JIM GILMAN EXCAVATING INC.					02/01/95		F.P.M. ARVISH,MIKE		
GREEN MEADOW DR. - NORTH LEW		PMS, OVERLAY AND SEAL & COVER						04/04/95		PHONE NO :782-9327		
RTS 282-1(1)0								09/13/95***				
MONTANA CITY - BLUE SKY HEIGHT		PMS, OVERLAY AND SEAL & COVER										
RTS 284-1(1)0												
SPOKANE CR. ROAD		PMS, OVERLAY AND SEAL & COVER										
CONTRACT TOTAL	15.400			$ 871,609	$ 869,523	$ 178,498			21%		3%	
RTS 441-1(4)0			JIM GILMAN EXCAVATING INC.					03/09/95		F.P.M. O'BRIEN,MURRAY		
FAIRMONT HOT SPRINGS-EAST		PLANT MIX BITUMINOUS SURFACINGOVERLAY AND SEAL & COVER						05/08/95		PHONE NO :782-7443		
	3.000			$ 230,917	$ 229,413	$ 195,613		02/13/96***	85%		11%	
IM 2(66)			DIAMOND CONSTRUCTION					04/07/95		F.P.M. CHRISTENSEN KEVIN		
BOULDER HILL - HELENA		UPGRADE EXISTING GUARDRAIL,SIGNING AND INSTALL						05/08/95		PHONE NO :444-6326		
	0.000			$ 929,797	$ 896,750	$ 281,604		03/15/96***	31%		10%	
IM 15-1(85)0			JIM GILMAN EXCAVATING INC.					05/04/95		F.P.M. WILLIAMS,PAUL		
MONIDA-LIMA		PLANT MIX BITUMINOUS OVERLAY,SEAL & COVER						/ /		PHONE NO :683-6290		
	17.983			$ 6,293,308	$ 5,331,113	$ 53,313		07/12/97***	1%		0%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/95

DATE:06/08/95 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	PRIME CONTRACTOR / CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. / TIME USED
RTF 29-4(18)89						JIM GILMAN EXCAVATING INC.	05/04/95		F.P.M. ARVISH,MIKE	
MONTANA STREET N. BUTTE		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER					/ /		PHONE NO :782-9327	
RTM 1207(1)							08/12/95***			
NORTH 7TH AVE. BOZEMAN		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER								
RTM 1805(5)										
MONTANA STREET S. BUTTE		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER								
STPE 2(161)										
3 LOCATIONS BUTTE DISTRICT		SIDEWALK, RAMPS, CURB & GUTTER AND ISLAND CAPS								
CONTRACT TOTAL	4.780		$ 710,453	$ 765,958	$ 7,661			1%		0%
IM 90-6(70)313						RIVERSIDE CONTRACTING	06/05/95		F.P.M. STREETER,STEFAN	
ROCKY CANYON		PLANT MIX BITUMINOUS OVERLAY,SEAL & COVER AND BRIDGE DECK					/ /		PHONE NO :587-5785	
	5.160		$ 4,954,841	$ 4,673,651	$ 0		05/19/97***	0%		0%
STPHS-STPP 2(92)						SCOTT LONG CONSTRUCTION	06/05/95		F.P.M. PAUL JAGODA	
DISTRICT 2 GUARDRAIL		GUARDREIL & SIGNING					/ /		PHONE NO :285-3111	
	0.000		$ 154,822	$ 118,950	$ 0		01/20/96***	0%		0%
IM 2(67)						JIM GILMAN EXCAVATING INC.	06/05/95		F.P.M. O'BRIEN,MURRAY	
DISTRICT 2-EROSION & RAMP MODI		GRADE, AGGREGATE SURFACING,CTB, PLANT MIX BITUMINOUS					/ /		PHONE NO :782-7443	
	0.256		$ 170,278	$ 155,594	$ 0		02/21/96***	0%		0%
RTS 437-1(1)5						BLAHNIK CONSTRUCTION, INC.	06/05/95		F.P.M. BRAZILL,WILLIAM	
RADERSBURG-SOUTH		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER					/ /		PHONE NO :782-1797	
RTS 285-1(1)0							09/29/95***			
TOSTON-RADERSBURG		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER								
CONTRACT TOTAL	12.900		$ 635,529	$ 655,548	$ 0			0%		0%
RTF 60-1(7)0						RIVERSIDE CONTRACTING	06/05/95		F.P.M. HELD, TERRY	
WHITE SULPHUR SPRINGS - NORTH		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER					/ /		PHONE NO :285-3111	
RTF 14-2(16)24							02/05/96***			
MEAGHER COUNTY LINE - EAST		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER								
CONTRACT TOTAL	19.700		$ 1,015,230	$ 1,038,623	$ 0			0%		0%
BUTTE DISTRICT TOTALS			$ 55,651,544	$ 45,793,490	$ 21,025,131			47%		

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/95
*** GREAT FALLS DISTRICT ***

DATE:06/08/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / WORK BEG. / PERCENT COMPLETED / PROJECT	% CONT. USED	TIME
STPX 0002(39) DURABLE PVMT. MARKINGS - STWD.	0.000	DURABLE PVMT. MARKINGS INSTAL.	SWANSTON EQUIPMENT CO. $ 1,840,995	$ 1,624,530	$ 1,448,001		07/01/92 08/05/92 07/27/92***	F.P.M. GARY BERG PHONE NO :378-2613 89%	09/01/96	
IM 0002(34) GREAT FALLS DISTRICT	0.500	BRIDGE REHAB. & INST. WEATHERMONITORING EQUIPMENT	COP CONSTRUCTION CO. $ 3,643,745	$ 2,763,764	$ 2,801,845		07/30/93 09/07/93 07/19/96***	F.P.M. DOUG WILMOT PHONE NO :771-7346 98%	95%	
NH 10-2(16)52 F LOMA - N.	9.739	G, GS, PMS, AND S&C	SK CONSTRUCTION, INC. $ 9,709,790	$ 7,817,973	$ 8,263,632		07/30/93 09/15/93 09/01/93***	F.P.M. GARY BERG PHONE NO :378-2613 98%	78%	
NH 10-2(20)20 F FORT BENTON NORTH & SOUTH		PMS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC				05/12/94 07/14/94 01/16/97***	F.P.M. RANDY AAFEDT PHONE NO :771-7170		
RTS 223-1(4)0 FORT BENTON - N. CONTRACT TOTAL	38.801	PL. MIX. BIT. OVERLAY ANDSEAL & COVER	$ 4,249,747	$ 4,249,747	$ 3,437,375			81%	89%	
RTS 221-1(2)0 CHOTEAU-DUTTON	23.633	PMS OVERLAY, SEAL & COVER	BLAHNIK CONSTRUCTION, INC. $ 1,423,492	$ 1,339,608	$ 1,104,925		06/29/94 08/31/94 01/17/96***	F.P.M. TERRY WICKMAN PHONE NO :278-7931 82%	73%	
STPP 3-2(22)42 CHOTEAU PRIDE	0.190	GRADING, AGG. SURF., PLANTMIX BIT. SURF., SEAL & COVER	BLAHNIK CONSTRUCTION, INC. $ 235,998	$ 220,563	$ 146,225		08/03/94 10/24/94 11/29/95***	F.P.M. TERRY WICKMAN PHONE NO :278-7931 66%	71%	
BR 9026(8) MARIAS RIV. BR.-S. OF CHESTER	0.116	183 FT. PS CONC. BEAM BRIDGE& APPROACHES	SLETTEN CONSTRUCTION CO. $ 377,052	$ 380,203	$ 331,478		09/01/94 09/23/94 09/30/95***	F.P.M. MIKE OSTERTAG PHONE NO :771-1423 87%	69%	
SMP 2599(94) CRUSH & STOCKPILE-GT. F. DIST.	0.000	CRUSH & STOCKPILE	HOLLOW CONTRACTING $ 171,600	$ 149,800	$ 0		10/03/94 / / 09/01/95***	F.P.M. BILL LAY PHONE NO :264-5310 0%	09/01/95	
STPS 223-2(4)34 MARIAS RIVER - NORTH	6.724	PL. MIX BIT. OVERLAY, SEAL &COVER, MMS STOCKPILE	EMPIRE SAND AND GRAVEL CO.,INC $ 1,506,266	$ 1,321,559	$ 604,720		10/14/94 10/21/94 11/01/95***	F.P.M. DENNIS LEO PHONE NO :434-2470 46%	32%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/95
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED / PROJECT	% CONT. USED	TIME
NH-IR 315-5(12)1 F I-315 INTERCHANGE - GREAT FALL	1.284	GR. AGG. SURF., PMS, SEAL &COVER, REVISE 5 BRIDGES, TWO	$ 7,261,669	UNITED MAT'LS OF GREAT FALLS $ 5,676,356	$ 2,437,408		12/15/94 01/23/95 03/05/97***	F.P.M. DOUG WILMOT PHONE NO :771-7346 43%	11%	
RTF 66-2(1)16 HAYS-NORTH	10.230	PMS OVERLAY, SEAL & COVER	$ 773,208	RIVERSIDE CONTRACTING $ 889,164	$ 192,458		12/15/94 03/09/95 11/13/95***	F.P.M. GARY BERG PHONE NO :378-2613 22%	13%	
BR-STPU 5211(5) F 9TH-10TH ST CONNECTOR BRIDGE	0.360	BRIDGE AND APPROACHES	$ 6,928,881	SLETTEN CONSTRUCTION CO. $ 5,834,970	$ 915,773		12/15/94 01/16/95 01/02/97***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 16%	11%	
STPP 3-2(23)51 8 MILES NORTH OF CHOTEAU	0.151	BRIDGE REPLACEMENT WITH PIPEAND APPROACHES	$ 172,899	SMITH PAVING & CONTRACTING ENT $ 150,153	$ 1,502		02/01/95 / / 12/30/95***	F.P.M. TERRY WICKMAN PHONE NO :278-7931 1%	0%	
STPP 80-1(11)13 SO. OF FORT BENTON - BRIDGE RE	0.223	BRIDGE REPLACEMENT WITHCULVERT STOCKPASS	$ 333,855	J & S CONSTRUCTION $ 348,833	$ 168,469		02/01/95 02/23/95 10/31/95***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 48%	53%	
STPHS 60-2(31)40 NORTH OF NEIHART	0.327	SIGNING & SLOPE FLATTENING	$ 45,341	MARQUIS EXCAVATING $ 47,774	$ 0		02/01/95 / / 04/19/95***	F.P.M. BILL LAY PHONE NO :264-5310 0%	0%	
RTS 213-1(5)5 SANTA RITA - NORTH		PMS, OVERLAY AND SEAL & COVER		RIVERSIDE CONTRACTING			02/01/95 05/11/95	F.P.M. DENNIS LEO PHONE NO :434-2470		
RTS 214-1(1)0 2 MI. NO. OF SANTA RITA - NORT		PMS, OVERLAY AND SEAL & COVER					10/04/95***			
RTS 215-2(1)15 GLACIER COUNTY LINE - WEST -		PMS, OVERLAY AND SEAL & COVER								
CONTRACT TOTAL	13.990		$ 932,866	$ 972,908	$ 9,728			1%	0%	
RTS 227-1(7)0 STOCKETT - NO. AND SO.	13.162	PMS, OVERLAY AND SEAL & COVER	$ 759,688	RIVERSIDE CONTRACTING $ 813,117	$ 679,702		02/01/95 02/21/95 11/19/95***	F.P.M. BILL LAY PHONE NO :264-5310 84%	12%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/95
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
RTS 236-2(4)74			RIVERSIDE CONTRACTING				02/01/95		F.P.M. GARY BERG		
BIG SANDY - SOUTHEAST		PMS, OVERLAY AND SEAL & COVER					04/21/95		PHONE NO :378-2613		
	15.690		$ 1,014,583	$ 976,245	$ 212,075		01/11/96***	22%		17%	
RTS 434-1(3)0			JIM GILMAN EXCAVATING INC.				02/01/95		F.P.M. MIKE KLETTE		
WOLF CREEK - NORTHWEST		PMS, OVERLAY AND SEAL & COVER					04/19/95		PHONE NO :278-7931		
	17.570		$ 1,097,651	$ 1,070,268	$ 10,703		01/25/96***	1%		11%	
IM 15-6(28)323 F			A-1 PAVING, INC.				04/06/95		F.P.M. TERRY WICKMAN		
BRADY - NO. & SO. (NORTHBOUND)		GRADING, AGGREGATE SURFACING,PLANT MIX BITUMINOUS SURFACING					05/04/95		PHONE NO :278-7931		
	11.568		$ 8,121,632	$ 7,398,020	$ 159,047		10/18/97***	2%		3%	
STPP 2(134)			MCDANIEL AND SONS CONTRACTORS				04/07/95		F.P.M. BILL LAY		
DISTRICT 3 EROSION CONTROL		EROSION CONTROL - GRADING ANDRIPRAP					05/18/95		PHONE NO :264-5310		
NH 60-2(39)73							09/23/95***				
FRENCH COULEE-BELT		TRASH GUARD INSTALLATION									
CONTRACT TOTAL	0.000		$ 75,580	$ 52,236	$ 522			1%		30%	
BR-STPU 5211(6) F			SHUMAKER TRUCKING AND EXC.				05/04/95		F.P.M. RANDY AAFEDT		
10TH STREET BRIDGE REMOVAL GRE		STRUCTURE REMOVAL, ROADWAYOBLITERATION					/ /		PHONE NO :771-7170		
	0.325		$ 757,860	$ 478,500	$ 0		04/15/96***	0%		0%	
RTF 80-1(12)15			RIVERSIDE CONTRACTING				06/05/95		F.P.M. RANDY AAFEDT		
S.E. FT. BENTON-GERALDINE		COLD RECYCLE, PLANT MIX BIT.SURFACING OVERLAY, SEAL &					/ /		PHONE NO :771-7170		
	13.300		$ 1,208,824	$ 1,184,418	$ 0		06/14/96***	0%		0%	
GREAT FALLS DISTRICT TOTALS			$ 52,643,221	$ 45,760,709	$ 22,925,587			49%			

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/95
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT BEG.	% CONT. TIME USED
STPP 25-1(20)28			PRINCE, INC.					07/08/93		F.P.M. GREUFE, LARRY	
VIDA - N. & S.		G, GS, CTB, & PMS						09/14/93		PHONE NO :653-1050	
	8.314			$ 5,676,911	$ 5,536,550	$ 5,121,317		09/01/93***	93%		97%
STPU 8008(3)			PORTABLE PAVERS, INC.					07/08/93		F.P.M. FRETTE, KURT	
N. HAYNES AVE. - MILES CITY		G, GS, PMS & STR. REMOVALS (7)						08/06/93		PHONE NO :232-1093	
	0.974			$ 1,393,862	$ 1,502,803	$ 1,575,590		06/03/95	100%		105%
BR-STPP-STPE 26-1(9)1			SLETTEN CONSTRUCTION CO.					07/08/93		F.P.M. BACON, DAVID	
Y'STONE RV. BR.-S.E. OF SIDNEY		STR. & APPR'S.						07/26/93		PHONE NO :365-2877	
	0.938			$ 7,594,044	$ 5,495,407	$ 5,697,971		09/01/93***	98%		73%
STPS 201-2(7)28			WICKENS CONSTRUCTION, INC.					11/16/93		F.P.M. ARTHUR, RONALD T.	
14 MI. E. OF MCCONE CO.LINE-E.		WIDEN,GS,PMS,SEAL & COVER						05/19/94		PHONE NO :787-5701	
	6.105			$ 2,903,627	$ 2,704,202	$ 2,496,306		05/16/94***	92%		89%
NH 1-9(29)546			L. SCANLAN CONTRACTOR					05/12/94		F.P.M. PISK, RANDAL	
GOUDGE COULEE BRIDGE		BRIDGE REPLACEMENT WITH PIPESAND APPROACHES						08/02/94		PHONE NO :228-9478	
	0.045			$ 206,551	$ 212,631	$ 234,586		10/25/94***	98%		117%
NH 37-2(12)54			SK CONSTRUCTION, INC.					06/09/94		F.P.M. MARTIN, DOUGLAS	
ASHLAND WEST		GRADING, AGG.SURF., PMS.,SEAL & COVER, BRIDGE WIDENING						08/08/94		PHONE NO :784-2569	
	7.978			$ 4,268,177	$ 4,670,150	$ 2,780,246		11/22/96***	60%		48%
RTS 447-1(12)8			PORTABLE PAVERS, INC.					06/29/94		F.P.M. EIDE, LEON	
8 MILES SOUTH OF ROSEBUD-SOUTH		PMS OVERLAY, SEAL & COVER						07/13/94		PHONE NO :365-2877	
RTS 201-2(8)34								02/06/95***			
18 MILES WEST OF GIRARD-EAST		PMS OVERLAY, SEAL & COVER									
RTS 335-1(8)0											
SOUTH OF GLENDIVE		PMS OVERLAY, SEAL & COVER									
RTS 484-1(5)0											
OLD FORT HOWE-NORTH		PMS OVERLAY, SEAL & COVER									
CONTRACT TOTAL	47.800			$ 3,664,673	$ 1,260,968	$ 1,077,682			85%		92%
NH 62-2(15)12 F			E.H. OFTEDAL AND SONS, INC.					08/03/94		F.P.M. ARTHUR, RONALD T.	
SOUTH OF CULBERTSON SOUTH		GRADING, AGG. SURF., PLANTMIX BIT. SURF., SEAL & COVER						09/19/94		PHONE NO :787-5701	
	9.049			$ 7,848,335	$ 6,558,664	$ 2,494,656		11/10/96***	38%		37%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/95
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. / TIME USED
BR 9053(15)			COP CONSTRUCTION CO.				09/01/94	F.P.M. GREUFE, LARRY		
MILK RIVER N.W. OF HINSDALE -		204 FT. PS CONC. BEAM BRIDGE& APPROACHES					05/03/95	PHONE NO :653-1050		
	0.396		$ 959,626	$ 777,777	$ 17,207		09/15/95***	2%		24%
STPE 1-10(35)590			L. SCANLAN CONTRACTOR				09/01/94	F.P.M. GREUFE, LARRY		
WOLF POINT STORM DRAIN		STORM DRAIN, LANDSCAPING					10/26/94	PHONE NO :653-1050		
	0.046		$ 90,015	$ 77,986	$ 64,865		01/26/95***	83%		95%
STPU 5002(8)			CENTURY COMPANIES, JV				09/01/94	F.P.M. LAUCKNER, JAMES		
EAST BARRY STREET-GLENDIVE		PL. MIX BIT. SURF. OVERLAY					03/17/95	PHONE NO :365-2877		
M 5001(3)							04/03/95***			
JEFFERSON SCHOOL ROAD-GLENDIVE		PL. MIX BIT. SURF. OVERLAY,SEAL & COVER								
M 5001(4)										
HIGHLAND PARK ROAD-GLENDIVE		PL. MIX BIT. SURF. OVERLAY,SEAL & COVER								
STPP 5002(9)										
TOWNE ST. @ MEADE AVENUE-GLEND		PL. MIX BIT. SURF. OVERLAY,SIGNALS & LIGHTING								
CONTRACT TOTAL	0.000		$ 1,791,488	$ 599,381	$ 324,801			54%		60%
BR 9043(13)			L. SCANLAN CONTRACTOR				09/01/94	F.P.M. GREUFE, LARRY		
COTTONWOOD CR. - N.OF WOLF POI		PIPE & APPROACHES					11/14/94	PHONE NO :653-1050		
	0.018		$ 189,459	$ 144,080	$ 44,995		11/24/94***	31%		70%
STPNHSTPSIM 2(149)			ACCENT STRIPE INC				09/01/94	F.P.M. FRETTE, KURT		
DISTRICT 4 EPOXY PAVEMENT MARK		DISTRICT 4 - EPOXY PAVEMENT MARKINGS					05/17/95	PHONE NO :232-1093		
	280.600		$ 1,044,808	$ 846,104	$ 8,448		08/20/95***	1%		23%
SMP 1199(94)			FISHER SAND AND GRAVEL CO.				10/03/94	F.P.M. EIDE, LEON		
CRUSH & STOCKPILE		CRUSH AND STOCKPILE					03/08/95	PHONE NO :365-2877		
	0.000		$ 447,750	$ 428,700	$ 261,510		09/01/95***	61%		09/01/95
SMP 1799(94)			FISHER SAND AND GRAVEL CO.				10/03/94	F.P.M. FRETTE, KURT		
CRUSH & STOCKPILE		CRUSH AND STOCKPILE					/ /	PHONE NO :232-1093		
	0.000		$ 456,125	$ 512,875	$ 0		09/01/95***	0%		09/01/95
SMP 5399(94)			CENTURY COMPANIES, JV				10/03/94	F.P.M. PISK, RANDAL		
CRUSH & STOCKPILE - GLENDIVE D		CRUSH AND STOCKPILE					11/07/94	PHONE NO :228-9478		
	0.000		$ 390,000	$ 373,750	$ 37,691		09/01/95***	10%		09/01/95

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/95
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR: ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. USED	TIME
IM 94-6(41)191			EMPIRE SAND AND GRAVEL CO.,INC				10/14/94	F.P.M. EIDE, LEON			
DAWSON COUNTY LINE - EAST -		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER AND MMS STOCKPILE					03/20/95	PHONE NO :365-2877			
	18.787		$ 4,744,998	$ 3,983,405	$ 715,659		12/04/96***	18%		13%	
STPP-NH-STPE 0002(38)			CENTURY COMPANIES, JV				11/17/94	F.P.M. FRETTE, KURT			
PLASTIC STRIPING REHAB.-DIST.		PMS OVERLAY, SEAL & COVER					03/14/95	PHONE NO :232-1093			
	7.420		$ 2,250,495	$ 2,058,502	$ 494,472		09/01/95***	24%		09/01/95	
STPS 242-1(10)0 F			WICKENS CONSTRUCTION, INC.				11/17/94	F.P.M. PISK, RANDAL			
MALTA - NORTH		GR., AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER AND BRIDGE					03/20/95	PHONE NO :228-9478			
	6.977		$ 4,573,521	$ 3,980,256	$ 1,387,355		04/21/97***	35%		23%	
RTF 27-2(11)14			PRINCE, INC.				12/15/94	F.P.M. SWANSON, ROBERT E.			
13.5 MILES NORTH OF EKALAKA -		PMS OVERLAY, SEAL & COVER					04/27/95	PHONE NO :232-1093			
RTF 42-2(3)20							11/25/95***				
20 MILES NORTH OF FLOWING WELL		PMS OVERLAY, SEAL & COVER									
CONTRACT TOTAL	27.300		$ 1,815,481	$ 1,849,330	$ 18,493			1%		30%	
SMP 1399(94)			PRINCE, INC.				12/15/94	F.P.M. MARTIN, DOUGLAS			
CRUSH & STOCKPILE - GLENDIVE D		CRUSH & STOCKPILE					/ /	PHONE NO :784-2569			
	0.000		$ 292,250	$ 297,010	$ 0		09/01/95***	0%		09/01/95	
SMP 3899(94)			PRINCE, INC.				12/15/94	F.P.M. SWANSON, ROBERT E.			
CRUSH & STOCKPILE - GLENDIVE D		CRUSH & STOCKPILE					04/03/95	PHONE NO :232-1093			
	0.000		$ 348,750	$ 347,155	$ 189,790		09/01/95***	55%		09/09/95	
STPP-NH 2(136)			PEC INC				02/01/95	F.P.M. PISK, RANDAL			
WOLF POINT AREA - CULVERTS		CULVERT REPAIR					03/20/95	PHONE NO :228-9478			
	0.693		$ 470,980	$ 498,688	$ 199,402		12/14/95***	40%		47%	
RTS 251-1(1)0			RIVERSIDE CONTRACTING				02/01/95	F.P.M. SWANSON, ROBERT E.			
SPROLE - NORTH		PMS OVERLAY AND SEAL & COVER					03/30/95	PHONE NO :232-1093			
RTS 243-1(1)15							03/03/95***				
SACO - NORTHWEST		PMS OVERLAY AND SEAL & COVER									
RTS 251-2(4)38											
14 MI.SOUTH OF FLAXVILLE - NO.		PMS OVERLAY AND SEAL & COVER									
RTS 344-1(6)0											
BROCKTON - NORTH		PMS OVERLAY AND SEAL & COVER									

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/95
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. USED	TIME
RTS 511-1(1)0											
FLAXVILLE NORTH		PMS OVERLAY AND SEAL & COVER									
CONTRACT TOTAL	94.000		$ 4,148,981	$ 3,799,526	$ 497,247			13%		23%	
NH 62-1(8)0				FRANZ CONSTRUCTION			03/09/95	F.P.M. ARTHUR, RONALD T.			
CULBERTSON AREA		GRADE, AGGREGATE SURFACINGPLANT MIX BITUMINOUS SURFACING					/ /	PHONE NO :787-5701			
	0.842		$ 404,132	$ 269,969	$ 2,700		11/27/95***	1%		0%	
IM 2(157)				PAVETECH ASPHALT ENG. INC.			04/07/95	F.P.M. MARTIN, DOUGLAS			
GLENDIVE DISTRICT CRACK SEALIN		CRACK SEALING					/ /	PHONE NO :784-2569			
	51.900		$ 332,185	$ 344,076	$ 0		04/03/96***	0%		11/15/95	
NH-STPP 57-7(13)317				PRINCE, INC.			05/04/95	F.P.M. EIDE, LEON			
GLENDIVE - NORTHWEST		PLANT MIX BIT. SURFACINGOVERLAY AND SEAL & COVER					/ /	PHONE NO :365-2877			
	9.233		$ 2,572,642	$ 2,485,218	$ 0		06/02/95***	0%		0%	
STPP 25-1(21)36				WICKENS CONSTRUCTION, INC.			06/05/95	F.P.M. GREUFE, LARRY			
WOLF POINT-SOUTH		GRADE, AGGREGATE SURFACING,CTB, PLANT MIX BITUMINOUS					/ /	PHONE NO :653-1050			
	9.821		$ 6,527,624	$ 5,824,462	$ 0		08/19/97***	0%		0%	
RTF 27-2(12)36				PRINCE, INC.			06/05/95	F.P.M. SWANSON, ROBERT E.			
BAKER - NORTH		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER					/ /	PHONE NO :232-1093			
RTF 31-1(10)34							02/01/96***				
OPHEIM - SOUTH		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER									
RTF 42-2(4)37											
37 MI. NORTH OF FLOWING WELLS		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER									
CONTRACT TOTAL	40.400		$ 2,336,755	$ 2,382,150	$ 0			0%		0%	
GLENDIVE DISTRICT TOTALS			$ 69,744,245	$ 59,821,777	$ 25,742,988			42%			

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/95
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ESTIMATE	ORIGINAL ENGINEER AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
IM-STPU 90-8(123)446 F			EMPIRE SAND AND GRAVEL CO.,INC				06/03/93		F.P.M. SLOE, DAVID A.		
W. BILLINGS INTERCHANGE		G, GS, PMS, & STR'S.					07/28/93		PHONE NO :248-3827		
	0.400		$ 7,320,892	$ 6,327,862	$ 6,681,628		06/30/95***	98%		96%	
PLH-STPP 28-2(18)45			RIVERSIDE CONTRACTING				08/25/93		F.P.M. NEVILLE, GARY		
BEARTOOTH PASS - N.		PMS OVERLAY, S & C, GABIONRETAINING WALLS, & VISTA POINT					09/23/93		PHONE NO :256-1720		
	15.021		$ 7,875,954	$ 6,767,677	$ 6,571,071		04/20/95***	97%		09/01/95	
NH 14-4(11)125			SLETTEN CONSTRUCTION CO.				12/16/93		F.P.M. GRESS, STAN		
RYEGATE - W.		WIDENING, PMS OVERLAY, SEAL &COVER					03/07/94		PHONE NO :568-2234		
	5.459		$ 1,845,739	$ 2,169,326	$ 2,252,786		10/10/95***	98%		92%	
RTS 300-1(6)0			MARVIN A. REHBEIN				03/03/94		F.P.M. GRESS, STAN		
RYEGATE - SOUTH		PLANT MIX BIT LEVELING,SEAL & COVER					08/23/94		PHONE NO :568-2234		
RTS 310-2(2)33							04/29/95***				
MUSSELSHELL - SOUTH		PLANT MIX BIT OVERLAY,SEAL & COVER									
CONTRACT TOTAL	12.900		$ 575,152	$ 599,799	$ 414,063			69%		96%	
RTS 416-1(7)0			H.L. OSTERMILLER CONST., INC.				03/10/94		F.P.M. BERGEN, PERRY		
BILLINGS - SOUTH		PLANT MIX BIT LEVELING,SEAL & COVER					07/07/94		PHONE NO :932-4872		
RTS 298-1(6)8							02/12/95***				
MCLEOD - N. E.		BLANT MIX BIT OVERLAY,SEAL & COVER									
CONTRACT TOTAL	17.600		$ 862,590	$ 666,084	$ 529,977			80%		91%	
NH 63-6(4)29 F			EMPIRE SAND AND GRAVEL CO.,INC				05/12/94		F.P.M. TILZEY, RONALD		
EDDIES CORNER - SOUTH		GR, AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER					05/24/94		PHONE NO :538-8731		
	10.358		$ 8,537,068	$ 7,644,405	$ 7,487,733		10/23/96***	98%		51%	
STPS 300-1(3)6			EMPIRE SAND AND GRAVEL CO.,INC				06/29/94		F.P.M. GRESS, STAN		
BIG COULEE ROAD		GRADING, AGGREGATE SURFACING					11/07/94		PHONE NO :568-2234		
	3.155		$ 1,463,387	$ 1,323,143	$ 1,208,376		05/29/96***	91%		19%	
STPU 1024(3)			MIDLAND O'LEARY INC.				06/29/94		F.P.M. KEGLEY, MEL		
STATE AVENUE-BILLINGS		GRADING, PMS, STORM SEWER,WATER, LIGHTING & SIGNALS					07/26/94		PHONE NO :252-9831		
	1.710		$ 7,111,335	$ 4,983,134	$ 2,381,241		07/25/96***	48%		59%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. USED	TIME
STPP 43-1(12)0			CENTURY COMPANIES, JV				06/29/94	F.P.M. TILZEY, RONALD			
LEWISTOWN - NORTH		PMS OVERLAY, SEAL & COVER					09/12/94	PHONE NO :538-8731			
	2.698		$ 737,336	$ 530,170	$ 370,073		06/30/95***	70%		84%	
STPHS 1020(11)			EMPIRE SAND AND GRAVEL CO.,INC				06/29/94	F.P.M. KEGLEY, MEL			
BILLINGS-LAUREL RD & MOORE LN		SIGNAL WARNING SYSTEM					10/11/94	PHONE NO :252-9831			
	0.267		$ 198,798	$ 221,305	$ 138,597		07/23/95***	63%		47%	
STPSNHSTPPI 2(141)			MARK RITE LINES OF MONT.,INC				06/29/94	F.P.M. STUDEBAKER, RAYMOND			
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS					08/09/94	PHONE NO :252-7329			
	75.600		$ 531,904	$ 361,046	$ 150,281		10/15/94***	42%		10/15/94	
RTS 244-2(1)7			RIVERSIDE CONTRACTING				06/29/94	F.P.M. SACKS, RAY			
7 MILES NE OF U.S. 87 JUNCTION		PMS OVERLAY, SEAL & COVER					08/03/94	PHONE NO :538-8731			
	10.200		$ 555,654	$ 602,427	$ 397,372		04/20/95***	66%		47%	
RTS 420-1(2)0			EMPIRE SAND AND GRAVEL CO.,INC				06/29/94	F.P.M. BERGEN, PERRY			
ABSAROKEE - WEST		PMS OVERLAY, SEAL & COVER					09/13/94	PHONE NO :932-4872			
	6.943		$ 429,018	$ 386,362	$ 331,654		02/09/95***	86%		76%	
BR 9014(13)			COP CONSTRUCTION CO.				08/03/94	F.P.M. SACKS, RAY			
JUDITH RIVER - 6 MI. N.W. OF M		BRIDGE REPLACEMENT ANDAPPROACHES					08/24/94	PHONE NO :538-8731			
BR 9014(12)							08/29/95***				
ROSS FORK CR. - N.W. OF MOORE		BRIDGE REPLACEMENT ANDAPPROACHES									
CONTRACT TOTAL	0.500		$ 514,706	$ 463,213	$ 348,568			75%		50%	
BR 9033(7)			COP CONSTRUCTION CO.				08/03/94	F.P.M. SACKS, RAY			
MUSSELSHELL R.-1 MI.E.OF ROUND		BRIDGE REPLACEMENT ANDAPPROACHES					10/05/94	PHONE NO :538-8731			
	0.174		$ 419,702	$ 347,310	$ 320,933		09/02/95***	92%		77%	
NH 53-1(17)28 F			EMPIRE SAND AND GRAVEL CO.,INC				11/17/94	F.P.M. NEVILLE, GARY			
BROADVIEW - SOUTH		GR., AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER					12/21/94	PHONE NO :256-1720			
	6.239		$ 5,236,315	$ 5,087,200	$ 1,390,814		12/29/96***	27%		10%	
BR 9002(12)			EDWARD T. COPPS CONST.				11/17/94	F.P.M. STUDEBAKER, RAYMOND			
LITTLE BIGHORN RIVER		CONC. BEAM BRIDGE & APPROACHES					06/05/95	PHONE NO :252-7329			
	0.406		$ 456,757	$ 458,847	$ 4,589		09/15/95***	1%		09/15/95	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/95
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
SMP 299(94) CRUSH & STOCKPILE - BILLINGS	0.000	CRUSH AND STOCKPILE	KONITZ CONTRACTING, INC.	$ 541,520	$ 535,000	$ 435,232		11/17/94 12/24/94 09/01/95***	81%	F.P.M. NELSON, ROD PHONE NO :252-9735	09/01/95	
SMP 599(94) CRUSH & STOCKPILE - BILLINGS D	0.000	CRUSH AND STOCKPILE	CENTURY COMPANIES, JV	$ 514,800	$ 457,500	$ 308,229		11/17/94 03/14/95 09/01/95***	67%	F.P.M. BERGEN, PERRY PHONE NO :932-4872	09/01/95	
RTF 61-4(13)99 D Y JUNCTION N & S	5.200	PMS OVERLAY, SEAL & COVER	RIVERSIDE CONTRACTING	$ 349,003	$ 372,185	$ 76,134		12/15/94 03/09/95 11/30/95***	20%	F.P.M. SACKS, RAY PHONE NO :538-8731	33%	
NH 16-1(35)23 F YELLOWSTONE COUNTY LINE N & S	6.365	GR., AGG. SURF., PMS, SEAL &COVER AND THREE BRIDGES	EMPIRE SAND AND GRAVEL CO.,INC	$ 6,628,952	$ 7,257,661	$ 1,257,702		02/01/95 04/11/95 05/07/97***	17%	F.P.M. SLOE, DAVID A. PHONE NO :248-3827	14%	
STPP 78-2(14)46 PRATTEN/PIKE/9TH - COLUMBUS	1.598	WIDENING, DRAINAGE, MILLING,PMS OVERLAY AND SEAL & COVER	JTL GROUP, INC.-BILLINGS	$ 752,363	$ 768,119	$ 41,698		02/01/95 05/18/95 02/04/96***	5%	F.P.M. BERGEN, PERRY PHONE NO :932-4872	10%	
RTS 238-2(2)67 RYEGATE-NORTH		LEVELING, SEAL & COVER	CENTURY COMPANIES, JV					02/01/95 03/24/95 09/08/95***		F.P.M. SACKS, RAY PHONE NO :538-8731		
RTS 297-1(5)0 SHAWMUT-NORTH		PMS, OVERLAY AND SEAL & COVER										
CONTRACT TOTAL	13.900			$ 576,852	$ 587,371	$ 217,389			37%		35%	
IM-STPP 2(137) HYSHAM AREA	1.200	PIPE REHABILITATION ANDEROSION CONTROL	DONNES INC	$ 107,593	$ 72,829	$ 0		05/04/95 / / 01/05/96***	0%	F.P.M. SLOE, DAVID A. PHONE NO :248-3827	0%	
IM 90-9(82)493 HARDIN - SOUTH		SEAL & COVER	RIVERSIDE CONTRACTING					05/04/95 / / 01/17/96***		F.P.M. BERGEN, PERRY PHONE NO :932-4872		
IM 90-9(83)532 LODGE GRASS - SOUTH		SEAL & COVER										
RTS 384-1(10)0 HARDIN-NORTHEAST		PLANT MIX BITUMINOUS OVERLAYAND SEAL & COVER										
CONTRACT TOTAL	53.151			$ 2,236,704	$ 2,636,725	$ 0			0%		0%	

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/95

DATE:06/08/95 *** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED / PROJECT	% CONT. / TIME USED
RTF 57-4(7)130			MARVIN A. REHBEIN				06/05/95	F.P.M. SACKS, RAY	
WINNETT - E&W		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER					/ /	PHONE NO :538-8731	
	6.700		$ 466,913	$ 539,035	$ 0		01/24/96***	0%	0%
RTF 48-1(15)5			PRINCE, INC.				06/05/95	F.P.M. GRESS, STAN	
HARDIN - NORTH		BLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER					/ /	PHONE NO :568-2234	
RTS 311-2(6)11							01/05/96***		
WEST OF HYSHAM		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER							
RTS 313-1(9)0									
HARDIN - SOUTH		PLANT MIX BITUMINOUS SURFACING OVERLAY							
CONTRACT TOTAL	12.875		$ 640,760	$ 703,389	$ 0			0%	0%
BILLINGS DISTRICT TOTALS			$ 57,487,766	$ 52,869,124	$ 33,316,140			62%	
TOTALS FOR ALL PROJECTS:			$307,456,716	$267,153,602	$140,524,640			52%	

S
625.704
H3 de
6/30/95
OCLC 22722994 WF

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/95
*** MISSOULA DISTRICT ***

DATE:07/18/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / BEG. / PROJECT	% CONT. USED	TIME
BR-STPP 52-2(11)49			MORGEN AND OSWOOD CONSTRUCTION					06/03/93		F.P.M. MITCHELL, JAMES D.		
FLATHEAD RV. BR.- NE OF KLSP		G, GS, PMS, S&C, & STR.						07/23/93		PHONE NO :755-8557		
	1.069			$ 6,926,932	$ 5,695,201	$ 5,555,542		09/15/95***	98%		90%	
NH 24-1(34)27 F			JIM GILMAN EXCAVATING INC.					11/16/93		F.P.M. SULLIVAN, SHEILA		
CLEARWATER JCT. - WEST		GR,GS,PMS, S&C,WIDEN & BRIDGE						03/07/94		PHONE NO :523-5862		
	4.978			$ 4,679,870	$ 3,656,129	$ 3,894,493		09/17/96***	98%		97%	
STPRR-STPS 487-1(6)0			D.H. BLATTNER & SONS					11/16/93		F.P.M. KALBERG, J. GARY		
B.N. OVERPASS - WHITEFISH		WP GIRDER BRIDGE & APPROACHES						01/19/94		PHONE NO :862-1229		
	0.191			$ 4,186,807	$ 3,838,094	$ 3,499,165		09/15/95***	91%		93%	
NH 5-4(14)173 F			SCHELLINGER CONST CO.,INC.				PEND	03/03/94		F.P.M. CHRISINGER,KENNETH L		
EUREKA-SOUTH		GRADING, AGGREGATE SURFACING,PLANT MIX BIT SURFACING					06/19/95	04/15/94		PHONE NO :755-8566		
	3.804			$ 3,509,366	$ 3,051,218	$ 3,630,943		02/17/94***	98%		77%	
STPP 1-2(42)125			A-1 PAVING, INC.					04/07/94		F.P.M. ROBERTS, JAMES		
KALISPELL N.E.		GRADING, AGGREGATE SURFACING,PLANT MIX BITUMINOUS SURFACING						05/09/94		PHONE NO :752-0531		
	4.571			$ 3,595,614	$ 3,278,328	$ 2,972,075		12/06/95***	91%		106%	
STPS 260-1(3)0			SCHELLINGER CONST CO.,INC.					04/07/94		F.P.M. ROEDEL, DONALD		
LIBBY - NORTHWEST		GRADING, AGGREGATE SURFACINGPLANT MIX BITUMINOUS SURFACING						05/03/94		PHONE NO :755-8559		
STPS 567-1(1)0								12/09/95***				
BOBTAIL JCT. - SOUTH		PLANT MIX BITUMINOUS, SEAL &COVER										
RTS 482-1(3)0												
3 MI. SO. OF LIBBY - SOUTH		CRACK SEALING, SEAL & COVER										
CONTRACT TOTAL	13.370			$ 2,727,395	$ 2,728,204	$ 2,669,004			96%		92%	
IM 90-3(74)135			RIVERSIDE CONTRACTING					06/29/94		F.P.M. JOHNSON, ROBERT L.		
BEARMOUTH - DRUMMOND		PMS OVERLAY, SEAL & COVER						07/18/94		PHONE NO :523-5864		
	15.189			$ 6,288,097	$ 5,615,356	$ 5,420,960		08/22/96***	97%		80%	
NH 7-2(22)90			FRONTIER-WEST, INC.					06/29/94		F.P.M. MAART, WILLIAM C.		
BITTERROOT RIV. BRIDGE		BRIDGE DECK REHABILITATION &WIDENING						07/25/94		PHONE NO :523-5856		
	0.065			$ 664,557	$ 712,928	$ 857,469		06/20/95	100%		81%	

*** ESTIMATED COMPLETION DATE

PLEASE RETURN

STATE DOCUMENTS COLLECTION

JUL 20 1995

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/95
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. USED	TIME
STPHS 52-2(18)28			A-1 PAVING, INC.					06/29/94	F.P.M. MITCHELL, JAMES D.			
3 MI. SOUTH OF BIGFORK		SHOULDER WIDENING, SEAL ANDCOVER						03/14/95	PHONE NO :755-8557			
STPHS 52-2(19)29								09/15/95***				
2 MI. SOUTH OF BIGFORK		SURFACE LEVELING, SEAL & COVER CHEVRONS										
CONTRACT TOTAL	0.815			$ 146,928	$ 150,005	$ 111,711			74%		63%	
STPHS 2(86)			A-1 PAVING, INC.					06/29/94	F.P.M. MCKINNEY, JOHN			
DIST. 1-TURNBAYS		TURN BAYS						08/30/94	PHONE NO :523-5863			
	0.945			$ 514,640	$ 479,309	$ 456,439		06/19/95	100%		96%	
STPP 83-1(15)31			JIM GILMAN EXCAVATING INC.					08/03/94	F.P.M. SULLIVAN, SHEILA			
CONDON N.& S.		WIDEN, PL. MIX SURF. OVERLAY,SEAL & COVER						09/07/94	PHONE NO :523-5862			
	16.253			$ 4,819,610	$ 4,841,572	$ 1,512,327		02/25/97***	31%		67%	
IM 90-1(120)3			JTL GROUP, INC.-MISSOULA					09/01/94	F.P.M. JOHNSON, ROBERT L.			
LOOKOUT PASS		CHAIN UP AREAS						09/23/94	PHONE NO :523-5864			
IM 2(48)								07/01/95***				
DISTRICT 1-INTERSTATE SIGNING		INTERSTATE SIGNING, CONCRETEBARRIER RAIL										
CONTRACT TOTAL	0.738			$ 1,441,697	$ 646,465	$ 562,863			87%		07/01/95	
NH 1-3(29)200			J & S CONSTRUCTION					09/01/94	F.P.M. KALBERG, J. GARY			
SUMMIT CREEK		PIPE & SLOPE FLATTENING						10/18/94	PHONE NO :862-1229			
	0.123			$ 91,441	$ 97,602	$ 103,649		09/26/96***	98%		100%	
STPS 354-1(4)1			RIVERSIDE CONTRACTING					09/01/94	F.P.M. MCKINNEY, JOHN			
POLSON - SOUTH (NORTH SECTION)		GRADING, AGG. SURF., PL MIXBIT. SURF., SEAL & COVER AMD						09/20/94	PHONE NO :523-5863			
	3.267			$ 1,700,775	$ 1,724,517	$ 1,816,390		09/22/96***	98%		51%	
IMSTPSSTPP 2(147)			HIGHWAY SPECIALTIES INC					09/01/94	F.P.M. MCKINNEY, JOHN			
DISTRICT 2 EPOXY PAVEMENT MARK		DISTRICT 2 - EPOXY PAVEMENTMARKINGS						04/10/95	PHONE NO :523-5863			
IMSTPSNHSTP 2(146)								02/22/95***				
DISTRICT 1 EPOXY PAVEMENT MARK		DISTRICT 1 - EPOXY PAVEMENTMARKINGS										
CONTRACT TOTAL	239.400			$ 997,179	$ 997,179	$ 574,321			58%		56%	
NH 1-2(71)180			DICK ANDERSON CONSTRUCTION					10/03/94	F.P.M. KALBERG, J. GARY			
MIDDLE FORK FLATHEAD RIVER-S.E		BRIDGE DECK REHABILITATION						04/11/95	PHONE NO :862-1229			
	0.214			$ 753,377	$ 642,833	$ 94,200		09/25/95***	15%		35%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/95
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
STPP 1-2(70)122 STILLWATER RIVER BRIDGE	0.034	BRIDGE DECK REHABILITATION	DICK ANDERSON CONSTRUCTION	$ 551,658	$ 586,075	$ 36,339		10/03/94 05/16/95 07/28/95***	6%	F.P.M. KALBERG, J. GARY PHONE NO :862-1229	29%	
IM 90-2(84)96 F DESMET INTERCHANGE	2.605	INTERCHANGE IMPROVEMENTS &STRUCTURE REHAB.	WASHINGTON CONSTRUCTION	$ 3,986,092	$ 3,399,048	$ 1,958,368		11/17/94 02/21/95 09/18/96***	58%	F.P.M. JOHNSON, ROBERT L. PHONE NO :523-5864	23%	
STPP 52-2(21)31 MT 35 & GRAND AVE-BIGFORK	0.277	GR., AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER, LIGHTING	RIVERSIDE CONTRACTING	$ 376,656	$ 389,083	$ 232,859		11/17/94 03/13/95 09/21/95***	60%	F.P.M. MITCHELL, JAMES D. PHONE NO :755-8557	22%	
STPS 263-1(11)4 MULLAN ROAD - WEST SECTION - RTS 263-1(13)11 MULLAN ROAD-FRENCHTOWN CONTRACT TOTAL	5.513	GR., AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER PL. MIX BIT. OVERLAY, SEAL &COVER	JENSEN PAVING	$ 1,847,991	$ 1,458,504	$ 1,108,712		11/17/94 03/20/95 03/02/96***	76%	F.P.M. BAUER, JOHN PHONE NO :523-5864	56%	
SMP 1599(94) CRUSH & STOCKPILE - MISSOULA D	0.000	CRUSH AND STOCKPILE	SCHELLINGER CONST CO.,INC.	$ 401,719	$ 320,669	$ 311,432		11/17/94 12/07/94 06/28/95	100%	F.P.M. CHRISINGER,KENNETH L PHONE NO :755-8566	09/01/95	
SMP 2099(94) CRUSH & STOCKPILE - MISSOULA D	0.000	CRUSH AND STOCKPILE	HERB RICHARDS CONSTRUCTION	$ 340,410	$ 287,471	$ 164,142		11/17/94 02/16/95 09/01/95***	57%	F.P.M. SULLIVAN, SHEILA PHONE NO :523-5862	09/01/95	
SMP 3299(94) CRUSH & STOCKPILE - MISSOULA D	0.000	CRUSH AND STOCKPILE	JTL GROUP, INC.-MISSOULA	$ 245,025	$ 234,250	$ 244,866		11/17/94 04/03/95 09/01/95***	98%	F.P.M. SULLIVAN, SHEILA PHONE NO :523-5862	09/01/95	
SMP 4599(94) CRUSH & STOCKPILE - MISSOULA D	0.000	CRUSH AND STOCKPILE	TREASURE STATE CONSTRUCTION	$ 616,891	$ 499,730	$ 617,532		11/17/94 12/12/94 06/15/95	100%	F.P.M. CHRISINGER,KENNETH L PHONE NO :755-8566	09/01/95	
IM 2(166) INTERSTATE SIGNING,MISSOULA DI	0.000	INTERSTATE SIGN UPGRADE	OMO CONSTRUCTION INC	$ 2,630,168	$ 1,811,361	$ 877,989		12/15/94 02/20/95 11/01/95***	48%	F.P.M. MCKINNEY, JOHN PHONE NO :523-5863	11/01/95	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/95

DATE:07/18/95 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. USED	TIME
RTS 211-1(2)0			MARVIN A. REHBEIN				12/15/94	F.P.M. MCKINNEY, JOHN			
RONAN WEST		PMS OVERLAY, SEAL & COVER					03/22/95	PHONE NO :523-5863			
RTS 352-1(4)0							06/21/95				
LAKE MARY RONAN ROAD		PMS OVERLAY, SEAL & COVER									
RTS 354-1(6)0											
MAIN STREET - POLSON		PMS OVERLAY, SEAL & COVER									
RTF 5-2(69)47											
RONAN-POLSON-NORTH		PMS OVERLAY, SEAL & COVER									
RTF 52-1(12)0											
POLSON EAST		PMS OVERLAY, SEAL & COVER									
CONTRACT TOTAL	38.100		$ 892,572	$ 872,969	$ 834,804			100%		20%	
RTS 424-1(3)0			A-1 PAVING, INC.				12/15/94	F.P.M. CHRISINGER,KENNETH L			
FARM TO MARKET ROAD		SEAL & COVER					04/06/95	PHONE NO :755-8566			
RTS 503-1(7)0							09/15/95***				
FOY'S LAKE ROAD		PMS OVERLAY, SEAL & COVER									
CONTRACT TOTAL	18.800		$ 288,341	$ 229,884	$ 42,219			18%		18%	
STPHS 5-1(17)0			ALPINE CONSTRUCTION, INC.				03/09/95	F.P.M. JONES, DEAN			
DESMET - POLSON		SIGNING AND DELINEATION					03/22/95	PHONE NO :523-5863			
	58.400		$ 451,384	$ 323,927	$ 160,288		09/01/95***	49%		09/01/95	
RTS 203-1(3)5			JENSEN PAVING				03/09/95	F.P.M. JOHNSON, ROBERT L.			
FLORENCE-SOUTH		PLANT MIX BITUMINOUS SURFACINGOVERLAY AND SEAL & COVER					06/05/95	PHONE NO :523-5864			
RTF 7-1(67)75							09/15/95***				
FLORENCE-LOLO		SEAL AND COVER									
RTS 269-1(17)12											
STEVENSVILLE-SOUTH		PLANT MIX BITUMINOUS SURFACINGOVERLAY AND SEAL & COVER									
CONTRACT TOTAL	21.100		$ 941,768	$ 865,998	$ 110,443			13%		40%	
STPHS 1-2(64)112			A-1 PAVING, INC.				04/06/95	F.P.M. CHRISINGER,KENNETH L			
WEST OF KALISPELL		GRADING, AGGREGATE SURFACING,PLANT MIX BITUMINOUS SURFACING					06/16/95	PHONE NO :755-8566			
STPHS 2(90)							04/28/95***				
2-LOC.-DIST.1-INTER. IMPROV.		INTERSECTION IMPROVEMENTS									
STPHS 1-2(75)113											
WEST OF KALISPELL		SLOPE FLATTENING, MILL ANDFILL									
STPHS 2(88)											
DISTRICT 1-GUARDRAIL-SECONDARY		GUARDRAIL, DELINEATORS ANDSIGNS									
CONTRACT TOTAL	2.380		$ 548,773	$ 587,756	$ 94,562			16%		27%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/95

DATE:07/18/95 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. / TIME USED
NH 5-2(71)57			POLSON READY MIX CONCRETE					04/07/95		F.P.M. MAART, WILLIAM C.	
SOUTH OF POLSON		BRIDGE WIDENING, GRADING,PLANT MIX BITUMINOUS SURFACING						05/08/95		PHONE NO :523-5856	
	0.678			$ 639,559	$ 701,614	$ 104,508		03/20/96***	15%		55%
NH 1-1(53)32			MONTANA LINES, INC					05/04/95		F.P.M. ROEDEL, DONALD	
LIBBY PEDESTRIAN CROSSING		SIGNAL, SIGNING & PAVEMENTMARKINGS						05/23/95		PHONE NO :755-8559	
	0.200			$ 81,150	$ 94,396	$ 19,411		10/15/95***	21%		40%
STPP 52-2(20)40			SCHELLINGER CONST CO.,INC.					05/04/95		F.P.M. MITCHELL, JAMES D.	
CRESTON NORTH		GRADING, AGGREGATE SURFACING,PLANT MIX BIT. SURFACING,						05/22/95		PHONE NO :755-8557	
	7.856			$ 7,652,203	$ 6,311,903	$ 1,130,406		07/31/97***	18%		4%
STPE 269-1(14)20			KEENEY CONSTRUCTION					06/05/95		F.P.M. JOHNSON, ROBERT L.	
STEVENSVILLE SIDEWALK IMPROVEM		SIDEWALK IMPROVEMENTS						07/13/95		PHONE NO :523-5864	
	0.000			$ 57,177	$ 57,573	$ 577		01/18/96***	1%		0%
RTF 1-2(83)143			A-1 PAVING, INC.					06/05/95		F.P.M. CHRISINGER,KENNETH L	
MARTIN CITY-EAST AND WEST FLA		SEAL & COVER						/ /		PHONE NO :755-8566	
RTF 5-3(57)110								01/24/96***			
KALISPELL-SOUTH		SEAL & COVER									
CONTRACT TOTAL	12.600			$ 258,130	$ 325,282	$ 3,256			1%		0%
RTF 6-1(73)29			MARVIN A. REHBEIN					06/05/95		F.P.M. MCKINNEY, JOHN	
TROUT CREEK		SEAL & COVER						06/26/95		PHONE NO :523-5863	
RTF 6-1(74)69								07/06/95			
PLAINS - WEST		SEAL & COVER									
RTF 6-1(75)77											
PLAINS - PARADISE		SEAL & COVER									
CONTRACT TOTAL	29.700			$ 372,768	$ 402,960	$ 72,426			100%		0%
RTF 7-1(66)44			RIVERSIDE CONTRACTING					06/05/95		F.P.M. MCKINNEY, JOHN	
HAMILTON-NORTH & SOUTH		SEAL & COVER						/ /		PHONE NO :523-5863	
RTF 7-1(68)0								11/18/95***			
LOST TRAIL PASS		SEAL & COVER									
RTF 7-1(69)50											
HAMILTON-FLORENCE		SEAL & COVER									
CONTRACT TOTAL	37.000			$ 767,398	$ 751,111	$ 7,513			1%		09/01/95

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/95

DATE:07/18/95 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. USED	TIME
STPE 93-1(11)0			MARVIN A. REHBEIN				06/05/95	F.P.M. JOHNSON, ROBERT L.			
LOLO PASS		EROSION\SEDIMENTATION CONTROL					06/13/95	PHONE NO :523-5864			
	3.728		$ 386,546	$ 326,950	$ 30,979		04/29/96***	9%		0%	
IM 90-2(93)84			MULTIPLE CONCRETE ENTERPRISES				06/05/95	F.P.M. MAART, WILLIAM C.			
FRENCHTOWN EAST & WEST		PCCP REHABILITATION & SLOPEFLATTENING					/ /	PHONE NO :523-5856			
	10.155		$ 4,226,686	$ 3,709,066	$ 37,090		03/18/97***	1%		0%	
NH 5-2(59)67			RIVERSIDE CONTRACTING				06/30/95	F.P.M. ROBERTS, JAMES			
POLSON - ELMO		GRADING, PLANT MIX BITUMINOUSSURFACING OVERLAY, SEAL &					/ /	PHONE NO :752-0531			
	12.015		$ 639,600	$ 0	$ 0		03/23/97***	0%		0%	
STPP 33-1(10)1			BLAHNIK CONSTRUCTION, INC.				06/30/95	F.P.M. ROEDEL, DONALD			
LIBBY - NORTHWEST		WIDENING & PLANT MIX BIT.OVERLAY					/ /	PHONE NO :755-8559			
	8.766		$ 2,508,000	$ 0	$ 0		11/18/96***	0%		0%	
STPHS 1-2(77)120			MONTANA LINES, INC				06/30/95	F.P.M. MITCHELL, JAMES D.			
IDAHO & MERIDIAN - KALISPELL		GRADE, AGG. SURF., PL. MIXBITUMINOUS SURFACING, SIGN &					/ /	PHONE NO :755-8557			
	0.000		$ 99,500	$ 0	$ 0		02/08/96***	0%		0%	
STPHS 2(96)			RIVERSIDE CONTRACTING				06/30/95	F.P.M. CHRISINGER,KENNETH L			
SAFETY IMPROVEMENTS NORTH & SO		SLOPE FLATTENING & SIGNING					/ /	PHONE NO :755-8566			
STPHS 2(94)							09/08/95***				
2 LOC. - DIST. 1 SLOPE FLATTEN		SLOPE FLATTENING & SIGNING									
CONTRACT TOTAL	1.805		$ 247,778	$ 0	$ 0			0%		0%	
NH 5-4(15)177			RIVERSIDE CONTRACTING				06/30/95	F.P.M. CHRISINGER,KENNETH L			
EUREKA-URBAN		GRADING, AGG. SURF., PL. MIXBIT. SURFACING, SEAL & COVER,					/ /	PHONE NO :755-8566			
	3.883		$ 4,879,000	$ 0	$ 0		08/04/97***	0%		0%	
MISSOULA DISTRICT TOTALS			$ 79,979,225	$ 62,702,517	$ 41,932,273			65%			

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/95

DATE:07/18/95 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. / TIME USED
RS 259-1(3)0			SK CONSTRUCTION, INC.			APPR	06/03/93		F.P.M. HUNTER,LARRY	
NEWLAN CREEK ROAD		G, GS, PMS, S&C				11/14/94	07/19/93		PHONE NO :494-3224	
	4.611		$ 1,725,998	$ 1,507,750	$ 1,699,799		09/15/95***	98%		99%
RS 235-1(3)7			PIONEER READY MIX				11/16/93		F.P.M. MCCORMICK, THOMAS	
N. 19TH AVE. INT.-BAXTER LANE		GR,GS,PMS,SEAL & COVER					12/20/93		PHONE NO :586-5074	
HDP-IR 9113(1) F							09/15/95***			
N. 19TH AVE. INTCH. - BOZEMAN										
CONTRACT TOTAL	2.895		$ 9,376,003	$ 7,250,000	$ 6,568,589			91%		60%
STPS-RDTT 273-1(4)0			JIM GILMAN EXCAVATING INC.				02/08/94		F.P.M. O'BRIEN,MURRAY	
EAST OF ANACONDA - NORTH		GRADE, AGG & PL MIX BIT SURF					03/21/94		PHONE NO :782-7443	
	1.872		$ 987,351	$ 810,739	$ 713,686		07/29/95***	88%		92%
STPP 19-1(19)1			JIM GILMAN EXCAVATING INC.				03/03/94		F.P.M. O'BRIEN,MURRAY	
ANACONDA - EAST		PLANT MIX BIT. OVERLAY, SEALAND COVER					04/02/94		PHONE NO :782-7443	
	9.478		$ 5,074,664	$ 2,751,904	$ 2,537,458		03/06/96***	92%		74%
STPU 1201(4)			JTL GROUP, INC.				05/12/94		F.P.M. STREETER,STEFAN	
19TH AVENUE-BOZEMAN		GR., AGG. SURF., PL. MIX BIT.SURF., AND SEAL & COVER					06/08/94		PHONE NO :587-5785	
STPS 235-1(6)5							05/17/96***			
NORTH 19TH INTERCHANGE-WEST		GR., AGG. SURF., PL. MIX. BIT.SURF., AND SEAL & COVER								
HDP 9113(001) F										
NORTH 19TH AVENUE-BAXTER LANE		GR, AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER								
CONTRACT TOTAL	2.957		$ 3,483,216	$ 3,483,216	$ 2,608,789			75%		106%
IM 90-3(72)189			JIM GILMAN EXCAVATING INC.				06/03/94		F.P.M. O'BRIEN,MURRAY	
DEER LODGE - SOUTH		PMS OVERLAY AND SEAL & COVER					08/30/94		PHONE NO :782-7443	
	5.359		$ 2,797,713	$ 1,363,023	$ 1,237,280		06/01/95***	91%		125%
RTS 278-1(8)43			JIM GILMAN EXCAVATING INC.				06/29/94		F.P.M. WILLIAMS,PAUL	
JACKSON - NORTH		SEAL & COVER					03/16/95		PHONE NO :683-6290	
	17.200		$ 276,689	$ 294,542	$ 55,819		09/15/95***	19%		50%
IM 90-6(75)313			DIAMOND CONSTRUCTION				10/03/94		F.P.M. HELD, TERRY	
BOZEMAN-LIVINGSTON FENCING		FENCE					05/03/95		PHONE NO :285-3111	
	21.000		$ 290,562	$ 285,768	$ 138,334		02/04/96***	48%		41%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/95
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ESTIMATE	ENGINEER ORIGINAL AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
SMP 1699(94)			JTL GROUP, INC.				10/03/94		F.P.M. HELD, TERRY		
CRUSH & STOCKPILE		CRUSH AND STOCKPILE					12/07/94		PHONE NO :285-3111		
	0.000		$ 268,250	$ 284,000	$ 135,032		09/01/95***	48%		09/01/95	
BR 9001(21)			SLETTEN CONSTRUCTION CO.				11/17/94		F.P.M. WILLIAMS,PAUL		
BEAVERHEAD RIVER NEAR BARRETTS		CONC. BEAM BRIDGE & APPROACHES					04/18/95		PHONE NO :683-6290		
	0.406		$ 274,836	$ 265,515	$ 132,528		10/21/95***	50%		59%	
STPP 50-2(25)82			H. K. CONTRACTORS, INC.				12/15/94		F.P.M. MCCORMICK, THOMAS		
BOZEMAN-FOUR CORNERS		GR., AGG. SURF., PMS, SEAS &COVER, WIDEN AND PS CONC BEAM					03/14/95		PHONE NO :586-5074		
	6.159		$ 9,072,324	$ 7,378,871	$ 1,109,673		05/04/97***	15%		14%	
RTS 231-1(4)3			JIM GILMAN EXCAVATING INC.				02/01/95		F.P.M. ARVISH,MIKE		
GREEN MEADOW DR. - NORTH LEW		PMS, OVERLAY AND SEAL & COVER					04/04/95		PHONE NO :782-9327		
RTS 282-1(1)0							09/13/95***				
MONTANA CITY - BLUE SKY HEIGHT		PMS, OVERLAY AND SEAL & COVER									
RTS 284-1(1)0											
SPOKANE CR. ROAD		PMS, OVERLAY AND SEAL & COVER									
CONTRACT TOTAL	15.400		$ 871,609	$ 869,523	$ 677,841			78%		25%	
RTS 441-1(4)0			JIM GILMAN EXCAVATING INC.				03/09/95		F.P.M. O'BRIEN,MURRAY		
FAIRMONT HOT SPRINGS-EAST		PLANT MIX BITUMINOUS SURFACINGOVERLAY AND SEAL & COVER					05/08/95		PHONE NO :782-7443		
	3.000		$ 230,917	$ 229,413	$ 195,613		02/13/96***	85%		20%	
IM 2(66)			DIAMOND CONSTRUCTION				04/07/95		F.P.M. CHRISTENSEN KEVIN		
BOULDER HILL - HELENA		UPGRADE EXISTING GUARDRAIL,SIGNING AND INSTALL					05/08/95		PHONE NO :444-6326		
	0.000		$ 929,797	$ 896,750	$ 424,345		03/15/96***	47%		21%	
IM 15-1(85)0			JIM GILMAN EXCAVATING INC.				05/04/95		F.P.M. WILLIAMS,PAUL		
MONIDA-LIMA		PLANT MIX BITUMINOUS OVERLAY,SEAL & COVER					/ /		PHONE NO :683-6290		
	17.983		$ 6,293,308	$ 5,331,113	$ 53,313		07/12/97***	1%		8%	
RTF 29-4(18)89			JIM GILMAN EXCAVATING INC.				05/04/95		F.P.M. ARVISH,MIKE		
MONTANA STREET N. BUTTE		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER					06/12/95		PHONE NO :782-9327		
RTM 1207(1)							08/12/95***				
NORTH 7TH AVE. BOZEMAN		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER									
RTM 1805(5)											
MONTANA STREET S. BUTTE		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER									

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/95

DATE:07/18/95 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / PROJECT COMPLETED	% CONT. USED	TIME
STPE 2(161)											
3 LOCATIONS BUTTE DISTRICT		SIDEWALK, RAMPS, CURB & GUTTER AND ISLAND CAPS									
CONTRACT TOTAL	4.780			$ 710,453	$ 765,958	$ 121,715			16%	20%	
IM 90-6(70)313			RIVERSIDE CONTRACTING					06/05/95	F.P.M. STREETER,STEFAN		
ROCKY CANYON		PLANT MIX BITUMINOUS OVERLAY,SEAL & COVER AND BRIDGE DECK						06/26/95	PHONE NO :587-5785		
	5.160			$ 4,954,841	$ 4,673,651	$ 78,207		05/19/97***	2%	0%	
STPHS-STPP 2(92)			SCOTT LONG CONSTRUCTION					06/05/95	F.P.M. PAUL JAGODA		
DISTRICT 2 GUARDRAIL		GUARDREIL & SIGNING						/ /	PHONE NO :285-3111		
	0.000			$ 154,822	$ 118,950	$ 1,190		01/21/96***	1%	0%	
IM 2(67)			JIM GILMAN EXCAVATING INC.					06/05/95	F.P.M. O'BRIEN,MURRAY		
DISTRICT 2-EROSION & RAMP MODI		GRADE, AGGREGATE SURFACING,CTB, PLANT MIX BITUMINOUS						/ /	PHONE NO :782-7443		
	0.256			$ 170,278	$ 155,594	$ 1,556		02/21/96***	1%	0%	
RTS 437-1(1)5			BLAHNIK CONSTRUCTION, INC.					06/05/95	F.P.M. BRAZILL,WILLIAM		
RADERSBURG-SOUTH		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER						06/28/95	PHONE NO :782-1797		
RTS 285-1(1)0								10/09/95***			
TOSTON-RADERSBURG		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER									
CONTRACT TOTAL	12.900			$ 635,529	$ 655,548	$ 6,558			1%	0%	
RTF 60-1(7)0			RIVERSIDE CONTRACTING					06/05/95	F.P.M. HELD, TERRY		
WHITE SULPHUR SPRINGS - NORTH		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER						06/19/95	PHONE NO :285-3111		
RTF 14-2(16)24								02/18/96***			
MEAGHER COUNTY LINE - EAST		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER									
CONTRACT TOTAL	19.700			$ 1,015,230	$ 1,038,623	$ 129,294			12%	0%	
STSSTPNH 2(197)			ACCENT STRIPE INC					06/30/95	F.P.M. PATTON, SUSAN		
DIST. 1 EPOXY PAVEMENT MARKING		EPOXY PAVEMENT MARKING						/ /	PHONE NO :285-3111		
IMSTPSTXNH 2(198)								07/28/95***			
DIST. 2 EPOXY PAVEMENT MARKING		EPOXY PAVEMENT MARKING									
CONTRACT TOTAL	218.400			$ 921,000	$ 0	$ 0			0%	0%	
IM 2(50)			COP CONSTRUCTION CO.					06/30/95	F.P.M. O'BRIEN,MURRAY		
STATEWIDE INTERSTATE BRIDGE DE		STATEWIDE BRIDGE DECK REHAB.						/ /	PHONE NO :782-7443		
	1.554			$ 1,982,000	$ 0	$ 0		07/19/97***	0%	0%	
BUTTE DISTRICT TOTALS				$ 52,497,389	$ 40,410,451	$ 18,626,616			46%		

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/95
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
STPX 0002(39)			SWANSTON EQUIPMENT CO.					07/01/92		F.P.M. GARY BERG		
DURABLE PVMT. MARKINGS - STWD.		DURABLE PVMT. MARKINGS INSTAL.						08/05/92		PHONE NO :378-2613		
	0.000			$ 1,840,995	$ 1,624,530	$ 1,448,001		09/15/95***		89%	09/01/96	
IM 0002(34)			COP CONSTRUCTION CO.					07/30/93		F.P.M. DOUG WILMOT		
GREAT FALLS DISTRICT		BRIDGE REHAB. & INST. WEATHERMONITORING EQUIPMENT						09/07/93		PHONE NO :771-7346		
	0.500			$ 3,643,745	$ 2,763,764	$ 2,801,845		07/11/95		100%	95%	
NH 10-2(16)52 F			SK CONSTRUCTION, INC.				PEND	07/30/93		F.P.M. GARY BERG		
LOMA - N.		G, GS, PMS, AND S&C					06/21/95	09/15/93		PHONE NO :378-2613		
	9.739			$ 9,709,790	$ 7,817,973	$ 8,439,905		09/15/95***		98%	83%	
NH 10-2(20)20 F			EMPIRE SAND AND GRAVEL CO.,INC					05/12/94		F.P.M. RANDY AAFEDT		
FORT BENTON NORTH & SOUTH		PMS OVERLAY						07/14/94		PHONE NO :771-7170		
RTS 223-1(4)0								01/16/97***				
FORT BENTON - N.		PL. MIX. BIT. OVERLAY ANDSEAL & COVER										
CONTRACT TOTAL	38.801			$ 4,249,747	$ 4,249,747	$ 3,877,826				91%	89%	
RTS 221-1(2)0			BLAHNIK CONSTRUCTION, INC.					06/29/94		F.P.M. TERRY WICKMAN		
CHOTEAU-DUTTON		PMS OVERLAY, SEAL & COVER						08/31/94		PHONE NO :278-7931		
	23.633			$ 1,423,472	$ 1,339,608	$ 1,104,925		01/17/96***		82%	73%	
STPP 3-2(22)42			BLAHNIK CONSTRUCTION, INC.					08/03/94		F.P.M. TERRY WICKMAN		
CHOTEAU PRIDE		GRADING, AGG. SURF., PLANTMIX BIT. SURF., SEAL & COVER						10/24/94		PHONE NO :278-7931		
	0.190			$ 235,998	$ 220,563	$ 146,225		11/29/95***		66%	71%	
SMP 2599(94)			HOLLOW CONTRACTING					10/03/94		F.P.M. BILL LAY		
CRUSH & STOCKPILE-GT. F. DIST.		CRUSH & STOCKPILE						/ /		PHONE NO :264-5310		
	0.000			$ 171,600	$ 149,800	$ 0		09/01/95***		0%	09/01/95	
STPS 223-2(4)34			EMPIRE SAND AND GRAVEL CO.,INC					10/14/94		F.P.M. DENNIS LEO		
MARIAS RIVER - NORTH		PL. MIX BIT. OVERLAY, SEAL &COVER, MMS STOCKPILE						10/21/94		PHONE NO :434-2470		
	6.724			$ 1,306,266	$ 1,321,559	$ 1,289,241		11/01/95***		98%	55%	
NH-IR 315-5(12)1 F			UNITED MAT'LS OF GREAT FALLS					12/15/94		F.P.M. DOUG WILMOT		
I-315 INTERCHANGE - GREAT FALL		GR. AGG. SURF., PMS, SEAL &COVER, REVISE 5 BRIDGES, TWO						01/23/95		PHONE NO :771-7346		
	1.284			$ 7,261,669	$ 5,676,356	$ 2,904,837		03/05/97***		51%	19%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/95
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED / PROJECT	% CONT. TIME USED
BR-STPU 5211(5) F 9TH-10TH ST CONNECTOR BRIDGE	0.360	BRIDGE AND APPROACHES	SLETTEN CONSTRUCTION CO.	$ 6,928,881	$ 5,834,970	$ 1,307,682		12/15/94 01/16/95 01/02/97***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 22%	19%
STPP 3-2(23)51 8 MILES NORTH OF CHOTEAU	0.151	BRIDGE REPLACEMENT WITH PIPEAND APPROACHES	SMITH PAVING & CONTRACTING ENT	$ 172,899	$ 150,153	$ 1,502		02/01/95 / / 12/30/95***	F.P.M. TERRY WICKMAN PHONE NO :278-7931 1%	0%
STPP 80-1(11)13 SO. OF FORT BENTON - BRIDGE RE	0.223	BRIDGE REPLACEMENT WITHCULVERT STOCKPASS	J & S CONSTRUCTION	$ 333,855	$ 348,833	$ 316,644		02/01/95 02/23/95 10/31/95***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 91%	84%
STPHS 60-2(31)40 NORTH OF NEIHART	0.327	SIGNING & SLOPE FLATTENING	MARQUIS EXCAVATING	$ 45,341	$ 47,774	$ 478		02/01/95 07/17/95 09/15/95***	F.P.M. BILL LAY PHONE NO :264-5310 1%	0%
RTS 213-1(5)5 SANTA RITA - NORTH		PMS, OVERLAY AND SEAL & COVER	RIVERSIDE CONTRACTING					02/01/95 05/11/95 10/04/95***	F.P.M. DENNIS LEO PHONE NO :434-2470	
RTS 214-1(1)0 2 MI. NO. OF SANTA RITA - NORT		PMS, OVERLAY AND SEAL & COVER								
RTS 215-2(1)15 GLACIER COUNTY LINE - WEST -		PMS, OVERLAY AND SEAL & COVER								
CONTRACT TOTAL	13.990			$ 932,866	$ 972,908	$ 392,461			40%	27%
RTS 236-2(4)74 BIG SANDY - SOUTHEAST	15.690	PMS, OVERLAY AND SEAL & COVER	RIVERSIDE CONTRACTING	$ 1,014,583	$ 976,245	$ 920,105		02/01/95 04/21/95 06/26/95	F.P.M. GARY BERG PHONE NO :378-2613 100%	17%
RTS 434-1(3)0 WOLF CREEK - NORTHWEST	17.570	PMS, OVERLAY AND SEAL & COVER	JIM GILMAN EXCAVATING INC.	$ 1,097,651	$ 1,070,268	$ 232,425		02/01/95 04/19/95 01/25/96***	F.P.M. MIKE KLETTE PHONE NO :278-7931 22%	33%
IM 15-6(28)323 F BRADY - NO. & SO. (NORTHBOUND)	11.568	GRADING, AGGREGATE SURFACING,PLANT MIX BITUMINOUS SURFACING	A-1 PAVING, INC.	$ 8,121,632	$ 7,398,020	$ 1,458,422		04/06/95 05/04/95 10/12/97***	F.P.M. TERRY WICKMAN PHONE NO :278-7931 20%	11%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. USED	TIME
BR-STPU 5211(6) F			SHUMAKER TRUCKING AND EXC.				05/04/95	F.P.M. RANDY AAFEDT			
10TH STREET BRIDGE REMOVAL GRE		STRUCTURE REMOVAL, ROADWAYOBLITERATION					/ /	PHONE NO :771-7170			
	0.325		$ 757,860	$ 478,500	$ 0		04/15/96***	0%		0%	
RTF 80-1(12)15			RIVERSIDE CONTRACTING				06/05/95	F.P.M. RANDY AAFEDT			
S.E. FT. BENTON-GERALDINE		COLD RECYCLE, PLANT MIX BIT.SURFACING OVERLAY, SEAL &					/ /	PHONE NO :771-7170			
	13.300		$ 1,208,824	$ 1,184,418	$ 0		06/14/96***	0%		0%	
STSNHSTXSTP 2(148)			ACCENT STRIPE INC				06/30/95	F.P.M. GARY BERG			
DISTRICT 3 - EPOXY PAVEMENT MA		EPOXY PAVEMENT MARKING					/ /	PHONE NO :378-2613			
STPSTSNH 2(199)							07/20/96***				
DIST. 3 EPOXY PAVEMENT MARKING		EPOXY PAVEMENT MARKING									
CONTRACT TOTAL	235.800		$ 681,852	$ 0	$ 0			0%		0%	
STPP 41-1(10)28			PUMCO				06/30/95	F.P.M. MIKE KLETTE			
DEVILS DIP - NORTH & SOUTH		SLOPE FLATTENING					/ /	PHONE NO :278-7931			
RTF 41-1(12)19							08/30/96***				
19 MILES N. OF AVON - NORTH		COLD RECYCLE, SEAL & COVER									
CONTRACT TOTAL	16.140		$ 717,000	$ 0	$ 0			0%		0%	
GREAT FALLS DISTRICT TOTALS			$ 52,056,545	$ 43,625,988	$ 26,642,523			59%			

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/95
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
STPP 25-1(20)28			PRINCE, INC.					07/08/93		F.P.M. GREUFE, LARRY		
VIDA - N. & S.		G, GS, CTB, & PMS						09/14/93		PHONE NO :653-1050		
	8.314			$ 5,676,911	$ 5,536,550	$ 5,178,997		09/15/95***	94%		99%	
BR-STPP-STPE 26-1(9)1			SLETTEN CONSTRUCTION CO.				PEND	07/08/93		F.P.M. BACON, DAVID		
Y'STONE RV. BR.-S.E. OF SIDNEY		STR. & APPR'S.					06/22/95	07/26/93		PHONE NO :365-2877		
	0.938			$ 7,594,044	$ 5,495,407	$ 5,787,307		09/15/95***	98%		76%	
STPS 201-2(7)28			WICKENS CONSTRUCTION, INC.					11/16/93		F.P.M. ARTHUR, RONALD T.		
14 MI. E. OF MCCONE CO.LINE-E.		WIDEN,GS,PMS,SEAL & COVER						05/19/94		PHONE NO :787-5701		
	6.105			$ 2,903,627	$ 2,704,202	$ 2,522,317		06/15/95	100%		89%	
NH 1-9(29)546			L. SCANLAN CONTRACTOR				PEND	05/12/94		F.P.M. PISK, RANDAL		
GOUDGE COULEE BRIDGE		BRIDGE REPLACEMENT WITH PIPESAND APPROACHES					06/27/95	08/02/94		PHONE NO :228-9478		
	0.045			$ 206,551	$ 212,631	$ 234,586		10/25/94***	98%		117%	
NH 37-2(12)54			SK CONSTRUCTION, INC.					06/09/94		F.P.M. MARTIN, DOUGLAS		
ASHLAND WEST		GRADING, AGG.SURF., PMS.,SEAL & COVER, BRIDGE WIDENING						08/08/94		PHONE NO :784-2569		
	7.978			$ 4,268,177	$ 4,670,150	$ 3,833,092		11/22/96***	82%		61%	
RTS 447-1(12)8			PORTABLE PAVERS, INC.					06/29/94		F.P.M. EIDE, LEON		
8 MILES SOUTH OF ROSEBUD-SOUTH		PMS OVERLAY, SEAL & COVER						07/13/94		PHONE NO :365-2877		
RTS 201-2(8)34								06/15/95				
18 MILES WEST OF GIRARD-EAST		PMS OVERLAY, SEAL & COVER										
RTS 335-1(8)0												
SOUTH OF GLENDIVE		PMS OVERLAY, SEAL & COVER										
RTS 484-1(5)0												
OLD FORT HOWE-NORTH		PMS OVERLAY, SEAL & COVER										
CONTRACT TOTAL	47.800			$ 3,664,673	$ 1,260,968	$ 1,219,856			100%		92%	
NH 62-2(15)12 F			E.H. OFTEDAL AND SONS, INC.					08/03/94		F.P.M. ARTHUR, RONALD T.		
SOUTH OF CULBERTSON SOUTH		GRADING, AGG. SURF., PLANTMIX BIT. SURF., SEAL & COVER						09/19/94		PHONE NO :787-5701		
	9.049			$ 7,848,335	$ 6,558,664	$ 3,244,786		11/10/96***	49%		50%	
BR 9053(15)			COP CONSTRUCTION CO.					09/01/94		F.P.M. GREUFE, LARRY		
MILK RIVER N.W. OF HINSDALE -		204 FT. PS CONC. BEAM BRIDGE& APPROACHES						05/03/95		PHONE NO :653-1050		
	0.396			$ 959,626	$ 777,777	$ 217,357		09/15/95***	28%		40%	

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/95
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
STPE 1-10(35)590				L. SCANLAN CONTRACTOR			09/01/94		F.P.M. GREUFE, LARRY		
WOLF POINT STORM DRAIN		STORM DRAIN, LANDSCAPING					10/26/94		PHONE NO :653-1050		
	0.046		$ 90,015	$ 77,986	$ 64,865		09/15/95***	83%		95%	
STPU 5002(8)				CENTURY COMPANIES, JV			09/01/94		F.P.M. LAUCKNER, JAMES		
EAST BARRY STREET-GLENDIVE		PL. MIX BIT. SURF. OVERLAY					03/17/95		PHONE NO :365-2877		
M 5001(3)							09/15/95***				
JEFFERSON SCHOOL ROAD-GLENDIVE		PL. MIX BIT. SURF. OVERLAY,SEAL & COVER									
M 5001(4)											
HIGHLAND PARK ROAD-GLENDIVE		PL. MIX BIT. SURF. OVERLAY,SEAL & COVER									
STPP 5002(9)											
TOWNE ST. @ MEADE AVENUE-GLEND		PL. MIX BIT. SURF. OVERLAY,SIGNALS & LIGHTING									
CONTRACT TOTAL	0.000		$ 1,791,488	$ 599,381	$ 585,466			94%		89%	
BR 9043(13)				L. SCANLAN CONTRACTOR			09/01/94		F.P.M. GREUFE, LARRY		
COTTONWOOD CR. - N.OF WOLF FOI		PIPE & APPROACHES					11/14/94		PHONE NO :653-1050		
	0.018		$ 189,459	$ 144,080	$ 147,005		11/24/94***	98%		102%	
STPNHSTPSIM 2(149)				ACCENT STRIPE INC			09/01/94		F.P.M. FRETTE, KURT		
DISTRICT 4 EPOXY PAVEMENT MARK		DISTRICT 4 - EPOXY PAVEMENTMARKINGS					05/17/95		PHONE NO :232-1093		
	280.600		$ 1,044,808	$ 846,104	$ 759,540		06/29/95	100%		23%	
SMP 1199(94)				FISHER SAND AND GRAVEL CO.			10/03/94		F.P.M. EIDE, LEON		
CRUSH & STOCKPILE		CRUSH AND STOCKPILE					03/08/95		PHONE NO :365-2877		
	0.000		$ 447,750	$ 428,700	$ 261,510		09/01/95***	61%		09/01/95	
SMP 1799(94)				FISHER SAND AND GRAVEL CO.			10/03/94		F.P.M. FRETTE, KURT		
CRUSH & STOCKPILE		CRUSH AND STOCKPILE					05/31/95		PHONE NO :232-1093		
	0.000		$ 456,125	$ 512,875	$ 386,432		09/01/95***	75%		09/01/95	
SMP 5399(94)				CENTURY COMPANIES, JV			10/03/94		F.P.M. PISK, RANDAL		
CRUSH & STOCKPILE - GLENDIVE D		CRUSH AND STOCKPILE					11/07/94		PHONE NO :228-9478		
	0.000		$ 390,000	$ 373,750	$ 37,691		09/01/95***	10%		09/01/95	
IM 94-6(41)191				EMPIRE SAND AND GRAVEL CO.,INC			10/14/94		F.P.M. EIDE, LEON		
DAWSON COUNTY LINE - EAST -		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER AND MMS STOCKPILE					03/20/95		PHONE NO :365-2877		
	18.787		$ 4,744,998	$ 3,983,405	$ 1,193,226		12/04/96***	30%		26%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/95
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT / WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. / TIME USED
STPP-NH-STPE 0002(38)			CENTURY COMPANIES, JV				11/17/94		F.P.M. FRETTE, KURT	
PLASTIC STRIPING REHAB.-DIST.		PMS OVERLAY, SEAL & COVER					03/14/95		PHONE NO :232-1093	
	7.420		$ 2,250,495	$ 2,058,502	$ 1,260,459		09/01/95***	61%		09/01/95
STPS 242-1(10)0 F			WICKENS CONSTRUCTION, INC.				11/17/94		F.P.M. PISK, RANDAL	
MALTA - NORTH		GR., AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER AND BRIDGE					03/20/95		PHONE NO :228-9478	
	6.977		$ 4,573,521	$ 3,980,256	$ 2,198,044		04/21/97***	55%		38%
RTF 27-2(11)14			PRINCE, INC.				12/15/94		F.P.M. SWANSON, ROBERT E.	
13.5 MILES NORTH OF EKALAKA -		PMS OVERLAY, SEAL & COVER					04/27/95		PHONE NO :232-1093	
RTF 42-2(3)20							11/25/95***			
20 MILES NORTH OF FLOWING WELL		PMS OVERLAY, SEAL & COVER								
CONTRACT TOTAL	27.300		$ 1,815,481	$ 1,849,330	$ 571,615			31%		53%
SMP 1399(94)			PRINCE, INC.				12/15/94		F.P.M. MARTIN, DOUGLAS	
CRUSH & STOCKPILE - GLENDIVE D		CRUSH & STOCKPILE					05/17/95		PHONE NO :784-2569	
	0.000		$ 292,250	$ 297,010	$ 67,151		09/01/95***	23%		09/01/95
SMP 3899(94)			PRINCE, INC.				12/15/94		F.P.M. SWANSON, ROBERT E.	
CRUSH & STOCKPILE - GLENDIVE D		CRUSH & STOCKPILE					04/03/95		PHONE NO :232-1093	
	0.000		$ 348,750	$ 347,155	$ 236,520		09/01/95***	68%		09/09/95
STPP-NH 2(136)			PEC INC				02/01/95		F.P.M. PISK, RANDAL	
WOLF POINT AREA - CULVERTS		CULVERT REPAIR					03/20/95		PHONE NO :228-9478	
	0.693		$ 470,980	$ 498,688	$ 389,215		12/14/95***	78%		80%
RTS 251-1(1)0			RIVERSIDE CONTRACTING				02/01/95		F.P.M. SWANSON, ROBERT E.	
SPROLE - NORTH		PMS OVERLAY AND SEAL & COVER					03/30/95		PHONE NO :232-1093	
RTS 243-1(1)15							09/15/95***			
SACO - NORTHWEST		PMS OVERLAY AND SEAL & COVER								
RTS 251-2(4)38										
14 MI.SOUTH OF FLAXVILLE - NO.		PMS OVERLAY AND SEAL & COVER								
RTS 344-1(6)0										
BROCKTON - NORTH		PMS OVERLAY AND SEAL & COVER								
RTS 511-1(1)0										
FLAXVILLE NORTH		PMS OVERLAY AND SEAL & COVER								
CONTRACT TOTAL	94.000		$ 4,148,981	$ 3,799,526	$ 1,954,908			51%		39%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/95

DATE:07/18/95 *** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. USED	TIME
NH 62-1(8)0			FRANZ CONSTRUCTION					03/09/95	F.P.M. ARTHUR, RONALD T.			
CULBERTSON AREA		GRADE, AGGREGATE SURFACINGPLANT MIX BITUMINOUS SURFACING						/ /	PHONE NO :787-5701			
	0.842			$ 404,132	$ 269,969	$ 2,700		11/27/95***	1%		0%	
IM 2(157)			PAVETECH ASPHALT ENG. INC.					04/07/95	F.P.M. MARTIN, DOUGLAS			
GLENDIVE DISTRICT CRACK SEALIN		CRACK SEALING						05/22/95	PHONE NO :784-2569			
	51.900			$ 332,185	$ 344,076	$ 120,636		04/03/96***	35%		11/15/95	
NH-STPP 57-7(13)317			PRINCE, INC.					05/04/95	F.P.M. EIDE, LEON			
GLENDIVE - NORTHWEST		PLANT MIX BIT. SURFACINGOVERLAY AND SEAL & COVER						/ /	PHONE NO :365-2877			
	9.233			$ 2,572,642	$ 2,485,218	$ 0		09/15/95***	0%		16%	
STPP 25-1(21)36			WICKENS CONSTRUCTION, INC.					06/05/95	F.P.M. GREUFE, LARRY			
WOLF POINT-SOUTH		GRADE, AGGREGATE SURFACING,CTB, PLANT MIX BITUMINOUS						/ /	PHONE NO :653-1050			
	9.821			$ 6,527,624	$ 5,824,462	$ 60,020		08/19/97***	1%		0%	
RTF 27-2(12)36			PRINCE, INC.					06/05/95	F.P.M. SWANSON, ROBERT E.			
BAKER - NORTH		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER						06/17/95	PHONE NO :232-1093			
RTF 31-1(10)34								02/01/96***				
OPHEIM - SOUTH		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER										
RTF 42-2(4)37												
37 MI. NORTH OF FLOWING WELLS		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER										
CONTRACT TOTAL	40.400			$ 2,336,755	$ 2,382,150	$ 562,723			24%		0%	
BR 9013(12)			AMERICAN CONTRACTING, INC.					06/30/95	F.P.M. BACON, DAVID			
ASH CR - 30 MILES SW OF PLEVNA		CULVERT INSTALLATION						/ /	PHONE NO :365-2877			
BR 9013(11)								03/28/96***				
O'FALLON CR - 31 MILES SW OF P		CULVERT INSTALLATION										
CONTRACT TOTAL	0.312			$ 354,000	$ 0	$ 0			0%		0%	
GLENDIVE DISTRICT TOTALS				$ 68,704,383	$ 58,318,974	$ 33,098,025			57%			

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/95
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	FRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
IM-STPU 90-8(123)446 F W. BILLINGS INTERCHANGE	0.400	G, GS, PMS, & STR'S.	EMPIRE SAND AND GRAVEL CO.,INC	$ 7,320,892	$ 6,327,862	$ 6,776,050	PEND 06/20/95	06/03/93 07/28/93 06/30/95***	98%	F.P.M. SLOE, DAVID A. PHONE NO :248-3827	95%	
PLH-STPP 28-2(18)45 BEARTOOTH PASS - N.	15.021	PMS OVERLAY, S & C, GABIONRETAINING WALLS, & VISTA POINT	RIVERSIDE CONTRACTING	$ 7,875,954	$ 6,767,677	$ 6,571,071		08/25/93 09/23/93 09/15/95***	97%	F.P.M. NEVILLE, GARY PHONE NO :256-1720	09/01/95	
NH 14-4(11)125 RYEGATE - W.	5.459	WIDENING, PMS OVERLAY, SEAL &COVER	SLETTEN CONSTRUCTION CO.	$ 1,845,739	$ 2,169,326	$ 2,303,770		12/16/93 03/07/94 10/10/95***	98%	F.P.M. GRESS, STAN PHONE NO :568-2234	93%	
RTS 300-1(6)0 RYEGATE - SOUTH RTS 310-2(2)33 MUSSELSHELL - SOUTH CONTRACT TOTAL	12.900	PLANT MIX BIT LEVELING,SEAL & COVER PLANT MIX BIT OVERLAY,SEAL & COVER	MARVIN A. REHBEIN	$ 575,152	$ 599,799	$ 539,799		03/03/94 08/23/94 06/14/95	100%	F.P.M. GRESS, STAN PHONE NO :568-2234	96%	
RTS 416-1(7)0 BILLINGS - SOUTH RTS 298-1(6)8 MCLEOD - N. E. CONTRACT TOTAL	17.600	PLANT MIX BIT LEVELING,SEAL & COVER BLANT MIX BIT OVERLAY,SEAL & COVER	H.L. OSTERMILLER CONST., INC.	$ 862,590	$ 666,084	$ 533,358	APPR 07/03/95	03/10/94 07/07/94 09/15/95***	80%	F.P.M. BERGEN, PERRY PHONE NO :932-4872	91%	
NH 63-6(4)29 F EDDIES CORNER - SOUTH	10.358	GR, AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC	$ 8,537,068	$ 7,644,405	$ 8,187,524		05/12/94 05/24/94 10/23/96***	98%	F.P.M. TILZEY, RONALD PHONE NO :538-8731	61%	
STPS 300-1(3)6 BIG COULEE ROAD	3.155	GRADING, AGGREGATE SURFACING	EMPIRE SAND AND GRAVEL CO.,INC	$ 1,463,387	$ 1,323,143	$ 1,544,675		06/29/94 11/07/94 05/29/96***	98%	F.P.M. GRESS, STAN PHONE NO :568-2234	44%	
STPU 1024(3) STATE AVENUE-BILLINGS	1.710	GRADING, PMS, STORM SEWER,WATER, LIGHTING & SIGNALS	MIDLAND O'LEARY INC.	$ 7,111,335	$ 4,983,134	$ 3,238,039		06/29/94 07/26/94 07/25/96***	65%	F.P.M. KEGLEY, MEL PHONE NO :252-9831	71%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ESTIMATE	ORIGINAL ENGINEER AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. USED	TIME
STPP 43-1(12)0			CENTURY COMPANIES, JV				06/29/94	F.P.M. TILZEY, RONALD			
LEWISTOWN - NORTH		PMS OVERLAY, SEAL & COVER					09/12/94	PHONE NO :538-8731			
	2.698		$ 737,336	$ 530,170	$ 501,740		07/05/95	100%		84%	
STPHS 1020(11)			EMPIRE SAND AND GRAVEL CO.,INC				06/29/94	F.P.M. KEGLEY, MEL			
BILLINGS-LAUREL RD & MOORE LN		SIGNAL WARNING SYSTEM					10/11/94	PHONE NO :252-9831			
	0.267		$ 198,798	$ 221,305	$ 165,709		07/23/95***	75%		77%	
STPSNHSTPPI 2(141)			MARK RITE LINES OF MONT.,INC				06/29/94	F.P.M. STUDEBAKER, RAYMOND			
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS					08/09/94	PHONE NO :252-7329			
	75.600		$ 531,904	$ 361,046	$ 150,281		09/15/95***	42%		10/15/94	
RTS 420-1(2)0			EMPIRE SAND AND GRAVEL CO.,INC				06/29/94	F.P.M. BERGEN, PERRY			
ABSAROKEE - WEST		PMS OVERLAY, SEAL & COVER					09/13/94	PHONE NO :932-4872			
	6.943		$ 429,018	$ 386,362	$ 331,654		09/15/95***	86%		76%	
BR 9014(13)			COP CONSTRUCTION CO.				08/03/94	F.P.M. SACKS, RAY			
JUDITH RIVER - 6 MI. N.W. OF M		BRIDGE REPLACEMENT ANDAPPROACHES					08/24/94	PHONE NO :538-8731			
BR 9014(12)							08/29/95***				
ROSS FORK CR. - N.W. OF MOORE		BRIDGE REPLACEMENT ANDAPPROACHES									
CONTRACT TOTAL	0.500		$ 514,706	$ 463,213	$ 383,039			83%		64%	
BR 9033(7)			COP CONSTRUCTION CO.				08/03/94	F.P.M. SACKS, RAY			
MUSSELSHELL R.-1 MI.E.OF ROUND		BRIDGE REPLACEMENT ANDAPPROACHES					10/05/94	PHONE NO :538-8731			
	0.174		$ 419,702	$ 347,310	$ 338,225		09/02/95***	97%		88%	
NH 53-1(17)28 F			EMPIRE SAND AND GRAVEL CO.,INC				11/17/94	F.P.M. NEVILLE, GARY			
BROADVIEW - SOUTH		GR., AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER					12/21/94	PHONE NO :256-1720			
	6.239		$ 5,236,315	$ 5,087,200	$ 1,978,356		12/29/96***	39%		21%	
BR 9002(12)			EDWARD T. COFFS CONST.				11/17/94	F.P.M. STUDEBAKER, RAYMOND			
LITTLE BIGHORN RIVER		CONC. BEAM BRIDGE & APPROACHES					06/05/95	PHONE NO :252-7329			
	0.406		$ 456,757	$ 458,847	$ 133,593		09/15/95***	29%		09/15/95	
SMP 299(94)			KONITZ CONTRACTING, INC.				11/17/94	F.P.M. NELSON, ROD			
CRUSH & STOCKPILE - BILLINGS		CRUSH AND STOCKPILE					12/24/94	PHONE NO :252-9735			
	0.000		$ 541,520	$ 535,000	$ 449,823		09/01/95***	84%		09/01/95	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/95
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ESTIMATE	ORIGINAL ENGINEER AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
SMP 599(94)			CENTURY COMPANIES, JV					11/17/94		F.P.M. BERGEN, PERRY		
CRUSH & STOCKPILE - BILLINGS D		CRUSH AND STOCKPILE						03/14/95		PHONE NO :932-4872		
	0.000			$ 514,800	$ 457,500	$ 543,540		06/22/95	100%		09/01/95	
RTF 61-4(13)99			RIVERSIDE CONTRACTING					12/15/94		F.P.M. SACKS, RAY		
D Y JUNCTION N & S		PMS OVERLAY, SEAL & COVER						03/09/95		PHONE NO :538-8731		
	5.200			$ 349,003	$ 372,185	$ 358,015		06/23/95	100%		33%	
NH 16-1(35)23 F			EMPIRE SAND AND GRAVEL CO.,INC					02/01/95		F.P.M. SLOE, DAVID A.		
YELLOWSTONE COUNTY LINE N & S		GR., AGG. SURF., PMS, SEAL &COVER AND THREE BRIDGES						04/11/95		PHONE NO :248-3827		
	6.365			$ 6,628,952	$ 7,257,661	$ 1,401,016		05/07/97***	19%		25%	
STPP 78-2(14)46			JTL GROUP, INC.-BILLINGS					02/01/95		F.P.M. BERGEN, PERRY		
PRATTEN/PIKE/9TH - COLUMBUS		WIDENING, DRAINAGE, MILLING,PMS OVERLAY AND SEAL & COVER						05/18/95		PHONE NO :932-4872		
	1.598			$ 752,363	$ 768,119	$ 275,770		02/04/96***	36%		36%	
RTS 238-2(2)67			CENTURY COMPANIES, JV					02/01/95		F.P.M. SACKS, RAY		
RYEGATE-NORTH		LEVELING, SEAL & COVER						03/24/95		PHONE NO :538-8731		
RTS 297-1(5)0								09/08/95***				
SHAWMUT-NORTH		PMS, OVERLAY AND SEAL & COVER										
CONTRACT TOTAL	13.900			$ 576,852	$ 587,371	$ 492,429			84%		53%	
IM-STPP 2(137)			DONNES INC					05/04/95		F.P.M. SLOE, DAVID A.		
HYSHAM AREA		PIPE REHABILITATION ANDEROSION CONTROL						06/26/95		PHONE NO :248-3827		
	1.200			$ 107,593	$ 72,829	$ 5,607		01/05/96***	8%		7%	
IM 90-9(82)493			RIVERSIDE CONTRACTING					05/04/95		F.P.M. BERGEN, PERRY		
HARDIN - SOUTH		SEAL & COVER						/ /		PHONE NO :932-4872		
IM 90-9(83)532								01/17/96***				
LODGE GRASS - SOUTH		SEAL & COVER										
RTS 384-1(10)0												
HARDIN-NORTHEAST		PLANT MIX BITUMINOUS OVERLAYAND SEAL & COVER										
CONTRACT TOTAL	53.151			$ 2,236,704	$ 2,636,725	$ 26,365			1%		5%	
RTF 57-4(7)130			MARVIN A. REHBEIN					06/05/95		F.P.M. SACKS, RAY		
WINNETT - E&W		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER						/ /		PHONE NO :538-8731		
	6.700			$ 466,913	$ 539,035	$ 5,390		01/24/96***	1%		0%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/95
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. / TIME USED
RTF 48-1(15)5			PRINCE, INC.				06/05/95	F.P.M. GRESS, STAN		
HARDIN - NORTH		BLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER					07/10/95	PHONE NO :568-2234		
RTS 311-2(6)11							01/05/96***			
WEST OF HYSHAM		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER								
RTS 313-1(9)0										
HARDIN - SOUTH		PLANT MIX BITUMINOUS SURFACING OVERLAY								
CONTRACT TOTAL	12.875		$ 640,760	$ 703,389	$ 7,034			1%		0%
IMNHSTPP 2(200)			ACCENT STRIPE INC				06/30/95	F.P.M. TILZEY, RONALD		
DIST. 5 EPOXY PAVEMENT MARKING		EPOXY PAVEMENT MARKINGS					/ /	PHONE NO :538-8731		
	117.500		$ 506,000	$ 0	$ 0		03/06/96***	0%		0%
NH 14-5(13)167			SK CONSTRUCTION, INC.				06/30/95	F.P.M. SACKS, RAY		
ROUNDUP - WEST		GRADE, AGGREGATE SURFACING,PL. MIX BIT. SURF., SEAL &					/ /	PHONE NO :538-8731		
NH 16-2(7)46							07/28/95***			
ROUNDUP - SOUTH		GRADING, AGG. SURF., PLANT MIX BIT. SURF., SEAL & COVER AND								
CONTRACT TOTAL	2.772		$ 3,089,000	$ 0	$ 0			0%		0%
BILLINGS DISTRICT TOTALS			$ 60,527,111	$ 52,266,697	$ 37,241,872			68%		
TOTALS FOR ALL PROJECTS:			$313,764,654	$257,324,627	$157,541,309			60%		

S
625.7/04
H3fe
7/31/95
OCLC 22722994 WF

PLEASE RETURN

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/95
*** MISSOULA DISTRICT ***

DATE:08/11/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. / TIME USED
BR-STPP 52-2(11)49			MORGEN AND OSWOOD CONSTRUCTION				06/03/93	F.P.M. MITCHELL, JAMES D.		
FLATHEAD RV. BR.- NE OF KLSP		G, GS, PMS, S&C, & STR.					07/23/93	PHONE NO :755-8557		
	1.069		$ 6,926,932	$ 5,695,201	$ 5,752,947		09/29/95***	98%		93%
NH 24-1(34)27 F			JIM GILMAN EXCAVATING INC.				11/16/93	F.P.M. SULLIVAN, SHEILA		
CLEARWATER JCT. - WEST		GR,GS,PMS, S&C,WIDEN & BRIDGE					03/07/94	PHONE NO :523-5862		
	4.978		$ 4,679,870	$ 3,656,129	$ 3,901,966		09/17/96***	98%		98%
STPRR-STPS 487-1(6)0			D.H. BLATTNER & SONS				11/16/93	F.P.M. KALBERG, J. GARY		
B.N. OVERPASS - WHITEFISH		WP GIRDER BRIDGE & APPROACHES					01/19/94	PHONE NO :862-1229		
	0.191		$ 4,186,807	$ 3,838,094	$ 3,525,459		09/29/95***	92%		97%
NH 5-4(14)173 F			SCHELLINGER CONST CO.,INC.			APPR	03/03/94	F.P.M. CHRISINGER,KENNETH L		
EUREKA-SOUTH		GRADING, AGGREGATE SURFACING,PLANT MIX BIT SURFACING				07/14/95	04/15/94	PHONE NO :755-8566		
	3.804		$ 3,509,366	$ 3,051,218	$ 3,718,854		10/08/95***	98%		77%
STPS 260-1(3)0			SCHELLINGER CONST CO.,INC.				04/07/94	F.P.M. ROEDEL, DONALD		
LIBBY - NORTHWEST		GRADING, AGGREGATE SURFACINGPLANT MIX BITUMINOUS SURFACING					05/03/94	PHONE NO :755-8559		
STPS 567-1(1)0							12/09/95***			
BOBTAIL JCT. - SOUTH		PLANT MIX BITUMINOUS, SEAL &COVER								
RTS 482-1(3)0										
3 MI. SO. OF LIBBY - SOUTH		CRACK SEALING, SEAL & COVER								
CONTRACT TOTAL	13.370		$ 2,727,395	$ 2,728,204	$ 2,776,700			98%		93%
IM 90-3(74)135			RIVERSIDE CONTRACTING				06/29/94	F.P.M. JOHNSON, ROBERT L.		
BEARMOUTH - DRUMMOND		PMS OVERLAY, SEAL & COVER					07/18/94	PHONE NO :523-5864		
	15.189		$ 6,288,097	$ 5,615,356	$ 5,420,960		08/22/96***	97%		79%
NH 7-2(22)90			FRONTIER-WEST, INC.				06/29/94	F.P.M. MAART, WILLIAM C.		
BITTERROOT RIV. BRIDGE		BRIDGE DECK REHABILITATION &WIDENING					07/25/94	PHONE NO :523-5856		
	0.065		$ 664,557	$ 712,928	$ 857,469		06/20/95	100%		81%
STPHS 52-2(18)28			A-1 PAVING, INC.				06/29/94	F.P.M. MITCHELL, JAMES D.		
3 MI. SOUTH OF BIGFORK		SHOULDER WIDENING, SEAL ANDCOVER					03/14/95	PHONE NO :755-8557		
STPHS 52-2(19)29							09/29/95***			
2 MI. SOUTH OF BIGFORK		SURFACE LEVELING, SEAL & COVER CHEVRONS								
CONTRACT TOTAL	0.815		$ 146,928	$ 150,005	$ 126,253			84%		77%

*** ESTIMATED COMPLETION DATE

STATE DOCUMENTS COLLECTION
AUG 21 1995
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/95
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. / TIME USED
STPP 83-1(15)31			JIM GILMAN EXCAVATING INC.				08/03/94	F.P.M. SULLIVAN, SHEILA		
CONDON N.& S.		WIDEN, PL. MIX SURF. OVERLAY,SEAL & COVER					09/07/94	PHONE NO :523-5862		
	16.253		$ 4,819,610	$ 4,841,572	$ 1,718,110		02/25/97***	35%		76%
IM 90-1(120)3			JTL GROUP, INC.-MISSOULA				09/01/94	F.P.M. JOHNSON, ROBERT L.		
LOOKOUT PASS		CHAIN UP AREAS					09/23/94	PHONE NO :523-5864		
IM 2(48)							10/08/95***			
DISTRICT 1-INTERSTATE SIGNING		INTERSTATE SIGNING, CONCRETEBARRIER RAIL								
CONTRACT TOTAL	0.738		$ 1,441,697	$ 646,465	$ 579,143			90%		07/01/95
NH 1-3(29)200			J & S CONSTRUCTION				09/01/94	F.P.M. KALBERG, J. GARY		
SUMMIT CREEK		PIPE & SLOPE FLATTENING					10/18/94	PHONE NO :862-1229		
	0.123		$ 91,441	$ 97,602	$ 105,784		09/26/96***	98%		100%
STPS 354-1(4)1			RIVERSIDE CONTRACTING				09/01/94	F.P.M. MCKINNEY, JOHN		
POLSON - SOUTH (NORTH SECTION)		GRADING, AGG. SURF., PL MIXBIT. SURF., SEAL & COVER AMD					09/20/94	PHONE NO :523-5863		
	3.267		$ 1,700,775	$ 1,724,517	$ 1,834,239		09/22/96***	98%		64%
IMSTPSSTPP 2(147)			HIGHWAY SPECIALTIES INC				09/01/94	F.P.M. MCKINNEY, JOHN		
DISTRICT 2 EPOXY PAVEMENT MARK		DISTRICT 2 - EPOXY PAVEMENTMARKINGS					04/10/95	PHONE NO :523-5863		
IMSTPSNHSTP 2(146)							10/08/95***			
DISTRICT 1 EPOXY PAVEMENT MARK		DISTRICT 1 - EPOXY PAVEMENTMARKINGS								
CONTRACT TOTAL	239.400		$ 997,179	$ 997,179	$ 733,728			74%		76%
NH 1-2(71)180			DICK ANDERSON CONSTRUCTION				10/03/94	F.P.M. KALBERG, J. GARY		
MIDDLE FORK FLATHEAD RIVER-S.E		BRIDGE DECK REHABILITATION					04/11/95	PHONE NO :862-1229		
	0.214		$ 753,377	$ 642,833	$ 279,579		09/25/95***	43%		53%
STPP 1-2(70)122			DICK ANDERSON CONSTRUCTION				10/03/94	F.P.M. KALBERG, J. GARY		
STILLWATER RIVER BRIDGE		BRIDGE DECK REHABILITATION					05/16/95	PHONE NO :862-1229		
	0.034		$ 551,658	$ 586,075	$ 166,553		10/06/95***	28%		43%
IM 90-2(84)96 F			WASHINGTON CONSTRUCTION				11/17/94	F.P.M. JOHNSON, ROBERT L.		
DESMET INTERCHANGE		INTERCHANGE IMPROVEMENTS &STRUCTURE REHAB.					02/21/95	PHONE NO :523-5864		
	2.605		$ 3,986,092	$ 3,399,048	$ 2,449,954		09/18/96***	72%		32%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/95
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / WORK BEG. / COMPLETED	PROJECT	PERCENT / % CONT. USED	TIME
STPP 52-2(21)31				RIVERSIDE CONTRACTING			11/17/94	F.P.M. MITCHELL, JAMES D.			
MT 35 & GRAND AVE-BIGFORK		GR., AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER, LIGHTING					03/13/95	PHONE NO :755-8557			
	0.277		$ 376,656	$ 389,083	$ 280,820		09/21/95***	72%		44%	
STPS 263-1(11)4				JENSEN PAVING			11/17/94	F.P.M. BAUER, JOHN			
MULLAN ROAD - WEST SECTION -		GR., AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER					03/20/95	PHONE NO :523-5864			
RTS 263-1(13)11							03/02/96***				
MULLAN ROAD-FRENCHTOWN		PL. MIX BIT. OVERLAY, SEAL &COVER									
CONTRACT TOTAL	5.513		$ 1,847,991	$ 1,458,504	$ 1,385,646			95%		75%	
SMP 2099(94)				HERB RICHARDS CONSTRUCTION			11/17/94	F.P.M. SULLIVAN, SHEILA			
CRUSH & STOCKPILE - MISSOULA D		CRUSH AND STOCKPILE					02/16/95	PHONE NO :523-5862			
	0.000		$ 340,410	$ 287,471	$ 211,058		09/01/95***	73%		09/01/95	
SMP 3299(94)				JTL GROUP, INC.-MISSOULA			11/17/94	F.P.M. SULLIVAN, SHEILA			
CRUSH & STOCKPILE - MISSOULA D		CRUSH AND STOCKPILE					04/03/95	PHONE NO :523-5862			
	0.000		$ 245,025	$ 234,250	$ 247,863		09/01/95***	98%		09/01/95	
IM 2(166)				OMO CONSTRUCTION INC			12/15/94	F.P.M. MCKINNEY, JOHN			
INTERSTATE SIGNING,MISSOULA DI		INTERSTATE SIGN UPGRADE					02/20/95	PHONE NO :523-5863			
	0.000		$ 2,630,168	$ 1,811,361	$ 975,834		11/01/95***	54%		11/01/95	
STPHS 5-1(17)0				ALPINE CONSTRUCTION, INC.			03/09/95	F.P.M. JONES, DEAN			
DESMET - POLSON		SIGNING AND DELINEATION					03/22/95	PHONE NO :523-5863			
	58.400		$ 451,384	$ 323,927	$ 178,530		09/01/95***	55%		09/01/95	
RTS 203-1(3)5				JENSEN PAVING			03/09/95	F.P.M. JOHNSON, ROBERT L.			
FLORENCE-SOUTH		PLANT MIX BITUMINOUS SURFACINGOVERLAY AND SEAL & COVER					06/05/95	PHONE NO :523-5864			
RTF 7-1(67)75							09/29/95***				
FLORENCE-LOLO		SEAL AND COVER									
RTS 269-1(17)12											
STEVENSVILLE-SOUTH		PLANT MIX BITUMINOUS SURFACINGOVERLAY AND SEAL & COVER									
CONTRACT TOTAL	21.100		$ 941,768	$ 865,998	$ 205,204			24%		63%	
STPHS 1-2(64)112				A-1 PAVING, INC.			04/06/95	F.P.M. CHRISINGER,KENNETH L			
WEST OF KALISPELL		GRADING, AGGREGATE SURFACING,PLANT MIX BITUMINOUS SURFACING					06/16/95	PHONE NO :755-8566			
STPHS 2(90)							10/06/95***				
2-LOC.-DIST.1-INTER. IMPROV.		INTERSECTION IMPROVEMENTS									

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/95

DATE:08/11/95 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. / TIME USED
STPHS 1-2(75)113										
WEST OF KALISPELL		SLOPE FLATTENING, MILL ANDFILL								
STPHS 2(88)										
DISTRICT 1-GUARDRAIL-SECONDARY		GUARDRAIL, DELINEATORS ANDSIGNS								
CONTRACT TOTAL	2.380		$ 548,773	$ 587,756	$ 167,712			29%		57%
NH 5-2(71)57				POLSON READY MIX CONCRETE			04/07/95	F.P.M. MAART, WILLIAM C.		
SOUTH OF POLSON		BRIDGE WIDENING, GRADING,PLANT MIX BITUMINOUS SURFACING					05/08/95	PHONE NO :523-5856		
	0.678		$ 639,559	$ 701,614	$ 209,280		03/20/96***	30%		88%
NH 1-1(53)32				MONTANA LINES, INC			05/04/95	F.P.M. ROEDEL, DONALD		
LIBBY PEDESTRIAN CROSSING		SIGNAL, SIGNING & PAVEMENTMARKINGS					05/23/95	PHONE NO :755-8559		
	0.200		$ 81,150	$ 94,396	$ 40,771		10/15/95***	43%		43%
STPP 52-2(20)40				SCHELLINGER CONST CO.,INC.			05/04/95	F.P.M. MITCHELL, JAMES D.		
CRESTON NORTH		GRADING, AGGREGATE SURFACING,PLANT MIX BIT. SURFACING,					05/22/95	PHONE NO :755-8557		
	7.856		$ 7,652,203	$ 6,311,903	$ 1,870,794		07/31/97***	30%		14%
STPE 269-1(14)20				KEENEY CONSTRUCTION			06/05/95	F.P.M. JOHNSON, ROBERT L.		
STEVENSVILLE SIDEWALK IMPROVEM		SIDEWALK IMPROVEMENTS					07/13/95	PHONE NO :523-5864		
	0.000		$ 57,177	$ 57,573	$ 27,451		01/18/96***	48%		43%
RTF 1-2(83)143				A-1 PAVING, INC.			06/05/95	F.P.M. CHRISINGER,KENNETH L		
MARTIN CITY-EAST AND WEST FLA		SEAL & COVER					07/14/95	PHONE NO :755-8566		
RTF 5-3(57)110							01/24/96***			
KALISPELL-SOUTH		SEAL & COVER								
CONTRACT TOTAL	12.600		$ 258,130	$ 325,282	$ 324,142			97%		33%
RTF 7-1(66)44				RIVERSIDE CONTRACTING			06/05/95	F.P.M. MCKINNEY, JOHN		
HAMILTON-NORTH & SOUTH		SEAL & COVER					07/17/95	PHONE NO :523-5863		
RTF 7-1(68)0							11/18/95***			
LOST TRAIL PASS		SEAL & COVER								
RTF 7-1(69)50										
HAMILTON-FLORENCE		SEAL & COVER								
CONTRACT TOTAL	37.000		$ 767,398	$ 751,111	$ 342,885			46%		09/01/95
STPE 93-1(11)0				MARVIN A. REHBEIN			06/05/95	F.P.M. JOHNSON, ROBERT L.		
LOLO PASS		EROSION\SEDIMENTATION CONTROL					06/13/95	PHONE NO :523-5864		
	3.728		$ 386,546	$ 326,950	$ 196,159		04/29/96***	60%		35%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/95
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	PERCENT	% CONT. USED	TIME
IM 90-2(93)84 FRENCHTOWN EAST & WEST	10.155	PCCP REHABILITATION & SLOPEFLATTENING	MULTIPLE CONCRETE ENTERPRISES	$ 4,226,686	$ 3,709,066	$ 178,213		06/05/95 07/17/95 03/18/97***		F.P.M. MAART, WILLIAM C. PHONE NO :523-5856	5%	9%	
NH 5-2(59)67 POLSON - ELMO	12.015	GRADING, PLANT MIX BITUMINOUSSURFACING OVERLAY, SEAL &	RIVERSIDE CONTRACTING	$ 639,600	$ 4,132,829	$ 68,009		06/30/95 / / 03/23/97***		F.P.M. ROBERTS, JAMES PHONE NO :752-0531	2%	0%	
STPP 33-1(10)1 LIBBY - NORTHEAST	8.766	WIDENING & PLANT MIX BIT.OVERLAY	BLAHNIK CONSTRUCTION, INC.	$ 2,508,000	$ 2,361,717	$ 23,619		06/30/95 / / 11/18/96***		F.P.M. ROEDEL, DONALD PHONE NO :755-8559	1%	0%	
STPHS 1-2(77)120 IDAHO & MERIDIAN - KALISPELL	0.000	GRADE, AGG. SURF., PL. MIXBITUMINOUS SURFACING, SIGN &	MONTANA LINES, INC	$ 99,500	$ 108,093	$ 1,082		06/30/95 / / 02/08/96***		F.P.M. CHRISINGER,KENNETH L PHONE NO :755-8566	1%	0%	
STPHS 2(96) SAFETY IMPROVEMENTS NORTH & SO		SLOPE FLATTENING & SIGNING	RIVERSIDE CONTRACTING					06/30/95 / /		F.P.M. CHRISINGER,KENNETH L PHONE NO :755-8566			
STPHS 2(94) 2 LOC. - DIST. 1 SLOPE FLATTEN		SLOPE FLATTENING & SIGNING						09/08/95***					
CONTRACT TOTAL	1.805			$ 247,778	$ 306,967	$ 3,072					1%	0%	
NH 5-4(15)177 EUREKA-URBAN	3.883	GRADING, AGG. SURF., PL. MIXBIT. SURFACING, SEAL & COVER,	RIVERSIDE CONTRACTING	$ 4,879,000	$ 5,498,467	$ 54,985		06/30/95 08/07/95 08/04/97***		F.P.M. CHRISINGER,KENNETH L PHONE NO :755-8566	1%	0%	
NH 2(211) DISTRICT 1 THERMOPLASTIC PROGR	4.000	THERMOPLASTIC PAVEMENTMARKINGS	MONTANA LINES, INC	$ 333,108	$ 288,806	$ 0		08/07/95 / / 06/21/96***		F.P.M. MCKINNEY, JOHN PHONE NO :523-5863	0%	0%	
STPE 8103(8) RESERVE STREET SETTLING BASINS	0.000	SETTLING BASINS	L.S. JENSEN & SONS INC	$ 165,600	$ 112,694	$ 0		08/07/95 / / 10/25/95***		F.P.M. JOHNSON, ROBERT L. PHONE NO :523-5864	0%	0%	
MISSOULA DISTRICT TOTALS				$ 73,795,389	$ 69,428,242	$ 40,940,823					57%		

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/95

DATE:08/11/95 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
RS 259-1(3)0				SK CONSTRUCTION, INC.		APPR	06/03/93		F.P.M. HUNTER,LARRY		
NEWLAN CREEK ROAD		G, GS, PMS, S&C				11/14/94	07/19/93		PHONE NO :494-3224		
	4.611		$ 1,725,998	$ 1,507,750	$ 1,702,812		09/29/95***	98%		99%	
RS 235-1(3)7				PIONEER READY MIX			11/16/93		F.P.M. MCCORMICK, THOMAS		
N. 19TH AVE. INT.-BAXTER LANE		GR,GS,PMS,SEAL & COVER					12/20/93		PHONE NO :586-5074		
HDP-IR 9113(1) F							09/29/95***				
N. 19TH AVE. INTCH. - BOZEMAN											
CONTRACT TOTAL	2.895		$ 9,376,003	$ 7,250,000	$ 6,647,641			92%		68%	
STPS-RDTT 273-1(4)0				JIM GILMAN EXCAVATING INC.			02/08/94		F.P.M. O'BRIEN,MURRAY		
EAST OF ANACONDA - NORTH		GRADE, AGG & PL MIX BIT SURF					03/21/94		PHONE NO :782-7443		
	1.872		$ 987,351	$ 810,739	$ 741,883		07/14/95	100%		92%	
STPP 19-1(19)1				JIM GILMAN EXCAVATING INC.			03/03/94		F.P.M. O'BRIEN,MURRAY		
ANACONDA - EAST		PLANT MIX BIT. OVERLAY, SEALAND COVER					04/02/94		PHONE NO :782-7443		
	9.478		$ 5,074,664	$ 2,751,904	$ 2,874,995		03/06/96***	98%		82%	
STPU 1201(4)				JTL GROUP, INC.			05/12/94		F.P.M. STREETER,STEFAN		
19TH AVENUE-BOZEMAN		GR., AGG. SURF., PL. MIX BIT.SURF., AND SEAL & COVER					06/08/94		PHONE NO :587-5785		
STPS 235-1(6)5							05/17/96***				
NORTH 19TH INTERCHANGE-WEST		GR., AGG. SURF., PL. MIX. BIT.SURF., AND SEAL & COVER									
HDP 9113(001) F											
NORTH 19TH AVENUE-BAXTER LANE		GR, AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER									
CONTRACT TOTAL	2.957		$ 3,483,216	$ 3,483,216	$ 3,033,052			87%		122%	
IM 90-3(72)189				JIM GILMAN EXCAVATING INC.			06/03/94		F.P.M. O'BRIEN,MURRAY		
DEER LODGE - SOUTH		PMS OVERLAY AND SEAL & COVER					08/30/94		PHONE NO :782-7443		
	5.359		$ 2,797,713	$ 1,363,023	$ 1,242,019		07/27/95	100%		125%	
RTS 278-1(8)43				JIM GILMAN EXCAVATING INC.			06/29/94		F.P.M. WILLIAMS,PAUL		
JACKSON - NORTH		SEAL & COVER					03/16/95		PHONE NO :683-6290		
	17.200		$ 276,689	$ 294,542	$ 279,923		07/11/95	100%		50%	
IM 90-6(75)313				DIAMOND CONSTRUCTION			10/03/94		F.P.M. HELD, TERRY		
BOZEMAN-LIVINGSTON FENCING		FENCE					05/03/95		PHONE NO :285-3111		
	21.000		$ 290,562	$ 285,768	$ 189,594		02/04/96***	66%		62%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/95
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
SMP 1699(94)			JTL GROUP, INC.				10/03/94	F.P.M. HELD, TERRY			
CRUSH & STOCKPILE		CRUSH AND STOCKPILE					12/07/94	PHONE NO :285-3111			
	0.000		$ 268,250	$ 284,000	$ 215,391		09/01/95***	76%		09/01/95	
BR 9001(21)			SLETTEN CONSTRUCTION CO.				11/17/94	F.P.M. WILLIAMS,PAUL			
BEAVERHEAD RIVER NEAR BARRETTS		CONC. BEAM BRIDGE & APPROACHES					04/18/95	PHONE NO :683-6290			
	0.406		$ 274,836	$ 265,515	$ 175,201		10/21/95***	66%		79%	
STPP 50-2(25)82			H. K. CONTRACTORS, INC.				12/15/94	F.P.M. MCCORMICK, THOMAS			
BOZEMAN-FOUR CORNERS		GR., AGG. SURF., PMS, SEAS &COVER, WIDEN AND PS CONC BEAM					03/14/95	PHONE NO :586-5074			
	6.159		$ 9,072,324	$ 7,378,871	$ 2,150,555		05/04/97***	29%		20%	
RTS 231-1(4)3			JIM GILMAN EXCAVATING INC.				02/01/95	F.P.M. ARVISH,MIKE			
GREEN MEADOW DR. - NORTH LEW		PMS, OVERLAY AND SEAL & COVER					04/04/95	PHONE NO :782-9327			
RTS 282-1(1)0							08/03/95				
MONTANA CITY - BLUE SKY HEIGHT		PMS, OVERLAY AND SEAL & COVER									
RTS 284-1(1)0											
SPOKANE CR. ROAD		PMS, OVERLAY AND SEAL & COVER									
CONTRACT TOTAL	15.400		$ 871,609	$ 869,523	$ 693,548			100%		25%	
RTS 441-1(4)0			JIM GILMAN EXCAVATING INC.				03/09/95	F.P.M. O'BRIEN,MURRAY			
FAIRMONT HOT SPRINGS-EAST		PLANT MIX BITUMINOUS SURFACINGOVERLAY AND SEAL & COVER					05/08/95	PHONE NO :782-7443			
	3.000		$ 230,917	$ 229,413	$ 265,646		02/13/96***	98%		29%	
IM 2(66)			DIAMOND CONSTRUCTION				04/07/95	F.P.M. CHRISTENSEN KEVIN			
BOULDER HILL - HELENA		UPGRADE EXISTING GUARDRAIL,SIGNING AND INSTALL					05/08/95	PHONE NO :444-6326			
	0.000		$ 929,797	$ 896,750	$ 652,323		03/15/96***	73%		27%	
IM 15-1(85)0			JIM GILMAN EXCAVATING INC.				05/04/95	F.P.M. WILLIAMS,PAUL			
MONIDA-LIMA		PLANT MIX BITUMINOUS OVERLAY,SEAL & COVER					/ /	PHONE NO :683-6290			
	17.983		$ 6,293,308	$ 5,331,113	$ 53,313		07/12/97***	1%		20%	
RTF 29-4(18)89			JIM GILMAN EXCAVATING INC.				05/04/95	F.P.M. ARVISH,MIKE			
MONTANA STREET N. BUTTE		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER					06/12/95	PHONE NO :782-9327			
RTM 1207(1)							08/12/95***				
NORTH 7TH AVE. BOZEMAN		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER									
RTM 1805(5)											
MONTANA STREET S. BUTTE		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER									

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/95

DATE:08/11/95 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED / PROJECT	% CONT. / TIME USED
STPE 2(161)									
3 LOCATIONS BUTTE DISTRICT		SIDEWALK, RAMPS, CURB & GUTTER AND ISLAND CAPS							
CONTRACT TOTAL	4.780		$ 710,453	$ 765,958	$ 434,413			53%	47%
IM 90-6(70)313				RIVERSIDE CONTRACTING			06/05/95	F.P.M. STREETER,STEFAN	
ROCKY CANYON		PLANT MIX BITUMINOUS OVERLAY,SEAL & COVER AND BRIDGE DECK					06/26/95	PHONE NO :587-5785	
	5.160		$ 4,954,841	$ 4,673,651	$ 780,227		05/19/97***	17%	12%
STPHS-STPP 2(92)				SCOTT LONG CONSTRUCTION			06/05/95	F.P.M. PAUL JAGODA	
DISTRICT 2 GUARDRAIL		GUARDREIL & SIGNING					07/17/95	PHONE NO :285-3111	
	0.000		$ 154,822	$ 118,950	$ 24,346		01/21/96***	20%	50%
IM 2(67)				JIM GILMAN EXCAVATING INC.			06/05/95	F.P.M. O'BRIEN,MURRAY	
DISTRICT 2-EROSION & RAMP MODI		GRADE, AGGREGATE SURFACING,CTB, PLANT MIX BITUMINOUS					/ /	PHONE NO :782-7443	
	0.256		$ 170,278	$ 155,594	$ 1,556		02/21/96***	1%	29%
RTS 437-1(1)5				BLAHNIK CONSTRUCTION, INC.			06/05/95	F.P.M. BRAZILL,WILLIAM	
RADERSBURG-SOUTH		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER					06/28/95	PHONE NO :782-1797	
RTS 285-1(1)0							10/09/95***		
TOSTON-RADERSBURG		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER							
CONTRACT TOTAL	12.900		$ 635,529	$ 655,548	$ 220,796			34%	25%
RTF 60-1(7)0				RIVERSIDE CONTRACTING			06/05/95	F.P.M. HELD, TERRY	
WHITE SULPHUR SPRINGS - NORTH		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER					06/19/95	PHONE NO :285-3111	
RTF 14-2(16)24							02/18/96***		
MEAGHER COUNTY LINE - EAST		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER							
CONTRACT TOTAL	19.700		$ 1,015,230	$ 1,038,623	$ 680,205			65%	27%
STSSTPNH 2(197)				ACCENT STRIPE INC			06/30/95	F.P.M. PATTON, SUSAN	
DIST. 1 EPOXY PAVEMENT MARKING		EPOXY PAVEMENT MARKING					07/13/95	PHONE NO :285-3111	
IMSTPSTXNH 2(198)							10/06/95***		
DIST. 2 EPOXY PAVEMENT MARKING		EPOXY PAVEMENT MARKING							
CONTRACT TOTAL	218.400		$ 921,000	$ 659,100	$ 219,592			33%	0%
IM 2(50)				COP CONSTRUCTION CO.			06/30/95	F.P.M. O'BRIEN,MURRAY	
STATEWIDE INTERSTATE BRIDGE DE		STATEWIDE BRIDGE DECK REHAB.					/ /	PHONE NO :782-7443	
	1.554		$ 1,982,000	$ 1,213,613	$ 103,229		07/19/97***	9%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/95

DATE:08/11/95 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
STPHS 2(167)			SCOTT CONSTRUCTION INC.					08/07/95		F.P.M. ZORN, CHERYL		
DISTRICT 2 ELECTRICAL		SIGNING & FLASHING BEACONS						/ /		PHONE NO :782-1797		
	0.000			$ 24,114	$ 25,012	$ 0		11/15/95***		0%	0%	
IM-STPP-NH 2(213)			MARK RITE LINES OF MONT.,INC					08/07/95		F.P.M. ZORN, CHERYL		
DISTRICT 2 EPOXY PAVEMENT MARK		EPOXY PAVEMENT MARKING						/ /		PHONE NO :782-1797		
	187.800			$ 863,260	$ 675,096	$ 0		06/21/96***		0%	0%	
MMS 2195(611)			MARONICK CONST. CO., INC					08/07/95		F.P.M. ARVISH,MIKE		
MONTANA AVENUE-HELENA		WIDEN & PLANT MIX SURF.OVERLAY						/ /		PHONE NO :782-9327		
	0.590			$ 393,023	$ 397,260	$ 0		05/10/96***		0%	0%	
BUTTE DISTRICT TOTALS				$ 53,777,786	$ 43,380,532	$ 23,382,260				54%		

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
STPX 0002(39)			SWANSTON EQUIPMENT CO.					07/01/92		F.P.M. GARY BERG		
DURABLE PVMT. MARKINGS - STWD.		DURABLE PVMT. MARKINGS INSTAL.						08/05/92		PHONE NO :378-2613		
	0.000			$ 1,840,995	$ 1,624,530	$ 1,448,001		10/06/95***	89%		09/01/96	
NH 10-2(16)52 F			SK CONSTRUCTION, INC.				APPR	07/30/93		F.P.M. GARY BERG		
LOMA - N.		G, GS, PMS, AND S&C					07/14/95	09/15/93		PHONE NO :378-2613		
	9.739			$ 9,709,790	$ 7,817,973	$ 8,439,905		09/29/95***	98%		83%	
NH 10-2(20)20 F			EMPIRE SAND AND GRAVEL CO.,INC					05/12/94		F.P.M. RANDY AAFEDT		
FORT BENTON NORTH & SOUTH		PMS OVERLAY						07/14/94		PHONE NO :771-7170		
RTS 223-1(4)0								01/16/97***				
FORT BENTON - N.		PL. MIX. BIT. OVERLAY ANDSEAL & COVER										
CONTRACT TOTAL	38.801			$ 4,249,747	$ 4,249,747	$ 3,882,502			91%		94%	
RTS 221-1(2)0			BLAHNIK CONSTRUCTION, INC.					06/29/94		F.P.M. TERRY WICKMAN		
CHOTEAU-DUTTON		PMS OVERLAY, SEAL & COVER						08/31/94		PHONE NO :278-7931		
	23.633			$ 1,423,492	$ 1,339,608	$ 1,108,528		08/01/95	100%		73%	
STPP 3-2(22)42			BLAHNIK CONSTRUCTION, INC.					08/03/94		F.P.M. TERRY WICKMAN		
CHOTEAU PRIDE		GRADING, AGG. SURF., PLANTMIX BIT. SURF., SEAL & COVER						10/24/94		PHONE NO :278-7931		
	0.190			$ 235,998	$ 220,563	$ 175,335		08/01/95	100%		71%	
SMP 2599(94)			HOLLOW CONTRACTING					10/03/94		F.P.M. BILL LAY		
CRUSH & STOCKPILE-GT. F. DIST.		CRUSH & STOCKPILE						/ /		PHONE NO :264-5310		
	0.000			$ 171,600	$ 149,800	$ 0		09/01/95***	0%		09/01/95	
STPS 223-2(4)34			EMPIRE SAND AND GRAVEL CO.,INC					10/14/94		F.P.M. DENNIS LEO		
MARIAS RIVER - NORTH		PL. MIX BIT. OVERLAY, SEAL &COVER, MMS STOCKPILE						10/21/94		PHONE NO :434-2470		
	6.724			$ 1,506,266	$ 1,321,559	$ 1,289,241		11/01/95***	98%		71%	
NH-IR 315-5(12)1 F			UNITED MAT'LS OF GREAT FALLS					12/15/94		F.P.M. DOUG WILMOT		
I-315 INTERCHANGE - GREAT FALL		GR. AGG. SURF., PMS, SEAL &COVER, REVISE 5 BRIDGES, TWO						01/23/95		PHONE NO :771-7346		
	1.284			$ 7,261,669	$ 5,676,356	$ 3,062,024		03/05/97***	54%		25%	
BR-STPU 5211(5) F			SLETTEN CONSTRUCTION CO.					12/15/94		F.P.M. RANDY AAFEDT		
9TH-10TH ST CONNECTOR BRIDGE		BRIDGE AND APPROACHES						01/16/95		PHONE NO :771-7170		
	0.360			$ 6,928,881	$ 5,834,970	$ 1,433,596		01/02/97***	25%		26%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/95
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / PROJECT COMPLETED	% CONT. / TIME USED
STPP 3-2(23)51			SMITH PAVING & CONTRACTING ENT					02/01/95	F.P.M. TERRY WICKMAN	
8 MILES NORTH OF CHOTEAU		BRIDGE REPLACEMENT WITH PIPEAND APPROACHES						/ /	PHONE NO :278-7931	
	0.151			$ 172,899	$ 150,153	$ 1,502		12/30/95***	1%	0%
STPP 80-1(11)13			J & S CONSTRUCTION					02/01/95	F.P.M. RANDY AAFEDT	
SO. OF FORT BENTON - BRIDGE RE		BRIDGE REPLACEMENT WITHCULVERT STOCKPASS						02/23/95	PHONE NO :771-7170	
	0.223			$ 333,855	$ 348,833	$ 317,694		10/31/95***	91%	98%
STPHS 60-2(31)40			MARQUIS EXCAVATING					02/01/95	F.P.M. BILL LAY	
NORTH OF NEIHART		SIGNING & SLOPE FLATTENING						07/17/95	PHONE NO :264-5310	
	0.327			$ 45,341	$ 47,774	$ 478		09/29/95***	1%	50%
RTS 434-1(3)0			JIM GILMAN EXCAVATING INC.					02/01/95	F.P.M. MIKE KLETTE	
WOLF CREEK - NORTHWEST		PMS, OVERLAY AND SEAL & COVER						04/19/95	PHONE NO :278-7931	
	17.570			$ 1,097,651	$ 1,070,268	$ 232,425		08/05/95	100%	33%
IM 15-6(28)323 F			A-1 PAVING, INC.					04/06/95	F.P.M. TERRY WICKMAN	
BRADY - NO. & SO. (NORTHBOUND)		GRADING, AGGREGATE SURFACING,PLANT MIX BITUMINOUS SURFACING						05/04/95	PHONE NO :278-7931	
	11.568			$ 8,121,632	$ 7,398,020	$ 1,654,492		10/12/97***	22%	16%
BR-STPU 5211(6) F			SHUMAKER TRUCKING AND EXC.					05/04/95	F.P.M. RANDY AAFEDT	
10TH STREET BRIDGE REMOVAL GRE		STRUCTURE REMOVAL, ROADWAYOBLITERATION						/ /	PHONE NO :771-7170	
	0.325			$ 757,860	$ 478,500	$ 0		04/15/96***	0%	0%
RTF 80-1(12)15			RIVERSIDE CONTRACTING					06/05/95	F.P.M. RANDY AAFEDT	
S.E. FT. BENTON-GERALDINE		COLD RECYCLE, PLANT MIX BIT.SURFACING OVERLAY, SEAL &						08/02/95	PHONE NO :771-7170	
	13.300			$ 1,208,824	$ 1,184,418	$ 0		06/14/96***	0%	0%
STSNHSTXSTP 2(148)			ACCENT STRIPE INC					06/30/95	F.P.M. GARY BERG	
DISTRICT 3 - EPOXY PAVEMENT MA		EPOXY PAVEMENT MARKING						/ /	PHONE NO :378-2613	
STPSTSNH 2(199)								07/20/96***		
DIST. 3 EPOXY PAVEMENT MARKING		EPOXY PAVEMENT MARKING								
CONTRACT TOTAL	235.800			$ 681,852	$ 761,876	$ 0			0%	0%
STPP 41-1(10)28			PUMCO					06/30/95	F.P.M. MIKE KLETTE	
DEVILS DIP - NORTH & SOUTH		SLOPE FLATTENING						/ /	PHONE NO :278-7931	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/95
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR ESTIMATE	ENGINEER ORIGINAL AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE MODIF. WORK COMP.	PERCENT WORK BEG. COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER PROJECT	% CONT. USED	TIME
RTF 41-1(12)19											
19 MILES N. OF AVON - NORTH		COLD RECYCLE, SEAL & COVER					08/30/96***				
CONTRACT TOTAL	16.140		$ 717,000	$ 1,316,733	$ 0			0%		0%	
GREAT FALLS DISTRICT TOTALS			$ 46,465,351	$ 40,991,681	$ 23,045,722			57%			

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR: ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER: PROJECT	% CONT. USED	TIME
BR-STPP-STPE 26-1(9)1				SLETTEN CONSTRUCTION CO.		PEND	07/08/93		F.P.M. BACON, DAVID		
Y'STONE RV. BR.-S.E. OF SIDNEY		STR. & APPR'S.				06/22/95	07/26/93		PHONE NO :365-2877		
	0.938		$ 7,594,044	$ 5,495,407	$ 5,787,307		09/29/95***	98%		76%	
NH 1-9(29)546				L. SCANLAN CONTRACTOR		APPR	05/12/94		F.P.M. PISK, RANDAL		
GOUDGE COULEE BRIDGE		BRIDGE REPLACEMENT WITH PIPESAND APPROACHES				07/14/95	08/02/94		PHONE NO :228-9478		
	0.045		$ 206,551	$ 212,631	$ 234,586		10/08/95***	98%		117%	
NH 37-2(12)54				SK CONSTRUCTION, INC.			06/09/94		F.P.M. MARTIN, DOUGLAS		
ASHLAND WEST		GRADING, AGG.SURF., PMS.,SEAL & COVER, BRIDGE WIDENING					08/08/94		PHONE NO :784-2569		
	7.978		$ 4,268,177	$ 4,670,150	$ 3,883,407		11/22/96***	83%		71%	
NH 62-2(15)12 F				E.H. OFTEDAL AND SONS, INC.			08/03/94		F.P.M. ARTHUR, RONALD T.		
SOUTH OF CULBERTSON SOUTH		GRADING, AGG. SURF., PLANTMIX BIT. SURF., SEAL & COVER					09/19/94		PHONE NO :787-5701		
	9.049		$ 7,848,335	$ 6,558,664	$ 3,628,243		11/10/96***	55%		60%	
BR 9053(15)				COP CONSTRUCTION CO.			09/01/94		F.P.M. GREUFE, LARRY		
MILK RIVER N.W. OF HINSDALE -		204 FT. PS CONC. BEAM BRIDGE& APPROACHES					05/03/95		PHONE NO :653-1050		
	0.396		$ 959,626	$ 777,777	$ 325,057		09/15/95***	42%		55%	
STPE 1-10(35)590				L. SCANLAN CONTRACTOR			09/01/94		F.P.M. GREUFE, LARRY		
WOLF POINT STORM DRAIN		STORM DRAIN, LANDSCAPING					10/26/94		PHONE NO :653-1050		
	0.046		$ 90,015	$ 77,986	$ 64,865		09/29/95***	83%		95%	
STPU 5002(8)				CENTURY COMPANIES, JV			09/01/94		F.P.M. LAUCKNER, JAMES		
EAST BARRY STREET-GLENDIVE		PL. MIX BIT. SURF. OVERLAY					03/17/95		PHONE NO :365-2877		
M 5001(3)							09/29/95***				
JEFFERSON SCHOOL ROAD-GLENDIVE		PL. MIX BIT. SURF. OVERLAY,SEAL & COVER									
M 5001(4)											
HIGHLAND PARK ROAD-GLENDIVE		PL. MIX BIT. SURF. OVERLAY,SEAL & COVER									
STPP 5002(9)											
TOWNE ST. @ MEADE AVENUE-GLEND		PL. MIX BIT. SURF. OVERLAY,SIGNALS & LIGHTING									
CONTRACT TOTAL	0.000		$ 1,791,488	$ 599,381	$ 594,657			94%		104%	
BR 9043(13)				L. SCANLAN CONTRACTOR			09/01/94		F.P.M. GREUFE, LARRY		
COTTONWOOD CR. - N.OF WOLF POI		PIPE & APPROACHES					11/14/94		PHONE NO :653-1050		
	0.018		$ 189,459	$ 144,080	$ 147,005		10/08/95***	98%		102%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ESTIMATE	ORIGINAL ENGINEER AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
SMP 1199(94)			FISHER SAND AND GRAVEL CO.				10/03/94	F.P.M. EIDE, LEON			
CRUSH & STOCKPILE		CRUSH AND STOCKPILE					03/08/95	PHONE NO :365-2877			
	0.000		$ 447,750	$ 428,700	$ 261,510		08/08/95	100%		09/01/95	
SMP 1799(94)			FISHER SAND AND GRAVEL CO.				10/03/94	F.P.M. FRETTE, KURT			
CRUSH & STOCKPILE		CRUSH AND STOCKPILE					05/31/95	PHONE NO :232-1093			
	0.000		$ 456,125	$ 512,875	$ 411,433		07/21/95	100%		09/01/95	
SMP 5399(94)			CENTURY COMPANIES, JV				10/03/94	F.P.M. PISK, RANDAL			
CRUSH & STOCKPILE - GLENDIVE D		CRUSH AND STOCKPILE					11/07/94	PHONE NO :228-9478			
	0.000		$ 390,000	$ 373,750	$ 135,003		09/01/95***	36%		09/01/95	
IM 94-6(41)191			EMPIRE SAND AND GRAVEL CO.,INC				10/14/94	F.P.M. EIDE, LEON			
DAWSON COUNTY LINE - EAST -		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER AND MMS STOCKPILE					03/20/95	PHONE NO :365-2877			
	18.787		$ 4,744,998	$ 3,983,405	$ 1,393,272		12/04/96***	35%		37%	
STPP-NH-STPE 0002(38)			CENTURY COMPANIES, JV				11/17/94	F.P.M. FRETTE, KURT			
PLASTIC STRIPING REHAB.-DIST.		PMS OVERLAY, SEAL & COVER					03/14/95	PHONE NO :232-1093			
	7.420		$ 2,250,495	$ 2,058,502	$ 1,323,831		09/01/95***	64%		09/01/95	
STPS 242-1(10)0 F			WICKENS CONSTRUCTION, INC.				11/17/94	F.P.M. PISK, RANDAL			
MALTA - NORTH		GR., AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER AND BRIDGE					03/20/95	PHONE NO :228-9478			
	6.977		$ 4,573,521	$ 3,980,256	$ 2,550,646		04/21/97***	64%		52%	
RTF 27-2(11)14			PRINCE, INC.				12/15/94	F.P.M. SWANSON, ROBERT E.			
13.5 MILES NORTH OF EKALAKA -		PMS OVERLAY, SEAL & COVER					04/27/95	PHONE NO :232-1093			
RTF 42-2(3)20							11/25/95***				
20 MILES NORTH OF FLOWING WELL		PMS OVERLAY, SEAL & COVER									
CONTRACT TOTAL	27.300		$ 1,815,481	$ 1,849,330	$ 571,615			31%		72%	
SMP 1399(94)			PRINCE, INC.				12/15/94	F.P.M. MARTIN, DOUGLAS			
CRUSH & STOCKPILE - GLENDIVE D		CRUSH & STOCKPILE					05/17/95	PHONE NO :784-2569			
	0.000		$ 292,250	$ 297,010	$ 67,151		09/01/95***	23%		09/01/95	
SMP 3899(94)			PRINCE, INC.				12/15/94	F.P.M. SWANSON, ROBERT E.			
CRUSH & STOCKPILE - GLENDIVE D		CRUSH & STOCKPILE					04/03/95	PHONE NO :232-1093			
	0.000		$ 348,750	$ 347,155	$ 320,932		09/01/95***	92%		09/09/95	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. / TIME USED
STPP-NH 2(136)			PEC INC				02/01/95		F.P.M. PISK, RANDAL	
WOLF POINT AREA - CULVERTS		CULVERT REPAIR					03/20/95		PHONE NO :228-9478	
	0.693		$ 470,980	$ 498,688	$ 438,448		12/14/95***	88%		98%
RTS 251-1(1)0			RIVERSIDE CONTRACTING				02/01/95		F.P.M. SWANSON, ROBERT E.	
SPROLE - NORTH		PMS OVERLAY AND SEAL & COVER					03/30/95		PHONE NO :232-1093	
RTS 243-1(1)15							09/29/95***			
SACO - NORTHWEST		PMS OVERLAY AND SEAL & COVER								
RTS 251-2(4)38										
14 MI.SOUTH OF FLAXVILLE - NO.		PMS OVERLAY AND SEAL & COVER								
RTS 344-1(6)0										
BROCKTON - NORTH		PMS OVERLAY AND SEAL & COVER								
RTS 511-1(1)0										
FLAXVILLE NORTH		PMS OVERLAY AND SEAL & COVER								
CONTRACT TOTAL	94.000		$ 4,148,981	$ 3,799,526	$ 1,954,908			51%		53%
NH 62-1(8)0			FRANZ CONSTRUCTION				03/09/95		F.P.M. ARTHUR, RONALD T.	
CULBERTSON AREA		GRADE, AGGREGATE SURFACINGPLANT MIX BITUMINOUS SURFACING					07/14/95		PHONE NO :787-5701	
	0.842		$ 404,132	$ 269,969	$ 2,700		11/27/95***	1%		50%
IM 2(157)			PAVETECH ASPHALT ENG. INC.				04/07/95		F.P.M. MARTIN, DOUGLAS	
GLENDIVE DISTRICT CRACK SEALIN		CRACK SEALING					05/22/95		PHONE NO :784-2569	
	51.900		$ 332,185	$ 344,076	$ 177,885		04/03/96***	52%		11/15/95
NH-STPP 57-7(13)317			PRINCE, INC.				05/04/95		F.P.M. EIDE, LEON	
GLENDIVE - NORTHWEST		PLANT MIX BIT. SURFACINGOVERLAY AND SEAL & COVER					/ /		PHONE NO :365-2877	
	9.233		$ 2,572,642	$ 2,485,218	$ 0		09/29/95***	0%		29%
STPP 25-1(21)36			WICKENS CONSTRUCTION, INC.				06/05/95		F.P.M. GREUFE, LARRY	
WOLF POINT-SOUTH		GRADE, AGGREGATE SURFACING,CTB, PLANT MIX BITUMINOUS					/ /		PHONE NO :653-1050	
	9.821		$ 6,527,624	$ 5,824,462	$ 80,423		08/19/97***	1%		8%
RTF 27-2(12)36			PRINCE, INC.				06/05/95		F.P.M. SWANSON, ROBERT E.	
BAKER - NORTH		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER					06/17/95		PHONE NO :232-1093	
RTF 31-1(10)34							02/01/96***			
OPHEIM - SOUTH		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER								
RTF 42-2(4)37										
37 MI. NORTH OF FLOWING WELLS		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER								
CONTRACT TOTAL	40.400		$ 2,336,755	$ 2,382,150	$ 562,723			24%		16%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT PERCENT	% CONT. USED	TIME
BR 9013(12)				AMERICAN CONTRACTING, INC.			06/30/95		F.P.M. BACON, DAVID		
ASH CR - 30 MILES SW OF PLEVNA		CULVERT INSTALLATION					/ /		PHONE NO :365-2877		
BR 9013(11)							03/28/96***				
O'FALLON CR - 31 MILES SW OF P		CULVERT INSTALLATION									
CONTRACT TOTAL	0.312		$ 354,000	$ 255,686	$ 0				0%	0%	
BR 9036(15)				MACKIN CONSTRUCTION CO			08/07/95		F.P.M. PISK, RANDAL		
BIG WARM SPRINGS CR - S OF MAL		PRESTRESSED CONCRETE BRIDGEAND APPROACHES					/ /		PHONE NO :228-9478		
	0.300		$ 231,058	$ 213,716	$ 0		07/12/96***		0%	0%	
STPS-STPP 2(214)				MARK RITE LINES OF MONT.,INC			08/07/95		F.P.M. LAUCKNER, JAMES		
DISTRICT 4 EPOXY PAVEMENT MARK		EPOXY PAVEMENT MARKING					/ /		PHONE NO :365-2877		
	95.100		$ 321,235	$ 250,259	$ 0		05/24/96***		0%	0%	
STPE 2(168)				B & K CONSTRUCTION LTD, CO.			08/07/95		F.P.M. MARTIN, DOUGLAS		
DISTRICT 4 EROSION CONTROL		EROSION CONTROL					/ /		PHONE NO :784-2569		
	0.000		$ 33,572	$ 24,360	$ 0		10/25/95***		0%	0%	
GLENDIVE DISTRICT TOTALS			$ 56,000,229	$ 48,715,172	$ 24,917,606				51%		

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/95
*** BILLINGS DISTRICT ***

DATE:08/11/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK / PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
IM-STPU 90-8(123)446 F W. BILLINGS INTERCHANGE	0.400	G, GS, PMS, & STR'S. EMPIRE SAND AND GRAVEL CO.,INC	$ 7,320,892	$ 6,327,862	$ 6,794,822	PEND 06/20/95	06/03/93 07/28/93 10/08/95***	98%	F.P.M. SLOE, DAVID A. PHONE NO :248-3827	98%	
PLH-STPP 28-2(18)45 BEARTOOTH PASS - N.	15.021	PMS OVERLAY, S & C, GABIONRETAINING WALLS, & VISTA POINT RIVERSIDE CONTRACTING	$ 7,875,954	$ 6,767,677	$ 6,571,071		08/25/93 09/23/93 09/29/95***	97%	F.P.M. NEVILLE, GARY PHONE NO :256-1720	09/01/95	
NH 14-4(11)125 RYEGATE - W.	5.459	WIDENING, PMS OVERLAY, SEAL &COVER SLETTEN CONSTRUCTION CO.	$ 1,845,739	$ 2,169,326	$ 2,303,770		12/16/93 03/07/94 10/10/95***	98%	F.P.M. GRESS, STAN PHONE NO :568-2234	93%	
RTS 300-1(6)0 RYEGATE - SOUTH RTS 310-2(2)33 MUSSELSHELL - SOUTH CONTRACT TOTAL	12.900	PLANT MIX BIT LEVELING,SEAL & COVER PLANT MIX BIT OVERLAY,SEAL & COVER MARVIN A. REHBEIN	$ 575,152	$ 599,799	$ 539,799		03/03/94 08/23/94 06/14/95	100%	F.P.M. GRESS, STAN PHONE NO :568-2234	96%	
RTS 416-1(7)0 BILLINGS - SOUTH RTS 298-1(6)8 MCLEOD - N. E. CONTRACT TOTAL	17.600	PLANT MIX BIT LEVELING,SEAL & COVER BLANT MIX BIT OVERLAY,SEAL & COVER H.L. OSTERMILLER CONST., INC.	$ 862,590	$ 666,084	$ 590,144	APPR 07/17/95	03/10/94 07/07/94 07/13/95	100%	F.P.M. BERGEN, PERRY PHONE NO :932-4872	91%	
NH 63-6(4)29 F EDDIES CORNER - SOUTH	10.358	GR, AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER EMPIRE SAND AND GRAVEL CO.,INC	$ 8,537,068	$ 7,644,405	$ 8,563,779		05/12/94 05/24/94 10/23/96***	98%	F.P.M. TILZEY, RONALD PHONE NO :538-8731	68%	
STPS 300-1(3)6 BIG COULEE ROAD	3.155	GRADING, AGGREGATE SURFACING EMPIRE SAND AND GRAVEL CO.,INC	$ 1,463,387	$ 1,323,143	$ 1,549,352		06/29/94 11/07/94 05/29/96***	98%	F.P.M. GRESS, STAN PHONE NO :568-2234	55%	
STPU 1024(3) STATE AVENUE-BILLINGS	1.710	GRADING, PMS, STORM SEWER,WATER, LIGHTING & SIGNALS MIDLAND O'LEARY INC.	$ 7,111,335	$ 4,983,134	$ 3,318,152		06/29/94 07/26/94 07/25/96***	67%	F.P.M. KEGLEY, MEL PHONE NO :252-9831	81%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/95
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT PHONE NO	% CONT. TIME USED
STPHS 1020(11)			EMPIRE SAND AND GRAVEL CO.,INC				06/29/94	F.P.M. KEGLEY, MEL		
BILLINGS-LAUREL RD & MOORE LN		SIGNAL WARNING SYSTEM					10/11/94		:252-9831	
	0.267		$ 198,798	$ 221,305	$ 203,730		09/29/95***	92%		93%
STPSNHSTPPI 2(141)			MARK RITE LINES OF MONT.,INC				06/29/94	F.P.M. STUDEBAKER, RAYMOND		
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS					08/09/94		:252-7329	
	75.600		$ 531,904	$ 361,046	$ 150,281		10/06/95***	42%		10/15/94
RTS 420-1(2)0			EMPIRE SAND AND GRAVEL CO.,INC				06/29/94	F.P.M. BERGEN, PERRY		
ABSAROKEE - WEST		PMS OVERLAY, SEAL & COVER					09/13/94		:932-4872	
	6.943		$ 429,018	$ 386,362	$ 374,610		07/15/95	100%		76%
BR 9014(13)			COP CONSTRUCTION CO.				08/03/94	F.P.M. SACKS, RAY		
JUDITH RIVER - 6 MI. N.W. OF M		BRIDGE REPLACEMENT ANDAPPROACHES					08/24/94		:538-8731	
BR 9014(12)							08/29/95***			
ROSS FORK CR. - N.W. OF MOORE		BRIDGE REPLACEMENT ANDAPPROACHES								
CONTRACT TOTAL	0.500		$ 514,706	$ 463,213	$ 410,678			89%		71%
BR 9033(7)			COP CONSTRUCTION CO.				08/03/94	F.P.M. SACKS, RAY		
MUSSELSHELL R.-1 MI.E.OF ROUND		BRIDGE REPLACEMENT ANDAPPROACHES					10/05/94		:538-8731	
	0.174		$ 419,702	$ 347,310	$ 338,225		09/02/95***	97%		88%
NH 53-1(17)28 F			EMPIRE SAND AND GRAVEL CO.,INC				11/17/94	F.P.M. NEVILLE, GARY		
BROADVIEW - SOUTH		GR., AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER					12/21/94		:256-1720	
	6.239		$ 5,236,315	$ 5,087,200	$ 2,336,712		12/29/96***	46%		34%
BR 9002(12)			EDWARD T. COPPS CONST.				11/17/94	F.P.M. STUDEBAKER, RAYMOND		
LITTLE BIGHORN RIVER		CONC. BEAM BRIDGE & APPROACHES					06/05/95		:252-7329	
	0.406		$ 456,757	$ 458,847	$ 149,119		09/15/95***	32%		09/15/95
SMP 299(94)			KONITZ CONTRACTING, INC.				11/17/94	F.P.M. NELSON, ROD		
CRUSH & STOCKPILE - BILLINGS		CRUSH AND STOCKPILE					12/24/94		:252-9735	
	0.000		$ 541,520	$ 535,000	$ 449,823		09/01/95***	84%		09/01/95
NH 16-1(35)23 F			EMPIRE SAND AND GRAVEL CO.,INC				02/01/95	F.P.M. SLOE, DAVID A.		
YELLOWSTONE COUNTY LINE N & S		GR., AGG. SURF., PMS, SEAL &COVER AND THREE BRIDGES					04/11/95		:248-3827	
	6.365		$ 6,628,952	$ 7,257,661	$ 1,627,412		05/07/97***	22%		34%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED / PROJECT	% CONT. / TIME USED
STPP 78-2(14)46 PRATTEN/PIKE/9TH - COLUMBUS	1.598	WIDENING, DRAINAGE, MILLING,PMS OVERLAY AND SEAL & COVER	JTL GROUP, INC.-BILLINGS	$ 752,363	$ 768,119	$ 340,715		02/01/95 05/18/95 02/04/96***	F.P.M. BERGEN, PERRY PHONE NO :932-4872 44%	56%
RTS 238-2(2)67 RYEGATE-NORTH RTS 297-1(5)0 SHAWMUT-NORTH CONTRACT TOTAL	13.900	LEVELING, SEAL & COVER PMS, OVERLAY AND SEAL & COVER	CENTURY COMPANIES, JV	$ 576,852	$ 587,371	$ 517,655		02/01/95 03/24/95 09/08/95***	F.P.M. SACKS, RAY PHONE NO :538-8731 88%	62%
IM-STPP 2(137) HYSHAM AREA	1.200	PIPE REHABILITATION ANDEROSION CONTROL	DONNES INC	$ 107,593	$ 72,829	$ 44,189		05/04/95 06/26/95 01/05/96***	F.P.M. SLOE, DAVID A. PHONE NO :248-3827 61%	57%
IM 90-9(82)493 HARDIN - SOUTH IM 90-9(83)532 LODGE GRASS - SOUTH RTS 384-1(10)0 HARDIN-NORTHEAST CONTRACT TOTAL	53.151	SEAL & COVER SEAL & COVER PLANT MIX BITUMINOUS OVERLAYAND SEAL & COVER	RIVERSIDE CONTRACTING	$ 2,236,704	$ 2,636,725	$ 208,919		05/04/95 07/07/95 01/17/96***	F.P.M. BERGEN, PERRY PHONE NO :932-4872 8%	31%
RTF 57-4(7)130 WINNETT - E&W	6.700	PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER	MARVIN A. REHBEIN	$ 466,913	$ 539,035	$ 5,390		06/05/95 07/20/95 01/24/96***	F.P.M. SACKS, RAY PHONE NO :538-8731 1%	5%
RTF 48-1(15)5 HARDIN - NORTH RTS 311-2(6)11 WEST OF HYSHAM RTS 313-1(9)0 HARDIN - SOUTH CONTRACT TOTAL	12.875	BLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER PLANT MIX BITUMINOUS SURFACING OVERLAY	PRINCE, INC.	$ 640,760	$ 703,389	$ 68,739		06/05/95 07/10/95 01/05/96***	F.P.M. GRESS, STAN PHONE NO :568-2234 10%	27%
IMNHSTPP 2(200) DIST. 5 EPOXY PAVEMENT MARKING	117.500	EPOXY PAVEMENT MARKINGS	ACCENT STRIPE INC	$ 506,000	$ 386,309	$ 0		06/30/95 / / 03/06/96***	F.P.M. TILZEY, RONALD PHONE NO :538-8731 0%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/95
*** BILLINGS DISTRICT ***

DATE:08/11/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. TIME USED
NH 14-5(13)167				SK CONSTRUCTION, INC.			06/30/95		F.P.M. SACKS, RAY	
ROUNDUP - WEST		GRADE, AGGREGATE SURFACING,PL. MIX BIT. SURF., SEAL &					/ /		PHONE NO :538-8731	
NH 16-2(7)46										
ROUNDUP - SOUTH		GRADING, AGG. SURF., PLANT MIX BIT. SURF., SEAL & COVER AND					09/29/95***			
CONTRACT TOTAL	2.772		$ 3,089,000	$ 3,194,053	$ 0			0%		0%
NH 2(120)				J & S CONSTRUCTION			08/07/95		F.P.M. SACKS, RAY	
DISTRICT 5 GUARDRAIL		GUARDRAIL @ BRIDGE RAILREVISION					/ /		PHONE NO :538-8731	
NH 61-4(16)99										
2.8 MILES S.W. OF DY JUNCTION		DRAINAGE IMPROVEMENT ANDRIPRAP					06/21/96***			
STPE 2(170)										
THREE LOCATIONS - LEWISTOWN AR		EROSION CONTROL & RIPRAP								
CONTRACT TOTAL	0.000		$ 761,529	$ 643,363	$ 0			0%		0%
STPE 63-1(7)				J & S CONSTRUCTION			08/07/95		F.P.M. TILZEY, RONALD	
SIDEWALK/CURB-JUDITH GAP		SIDEWALK & DRAINAGEIMPROVEMENTS					/ /		PHONE NO :538-8731	
	0.400		$ 234,155	$ 223,584	$ 0		11/15/95***	0%		0%
STPE 244-2(3)24				CHIEF'S EXCAVATING & CONCRETE			08/07/95		F.P.M. SACKS, RAY	
EROSION CONTROL WINNETT		FLOOD DIVERSION STRUCTURE					/ /		PHONE NO :538-8731	
	0.500		$ 98,679	$ 97,479	$ 0		11/15/95***	0%		0%
IM 94-1(53)24				EMPIRE SAND AND GRAVEL CO.,INC			08/07/95		F.P.M. GRESS, STAN	
POMPEY'S PILLAR-CUSTER		COLD MILL, PLANT MIX BIT.SURF. AND SEAL & COVER					/ /		PHONE NO :568-2234	
	22.800		$ 3,589,244	$ 3,443,157	$ 0		05/24/96***	0%		0%
BILLINGS DISTRICT TOTALS			$ 63,609,580	$ 58,894,788	$ 37,457,086			60%		
TOTALS FOR ALL PROJECTS:			$293,648,335	$261,410,414	$149,743,497			56%		

S
62..704
H3fe
9/13/95 OCLC 22722994 WF

PLEASE RETURN

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/95
*** MISSOULA DISTRICT ***

DATE:09/13/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED / PROJECT PHONE NO	% CONT. USED	TIME
BR-STPP 52-2(11)49 FLATHEAD RV. BR.- NE OF KLSP	1.069	G, GS, PMS, S&C, & STR.	MORGEN AND OSWOOD CONSTRUCTION $ 6,926,932	$ 5,695,201	$ 5,799,557		06/03/93 07/23/93 11/11/95***	F.P.M. MITCHELL, JAMES D. PHONE NO :755-8557 98%	95%	
STPRR-STPS 487-1(6)0 B.N. OVERPASS - WHITEFISH	0.191	WP GIRDER BRIDGE & APPROACHES	D.H. BLATTNER & SONS $ 4,186,807	$ 3,838,094	$ 3,537,339		11/16/93 01/19/94 08/30/95	F.P.M. KALBERG, J. GARY PHONE NO :862-1229 100%	97%	
NH 5-4(14)173 F EUREKA-SOUTH	3.804	GRADING, AGGREGATE SURFACING,PLANT MIX BIT SURFACING	SCHELLINGER CONST CO.,INC. $ 3,509,366	$ 3,051,218	$ 3,722,564	APPR 07/14/95	03/03/94 04/15/94 08/24/95	F.P.M. CHRISINGER,KENNETH L PHONE NO :755-8566 100%	77%	
IM 90-3(74)135 BEARMOUTH - DRUMMOND	15.189	PMS OVERLAY, SEAL & COVER	RIVERSIDE CONTRACTING $ 6,288,097	$ 5,615,356	$ 5,501,193		06/29/94 07/18/94 08/22/96***	F.P.M. JOHNSON, ROBERT L. PHONE NO :523-5864 98%	81%	
NH 7-2(22)90 BITTERROOT RIV. BRIDGE	0.065	BRIDGE DECK REHABILITATION &WIDENING	FRONTIER-WEST, INC. $ 664,557	$ 712,928	$ 857,469		06/29/94 07/25/94 06/20/95	F.P.M. MAART, WILLIAM C. PHONE NO :523-5856 100%	81%	
STPHS 52-2(18)28 3 MI. SOUTH OF BIGFORK STPHS 52-2(19)29 2 MI. SOUTH OF BIGFORK CONTRACT TOTAL	0.815	SHOULDER WIDENING, SEAL ANDCOVER SURFACE LEVELING, SEAL & COVER CHEVRONS	A-1 PAVING, INC. $ 146,928	$ 150,005	$ 131,377		06/29/94 03/14/95 08/26/95	F.P.M. MITCHELL, JAMES D. PHONE NO :755-8557 100%	77%	
STPP 83-1(15)31 CONDON N.& S.	16.253	WIDEN, PL. MIX SURF. OVERLAY,SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 4,819,610	$ 4,841,572	$ 2,607,571		08/03/94 09/07/94 02/25/97***	F.P.M. SULLIVAN, SHEILA PHONE NO :523-5862 54%	94%	
IM 90-1(120)3 LOOKOUT PASS IM 2(48) DISTRICT 1-INTERSTATE SIGNING CONTRACT TOTAL	0.738	CHAIN UP AREAS INTERSTATE SIGNING, CONCRETEBARRIER RAIL	JTL GROUP, INC.-MISSOULA $ 1,441,697	$ 646,465	$ 579,143		09/01/94 09/23/94 07/01/95***	F.P.M. JOHNSON, ROBERT L. PHONE NO :523-5864 90%	07/01/95	

*** ESTIMATED COMPLETION DATE

STATE DOCUMENTS COLLECTION

SEP 25 1995

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/95
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
STPS 354-1(4)1			RIVERSIDE CONTRACTING					09/01/94		F.P.M. MCKINNEY, JOHN		
POLSON - SOUTH (NORTH SECTION)		GRADING, AGG. SURF., PL MIXBIT. SURF., SEAL & COVER AMD						09/20/94		PHONE NO :523-5863		
	3.267			$ 1,700,775	$ 1,724,517	$ 1,836,891		09/22/96***	98%		78%	
IMSTPSSTPP 2(147)			HIGHWAY SPECIALTIES INC					09/01/94		F.P.M. MCKINNEY, JOHN		
DISTRICT 2 EPOXY PAVEMENT MARK		DISTRICT 2 - EPOXY PAVEMENTMARKINGS						04/10/95		PHONE NO :523-5863		
IMSTPSNHSTP 2(146)								02/22/95***				
DISTRICT 1 EPOXY PAVEMENT MARK		DISTRICT 1 - EPOXY PAVEMENTMARKINGS										
CONTRACT TOTAL	239.400			$ 997,179	$ 997,179	$ 924,784			93%		101%	
NH 1-2(71)180			DICK ANDERSON CONSTRUCTION					10/03/94		F.P.M. KALBERG, J. GARY		
MIDDLE FORK FLATHEAD RIVER-S.E		BRIDGE DECK REHABILITATION						04/11/95		PHONE NO :862-1229		
	0.214			$ 753,377	$ 642,833	$ 358,679		09/25/95***	56%		75%	
STPP 1-2(70)122			DICK ANDERSON CONSTRUCTION					10/03/94		F.P.M. KALBERG, J. GARY		
STILLWATER RIVER BRIDGE		BRIDGE DECK REHABILITATION						05/16/95		PHONE NO :862-1229		
	0.034			$ 551,658	$ 586,075	$ 215,472		11/11/95***	37%		62%	
IM 90-2(84)96 F			WASHINGTON CONSTRUCTION					11/17/94		F.P.M. JOHNSON, ROBERT L.		
DESMET INTERCHANGE		INTERCHANGE IMPROVEMENTS &STRUCTURE REHAB.						02/21/95		PHONE NO :523-5864		
	2.605			$ 3,986,092	$ 3,399,048	$ 2,661,260		09/18/96***	78%		47%	
STPP 52-2(21)31			RIVERSIDE CONTRACTING					11/17/94		F.P.M. MITCHELL, JAMES D.		
MT 35 & GRAND AVE-BIGFORK		GR., AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER, LIGHTING						03/13/95		PHONE NO :755-8557		
	0.277			$ 376,656	$ 389,083	$ 322,995		09/21/95***	83%		78%	
STPS 263-1(11)4			JENSEN PAVING					11/17/94		F.P.M. BAUER, JOHN		
MULLAN ROAD - WEST SECTION -		GR., AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER						03/20/95		PHONE NO :523-5864		
RTS 263-1(13)11								03/02/96***				
MULLAN ROAD-FRENCHTOWN		PL. MIX BIT. OVERLAY, SEAL &COVER										
CONTRACT TOTAL	5.513			$ 1,847,991	$ 1,458,504	$ 1,520,317			98%		91%	
SMP 2099(94)			HERB RICHARDS CONSTRUCTION					11/17/94		F.P.M. SULLIVAN, SHEILA		
CRUSH & STOCKPILE - MISSOULA D		CRUSH AND STOCKPILE						02/16/95		PHONE NO :523-5862		
	0.000			$ 340,410	$ 287,471	$ 298,970		11/11/95***	98%		09/01/95	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/95
*** MISSOULA DISTRICT ***

DATE:09/13/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / PROJECT COMPLETED	% CONT. TIME USED
SMP 3299(94) CRUSH & STOCKPILE - MISSOULA D	0.000	CRUSH AND STOCKPILE	JTL GROUP, INC.-MISSOULA	$ 245,025	$ 234,250	$ 299,622		11/17/94 04/03/95 08/22/95	F.P.M. SULLIVAN, SHEILA PHONE NO :523-5862 100%	09/01/95
IM 2(166) INTERSTATE SIGNING,MISSOULA DI	0.000	INTERSTATE SIGN UPGRADE	OMO CONSTRUCTION INC	$ 2,630,168	$ 1,811,361	$ 1,189,796		12/15/94 02/20/95 11/01/95***	F.P.M. MCKINNEY, JOHN PHONE NO :523-5863 66%	11/01/95
STPHS 5-1(17)0 DESMET - POLSON	58.400	SIGNING AND DELINEATION	ALPINE CONSTRUCTION, INC.	$ 451,384	$ 323,927	$ 263,036		03/09/95 03/22/95 11/11/95***	F.P.M. JONES, DEAN PHONE NO :523-5863 81%	09/01/95
RTS 203-1(3)5 FLORENCE-SOUTH		PLANT MIX BITUMINOUS SURFACINGOVERLAY AND SEAL & COVER	JENSEN PAVING					03/09/95 06/05/95 11/11/95***	F.P.M. JOHNSON, ROBERT L. PHONE NO :523-5864	
RTF 7-1(67)75 FLORENCE-LOLO		SEAL AND COVER								
RTS 269-1(17)12 STEVENSVILLE-SOUTH		PLANT MIX BITUMINOUS SURFACINGOVERLAY AND SEAL & COVER								
CONTRACT TOTAL	21.100			$ 941,768	$ 865,998	$ 663,618			76%	88%
STPHS 1-2(64)112 WEST OF KALISPELL		GRADING, AGGREGATE SURFACING,PLANT MIX BITUMINOUS SURFACING	A-1 PAVING, INC.					04/06/95 06/16/95 11/11/95***	F.P.M. CHRISINGER,KENNETH L PHONE NO :755-8566	
STPHS 2(90) 2-LOC.-DIST.1-INTER. IMPROV.		INTERSECTION IMPROVEMENTS								
STPHS 1-2(75)113 WEST OF KALISPELL		SLOPE FLATTENING, MILL ANDFILL								
STPHS 2(88) DISTRICT 1-GUARDRAIL-SECONDARY		GUARDRAIL, DELINEATORS ANDSIGNS								
CONTRACT TOTAL	2.380			$ 548,773	$ 587,756	$ 461,426			79%	93%
NH 5-2(71)57 SOUTH OF POLSON	0.678	BRIDGE WIDENING, GRADING,PLANT MIX BITUMINOUS SURFACING	POLSON READY MIX CONCRETE	$ 639,559	$ 701,614	$ 420,853		04/07/95 05/08/95 03/20/96***	F.P.M. MAART, WILLIAM C. PHONE NO :523-5856 60%	113%
NH 1-1(53)32 LIBBY PEDESTRIAN CROSSING	0.200	SIGNAL, SIGNING & PAVEMENTMARKINGS	MONTANA LINES, INC	$ 81,150	$ 94,396	$ 43,915		05/04/95 05/23/95 10/15/95***	F.P.M. ROEDEL, DONALD PHONE NO :755-8559 47%	43%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/95
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
STPP 52-2(20)40			SCHELLINGER CONST CO.,INC.					05/04/95		F.P.M. MITCHELL, JAMES D.		
CRESTON NORTH		GRADING, AGGREGATE SURFACING,PLANT MIX BIT. SURFACING,						05/22/95		PHONE NO :755-8557		
	7.856			$ 7,652,203	$ 6,311,903	$ 2,921,421		07/31/97***	46%		25%	
STPE 269-1(14)20			KEENEY CONSTRUCTION					06/05/95		F.P.M. JOHNSON, ROBERT L.		
STEVENSVILLE SIDEWALK IMPROVEM		SIDEWALK IMPROVEMENTS						07/13/95		PHONE NO :523-5864		
	0.000			$ 57,177	$ 57,573	$ 58,481		08/23/95	100%		43%	
RTF 1-2(83)143			A-1 PAVING, INC.					06/05/95		F.P.M. CHRISINGER,KENNETH L		
MARTIN CITY-EAST AND WEST FLA		SEAL & COVER						07/14/95		PHONE NO :755-8566		
RTF 5-3(57)110								08/31/95				
KALISPELL-SOUTH		SEAL & COVER										
CONTRACT TOTAL	12.600			$ 258,130	$ 325,282	$ 326,198			100%		33%	
RTF 7-1(66)44			RIVERSIDE CONTRACTING					06/05/95		F.P.M. MCKINNEY, JOHN		
HAMILTON-NORTH & SOUTH		SEAL & COVER						07/17/95		PHONE NO :523-5863		
RTF 7-1(68)0								09/01/95				
LOST TRAIL PASS		SEAL & COVER										
RTF 7-1(69)50												
HAMILTON-FLORENCE		SEAL & COVER										
CONTRACT TOTAL	37.000			$ 767,398	$ 751,111	$ 732,432			100%		09/01/95	
STPE 93-1(11)0			MARVIN A. REHBEIN					06/05/95		F.P.M. JOHNSON, ROBERT L.		
LOLO PASS		EROSION\SEDIMENTATION CONTROL						06/13/95		PHONE NO :523-5864		
	3.728			$ 386,546	$ 326,950	$ 315,054		08/29/95	100%		35%	
IM 90-2(93)84			MULTIPLE CONCRETE ENTERPRISES					06/05/95		F.P.M. MAART, WILLIAM C.		
FRENCHTOWN EAST & WEST		PCCP REHABILITATION & SLOPEFLATTENING						07/17/95		PHONE NO :523-5856		
	10.155			$ 4,226,686	$ 3,709,066	$ 858,923		03/18/97***	23%		30%	
NH 5-2(59)67			RIVERSIDE CONTRACTING					06/30/95		F.P.M. ROBERTS, JAMES		
POLSON - ELMO		GRADING, PLANT MIX BITUMINOUSSURFACING OVERLAY, SEAL &						07/18/95		PHONE NO :752-0531		
	12.015			$ 639,600	$ 4,132,829	$ 399,684		03/23/97***	10%		0%	
STPP 33-1(10)1			BLAHNIK CONSTRUCTION, INC.					06/30/95		F.P.M. ROEDEL, DONALD		
LIBBY - NORTHEAST		WIDENING & PLANT MIX BIT.OVERLAY						/ /		PHONE NO :755-8559		
	8.766			$ 2,508,000	$ 2,361,717	$ 23,619		11/18/96***	1%		0%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/95

DATE:09/13/95 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
STPHS 1-2(77)120			MONTANA LINES, INC					06/30/95		F.P.M. CHRISINGER,KENNETH L		
IDAHO & MERIDIAN - KALISPELL		GRADE, AGG. SURF., PL. MIXBITUMINOUS SURFACING, SIGN &						09/05/95		PHONE NO :755-8566		
	0.000			$ 99,500	$ 108,093	$ 1,082		02/08/96***	1%		0%	
STPHS 2(96)			RIVERSIDE CONTRACTING					06/30/95		F.P.M. CHRISINGER,KENNETH L		
SAFETY IMPROVEMENTS NORTH & SO		SLOPE FLATTENING & SIGNING						08/22/95		PHONE NO :755-8566		
STPHS 2(94)								11/11/95***				
2 LOC. - DIST. 1 SLOPE FLATTEN		SLOPE FLATTENING & SIGNING										
CONTRACT TOTAL	1.805			$ 247,778	$ 306,967	$ 63,890			21%		0%	
NH 5-4(15)177 F			RIVERSIDE CONTRACTING					06/30/95		F.P.M. CHRISINGER,KENNETH L		
EUREKA-URBAN		GRADING, AGG. SURF., PL. MIXBIT. SURFACING, SEAL & COVER,						08/07/95		PHONE NO :755-8566		
	3.883			$ 4,879,000	$ 5,498,467	$ 508,108		08/04/97***	9%		0%	
NH 2(211)			MONTANA LINES, INC					08/07/95		F.P.M. MCKINNEY, JOHN		
DISTRICT 1 THERMOPLASTIC PROGR		THERMOPLASTIC PAVEMENTMARKINGS						08/29/95		PHONE NO :523-5863		
	4.000			$ 333,108	$ 288,806	$ 2,889		07/12/96***	1%		0%	
STPE 8103(8)			L.S. JENSEN & SONS INC					08/07/95		F.P.M. JOHNSON, ROBERT L.		
RESERVE STREET SETTLING BASINS		SETTLING BASINS						/ /		PHONE NO :523-5864		
	0.000			$ 165,600	$ 112,694	$ 1,128		03/18/96***	1%		0%	
STPE-CM 8103(11)			KEENEY CONSTRUCTION					08/31/95		F.P.M. JOHNSON, ROBERT L.		
RESERVE ST. LANDSCAPING		LANDSCAPING						/ /		PHONE NO :523-5864		
	0.000			$ 230,650	$ 219,477	$ 0		06/15/96***	0%		06/15/96	
MISSOULA DISTRICT TOTALS				$ 66,527,333	$ 63,165,783	$ 40,430,753			62%			

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/95

DATE:09/13/95 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
RS 259-1(3)0			SK CONSTRUCTION, INC.				APPR	06/03/93		F.P.M. HUNTER,LARRY		
NEWLAN CREEK ROAD		G, GS, PMS, S&C					11/14/94	07/19/93		PHONE NO :494-3224		
	4.611			$ 1,725,998	$ 1,507,750	$ 1,702,812		11/11/95***	98%		99%	
RS 235-1(3)7			PIONEER READY MIX					11/16/93		F.P.M. MCCORMICK, THOMAS		
N. 19TH AVE. INT.-BAXTER LANE		GR,GS,PMS,SEAL & COVER						12/20/93		PHONE NO :586-5074		
HDP-IR 9113(1) F								11/11/95***				
N. 19TH AVE. INTCH. - BOZEMAN												
CONTRACT TOTAL	2.895			$ 9,376,003	$ 7,250,000	$ 7,122,976			98%		78%	
STPS-RDTT 273-1(4)0			JIM GILMAN EXCAVATING INC.					02/08/94		F.P.M. O'BRIEN,MURRAY		
EAST OF ANACONDA - NORTH		GRADE, AGG & PL MIX BIT SURF						03/21/94		PHONE NO :782-7443		
	1.872			$ 987,351	$ 810,739	$ 741,883		07/14/95	100%		92%	
STPP 19-1(19)1			JIM GILMAN EXCAVATING INC.					03/03/94		F.P.M. O'BRIEN,MURRAY		
ANACONDA - EAST		PLANT MIX BIT. OVERLAY, SEALAND COVER						04/02/94		PHONE NO :782-7443		
	9.478			$ 5,074,664	$ 2,751,904	$ 2,952,611		08/22/95	100%		82%	
STPU 1201(4)			JTL GROUP, INC.					05/12/94		F.P.M. STREETER,STEFAN		
19TH AVENUE-BOZEMAN		GR., AGG. SURF., PL. MIX BIT.SURF., AND SEAL & COVER						06/08/94		PHONE NO :587-5785		
STPS 235-1(6)5								05/17/96***				
NORTH 19TH INTERCHANGE-WEST		GR., AGG. SURF., PL. MIX. BIT.SURF., AND SEAL & COVER										
HDP 9113(001) F												
NORTH 19TH AVENUE-BAXTER LANE		GR, AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER										
CONTRACT TOTAL	2.957			$ 3,483,216	$ 3,483,216	$ 3,559,632			98%		133%	
IM 90-3(72)189			JIM GILMAN EXCAVATING INC.					06/03/94		F.P.M. O'BRIEN,MURRAY		
DEER LODGE - SOUTH		PMS OVERLAY AND SEAL & COVER						08/30/94		PHONE NO :782-7443		
	5.359			$ 2,797,713	$ 1,363,023	$ 1,242,019		07/27/95	100%		125%	
RTS 278-1(8)43			JIM GILMAN EXCAVATING INC.					06/29/94		F.P.M. WILLIAMS,PAUL		
JACKSON - NORTH		SEAL & COVER						03/16/95		PHONE NO :683-6290		
	17.200			$ 276,689	$ 294,542	$ 279,923		07/11/95	100%		50%	
IM 90-6(75)313			DIAMOND CONSTRUCTION					10/03/94		F.P.M. HELD, TERRY		
BOZEMAN-LIVINGSTON FENCING		FENCE						05/03/95		PHONE NO :285-3111		
	21.000			$ 290,562	$ 285,768	$ 231,859		02/04/96***	81%		79%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/95
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. USED	TIME
SMP 1699(94)			JTL GROUP, INC.				10/03/94	F.P.M. HELD, TERRY			
CRUSH & STOCKPILE		CRUSH AND STOCKPILE					12/07/94	PHONE NO :285-3111			
	0.000		$ 268,250	$ 284,000	$ 281,511		11/11/95***	99%		09/01/95	
BR 9001(21)			SLETTEN CONSTRUCTION CO.				11/17/94	F.P.M. WILLIAMS,PAUL			
BEAVERHEAD RIVER NEAR BARRETTS		CONC. BEAM BRIDGE & APPROACHES					04/18/95	PHONE NO :683-6290			
	0.406		$ 274,836	$ 265,515	$ 237,915		10/21/95***	90%		89%	
STPP 50-2(25)82			H. K. CONTRACTORS, INC.				12/15/94	F.P.M. MCCORMICK, THOMAS			
BOZEMAN-FOUR CORNERS		GR., AGG. SURF., PMS, SEAS &COVER, WIDEN AND PS CONC BEAM					03/14/95	PHONE NO :586-5074			
	6.159		$ 9,072,324	$ 7,378,871	$ 2,703,507		05/04/97***	37%		27%	
RTS 441-1(4)0			JIM GILMAN EXCAVATING INC.				03/09/95	F.P.M. O'BRIEN,MURRAY			
FAIRMONT HOT SPRINGS-EAST		PLANT MIX BITUMINOUS SURFACINGOVERLAY AND SEAL & COVER					05/08/95	PHONE NO :782-7443			
	3.000		$ 230,917	$ 229,413	$ 268,201		08/22/95	100%		29%	
IM 2(66)			DIAMOND CONSTRUCTION				04/07/95	F.P.M. CHRISTENSEN KEVIN			
BOULDER HILL - HELENA		UPGRADE EXISTING GUARDRAIL,SIGNING AND INSTALL					05/08/95	PHONE NO :444-6326			
	0.000		$ 929,797	$ 896,750	$ 1,030,529		03/15/96***	98%		43%	
IM 15-1(85)0			JIM GILMAN EXCAVATING INC.				05/04/95	F.P.M. WILLIAMS,PAUL			
MONIDA-LIMA		PLANT MIX BITUMINOUS OVERLAY,SEAL & COVER					08/07/95	PHONE NO :683-6290			
	17.983		$ 6,293,308	$ 5,331,113	$ 94,588		07/12/97***	2%		32%	
RTF 29-4(18)89			JIM GILMAN EXCAVATING INC.				05/04/95	F.P.M. ARVISH,MIKE			
MONTANA STREET N. BUTTE		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER					06/12/95	PHONE NO :782-9327			
RTM 1207(1)							11/11/95***				
NORTH 7TH AVE. BOZEMAN		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER									
RTM 1805(5)											
MONTANA STREET S. BUTTE		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER									
STPE 2(161)											
3 LOCATIONS BUTTE DISTRICT		SIDEWALK, RAMPS, CURB & GUTTER AND ISLAND CAPS									
CONTRACT TOTAL	4.780		$ 710,453	$ 765,958	$ 580,280			72%		78%	
IM 90-6(70)313			RIVERSIDE CONTRACTING				06/05/95	F.P.M. STREETER,STEFAN			
ROCKY CANYON		PLANT MIX BITUMINOUS OVERLAY,SEAL & COVER AND BRIDGE DECK					06/26/95	PHONE NO :587-5785			
	5.160		$ 4,954,841	$ 4,673,651	$ 2,276,267		05/19/97***	49%		32%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/95
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. TIME USED
STPX 0002(39)			SWANSTON EQUIPMENT CO.					07/01/92		F.P.M. GARY BERG	
DURABLE PVMT. MARKINGS - STWD.		DURABLE PVMT. MARKINGS INSTAL.						08/05/92		PHONE NO :378-2613	
	0.000			$ 1,840,995	$ 1,624,530	$ 1,535,125		11/11/95***	94%		09/01/96
NH 10-2(16)52 F			SK CONSTRUCTION, INC.				APPR	07/30/93		F.P.M. GARY BERG	
LOMA - N.		G, GS, PMS, AND S&C					07/14/95	09/15/93		PHONE NO :378-2613	
	9.739			$ 9,709,790	$ 7,817,973	$ 8,439,905		11/11/95***	98%		93%
SMP 2599(94)			HOLLOW CONTRACTING					10/03/94		F.P.M. BILL LAY	
CRUSH & STOCKPILE-GT. F. DIST.		CRUSH & STOCKPILE						08/28/95		PHONE NO :264-5310	
	0.000			$ 171,600	$ 149,800	$ 0		11/11/95***	0%		09/01/95
STPS 223-2(4)34			EMPIRE SAND AND GRAVEL CO.,INC					10/14/94		F.P.M. DENNIS LEO	
MARIAS RIVER - NORTH		PL. MIX BIT. OVERLAY, SEAL &COVER, MMS STOCKPILE						10/21/94		PHONE NO :434-2470	
	6.724			$ 1,506,266	$ 1,321,559	$ 1,289,241		11/01/95***	98%		83%
NH-IR 315-5(12)1 F			UNITED MAT'LS OF GREAT FALLS					12/15/94		F.P.M. DOUG WILMOT	
I-315 INTERCHANGE - GREAT FALL		GR. AGG. SURF., PMS, SEAL &COVER, REVISE 5 BRIDGES, TWO						01/23/95		PHONE NO :771-7346	
	1.284			$ 7,261,669	$ 5,676,356	$ 3,394,910		03/05/97***	60%		35%
BR-STPU 5211(5) F			SLETTEN CONSTRUCTION CO.					12/15/94		F.P.M. RANDY AAFEDT	
9TH-10TH ST CONNECTOR BRIDGE		BRIDGE AND APPROACHES						01/16/95		PHONE NO :771-7170	
	0.360			$ 6,928,881	$ 5,834,970	$ 2,116,489		01/02/97***	36%		34%
STPP 3-2(23)51			SMITH PAVING & CONTRACTING ENT					02/01/95		F.P.M. TERRY WICKMAN	
8 MILES NORTH OF CHOTEAU		BRIDGE REPLACEMENT WITH PIPEAND APPROACHES						/ /		PHONE NO :278-7931	
	0.151			$ 172,899	$ 150,153	$ 1,502		12/30/95***	1%		0%
STPP 80-1(11)13			J & S CONSTRUCTION					02/01/95		F.P.M. RANDY AAFEDT	
SO. OF FORT BENTON - BRIDGE RE		BRIDGE REPLACEMENT WITHCULVERT STOCKPASS						02/23/95		PHONE NO :771-7170	
	0.223			$ 333,855	$ 348,833	$ 327,881		10/31/95***	94%		98%
STPHS 60-2(31)40			MARQUIS EXCAVATING					02/01/95		F.P.M. BILL LAY	
NORTH OF NEIHART		SIGNING & SLOPE FLATTENING						07/17/95		PHONE NO :264-5310	
	0.327			$ 45,341	$ 47,774	$ 40,838		11/11/95***	85%		95%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/95
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
IM 15-6(28)323 F BRADY - NO. & SO. (NORTHBOUND)	11.568	GRADING, AGGREGATE SURFACING,PLANT MIX BITUMINOUS SURFACING	A-1 PAVING, INC.	$ 8,121,632	$ 7,398,020	$ 2,742,081		04/06/95 05/04/95 10/12/97***	F.P.M. TERRY WICKMAN PHONE NO :278-7931 37%		27%	
BR-STPU 5211(6) F 10TH STREET BRIDGE REMOVAL GRE	0.325	STRUCTURE REMOVAL, ROADWAYOBLITERATION	SHUMAKER TRUCKING AND EXC.	$ 757,860	$ 478,500	$ 0		05/04/95 / / 04/15/96***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 0%		0%	
RTF 80-1(12)15 S.E. FT. BENTON-GERALDINE	13.300	COLD RECYCLE, PLANT MIX BIT.SURFACING OVERLAY, SEAL &	RIVERSIDE CONTRACTING	$ 1,208,824	$ 1,184,418	$ 305,177		06/05/95 08/02/95 06/14/96***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 26%		42%	
STSNHSTXSTP 2(148) DISTRICT 3 - EPOXY PAVEMENT MA		EPOXY PAVEMENT MARKING	ACCENT STRIPE INC					06/30/95 08/17/95	F.P.M. GARY BERG PHONE NO :378-2613			
STPSTSNH 2(199) DIST. 3 EPOXY PAVEMENT MARKING		EPOXY PAVEMENT MARKING						07/20/96***				
CONTRACT TOTAL	235.800			$ 681,852	$ 761,876	$ 0			0%		0%	
STPP 41-1(10)28 DEVILS DIP - NORTH & SOUTH		SLOPE FLATTENING	PUMCO					06/30/95 08/23/95	F.P.M. MIKE KLETTE PHONE NO :278-7931			
RTF 41-1(12)19 19 MILES N. OF AVON - NORTH		COLD RECYCLE, SEAL & COVER						08/30/96***				
CONTRACT TOTAL	16.140			$ 717,000	$ 1,316,733	$ 0			0%		0%	
NH-BR 24-4(12)138 F SUN RIVER BR. - SUN RIVER -		WIDEN, PMS OVERLAY, SEAL &COVER, STEEL BEAM BRIDGE AND	SLETTEN CONSTRUCTION CO.					08/31/95 / /	F.P.M. BILL LAY PHONE NO :264-5310			
STPHS 10-1(18)4 SMELTER AVE. OVERPASS-GTF		OVERHEIGHT WARNING SYSTEM						06/30/97***				
CONTRACT TOTAL	1.781			$ 3,258,029	$ 2,758,929	$ 0			0%		0%	
RTF 58-1(8)0 BROWNING - KIOWA JCT	12.000	PL. MIX BIT. SURF. OVERLAY,AND SEAL & COVER	BLAHNIK CONSTRUCTION, INC.	$ 866,822	$ 876,249	$ 0		08/31/95 / / 09/04/96***	F.P.M. DENNIS LEO PHONE NO :434-2470 0%		0%	
GREAT FALLS DISTRICT TOTALS				$ 43,583,314	$ 37,746,672	$ 20,193,148			51%			

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/95

DATE:09/13/95 *** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
BR-STPP-STPE 26-1(9)1			SLETTEN CONSTRUCTION CO.				PEND	07/08/93		F.P.M. BACON, DAVID		
Y'STONE RV. BR.-S.E. OF SIDNEY		STR. & APPR'S.					06/22/95	07/26/93		PHONE NO :365-2877		
	0.938			$ 7,594,044	$ 5,495,407	$ 5,791,430		08/21/95	100%		76%	
NH 1-9(29)546			L. SCANLAN CONTRACTOR				APPR	05/12/94		F.P.M. PISK, RANDAL		
GOUDGE COULEE BRIDGE		BRIDGE REPLACEMENT WITH PIPESAND APPROACHES					07/14/95	08/02/94		PHONE NO :228-9478		
	0.045			$ 206,551	$ 212,631	$ 234,586		10/25/94***	98%		117%	
NH 37-2(12)54			SK CONSTRUCTION, INC.					06/09/94		F.P.M. MARTIN, DOUGLAS		
ASHLAND WEST		GRADING, AGG.SURF., PMS.,SEAL & COVER, BRIDGE WIDENING						08/08/94		PHONE NO :784-2569		
	7.978			$ 4,268,177	$ 4,670,150	$ 4,429,854		11/22/96***	95%		86%	
NH 62-2(15)12 F			E.H. OFTEDAL AND SONS, INC.					08/03/94		F.P.M. ARTHUR, RONALD T.		
SOUTH OF CULBERTSON SOUTH		GRADING, AGG. SURF., PLANTMIX BIT. SURF., SEAL & COVER						09/19/94		PHONE NO :787-5701		
	9.049			$ 7,848,335	$ 6,558,664	$ 4,356,474		11/10/96***	66%		73%	
BR 9053(15)			COP CONSTRUCTION CO.					09/01/94		F.P.M. GREUFE, LARRY		
MILK RIVER N.W. OF HINSDALE -		204 FT. PS CONC. BEAM BRIDGE& APPROACHES						05/03/95		PHONE NO :653-1050		
	0.396			$ 959,626	$ 777,777	$ 503,371		09/15/95***	65%		76%	
STPE 1-10(35)590			L. SCANLAN CONTRACTOR					09/01/94		F.P.M. GREUFE, LARRY		
WOLF POINT STORM DRAIN		STORM DRAIN, LANDSCAPING						10/26/94		PHONE NO :653-1050		
	0.046			$ 90,015	$ 77,986	$ 64,865		11/11/95***	83%		95%	
STPU 5002(8)			CENTURY COMPANIES, JV					09/01/94		F.P.M. LAUCKNER, JAMES		
EAST BARRY STREET-GLENDIVE		PL. MIX BIT. SURF. OVERLAY						03/17/95		PHONE NO :365-2877		
M 5001(3)								11/11/95***				
JEFFERSON SCHOOL ROAD-GLENDIVE		PL. MIX BIT. SURF. OVERLAY,SEAL & COVER										
M 5001(4)												
HIGHLAND PARK ROAD-GLENDIVE		PL. MIX BIT. SURF. OVERLAY,SEAL & COVER										
STPP 5002(9)												
TOWNE ST. @ MEADE AVENUE-GLEND		PL. MIX BIT. SURF. OVERLAY,SIGNALS & LIGHTING										
CONTRACT TOTAL	0.000			$ 1,791,488	$ 599,381	$ 607,165			96%		104%	
BR 9043(13)			L. SCANLAN CONTRACTOR					09/01/94		F.P.M. GREUFE, LARRY		
COTTONWOOD CR. - N.OF WOLF POI		PIPE & APPROACHES						11/14/94		PHONE NO :653-1050		
	0.018			$ 189,459	$ 144,080	$ 147,005		11/24/94***	98%		102%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/95
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. USED	TIME
SMP 5399(94)			CENTURY COMPANIES, JV					10/03/94	F.P.M. PISK, RANDAL			
CRUSH & STOCKPILE - GLENDIVE D		CRUSH AND STOCKPILE						11/07/94	PHONE NO :228-9478			
	0.000			$ 390,000	$ 373,750	$ 254,698		11/11/95***	68%		09/01/95	
IM 94-6(41)191			EMPIRE SAND AND GRAVEL CO.,INC					10/14/94	F.P.M. EIDE, LEON			
DAWSON COUNTY LINE - EAST -		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER AND MMS STOCKPILE						03/20/95	PHONE NO :365-2877			
	18.787			$ 4,744,998	$ 3,983,405	$ 3,143,593		12/04/96***	79%		52%	
STPP-NH-STPE 0002(38)			CENTURY COMPANIES, JV					11/17/94	F.P.M. FRETTE, KURT			
PLASTIC STRIPING REHAB.-DIST.		PMS OVERLAY, SEAL & COVER						03/14/95	PHONE NO :232-1093			
	7.420			$ 2,250,495	$ 2,058,502	$ 1,758,405		11/11/95***	85%		09/01/95	
STPS 242-1(10)0 F			WICKENS CONSTRUCTION, INC.					11/17/94	F.P.M. PISK, RANDAL			
MALTA - NORTH		GR., AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER AND BRIDGE						03/20/95	PHONE NO :228-9478			
	6.977			$ 4,573,521	$ 3,980,256	$ 2,947,855		04/21/97***	74%		70%	
RTF 27-2(11)14			PRINCE, INC.					12/15/94	F.P.M. SWANSON, ROBERT E.			
13.5 MILES NORTH OF EKALAKA -		PMS OVERLAY, SEAL & COVER						04/27/95	PHONE NO :232-1093			
RTF 42-2(3)20								11/25/95***				
20 MILES NORTH OF FLOWING WELL		PMS OVERLAY, SEAL & COVER										
CONTRACT TOTAL	27.300			$ 1,815,481	$ 1,849,330	$ 571,615			31%		97%	
SMP 1399(94)			PRINCE, INC.					12/15/94	F.P.M. MARTIN, DOUGLAS			
CRUSH & STOCKPILE - GLENDIVE D		CRUSH & STOCKPILE						05/17/95	PHONE NO :784-2569			
	0.000			$ 292,250	$ 297,010	$ 124,792		11/11/95***	42%		09/01/95	
SMP 3899(94)			PRINCE, INC.					12/15/94	F.P.M. SWANSON, ROBERT E.			
CRUSH & STOCKPILE - GLENDIVE D		CRUSH & STOCKPILE						04/03/95	PHONE NO :232-1093			
	0.000			$ 348,750	$ 347,155	$ 320,932		11/11/95***	92%		09/09/95	
STPP-NH 2(136)			PEC INC					02/01/95	F.P.M. PISK, RANDAL			
WOLF POINT AREA - CULVERTS		CULVERT REPAIR						03/20/95	PHONE NO :228-9478			
	0.693			$ 470,980	$ 498,688	$ 461,988		12/14/95***	93%		98%	
RTS 251-1(1)0			RIVERSIDE CONTRACTING					02/01/95	F.P.M. SWANSON, ROBERT E.			
SPROLE - NORTH		PMS OVERLAY AND SEAL & COVER						03/30/95	PHONE NO :232-1093			

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/95
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. / TIME USED
RTS 243-1(1)15								11/11/95***			
SACO - NORTHWEST		PMS OVERLAY AND SEAL & COVER									
RTS 251-2(4)38											
14 MI.SOUTH OF FLAXVILLE - NO.		PMS OVERLAY AND SEAL & COVER									
RTS 344-1(6)0											
BROCKTON - NORTH		PMS OVERLAY AND SEAL & COVER									
RTS 511-1(1)0											
FLAXVILLE NORTH		PMS OVERLAY AND SEAL & COVER									
CONTRACT TOTAL	94.000			$ 4,148,981	$ 3,799,526	$ 2,113,856			56%		71%
NH 62-1(8)0			FRANZ CONSTRUCTION					03/09/95		F.P.M. ARTHUR, RONALD T.	
CULBERTSON AREA		GRADE, AGGREGATE SURFACINGPLANT MIX BITUMINOUS SURFACING						07/14/95		PHONE NO :787-5701	
	0.842			$ 404,132	$ 269,969	$ 94,865		11/27/95***	35%		133%
IM 2(157)			PAVETECH ASPHALT ENG. INC.					04/07/95		F.P.M. MARTIN, DOUGLAS	
GLENDIVE DISTRICT CRACK SEALIN		CRACK SEALING						05/22/95		PHONE NO :784-2569	
	51.900			$ 332,185	$ 344,076	$ 310,719		04/03/96***	90%		11/15/95
NH-STPP 57-7(13)317			PRINCE, INC.					05/04/95		F.P.M. EIDE, LEON	
GLENDIVE - NORTHWEST		PLANT MIX BIT. SURFACINGOVERLAY AND SEAL & COVER						08/29/95		PHONE NO :365-2877	
	9.233			$ 2,572,642	$ 2,485,218	$ 0		11/11/95***	0%		46%
STPP 25-1(21)36			WICKENS CONSTRUCTION, INC.					06/05/95		F.P.M. GREUFE, LARRY	
WOLF POINT-SOUTH		GRADE, AGGREGATE SURFACING,CTB, PLANT MIX BITUMINOUS						06/29/95		PHONE NO :653-1050	
	9.821			$ 6,527,624	$ 5,824,462	$ 375,145		08/19/97***	6%		22%
RTF 27-2(12)36			PRINCE, INC.					06/05/95		F.P.M. SWANSON, ROBERT E.	
BAKER - NORTH		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER						06/17/95		PHONE NO :232-1093	
RTF 31-1(10)34								02/01/96***			
OPHEIM - SOUTH		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER									
RTF 42-2(4)37											
37 MI. NORTH OF FLOWING WELLS		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER									
CONTRACT TOTAL	40.400			$ 2,336,755	$ 2,382,150	$ 562,723			24%		41%
BR 9013(12)			AMERICAN CONTRACTING, INC.					06/30/95		F.P.M. BACON, DAVID	
ASH CR - 30 MILES SW OF PLEVNA		CULVERT INSTALLATION						/ /		PHONE NO :365-2877	
BR 9013(11)								03/28/96***			
O'FALLON CR - 31 MILES SW OF P		CULVERT INSTALLATION									
CONTRACT TOTAL	0.312			$ 354,000	$ 255,686	$ 2,557			1%		0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	PERCENT / % CONT. USED	TIME
BR 9036(15)			MACKIN CONSTRUCTION CO					08/07/95		F.P.M. PISK, RANDAL		
BIG WARM SPRINGS CR - S OF MAL	0.321	PRESTRESSED CONCRETE BRIDGEAND APPROACHES		$ 231,058	$ 213,716	$ 0		/ / 07/10/96***		PHONE NO :228-9478 0%	0%	
STPS-STPP 2(214)			MARK RITE LINES OF MONT.,INC					08/07/95		F.P.M. LAUCKNER, JAMES		
DISTRICT 4 EPOXY PAVEMENT MARK	95.100	EPOXY PAVEMENT MARKING		$ 321,235	$ 250,259	$ 0		/ / 03/23/96***		PHONE NO :365-2877 0%	0%	
STPE 2(168)			B & K CONSTRUCTION LTD, CO.					08/07/95		F.P.M. MARTIN, DOUGLAS		
DISTRICT 4 EROSION CONTROL	0.000	EROSION CONTROL		$ 33,572	$ 24,360	$ 0		/ / 03/18/96***		PHONE NO :784-2569 0%	0%	
STPS 462-2(6)2			AMERICAN CONTRACTING, INC.					08/31/95		F.P.M. MARTIN, DOUGLAS		
2 MI N OF ROCK SPRINGS - NORTH	7.777	GRADE AND AGGREGATE SURFACE		$ 2,552,302	$ 2,044,153	$ 0		/ / 07/19/97***		PHONE NO :784-2569 0%	0%	
STPX 2(205)			WICKENS CONSTRUCTION, INC.					08/31/95		F.P.M. LAUCKNER, JAMES		
WETLAND MITIGATION - 5 MILES S	0.000	WETLAND MITIGATION - 5 MILESSOUTH OF VIDA		$ 37,701	$ 32,990	$ 0		/ / 03/31/96***		PHONE NO :365-2877 0%	0%	
RTF 37-2(15)42			CENTURY COMPANIES, JV					08/31/95		F.P.M. FRETTE, KURT		
LAME DEER-EAST	7.800	PL. MIX SURF. OVERLAY		$ 624,270	$ 772,427	$ 0		/ / 07/07/96***		PHONE NO :232-1093 0%	0%	
STPE 94-4(55)122			EDWARD T. COPPS CONST.					08/31/95		F.P.M. FRETTE, KURT		
E. HATHAWAY - EROSION CONTROL	0.000	GRADE AND AGGREGATE SURFACE		$ 90,776	$ 69,281	$ 0		/ / 05/30/96***		PHONE NO :232-1093 0%	0%	
NH 1-9(31)516			WASHINGTON CONSTRUCTION					09/06/95		F.P.M. PISK, RANDAL		
HINSDALE EAST	9.920	RECONSTRUCTION, WIDEN, OVERLAY SEAL & COVER AND 3 CONC.		$ 6,904,834	$ 6,873,272	$ 0		/ / 12/05/97***		PHONE NO :228-9478 0%	0%	
GLENDIVE DISTRICT TOTALS				$ 65,306,237	$ 57,565,719	$ 29,178,494				50%		

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/95
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
IM-STPU 90-8(123)446 F W. BILLINGS INTERCHANGE	0.400	G, GS, PMS, & STR'S.	EMPIRE SAND AND GRAVEL CO.,INC	$ 7,320,892	$ 6,327,862	$ 6,813,324	PEND 06/20/95	06/03/93 07/28/93 06/30/95***	F.P.M. SLOE, DAVID A. PHONE NO :248-3827 98%		97%	
PLH-STPP 28-2(18)45 BEARTOOTH PASS - N.	15.021	PMS OVERLAY, S & C, GABIONRETAINING WALLS, & VISTA POINT	RIVERSIDE CONTRACTING	$ 7,875,954	$ 6,767,677	$ 6,576,867		08/25/93 09/23/93 11/11/95***	F.P.M. NEVILLE, GARY PHONE NO :256-1720 97%		09/01/95	
NH 14-4(11)125 RYEGATE - W.	5.459	WIDENING, PMS OVERLAY, SEAL &COVER	SLETTEN CONSTRUCTION CO.	$ 1,845,739	$ 2,169,326	$ 2,303,770		12/16/93 03/07/94 10/10/95***	F.P.M. GRESS, STAN PHONE NO :568-2234 98%		93%	
RTS 300-1(6)0 RYEGATE - SOUTH RTS 310-2(2)33 MUSSELSHELL - SOUTH CONTRACT TOTAL	12.900	PLANT MIX BIT LEVELING,SEAL & COVER PLANT MIX BIT OVERLAY,SEAL & COVER	MARVIN A. REHBEIN	$ 575,152	$ 599,799	$ 539,799		03/03/94 08/23/94 06/14/95	F.P.M. GRESS, STAN PHONE NO :568-2234 100%		96%	
RTS 416-1(7)0 BILLINGS - SOUTH RTS 298-1(6)8 MCLEOD - N. E. CONTRACT TOTAL	17.600	PLANT MIX BIT LEVELING,SEAL & COVER BLANT MIX BIT OVERLAY,SEAL & COVER	H.L. OSTERMILLER CONST., INC.	$ 862,590	$ 666,084	$ 593,555	APPR 07/17/95	03/10/94 07/07/94 07/13/95	F.P.M. BERGEN, PERRY PHONE NO :932-4872 100%		91%	
NH 63-6(4)29 F EDDIES CORNER - SOUTH	10.358	GR, AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC	$ 8,537,068	$ 7,644,405	$ 8,622,330		05/12/94 05/24/94 10/23/96***	F.P.M. TILZEY, RONALD PHONE NO :538-8731 98%		75%	
STPS 300-1(3)6 BIG COULEE ROAD	3.155	GRADING, AGGREGATE SURFACING	EMPIRE SAND AND GRAVEL CO.,INC	$ 1,463,387	$ 1,323,143	$ 1,557,118		06/29/94 11/07/94 05/29/96***	F.P.M. GRESS, STAN PHONE NO :568-2234 98%		55%	
STPU 1024(3) STATE AVENUE-BILLINGS	1.710	GRADING, PMS, STORM SEWER,WATER, LIGHTING & SIGNALS	MIDLAND O'LEARY INC.	$ 7,111,335	$ 4,983,134	$ 3,853,714		06/29/94 07/26/94 07/25/96***	F.P.M. KEGLEY, MEL PHONE NO :252-9831 77%		96%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. TIME USED
STPSNHSTPPI 2(141) DISTRICT 5-EXPERIMENTAL EPOXY	75.600	EXPERIMENTAL EPOXY MARKINGS	MARK RITE LINES OF MONT.,INC	$ 531,904	$ 361,046	$ 188,924		06/29/94 08/09/94 11/11/95***	F.P.M. STUDEBAKER, RAYMOND PHONE NO :252-7329 52%		10/15/94
RTS 420-1(2)0 ABSAROKEE - WEST	6.943	PMS OVERLAY, SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC	$ 429,018	$ 386,362	$ 374,610		06/29/94 09/13/94 07/15/95	F.P.M. BERGEN, PERRY PHONE NO :932-4872 100%		76%
BR 9014(13) JUDITH RIVER - 6 MI. N.W. OF M BR 9014(12) ROSS FORK CR. - N.W. OF MOORE CONTRACT TOTAL	0.500	BRIDGE REPLACEMENT ANDAPPROACHES BRIDGE REPLACEMENT ANDAPPROACHES	COP CONSTRUCTION CO.	$ 514,706	$ 463,213	$ 442,124		08/03/94 08/24/94 08/29/95***	F.P.M. SACKS, RAY PHONE NO :538-8731 95%		89%
BR 9033(7) MUSSELSHELL R.-1 MI.E.OF ROUND	0.174	BRIDGE REPLACEMENT ANDAPPROACHES	COP CONSTRUCTION CO.	$ 419,702	$ 347,310	$ 338,225		08/03/94 10/05/94 09/02/95***	F.P.M. SACKS, RAY PHONE NO :538-8731 97%		88%
NH 53-1(17)28 F BROADVIEW - SOUTH	6.239	GR., AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC	$ 5,236,315	$ 5,087,200	$ 3,262,426		11/17/94 12/21/94 12/29/96***	F.P.M. NEVILLE, GARY PHONE NO :256-1720 64%		50%
BR 9002(12) LITTLE BIGHORN RIVER	0.406	CONC. BEAM BRIDGE & APPROACHES	EDWARD T. COPPS CONST.	$ 456,757	$ 458,847	$ 244,670		11/17/94 06/05/95 09/15/95***	F.P.M. STUDEBAKER, RAYMOND PHONE NO :252-7329 53%		09/15/95
SMP 299(94) CRUSH & STOCKPILE - BILLINGS	0.000	CRUSH AND STOCKPILE	KONITZ CONTRACTING, INC.	$ 541,520	$ 535,000	$ 449,823		11/17/94 12/24/94 08/28/95	F.P.M. NELSON, ROD PHONE NO :252-9735 100%		09/01/95
NH 16-1(35)23 F YELLOWSTONE COUNTY LINE N & S	6.365	GR., AGG. SURF., PMS, SEAL &COVER AND THREE BRIDGES	EMPIRE SAND AND GRAVEL CO.,INC	$ 6,628,952	$ 7,257,661	$ 2,004,068		02/01/95 04/11/95 05/07/97***	F.P.M. SLOE, DAVID A. PHONE NO :248-3827 28%		47%
STPP 78-2(14)46 PRATTEN/PIKE/9TH - COLUMBUS	1.598	WIDENING, DRAINAGE, MILLING,PMS OVERLAY AND SEAL & COVER	JTL GROUP, INC.-BILLINGS	$ 752,363	$ 768,119	$ 544,469		02/01/95 05/18/95 02/04/96***	F.P.M. BERGEN, PERRY PHONE NO :932-4872 71%		87%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/95
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. TIME USED
RTS 238-2(2)67			CENTURY COMPANIES, JV					02/01/95		F.P.M. SACKS, RAY	
RYEGATE-NORTH		LEVELING, SEAL & COVER						03/24/95		PHONE NO :538-8731	
RTS 297-1(5)0								11/11/95***			
SHAWMUT-NORTH		PMS, OVERLAY AND SEAL & COVER									
CONTRACT TOTAL	13.900			$ 576,852	$ 587,371	$ 610,374			96%		102%
IM-STPP 2(137)			DONNES INC					05/04/95		F.P.M. SLOE, DAVID A.	
HYSHAM AREA		PIPE REHABILITATION ANDEROSION CONTROL						06/26/95		PHONE NO :248-3827	
	1.200			$ 107,593	$ 72,829	$ 58,998		01/05/96***	81%		57%
IM 90-9(82)493			RIVERSIDE CONTRACTING					05/04/95		F.P.M. BERGEN, PERRY	
HARDIN - SOUTH		SEAL & COVER						07/07/95		PHONE NO :932-4872	
IM 90-9(83)532								08/21/95			
LODGE GRASS - SOUTH		SEAL & COVER									
RTS 384-1(10)0											
HARDIN-NORTHEAST		PLANT MIX BITUMINOUS OVERLAYAND SEAL & COVER									
CONTRACT TOTAL	53.151			$ 2,236,704	$ 2,636,725	$ 2,123,371			100%		31%
RTF 57-4(7)130			MARVIN A. REHBEIN					06/05/95		F.P.M. SACKS, RAY	
WINNETT - E&W		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER						07/20/95		PHONE NO :538-8731	
	6.700			$ 466,913	$ 539,035	$ 106,962		01/24/96***	20%		52%
RTF 48-1(15)5			PRINCE, INC.					06/05/95		F.P.M. GRESS, STAN	
HARDIN - NORTH		BLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER						07/10/95		PHONE NO :568-2234	
RTS 311-2(6)11								01/05/96***			
WEST OF HYSHAM		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER									
RTS 313-1(9)0											
HARDIN - SOUTH		PLANT MIX BITUMINOUS SURFACING OVERLAY									
CONTRACT TOTAL	12.875			$ 640,760	$ 703,389	$ 650,370			89%		37%
IMNHSTPP 2(200)			ACCENT STRIPE INC					06/30/95		F.P.M. TILZEY, RONALD	
DIST. 5 EPOXY PAVEMENT MARKING		EPOXY PAVEMENT MARKINGS						09/06/95		PHONE NO :538-8731	
	117.500			$ 506,000	$ 386,309	$ 3,863		03/06/96***	1%		0%
NH 14-5(13)167 F			SK CONSTRUCTION, INC.					06/30/95		F.P.M. SACKS. RAY	
ROUNDUP - WEST		GRADE, AGGREGATE SURFACING,PL. MIX BIT. SURF., SEAL &						08/05/95		PHONE NO :538-8731	
NH 16-2(7)46 F								11/11/95***			
ROUNDUP - SOUTH		GRADING, AGG. SURF., PLANT MIX BIT. SURF., SEAL & COVER AND									
CONTRACT TOTAL	2.772			$ 3,089,000	$ 3,194,053	$ 33,194			1%		0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/95
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
NH 2(120)			J & S CONSTRUCTION					08/07/95		F.P.M. SACKS, RAY		
DISTRICT 5 GUARDRAIL		GUARDRAIL @ BRIDGE RAILREVISION						/ /		PHONE NO :538-8731		
NH 61-4(16)99								07/10/96***				
2.8 MILES S.W. OF DY JUNCTION		DRAINAGE IMPROVEMENT ANDRIPRAP										
STPE 2(170)												
THREE LOCATIONS - LEWISTOWN AR		EROSION CONTROL & RIPRAP										
CONTRACT TOTAL	0.000			$ 761,529	$ 643,363	$ 0			0%		0%	
STPE 63-1(7)18			J & S CONSTRUCTION					08/07/95		F.P.M. TILZEY, RONALD		
SIDEWALK/CURB-JUDITH GAP		SIDEWALK & DRAINAGEIMPROVEMENTS						/ /		PHONE NO :538-8731		
	0.403			$ 234,155	$ 223,584	$ 0		03/21/96***	0%		0%	
STPE 244-2(3)24			CHIEF'S EXCAVATING & CONCRETE					08/07/95		F.P.M. SACKS, RAY		
EROSION CONTROL WINNETT		FLOOD DIVERSION STRUCTURE						/ /		PHONE NO :538-8731		
	0.500			$ 98,679	$ 97,479	$ 0		02/01/96***	0%		0%	
IM 94-1(53)24			EMPIRE SAND AND GRAVEL CO.,INC					08/07/95		F.P.M. GRESS, STAN		
POMPEY'S PILLAR-CUSTER		COLD MILL, PLANT MIX BIT.SURF. AND SEAL & COVER						08/21/95		PHONE NO :568-2234		
	22.800			$ 3,589,244	$ 3,443,157	$ 0		02/07/97***	0%		0%	
NH-STPP 2(212)			MARK RITE LINES OF MONT.,INC					08/14/95		F.P.M. TILZEY, RONALD		
DISTRICT 5 THERMOPLASTIC PROGR		THERMOPLASTIC PAVEMENTMARKINGS						/ /		PHONE NO :538-8731		
	11.300			$ 400,229	$ 385,599	$ 0		03/15/96***	0%		0%	
STPP 75-1(3)2			CENTURY COMPANIES, JV					08/31/95		F.P.M. TILZEY, RONALD		
LEWISTOWN-WEST		WIDEN, PL. MIX BIT. SURF.OVERLAY, AND SEAL & COVER						/ /		PHONE NO :538-8731		
	1.236			$ 958,014	$ 919,000	$ 0		08/16/96***	0%		0%	
BILLINGS DISTRICT TOTALS				$ 64,769,025	$ 59,978,082	$ 42,296,947			68%			
TOTALS FOR ALL PROJECTS:				$297,615,397	$264,792,911	$158,652,030			58%			

S
625.[illegible]4
H3f
Sept. 30, 1995
OCLC 22722994 WF

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/95
*** MISSOULA DISTRICT ***

DATE:10/12/95 PAGE NO: 1

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / PROJECT COMPLETED	% CONT. USED	TIME
BR-STPP 52-2(11)49			MORGEN AND OSWOOD CONSTRUCTION				06/03/93	F.P.M. MITCHELL, JAMES D.		
FLATHEAD RV. BR.- NE OF KLSP		G, GS, PMS, S&C, & STR.					07/23/93	PHONE NO :755-8557		
	1.069		$ 6,926,932	$ 5,695,201	$ 5,804,242		02/22/94***	98%	95%	
STPP 83-1(15)31			JIM GILMAN EXCAVATING INC.				08/03/94	F.P.M. SULLIVAN, SHEILA		
CONDON N.& S.		WIDEN, PL. MIX SURF. OVERLAY,SEAL & COVER					09/07/94	PHONE NO :754-2698		
	16.253		$ 4,819,610	$ 4,841,572	$ 4,148,203		02/25/97***	86%	107%	
IM 90-1(120)3			JTL GROUP, INC.-MISSOULA				09/01/94	F.P.M. JOHNSON, ROBERT L.		
LOOKOUT PASS		CHAIN UP AREAS					09/23/94	PHONE NO :523-5864		
IM 2(43)							07/01/95***			
DISTRICT 1-INTERSTATE SIGNING		INTERSTATE SIGNING, CONCRETEBARRIER RAIL								
CONTRACT TOTAL	0.738		$ 1,441,697	$ 646,465	$ 579,143			90%	07/01/95	
STPS 354-1(4)1			RIVERSIDE CONTRACTING				09/01/94	F.P.M. MCKINNEY, JOHN		
POLSON - SOUTH (NORTH SECTION)		GRADING, AGG. SURF., PL MIXBIT. SURF., SEAL & COVER AMD					09/20/94	PHONE NO :523-5863		
	3.267		$ 1,700,775	$ 1,724,517	$ 1,836,891		09/22/96***	98%	89%	
NH 1-2(71)180			DICK ANDERSON CONSTRUCTION				10/03/94	F.P.M. KALBERG, J. GARY		
MIDDLE FORK FLATHEAD RIVER-S.E		BRIDGE DECK REHABILITATION					04/11/95	PHONE NO :862-1229		
	0.214		$ 753,377	$ 642,833	$ 384,476		09/25/95***	60%	94%	
STPP 1-2(70)122			DICK ANDERSON CONSTRUCTION				10/03/94	F.P.M. KALBERG, J. GARY		
STILLWATER RIVER BRIDGE		BRIDGE DECK REHABILITATION					05/16/95	PHONE NO :862-1229		
	0.034		$ 551,658	$ 586,075	$ 349,939		07/28/95***	60%	79%	
IM 90-2(84)96 F			WASHINGTON CONSTRUCTION				11/17/94	F.P.M. JOHNSON, ROBERT L.		
DESMET INTERCHANGE		INTERCHANGE IMPROVEMENTS &STRUCTURE REHAB.					02/21/95	PHONE NO :523-5864		
	2.605		$ 3,986,092	$ 3,399,048	$ 2,855,638		09/18/96***	84%	57%	
STPP 52-2(21)31			RIVERSIDE CONTRACTING				11/17/94	F.P.M. MITCHELL, JAMES D.		
MT 35 & GRAND AVE-BIGFORK		GR., AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER, LIGHTING					03/13/95	PHONE NO :755-8557		
	0.277		$ 376,656	$ 389,083	$ 349,313		09/21/95***	90%	78%	
STPS 263-1(11)4			JENSEN PAVING				11/17/94	F.P.M. BAUER, JOHN		
MULLAN ROAD - WEST SECTION -		GR., AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER					03/20/95	PHONE NO :523-5864		

* ESTIMATED COMPLETION DATE.

STATE DOCUMENTS COLL
OCT 10 1995
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/95

DATE:10/12/95 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / WORK BEG. / PERCENT COMPLETED	PROJECT	% CONT. USED	TIME
RTS 263-1(13)11							03/02/96***				
MULLAN ROAD-FRENCHTOWN		PL. MIX BIT. OVERLAY, SEAL &COVER									
CONTRACT TOTAL	5.513		$ 1,847,991	$ 1,458,504	$ 1,521,221			98%		91%	
SMP 2099(94)				HERB RICHARDS CONSTRUCTION			11/17/94	F.P.M. SULLIVAN, SHEILA			
CRUSH & STOCKPILE - MISSOULA D		CRUSH AND STOCKPILE					02/16/95	PHONE NO :754-2698			
	0.000		$ 340,410	$ 287,471	$ 342,232		09/01/95***	98%		09/01/95	
IM 2(166)				OMO CONSTRUCTION INC			12/15/94	F.P.M. MCKINNEY, JOHN			
INTERSTATE SIGNING,MISSOULA DI		INTERSTATE SIGN UPGRADE					02/20/95	PHONE NO :523-5863			
	0.000		$ 2,630,168	$ 1,811,361	$ 1,410,803		11/01/95***	78%		11/01/95	
STPHS 5-1(17)0				ALPINE CONSTRUCTION, INC.			03/09/95	F.P.M. JONES, DEAN			
DESMET - POLSON		SIGNING AND DELINEATION					03/22/95	PHONE NO :523-5863			
	58.400		$ 451,384	$ 323,927	$ 293,464		09/01/95***	91%		09/01/95	
RTS 203-1(3)5				JENSEN PAVING			03/09/95	F.P.M. JOHNSON, ROBERT L.			
FLORENCE-SOUTH		PLANT MIX BITUMINOUS SURFACINGOVERLAY AND SEAL & COVER					06/05/95	PHONE NO :523-5864			
RTF 7-1(67)75							06/30/95***				
FLORENCE-LOLO		SEAL AND COVER									
RTS 269-1(17)12											
STEVENSVILLE-SOUTH		PLANT MIX BITUMINOUS SURFACINGOVERLAY AND SEAL & COVER									
CONTRACT TOTAL	21.100		$ 941,768	$ 865,998	$ 704,796			80%		88%	
STPHS 1-2(64)112				A-1 PAVING, INC.			04/06/95	F.P.M. CHRISINGER,KENNETH L			
WEST OF KALISPELL		GRADING, AGGREGATE SURFACING,PLANT MIX BITUMINOUS SURFACING					06/16/95	PHONE NO :755-8566			
STPHS 2(90)							04/28/95***				
2-LOC.-DIST.1-INTER. IMPROV.		INTERSECTION IMPROVEMENTS									
STPHS 1-2(75)113											
WEST OF KALISPELL		SLOPE FLATTENING, MILL ANDFILL									
STPHS 2(88)											
DISTRICT 1-GUARDRAIL-SECONDARY		GUARDRAIL, DELINEATORS ANDSIGNS									
CONTRACT TOTAL	2.380		$ 548,773	$ 587,756	$ 497,423			85%		107%	
NH 5-2(71)57				POLSON READY MIX CONCRETE			04/07/95	F.P.M. MAART, WILLIAM C.			
SOUTH OF POLSON		BRIDGE WIDENING, GRADING,PLANT MIX BITUMINOUS SURFACING					05/08/95	PHONE NO :523-5856			
	0.678		$ 639,559	$ 701,614	$ 562,083		03/20/96***	80%		125%	

* ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/95
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
NH 1-1(53)32			MONTANA LINES, INC					05/04/95		F.P.M. ROEDEL, DONALD		
LIBBY PEDESTRIAN CROSSING		SIGNAL, SIGNING & PAVEMENTMARKINGS						05/23/95		PHONE NO :755-8559		
	0.200			$ 81,150	$ 94,396	$ 96,060		09/13/95	100%		43%	
STPP 52-2(20)40			SCHELLINGER CONST CO.,INC.					05/04/95		F.P.M. MITCHELL, JAMES D.		
CRESTON NORTH		GRADING, AGGREGATE SURFACING,PLANT MIX BIT. SURFACING,						05/22/95		PHONE NO :755-8557		
	7.856			$ 7,652,203	$ 6,311,903	$ 4,005,376		07/31/97***	63%		35%	
IM 90-2(93)84			MULTIPLE CONCRETE ENTERPRISES					06/05/95		F.P.M. MAART, WILLIAM C.		
FRENCHTOWN EAST & WEST		PCCP REHABILITATION & SLOPEFLATTENING						07/17/95		PHONE NO :523-5856		
	10.155			$ 4,226,686	$ 3,709,066	$ 1,690,557		03/18/97***	46%		42%	
NH 5-2(59)67			RIVERSIDE CONTRACTING					06/30/95		F.P.M. ROBERTS, JAMES		
POLSON - ELMO		GRADING, PLANT MIX BITUMINOUSSURFACING OVERLAY, SEAL &						07/18/95		PHONE NO :849-5179		
	12.015			$ 639,600	$ 4,132,829	$ 682,891		03/23/97***	17%		0%	
STPP 33-1(10)1			BLAHNIK CONSTRUCTION, INC.					06/30/95		F.P.M. ROEDEL, DONALD		
LIBBY - NORTHEAST		WIDENING & PLANT MIX BIT.OVERLAY						09/11/95		PHONE NO :755-8559		
	8.766			$ 2,508,000	$ 2,361,717	$ 51,007		11/18/96***	2%		0%	
STPHS 1-2(77)120			MONTANA LINES, INC					06/30/95		F.P.M. CHRISINGER,KENNETH L		
IDAHO & MERIDIAN - KALISPELL		GRADE, AGG. SURF., PL. MIXBITUMINOUS SURFACING, SIGN &						09/05/95		PHONE NO :755-8566		
	0.000			$ 99,500	$ 108,093	$ 66,156		02/08/96***	61%		0%	
STPHS 2(96)			RIVERSIDE CONTRACTING					06/30/95		F.P.M. CHRISINGER,KENNETH L		
SAFETY IMPROVEMENTS NORTH & SO		SLOPE FLATTENING & SIGNING						08/22/95		PHONE NO :755-8566		
STPHS 2(94)								09/29/95				
2 LOC. - DIST. 1 SLOPE FLATTEN		SLOPE FLATTENING & SIGNING										
CONTRACT TOTAL	1.805			$ 247,778	$ 306,967	$ 238,510			100%		0%	
NH 5-4(15)177 F			RIVERSIDE CONTRACTING					06/30/95		F.P.M. CHRISINGER,KENNETH L		
EUREKA-URBAN		GRADING, AGG. SURF., PL. MIXBIT. SURFACING, SEAL & COVER,						08/07/95		PHONE NO :755-8566		
	3.883			$ 4,879,000	$ 5,498,467	$ 2,110,742		08/04/97***	38%		0%	
NH 2(211)			MONTANA LINES, INC					08/07/95		F.P.M. MCKINNEY, JOHN		
DISTRICT 1 THERMOPLASTIC PROGR		THERMOPLASTIC PAVEMENTMARKINGS						08/29/95		PHONE NO :523-5863		
	4.000			$ 333,108	$ 288,806	$ 188,923		07/12/96***	65%		10%	

* ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/95
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ESTIMATE	ORIGINAL ENGINEER AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. USED	TIME
STPE 8103(8)			L.S. JENSEN & SONS INC				08/07/95	F.P.M. JOHNSON, ROBERT L.			
RESERVE STREET SETTLING BASINS		SETTLING BASINS					10/02/95	PHONE NO :523-5864			
	0.000		$ 165,600	$ 112,694	$ 1,128		03/18/96***	1%		47%	
STPE-CM 8103(11)			KEENEY CONSTRUCTION				08/31/95	F.P.M. JOHNSON, ROBERT L.			
RESERVE ST. LANDSCAPING		LANDSCAPING					10/02/95	PHONE NO :523-5864			
	0.000		$ 230,650	$ 219,477	$ 2,196		06/15/96***	1%		06/15/96	
MISSOULA DISTRICT TOTALS			$ 49,020,125	$ 47,105,838	$ 30,773,412			64%			

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/95
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
RS 257-1(3)0			SK CONSTRUCTION, INC.			APPR	06/03/93		F.P.M. HUNTER,LARRY		
NEWLAN CREEK ROAD		G, GS, PMS, S&C				11/14/94	07/19/93		PHONE NO :494-3224		
	4.611		$ 1,725,999	$ 1,507,750	$ 1,702,812		09/01/93***	98%		99%	
RS 235-1(3)7			PIONEER READY MIX				11/16/93		F.P.M. MCCORMICK, THOMAS		
N. 19TH AVE. INT.-BAXTER LANE		GR,GS,PMS,SEAL & COVER					12/20/93		PHONE NO :586-5074		
HDP-IR 9113(1) F							09/01/93***				
N. 19TH AVE. INTCH. - BOZEMAN											
CONTRACT TOTAL	2.895		$ 9,376,003	$ 7,250,000	$ 7,215,754			99%		85%	
STPU 1201(4)			JTL GROUP, INC.				05/12/94		F.P.M. STREETER,STEFAN		
19TH AVENUE-BOZEMAN		GR., AGG. SURF., PL. MIX BIT.SURF., AND SEAL & COVER					06/08/94		PHONE NO :587-5785		
STPS 235-1(6)5							05/17/96***				
NORTH 19TH INTERCHANGE-WEST		GR., AGG. SURF., PL. MIX. BIT.SURF., AND SEAL & COVER									
HDP 9113(001) F											
NORTH 19TH AVENUE-BAXTER LANE		GR, AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER									
CONTRACT TOTAL	2.957		$ 3,483,216	$ 3,483,216	$ 3,582,040			98%		133%	
IM 90-6(75)313			DIAMOND CONSTRUCTION				10/03/94		F.P.M. HELD, TERRY		
BOZEMAN-LIVINGSTON FENCING		FENCE					05/03/95		PHONE NO :285-3111		
	21.000		$ 290,562	$ 285,768	$ 231,859		02/04/96***	81%		79%	
BR 9001(21)			SLETTEN CONSTRUCTION CO.				11/17/94		F.P.M. WILLIAMS,PAUL		
BEAVERHEAD RIVER NEAR BARRETTS		CONC. BEAM BRIDGE & APPROACHES					04/18/95		PHONE NO :683-6290		
	0.406		$ 274,836	$ 265,515	$ 240,969		10/21/95***	91%		89%	
STPP 50-2(25)82			H. K. CONTRACTORS, INC.				12/15/94		F.P.M. MCCORMICK, THOMAS		
BOZEMAN-FOUR CORNERS		GR., AGG. SURF., PMS, SEAS &COVER, WIDEN AND PS CONC BEAM					03/14/95		PHONE NO :586-5074		
	6.159		$ 9,072,324	$ 7,378,871	$ 3,167,606		05/04/97***	43%		36%	
IM 2(66)			DIAMOND CONSTRUCTION				04/07/95		F.P.M. CHRISTENSEN KEVIN		
BOULDER HILL - HELENA		UPGRADE EXISTING GUARDRAIL,SIGNING AND INSTALL					05/08/95		PHONE NO :444-6326		
	0.000		$ 929,797	$ 896,750	$ 1,158,471		03/15/96***	98%		55%	
IM 15-1(85)0			JIM GILMAN EXCAVATING INC.				05/04/95		F.P.M. WILLIAMS,PAUL		
MONIDA-LIMA		PLANT MIX BITUMINOUS OVERLAY,SEAL & COVER					08/07/95		PHONE NO :683-6290		
	17.983		$ 6,293,308	$ 5,331,113	$ 127,015		07/12/97***	2%		45%	

* ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/95

DATE:10/12/95 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL / AWARD AMT.	CONTRACT / PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. USED	TIME
RTF 29-4(18)89				JIM GILMAN EXCAVATING INC.			05/04/95	F.P.M. ARVISH,MIKE			
MONTANA STREET N. BUTTE		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER					06/12/95	PHONE NO :782-9327			
RTM 1207(1)							08/12/95***				
NORTH 7TH AVE. BOZEMAN		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER									
RTM 1805(5)											
MONTANA STREET S. BUTTE		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER									
STPE 2(161)											
3 LOCATIONS BUTTE DISTRICT		SIDEWALK, RAMPS, CURB & GUTTER AND ISLAND CAPS									
CONTRACT TOTAL	4.780		$ 710,453	$ 765,958	$ 692,838			86%		108%	
IM 90-6(70)313				RIVERSIDE CONTRACTING			06/05/95	F.P.M. STREETER,STEFAN			
ROCKY CANYON		PLANT MIX BITUMINOUS OVERLAY,SEAL & COVER AND BRIDGE DECK					06/26/95	PHONE NO :587-5785			
	5.160		$ 4,954,841	$ 4,673,651	$ 3,213,285		05/19/97***	69%		47%	
STPHE-STPF 2(92)				SCOTT LONG CONSTRUCTION			06/05/95	F.P.M. PAUL JAGODA			
DISTRICT 2 GUARDRAIL		GUARDREIL & SIGNING					07/17/95	PHONE NO :285-3111			
	0.000		$ 154,822	$ 118,950	$ 125,080		01/21/96***	98%		107%	
IM 2(67)				JIM GILMAN EXCAVATING INC.			06/05/95	F.P.M. O'BRIEN,MURRAY			
DISTRICT 2-EROSION & RAMP MODI		GRADE, AGGREGATE SURFACING,CTB, PLANT MIX BITUMINOUS					08/14/95	PHONE NO :782-7443			
	0.256		$ 170,278	$ 155,594	$ 102,376		02/21/96***	66%		93%	
IM 2(50)				COP CONSTRUCTION CO.			06/30/95	F.P.M. O'BRIEN,MURRAY			
STATEWIDE INTERSTATE BRIDGE DE		STATEWIDE BRIDGE DECK REHAB.					07/20/95	PHONE NO :782-7443			
	1.554		$ 1,982,000	$ 1,213,613	$ 784,902		07/19/97***	65%		0%	
STPHS 2(167)				SCOTT CONSTRUCTION INC.			08/07/95	F.P.M. ZORN, CHERYL			
DISTRICT 2 ELECTRICAL		SIGNING & FLASHING BEACONS					/ /	PHONE NO :782-1797			
	0.000		$ 24,114	$ 25,012	$ 251		12/21/95***	1%		31%	
IM-STPF-NH 2(213)				MARK RITE LINES OF MONT.,INC			08/07/95	F.P.M. ZORN, CHERYL			
DISTRICT 2 EPOXY PAVEMENT MARK		EPOXY PAVEMENT MARKING					08/29/95	PHONE NO :782-1797			
	187.800		$ 863,260	$ 675,096	$ 230,368		06/07/96***	34%		19%	
MNS 2195(611)				MARONICK CONST. CO., INC			08/07/95	F.P.M. ARVISH,MIKE			
MONTANA AVENUE-HELENA		WIDEN & PLANT MIX SURF.OVERLAY					09/05/95	PHONE NO :782-9327			
	0.590		$ 393,023	$ 397,260	$ 0		06/30/96***	0%		38%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/95
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ESTIMATE	ENGINEER / ORIGINAL AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / PROJECT COMPLETED	% CONT. USED	TIME
IM 15-4(75)200			JIM GILMAN EXCAVATING INC.				08/31/95	F.P.M. HELD, TERRY		
LINCOLN ROAD-SIEBEN		PMS OVERLAY, SEAL & COVER ANDBRIDGE DECK REHAB.					/ /	PHONE NO :285-3111		
	17.094		$ 6,122,110	$ 5,490,612	$ 54,906		06/30/97***	1%	0%	
IM 2(176)			OMO CONSTRUCTION INC				08/31/95	F.P.M. PAUL JAGODA		
INTERSTATE SIGNING (CHEVRONS)		INTERSTATE SIGNING					09/20/95	PHONE NO :285-3111		
	0.000		$ 51,959	$ 29,204	$ 293		03/11/96***	1%	0%	
BUTTE DISTRICT TOTALS			$ 46,672,904	$ 39,943,934	$ 22,630,827			55%		

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/95

DATE:10/12/95 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT BEG.	% CONT. USED	TIME
STPX 0002(39) DURABLE PVMT. MARKINGS - STWD.	0.000	DURABLE PVMT. MARKINGS INSTAL.	$ 1,840,995	SWANSTON EQUIPMENT CO. $ 1,624,530	$ 1,535,125		07/01/92 08/05/92 07/27/92***	94%	F.P.M. GARY BERG PHONE NO :265-6821	09/01/96	
NH 10-2(16)52 F LOMA - N.	9.739	G, GS, PMS, AND S&C	$ 9,709,790	SK CONSTRUCTION, INC. $ 7,817,973	$ 8,439,905	APPR 07/14/95	07/30/93 09/15/93 09/01/93***	98%	F.P.M. GARY BERG PHONE NO :265-6821	100%	
SMP 2599(94) CRUSH & STOCKPILE-GT. F. DIST.	0.000	CRUSH & STOCKPILE	$ 171,600	HOLLOW CONTRACTING $ 149,800	$ 0		10/03/94 08/28/95 09/01/95***	0%	F.P.M. BILL LAY PHONE NO :264-5310	09/01/95	
STPS 223-2(4)34 MARIAS RIVER - NORTH	6.724	FL. MIX BIT. OVERLAY, SEAL &COVER, MMS STOCKPILE	$ 1,506,266	EMPIRE SAND AND GRAVEL CO.,INC $ 1,321,559	$ 1,289,241		10/14/94 10/21/94 11/01/95***	98%	F.P.M. DENNIS LEO PHONE NO :434-2470	83%	
NH-IR 315-5(12)1 F I-315 INTERCHANGE - GREAT FALL	1.284	GR. AGG. SURF., PMS, SEAL &COVER, REVISE 5 BRIDGES, TWO	$ 7,261,669	UNITED MAT'LS OF GREAT FALLS $ 5,676,356	$ 3,394,910		12/15/94 01/23/95 03/05/97***	60%	F.P.M. DOUG WILMOT PHONE NO :771-7346	43%	
BR-STPU 5211(5) F 9TH-10TH ST CONNECTOR BRIDGE	0.360	BRIDGE AND APPROACHES	$ 6,928,881	SLETTEN CONSTRUCTION CO. $ 5,834,970	$ 2,116,489		12/15/94 01/16/95 01/02/97***	36%	F.P.M. RANDY AAFEDT PHONE NO :771-7170	40%	
STPF 3-2(23)51 6 MILES NORTH OF CHOTEAU	0.151	BRIDGE REPLACEMENT WITH PIPEAND APPROACHES	$ 172,899	SMITH PAVING & CONTRACTING ENT $ 150,153	$ 1,502		02/01/95 10/02/95 12/30/95***	1%	F.P.M. TERRY WICKMAN PHONE NO :278-7931	4%	
STPF 80-1(11)13 SO. OF FORT BENTON - BRIDGE RE	0.223	BRIDGE REPLACEMENT WITHCULVERT STOCKPASS	$ 333,855	J & S CONSTRUCTION $ 348,833	$ 327,881		02/01/95 02/23/95 10/31/95***	94%	F.P.M. RANDY AAFEDT PHONE NO :771-7170	98%	
STPHS 60-2(31)40 NORTH OF NEIHART	0.327	SIGNING & SLOPE FLATTENING	$ 45,341	MARQUIS EXCAVATING $ 47,774	$ 40,838		02/01/95 07/17/95 10/09/95	100%	F.P.M. BILL LAY PHONE NO :264-5310	95%	

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/95
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	CONTRACTOR PAYMENTS	STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
IM 15-6(28)323 F BRADY - NO. & SO. (NORTHBOUND)	11.568	GRADING, AGGREGATE SURFACING,PLANT MIX BITUMINOUS SURFACING	A-1 PAVING, INC. $ 8,121,632	$ 7,398,020	$ 2,742,081		04/06/95 05/04/95 10/12/97***	F.P.M. TERRY WICKMAN PHONE NO :278-7931 37%		34%	
BR-STPU 5211(6) F 10TH STREET BRIDGE REMOVAL GRE	0.325	STRUCTURE REMOVAL, ROADWAYGBLITERATION	SHUMAKER TRUCKING AND EXC. $ 757,860	$ 478,500	$ 0		05/04/95 / / 04/15/96***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 0%		0%	
RTF 80-1(12)15 S.E. FT. BENTON-GERALDINE	13.300	COLD RECYCLE, PLANT MIX BIT.SURFACING OVERLAY, SEAL &	RIVERSIDE CONTRACTING $ 1,208,824	$ 1,184,418	$ 305,177		06/05/95 08/02/95 06/14/96***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 26%		58%	
STPP 41-1(10)28 DEVILS DIP - NORTH & SOUTH RTF 41-1(12)19 19 MILES N. OF AVON - NORTH CONTRACT TOTAL	16.140	SLOPE FLATTENING COLD RECYCLE, SEAL & COVER	PUMCO $ 717,000	$ 1,316,733	$ 0		06/30/95 08/23/95 08/30/96***	F.P.M. MIKE KLETTE PHONE NO :362-4036 0%		0%	
NH-BR 24-4(12)138 F SUN RIVER BR. - SUN RIVER - STPHS 10-1(18)4 SMELTER AVE. OVERPASS-GTF CONTRACT TOTAL	1.781	WIDEN, PMS OVERLAY, SEAL &COVER, STEEL BEAM BRIDGE AND OVERHEIGHT WARNING SYSTEM	SLETTEN CONSTRUCTION CO. $ 3,258,029	$ 2,758,929	$ 0		08/31/95 / / 06/30/97***	F.P.M. BILL LAY PHONE NO :264-5310 0%		0%	
RTF 39-1(8)0 BROWNING - MIDWA JCT	12.002	PL. MIX BIT. SURF. OVERLAY,AND SEAL & COVER	BLAHNIK CONSTRUCTION, INC. $ 866,822	$ 876,249	$ 0		08/31/95 / / 09/04/96***	F.P.M. DENNIS LEO PHONE NO :434-2470 0%		0%	
GREAT FALLS DISTRICT TOTALS			$ 42,901,462	$ 36,984,796	$ 20,193,148			53%			

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/95
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
NH 1-9(29)546				L. SCANLAN CONTRACTOR		APPR	05/12/94		F.P.M. PISK, RANDAL		
GOUDGE COULEE BRIDGE		BRIDGE REPLACEMENT WITH PIPESAND APPROACHES				07/14/95	08/02/94		PHONE NO :228-9478		
	0.045		$ 206,551	$ 212,631	$ 234,586		10/25/94***	98%		117%	
NH 37-2(12)54				SK CONSTRUCTION, INC.			06/09/94		F.P.M. MARTIN, DOUGLAS		
ASHLAND WEST		GRADING, AGG.SURF., PMS.,SEAL & COVER, BRIDGE WIDENING					08/08/94		PHONE NO :784-2569		
	7.978		$ 4,268,177	$ 4,670,150	$ 4,429,854		11/22/96***	95%		96%	
NH 62-2(15)12 F				E.H. OFTEDAL AND SONS, INC.			08/03/94		F.P.M. ARTHUR, RONALD T.		
SOUTH OF CULBERTSON SOUTH		GRADING, AGG. SURF., PLANTMIX BIT. SURF., SEAL & COVER					09/19/94		PHONE NO :787-5701		
	9.049		$ 7,848,335	$ 6,558,664	$ 4,356,474		11/10/96***	66%		84%	
BR 9053(15)				COP CONSTRUCTION CO.			09/01/94		F.P.M. GREUFE, LARRY		
MILK RIVER N.W. OF HINSDALE -		204 FT. PS CONC. BEAM BRIDGE& APPROACHES					05/03/95		PHONE NO :648-5415		
	0.396		$ 959,626	$ 777,777	$ 503,371		09/15/95***	65%		93%	
STPE 1-10(35)590				L. SCANLAN CONTRACTOR			09/01/94		F.P.M. GREUFE, LARRY		
WOLF POINT STORM DRAIN		STORM DRAIN, LANDSCAPING					10/26/94		PHONE NO :653-1050		
	0.046		$ 90,015	$ 77,986	$ 64,865		01/26/95***	83%		95%	
STPU 5002(8)				CENTURY COMPANIES, JV			09/01/94		F.P.M. LAUCKNER, JAMES		
EAST BARRY STREET-GLENDIVE		PL. MIX BIT. SURF. OVERLAY					03/17/95		PHONE NO :365-2877		
M 5001(3)							04/03/95***				
JEFFERSON SCHOOL ROAD-GLENDIVE		PL. MIX BIT. SURF. OVERLAY,SEAL & COVER									
M 5001(4)											
HIGHLAND PARK ROAD-GLENDIVE		PL. MIX BIT. SURF. OVERLAY,SEAL & COVER									
STPP 5002(9)											
TOWNE ST. @ MEADE AVENUE-GLEND		PL. MIX BIT. SURF. OVERLAY,SIGNALS & LIGHTING									
CONTRACT TOTAL	0.000		$ 1,791,488	$ 599,381	$ 607,165			96%		104%	
BR 9043(13)				L. SCANLAN CONTRACTOR			09/01/94		F.P.M. GREUFE, LARRY		
COTTONWOOD CR. - N.OF WOLF POI		PIPE & APPROACHES					11/14/94		PHONE NO :653-1050		
	0.018		$ 189,459	$ 144,080	$ 147,005		11/24/94***	98%		102%	
SMP 5399(94)				CENTURY COMPANIES, JV			10/03/94		F.P.M. PISK, RANDAL		
CRUSH & STOCKPILE - GLENDIVE D		CRUSH AND STOCKPILE					11/07/94		PHONE NO :228-9478		
	0.000		$ 390,000	$ 373,750	$ 254,698		09/30/95	100%		09/01/95	

* ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/95
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
IM 94-6(41)191			EMPIRE SAND AND GRAVEL CO.,INC					10/14/94		F.P.M. EIDE, LEON		
DAWSON COUNTY LINE - EAST -		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER AND MMS STOCKPILE						03/20/95		PHONE NO :365-2877		
	18.787			$ 4,744,998	$ 3,983,405	$ 3,143,593		12/04/96***	79%		63%	
STPP-NH-STPE 0002(38)			CENTURY COMPANIES, JV					11/17/94		F.P.M. FRETTE, KURT		
PLASTIC STRIPING REHAB.-DIST.		PMS OVERLAY, SEAL & COVER						03/14/95		PHONE NO :232-1093		
	7.420			$ 2,250,495	$ 2,058,502	$ 1,758,405		09/01/95***	85%		09/01/95	
STPS 242-1(10)0 F			WICKENS CONSTRUCTION, INC.					11/17/94		F.P.M. PISK, RANDAL		
MALTA - NORTH		GR., AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER AND BRIDGE						03/20/95		PHONE NO :228-9478		
	6.977			$ 4,573,521	$ 3,980,256	$ 2,947,855		04/21/97***	74%		85%	
RTF 27-2(11)14			PRINCE, INC.					12/15/94		F.P.M. SWANSON, ROBERT E.		
13.5 MILES NORTH OF EKALAKA -		PMS OVERLAY, SEAL & COVER						04/27/95		PHONE NO :232-1093		
RTF 42-2(3)20								11/25/95***				
20 MILES NORTH OF FLOWING WELL		PMS OVERLAY, SEAL & COVER										
CONTRACT TOTAL	27.300			$ 1,815,481	$ 1,849,330	$ 571,615			31%		99%	
SMP 1399(94)			PRINCE, INC.					12/15/94		F.P.M. MARTIN, DOUGLAS		
CRUSH & STOCKPILE - GLENDIVE D		CRUSH & STOCKPILE						05/17/95		PHONE NO :784-2569		
	0.000			$ 292,250	$ 297,010	$ 124,792		09/01/95***	42%		09/01/95	
SMP 3899(94)			PRINCE, INC.					12/15/94		F.P.M. SWANSON, ROBERT E.		
CRUSH & STOCKPILE - GLENDIVE D		CRUSH & STOCKPILE						04/03/95		PHONE NO :232-1093		
	0.000			$ 348,750	$ 347,155	$ 320,932		09/01/95***	92%		09/09/95	
STPP-NH 2(136)			PEC INC					02/01/95		F.P.M. PISK, RANDAL		
WOLF POINT AREA - CULVERTS		CULVERT REPAIR						03/20/95		PHONE NO :228-9478		
	0.693			$ 470,980	$ 498,688	$ 461,988		12/14/95***	93%		98%	
RTS 251-1(1)0			RIVERSIDE CONTRACTING					02/01/95		F.P.M. SWANSON, ROBERT E.		
SPROLE - NORTH		PMS OVERLAY AND SEAL & COVER						03/30/95		PHONE NO :232-1093		
RTS 243-1(1)15								03/03/95***				
SACO - NORTHWEST		PMS OVERLAY AND SEAL & COVER										
RTS 251-2(4)38												
14 MI.SOUTH OF FLAXVILLE - NO.		PMS OVERLAY AND SEAL & COVER										
RTS 344-1(6)0												
BROCKTON - NORTH		PMS OVERLAY AND SEAL & COVER										

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/95
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	PERCENT	% CONT. USED	TIME
RTS 511-1(1)0													
FLAXVILLE NORTH		PMS OVERLAY AND SEAL & COVER											
CONTRACT TOTAL	94.000			$ 4,148,981	$ 3,799,526	$ 2,113,856					56%	83%	
NH 62-1(8)0			FRANZ CONSTRUCTION					03/09/95		F.P.M. ARTHUR, RONALD T.			
CULBERTSON AREA		GRADE, AGGREGATE SURFACINGPLANT MIX BITUMINOUS SURFACING						07/14/95		PHONE NO :787-5701			
	0.842			$ 404,132	$ 269,969	$ 94,865		11/27/95***			35%	147%	
IM 2(157)			PAVETECH ASPHALT ENG. INC.					04/07/95		F.P.M. MARTIN, DOUGLAS			
GLENDIVE DISTRICT CRACK SEALIN		CRACK SEALING						05/22/95		PHONE NO :784-2569			
	51.900			$ 332,185	$ 344,076	$ 310,719		04/03/96***			90%	11/15/95	
NH-STPP 57-7(13)317			PRINCE, INC.					05/04/95		F.P.M. EIDE, LEON			
GLENDIVE - NORTHWEST		PLANT MIX BIT. SURFACINGOVERLAY AND SEAL & COVER						08/29/95		PHONE NO :365-2877			
	9.233			$ 2,572,642	$ 2,485,218	$ 0		06/02/95***			0%	60%	
STPP 25-1(21)36			WICKENS CONSTRUCTION, INC.					06/05/95		F.P.M. GREUFE, LARRY			
WOLF POINT-SOUTH		GRADE, AGGREGATE SURFACING,CTB, PLANT MIX BITUMINOUS						06/29/95		PHONE NO :653-1050			
	9.821			$ 6,527,624	$ 5,824,462	$ 375,145		08/19/97***			6%	32%	
RTF 27-2(12)36			PRINCE, INC.					06/05/95		F.P.M. SWANSON, ROBERT E.			
BAKER - NORTH		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER						06/17/95		PHONE NO :232-1093			
RTF 31-1(10)34								02/01/96***					
OPHEIM - SOUTH		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER											
RTF 42-2(4)37													
37 MI. NORTH OF FLOWING WELLS		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER											
CONTRACT TOTAL	40.400			$ 2,336,755	$ 2,382,150	$ 562,723					24%	62%	
BR 9013(12)			AMERICAN CONTRACTING, INC.					06/30/95		F.P.M. BACON, DAVID			
ASH CR - 30 MILES SW OF PLEVNA		CULVERT INSTALLATION						09/19/95		PHONE NO :365-2877			
BR 9013(11)								03/28/96***					
O'FALLON CR - 31 MILES SW OF P		CULVERT INSTALLATION											
CONTRACT TOTAL	0.312			$ 354,000	$ 255,686	$ 2,557					1%	0%	
BR 9036(15)			MACKIN CONSTRUCTION CO					08/07/95		F.P.M. PISK, RANDAL			
BIG WARM SPRINGS CR - S OF MAL		PRESTRESSED CONCRETE BRIDGEAND APPROACHES						/ /		PHONE NO :228-9478			
	0.321			$ 231,058	$ 213,716	$ 0		07/10/96***			0%	16%	

* ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/95
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ESTIMATE	ORIGINAL ENGINEER AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	PRIME CONTRACTOR / AWARD DATE / MODIF. WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT	% CONT. USED	TIME
STPS-STPP 2(214)				MARK RITE LINES OF MONT.,INC			08/07/95		F.P.M. LAUCKNER, JAMES		
DISTRICT 4 EPOXY PAVEMENT MARK		EPOXY PAVEMENT MARKING					10/02/95		PHONE NO :365-2877		
	95.100		$ 321,235	$ 250,259	$ 0		03/23/96***		0%	22%	
STPE 2(168)				B & K CONSTRUCTION LTD, CO.			08/07/95		F.P.M. MARTIN, DOUGLAS		
DISTRICT 4 EROSION CONTROL		EROSION CONTROL					/ /		PHONE NO :784-2569		
	0.000		$ 33,572	$ 24,360	$ 0		03/18/96***		0%	0%	
STPS 462-2(6)2				AMERICAN CONTRACTING, INC.			08/31/95		F.P.M. MARTIN, DOUGLAS		
2 MI N OF ROCK SPRINGS - NORTH		GRADE AND AGGREGATE SURFACE					/ /		PHONE NO :784-2569		
	7.777		$ 2,552,302	$ 2,044,153	$ 0		07/19/97***		0%	0%	
STPX 2(205)				WICKENS CONSTRUCTION, INC.			08/31/95		F.P.M. LAUCKNER, JAMES		
WETLAND MITIGATION - 5 MILES S		WETLAND MITIGATION - 5 MILESSOUTH OF VIDA					10/10/95		PHONE NO :365-2877		
	0.000		$ 37,701	$ 32,990	$ 0		03/31/96***		0%	0%	
RTF 37-2(15)42				CENTURY COMPANIES, JV			08/31/95		F.P.M. FRETTE, KURT		
LAME DEER-EAST		PL. MIX SURF. OVERLAY					/ /		PHONE NO :232-1093		
	7.800		$ 624,270	$ 772,427	$ 0		07/07/96***		0%	0%	
STPE 94-4(55)122				EDWARD T. COFFS CONST.			08/31/95		F.P.M. FRETTE, KURT		
E. HATHAWAY - EROSION CONTROL		GRADE AND AGGREGATE SURFACE					/ /		PHONE NO :232-1093		
	0.000		$ 90,776	$ 69,281	$ 0		05/30/96***		0%	0%	
NH 1-9(31)516				WASHINGTON CONSTRUCTION			09/06/95		F.P.M. FISK, RANDAL		
HINSDALE EAST		RECONSTRUCTION, WIDEN, OVERLAY SEAL & COVER AND 3 CONC.					/ /		PHONE NO :228-9478		
	9.920		$ 6,904,834	$ 6,873,272	$ 0		12/05/97***		0%	0%	
GLENDIVE DISTRICT TOTALS			$ 57,712,193	$ 52,070,312	$ 23,387,064				45%		

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/95
*** BILLINGS DISTRICT ***

DATE:10/12/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ESTIMATE	ORIGINAL ENGINEER AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
IM-STPU 90-8(123)446 F W. BILLINGS INTERCHANGE	0.400	G, GS, PMS, & STR'S.	$ 7,320,892	EMPIRE SAND AND GRAVEL CO.,INC $ 6,327,862	$ 6,813,324	PEND 06/20/95	06/03/93 07/28/93 06/30/95***	98%	F.P.M. SLOE, DAVID A. PHONE NO :248-3827	98%	
PLH-STPP 28-2(18)45 BEARTOOTH PASS - N.	15.021	PMS OVERLAY, S & C, GABIONRETAINING WALLS, & VISTA POINT	$ 7,875,954	RIVERSIDE CONTRACTING $ 6,767,677	$ 6,576,867		08/25/93 09/23/93 04/20/95***	97%	F.P.M. NEVILLE, GARY PHONE NO :256-1720	09/01/95	
NH 14-4(11)125 RYEGATE - W.	5.459	WIDENING, PMS OVERLAY, SEAL &COVER	$ 1,845,739	SLETTEN CONSTRUCTION CO. $ 2,169,326	$ 2,303,770		12/16/93 03/07/94 10/10/95***	98%	F.P.M. SHUPAK, TOM PHONE NO :245-0307	93%	
RTS 300-1(6)0 RYEGATE - SOUTH RTS 310-2(2)33 MUSSELSHELL - SOUTH CONTRACT TOTAL	12.900	PLANT MIX BIT LEVELING,SEAL & COVER PLANT MIX BIT OVERLAY,SEAL & COVER	$ 575,152	MARVIN A. REHBEIN $ 599,799	$ 539,799		03/03/94 08/23/94 06/14/95	100%	F.P.M. SHUPAK, TOM PHONE NO :245-0307	96%	
RTS 416-1(7)0 BILLINGS - SOUTH RTS 293-1(6)8 MCLEOD - N. E. CONTRACT TOTAL	17.600	PLANT MIX BIT LEVELING,SEAL & COVER BLANT MIX BIT OVERLAY,SEAL & COVER	$ 862,590	H.L. OSTERMILLER CONST., INC. $ 666,084	$ 593,555	APPR 07/17/95	03/10/94 07/07/94 07/13/95	100%	F.P.M. BERGEN, PERRY PHONE NO :932-4872	91%	
NH 63-6(4)29 F EDDIES CORNER - SOUTH	10.358	GR, AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER	$ 8,537,068	EMPIRE SAND AND GRAVEL CO.,INC $ 7,644,405	$ 8,622,330		05/12/94 05/24/94 10/23/96***	98%	F.P.M. TILZEY, RONALD PHONE NO :538-8731	82%	
STPS 300-1(3)6 BIG COULEE ROAD	3.155	GRADING, AGGREGATE SURFACING	$ 1,463,387	EMPIRE SAND AND GRAVEL CO.,INC $ 1,323,143	$ 1,557,118		06/29/94 11/07/94 05/29/96***	98%	F.P.M. SHUPAK, TOM PHONE NO :245-0307	55%	
STPU 1024(3) STATE AVENUE-BILLINGS	1.710	GRADING, PMS, STORM SEWER,WATER, LIGHTING & SIGNALS	$ 7,111,335	MIDLAND O'LEARY INC. $ 4,983,134	$ 4,413,983		06/29/94 07/26/94 07/25/96***	89%	F.P.M. KEGLEY, MEL PHONE NO :252-9831	107%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/95
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED / PROJECT	% CONT. USED	TIME
STPSNHSTPPI 2(141)			MARK RITE LINES OF MONT.,INC					06/29/94	F.P.M. STUDEBAKER, RAYMOND		
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS						08/09/94	PHONE NO :252-7329		
	75.600			$ 531,904	$ 361,046	$ 188,924		10/15/94***	52%	10/15/94	
BR 9014(13)			COP CONSTRUCTION CO.					08/03/94	F.P.M. SACKS, RAY		
JUDITH RIVER - 6 MI. N.W. OF M		BRIDGE REPLACEMENT ANDAPPROACHES						08/24/94	PHONE NO :538-8731		
BR 9014(12)								08/29/95***			
ROSS FORK CR. - N.W. OF MOORE		BRIDGE REPLACEMENT ANDAPPROACHES									
CONTRACT TOTAL	0.500			$ 514,706	$ 463,213	$ 442,124			95%	89%	
BR 9033(7)			COP CONSTRUCTION CO.					08/03/94	F.P.M. SACKS, RAY		
MUSSELSHELL R.-1 MI.E.OF ROUND		BRIDGE REPLACEMENT ANDAPPROACHES						10/05/94	PHONE NO :538-8731		
	0.174			$ 419,702	$ 347,310	$ 338,225		09/02/95***	97%	89%	
NH 53-1(17)28 F			EMPIRE SAND AND GRAVEL CO.,INC					11/17/94	F.P.M. NEVILLE, GARY		
BROADVIEW - SOUTH		GR., AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER						12/21/94	PHONE NO :256-1720		
	6.239			$ 5,236,315	$ 5,087,200	$ 3,262,426		12/29/96***	64%	57%	
BR 9002(12)			EDWARD T. COPPS CONST.					11/17/94	F.P.M. STUDEBAKER, RAYMOND		
LITTLE BIGHORN RIVER		CONC. BEAM BRIDGE & APPROACHES						06/05/95	PHONE NO :252-7329		
	0.406			$ 456,757	$ 458,847	$ 244,670		09/15/95***	53%	09/15/95	
NH 16-1(35)23 F			EMPIRE SAND AND GRAVEL CO.,INC					02/01/95	F.P.M. SLOE, DAVID A.		
YELLOWSTONE COUNTY LINE N & S		GR., AGG. SURF., PMS, SEAL &COVER AND THREE BRIDGES						04/11/95	PHONE NO :248-3827		
	6.365			$ 6,628,952	$ 7,257,661	$ 2,004,068		05/07/97***	28%	56%	
STPP 78-2(14)46			JTL GROUP, INC.-BILLINGS					02/01/95	F.P.M. BERGEN, PERRY		
PRATTEN/PIKE/9TH - COLUMBUS		WIDENING, DRAINAGE, MILLING,PMS OVERLAY AND SEAL & COVER						05/18/95	PHONE NO :932-4872		
	1.598			$ 752,363	$ 768,119	$ 544,469		02/04/96***	71%	105%	
RTS 238-2(2)67			CENTURY COMPANIES, JV					02/01/95	F.P.M. SACKS, RAY		
RYEGATE-NORTH		LEVELING, SEAL & COVER						03/24/95	PHONE NO :538-8731		
RTS 297-1(5)0								09/14/95			
SHAWMUT-NORTH		PMS, OVERLAY AND SEAL & COVER									
CONTRACT TOTAL	13.900			$ 576,852	$ 587,371	$ 610,374			100%	102%	

* ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/95
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / WORK BEG. / COMPLETED / PROJECT	% CONT. USED	TIME
STPE 2(170) THREE LOCATIONS - LEWISTOWN AR CONTRACT TOTAL	0.000	EROSION CONTROL & RIPRAP	$ 761,529	$ 643,363	$ 0			0%	20%	
STPE 63-1(7)18 SIDEWALK/CURB-JUDITH GAP	0.403	SIDEWALK & DRAINAGEIMPROVEMENTS	$ 234,155	J & S CONSTRUCTION $ 223,584	$ 0		08/07/95 09/18/95 03/21/96***	F.P.M. TILZEY, RONALD PHONE NO :538-8731 0%	20%	
STPE 244-2(3)24 EROSION CONTROL WINNETT	0.500	FLOOD DIVERSION STRUCTURE	$ 98,679	CHIEF'S EXCAVATING & CONCRETE $ 97,479	$ 0		08/07/95 09/14/95 02/01/96***	F.P.M. SACKS, RAY PHONE NO :538-8731 0%	31%	
IM 94-1(53)24 POMPEY'S PILLAR-CUSTER	22.800	COLD MILL, PLANT MIX BIT.SURF. AND SEAL & COVER	$ 3,589,244	EMPIRE SAND AND GRAVEL CO.,INC $ 3,443,157	$ 0		08/07/95 08/21/95 02/07/97***	F.P.M. SHUPAK, TOM PHONE NO :245-0307 0%	20%	
NH-STPP 2(212) DISTRICT 5 THERMOPLASTIC PROGR	11.300	THERMOPLASTIC PAVEMENTMARKINGS	$ 400,229	MARK RITE LINES OF MONT.,INC $ 385,599	$ 0		08/14/95 / / 03/15/96***	F.P.M. TILZEY, RONALD PHONE NO :538-8731 0%	9%	
STPP 75-1(3)2 LEWISTOWN-WEST	1.236	WIDEN, PL. MIX BIT. SURF.OVERLAY, AND SEAL & COVER	$ 958,014	CENTURY COMPANIES, JV $ 919,000	$ 0		08/31/95 / / 08/16/96***	F.P.M. TILZEY, RONALD PHONE NO :538-8731 0%	0%	
BILLINGS DISTRICT TOTALS			$ 63,798,487	$ 59,056,720	$ 42,032,784			69%		
TOTALS FOR ALL PROJECTS:			$260,305,171	$235,161,599	$139,017,235			58%		

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ESTIMATE	ORIGINAL ENGINEER AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED / PROJECT	% CONT. / TIME USED
IM-STPP 2(137)			DONNES INC				05/04/95	F.P.M. SLOE, DAVID A.	
HYSHAM AREA		PIPE REHABILITATION ANDEROSION CONTROL					06/26/95	PHONE NO :248-3827	
	1.200		$ 107,593	$ 72,829	$ 58,998		01/05/96***	81%	57%
IM 90-9(82)493			RIVERSIDE CONTRACTING				05/04/95	F.P.M. BERGEN, PERRY	
HARDIN - SOUTH		SEAL & COVER					07/07/95	PHONE NO :932-4872	
IM 90-9(83)532							08/21/95		
LODGE GRASS - SOUTH		SEAL & COVER							
RTS 384-1(10)0									
HARDIN-NORTHEAST		PLANT MIX BITUMINOUS OVERLAYAND SEAL & COVER							
CONTRACT TOTAL	53.151		$ 2,236,704	$ 2,636,725	$ 2,123,371			100%	31%
RTF 57-4(7)130			MARVIN A. REHBEIN				06/05/95	F.P.M. SACKS, RAY	
WINNETT - E&W		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER					07/20/95	PHONE NO :538-8731	
	6.700		$ 466,913	$ 539,035	$ 106,962		01/24/96***	20%	52%
RTF 48-1(15)5			PRINCE, INC.				06/05/95	F.P.M. SHUPAK, TOM	
HARDIN - NORTH		BLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER					07/10/95	PHONE NO :245-0307	
RTS 311-2(6)11							09/12/95		
WEST OF HYSHAM		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER							
RTS 313-1(9)0									
HARDIN - SOUTH		PLANT MIX BITUMINOUS SURFACING OVERLAY							
CONTRACT TOTAL	12.875		$ 640,760	$ 703,389	$ 650,370			100%	37%
IMNHSTPP 2(200)			ACCENT STRIPE INC				06/30/95	F.P.M. TILZEY, RONALD	
DIST. 5 EPOXY PAVEMENT MARKING		EPOXY PAVEMENT MARKINGS					09/06/95	PHONE NO :538-8731	
	117.500		$ 506,000	$ 386,309	$ 3,863		09/25/95	100%	0%
NH 14-5(13)167 F			SK CONSTRUCTION, INC.				06/30/95	F.P.M. SACKS, RAY	
ROUNDUP - WEST		GRADE, AGGREGATE SURFACING,PL. MIX BIT. SURF., SEAL &					08/05/95	PHONE NO :538-8731	
NH 16-2(7)46 F							07/28/95***		
ROUNDUP - SOUTH		GRADING, AGG. SURF., PLANT MIX BIT. SURF., SEAL & COVER AND							
CONTRACT TOTAL	2.772		$ 3,089,000	$ 3,194,053	$ 33,194			1%	0%
NH 2(120)			J & S CONSTRUCTION				08/07/95	F.P.M. SACKS, RAY	
DISTRICT 5 GUARDRAIL		GUARDRAIL @ BRIDGE RAILREVISION					09/11/95	PHONE NO :538-8731	
NH 61-4(16)99							07/10/96***		
2.8 MILES S.W. OF DY JUNCTION		DRAINAGE IMPROVEMENT ANDRIPRAP							

* ESTIMATED COMPLETION DATE

3
62 704
143e
October 1995
OCLC 22722994 WF

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/95
*** MISSOULA DISTRICT ***

DATE:11/13/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / WORK BEG. / COMPLETED	PERCENT / PROJECT	% CONT. / TIME USED
BR-STPP 52-2(11)49			MORGEN AND OSWOOD CONSTRUCTION				06/03/93	F.P.M. MITCHELL, JAMES D.		
FLATHEAD RV. BR.- NE OF KLSP		G, GS, PMS, S&C, & STR.					07/23/93	PHONE NO :755-8557		
	1.069		$ 6,926,932	$ 5,695,201	$ 5,804,242		01/08/96***	98%		95%
STPP 83-1(15)31			JIM GILMAN EXCAVATING INC.				08/03/94	F.P.M. SULLIVAN, SHEILA		
CONDON N.& S.		WIDEN, PL. MIX SURF. OVERLAY,SEAL & COVER					09/07/94	PHONE NO :523-5877		
	16.253		$ 4,819,610	$ 4,841,572	$ 4,587,554		02/25/97***	95%		110%
IM 90-1(120)3			JTL GROUP, INC.-MISSOULA				09/01/94	F.P.M. JOHNSON, ROBERT L.		
LOOKOUT PASS		CHAIN UP AREAS					09/23/94	PHONE NO :523-5864		
IM 2(48)							10/25/95			
DISTRICT 1-INTERSTATE SIGNING		INTERSTATE SIGNING, CONCRETEBARRIER RAIL								
CONTRACT TOTAL	0.738		$ 1,441,697	$ 646,465	$ 584,893			100%		07/01/95
STPS 354-1(4)1			RIVERSIDE CONTRACTING				09/01/94	F.P.M. MCKINNEY, JOHN		
POLSON - SOUTH (NORTH SECTION)		GRADING, AGG. SURF., PL MIXBIT. SURF., SEAL & COVER AMD					09/20/94	PHONE NO :523-5863		
	3.267		$ 1,700,775	$ 1,724,517	$ 1,840,118		10/24/95	100%		89%
NH 1-2(71)180			DICK ANDERSON CONSTRUCTION				10/03/94	F.P.M. KALBERG, J. GARY		
MIDDLE FORK FLATHEAD RIVER-S.E		BRIDGE DECK REHABILITATION					04/11/95	PHONE NO :862-1229		
	0.214		$ 753,377	$ 642,833	$ 414,134		01/12/96***	64%		97%
STPP 1-2(70)122			DICK ANDERSON CONSTRUCTION				10/03/94	F.P.M. KALBERG, J. GARY		
STILLWATER RIVER BRIDGE		BRIDGE DECK REHABILITATION					05/16/95	PHONE NO :862-1229		
	0.034		$ 551,658	$ 586,075	$ 561,020		01/12/96***	96%		93%
IM 90-2(84)96 F			WASHINGTON CONSTRUCTION				11/17/94	F.P.M. JOHNSON, ROBERT L.		
DESMET INTERCHANGE		INTERCHANGE IMPROVEMENTS &STRUCTURE REHAB.					02/21/95	PHONE NO :523-5864		
	2.605		$ 3,986,092	$ 3,399,048	$ 3,459,656		09/18/96***	98%		67%
STPP 52-2(21)31			RIVERSIDE CONTRACTING				11/17/94	F.P.M. MITCHELL, JAMES D.		
MT 35 & GRAND AVE-BIGFORK		GR., AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER, LIGHTING					03/13/95	PHONE NO :755-8557		
	0.277		$ 376,656	$ 389,083	$ 351,415		10/16/95	100%		78%
STPS 263-1(11)4			JENSEN PAVING				11/17/94	F.P.M. BAUER, JOHN		
MULLAN ROAD - WEST SECTION -		GR., AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER					03/20/95	PHONE NO :523-5864		

* ESTIMATED COMPLETION DATE

PLEASE RETURN

STATE DOCUMENTS COLLECTION
NOV 30 1995
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/95
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
RTS 263-1(13)11							10/18/95				
MULLAN ROAD-FRENCHTOWN		PL. MIX BIT. OVERLAY, SEAL &COVER									
CONTRACT TOTAL	5.513		$ 1,847,991	$ 1,458,504	$ 1,527,528			100%		91%	
SMP 2099(94)				HERB RICHARDS CONSTRUCTION			11/17/94		F.P.M. SULLIVAN, SHEILA		
CRUSH & STOCKPILE - MISSOULA D		CRUSH AND STOCKPILE					02/16/95		PHONE NO :523-5877		
	0.000		$ 340,410	$ 287,471	$ 380,580		01/08/96***	98%		09/01/95	
IM 2(166)				OMO CONSTRUCTION INC			12/15/94		F.P.M. MCKINNEY, JOHN		
INTERSTATE SIGNING,MISSOULA DI		INTERSTATE SIGN UPGRADE					02/20/95		PHONE NO :523-5863		
	0.000		$ 2,630,168	$ 1,811,361	$ 1,578,067		11/01/95***	87%		11/01/95	
STPHS 5-1(17)0				ALPINE CONSTRUCTION, INC.			03/09/95		F.P.M. JONES, DEAN		
DESMET - POLSON		SIGNING AND DELINEATION					03/22/95		PHONE NO :523-5863		
	58.400		$ 451,384	$ 323,927	$ 312,104		10/24/95	100%		09/01/95	
RTS 203-1(3)5				JENSEN PAVING			03/09/95		F.P.M. JOHNSON, ROBERT L.		
FLORENCE-SOUTH		PLANT MIX BITUMINOUS SURFACINGOVERLAY AND SEAL & COVER					06/05/95		PHONE NO :523-5864		
RTF 7-1(67)75							01/08/96***				
FLORENCE-LOLO		SEAL AND COVER									
RTS 269-1(17)12											
STEVENSVILLE-SOUTH		PLANT MIX BITUMINOUS SURFACINGOVERLAY AND SEAL & COVER									
CONTRACT TOTAL	21.100		$ 941,768	$ 865,998	$ 704,796			80%		88%	
STPHS 1-2(64)112				A-1 PAVING, INC.			04/06/95		F.P.M. CHRISINGER,KENNETH L		
WEST OF KALISPELL		GRADING, AGGREGATE SURFACING,PLANT MIX BITUMINOUS SURFACING					06/16/95		PHONE NO :755-8566		
STPHS 2(90)							10/17/95				
2-LOC.-DIST.1-INTER. IMPROV.		INTERSECTION IMPROVEMENTS									
STPHS 1-2(75)113											
WEST OF KALISPELL		SLOPE FLATTENING, MILL ANDFILL									
STPHS 2(88)											
DISTRICT 1-GUARDRAIL-SECONDARY		GUARDRAIL, DELINEATORS ANDSIGNS									
CONTRACT TOTAL	2.380		$ 548,773	$ 587,756	$ 508,510			100%		107%	
NH 5-2(71)57				POLSON READY MIX CONCRETE			04/07/95		F.P.M. MAART, WILLIAM C.		
SOUTH OF POLSON		BRIDGE WIDENING, GRADING,PLANT MIX BITUMINOUS SURFACING					05/08/95		PHONE NO :523-5856		
	0.678		$ 639,559	$ 701,614	$ 671,407		03/20/96***	96%		134%	

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/95

DATE:11/13/95 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
STPP 52-2(20)40			SCHELLINGER CONST CO.,INC.					05/04/95		F.P.M. MITCHELL, JAMES D.		
CRESTON NORTH		GRADING, AGGREGATE SURFACING,PLANT MIX BIT. SURFACING,						05/22/95		PHONE NO :755-8557		
	7.856			$ 7,652,203	$ 6,311,903	$ 5,426,981		07/31/97***	86%		41%	
IM 90-2(93)84			MULTIPLE CONCRETE ENTERPRISES					06/05/95		F.P.M. MAART, WILLIAM C.		
FRENCHTOWN EAST & WEST		PCCP REHABILITATION & SLOPEFLATTENING						07/17/95		PHONE NO :523-5856		
	10.155			$ 4,226,686	$ 3,709,066	$ 2,135,718		03/18/97***	58%		50%	
NH 5-2(59)67			RIVERSIDE CONTRACTING					06/30/95		F.P.M. ROBERTS, JAMES		
POLSON - ELMO		GRADING, PLANT MIX BITUMINOUSSURFACING OVERLAY, SEAL &						07/18/95		PHONE NO :849-5179		
	12.015			$ 639,600	$ 4,132,829	$ 2,268,638		03/23/97***	55%		0%	
STPP 33-1(10)1			BLAHNIK CONSTRUCTION, INC.					06/30/95		F.P.M. ROEDEL, DONALD		
LIBBY - NORTHEAST		WIDENING & PLANT MIX BIT.OVERLAY						09/11/95		PHONE NO :755-8559		
	8.766			$ 2,508,000	$ 2,361,717	$ 199,804		11/18/96***	8%		0%	
STPHS 1-2(77)120			MONTANA LINES, INC					06/30/95		F.P.M. CHRISINGER,KENNETH L		
IDAHO & MERIDIAN - KALISPELL		GRADE, AGG. SURF., PL. MIXBITUMINOUS SURFACING, SIGN &						09/05/95		PHONE NO :755-8566		
	0.000			$ 99,500	$ 108,093	$ 67,033		02/08/96***	62%		0%	
STPHS 2(96)			RIVERSIDE CONTRACTING					06/30/95		F.P.M. CHRISINGER,KENNETH L		
SAFETY IMPROVEMENTS NORTH & SO		SLOPE FLATTENING & SIGNING						08/22/95		PHONE NO :755-8566		
STPHS 2(94)								09/29/95				
2 LOC. - DIST. 1 SLOPE FLATTEN		SLOPE FLATTENING & SIGNING										
CONTRACT TOTAL	1.805			$ 247,778	$ 306,967	$ 268,525			100%		0%	
NH 5-4(15)177 F			RIVERSIDE CONTRACTING					06/30/95		F.P.M. CHRISINGER,KENNETH L		
EUREKA-URBAN		GRADING, AGG. SURF., PL. MIXBIT. SURFACING, SEAL & COVER,						08/07/95		PHONE NO :755-8566		
	3.883			$ 4,879,000	$ 5,498,467	$ 3,310,091		08/04/97***	60%		0%	
NH 2(211)			MONTANA LINES, INC					08/07/95		F.P.M. MCKINNEY, JOHN		
DISTRICT 1 THERMOPLASTIC PROGR		THERMOPLASTIC PAVEMENTMARKINGS						08/29/95		PHONE NO :523-5863		
	4.000			$ 333,108	$ 288,806	$ 188,923		07/12/96***	65%		10%	
STPE 8103(8)			L.S. JENSEN & SONS INC					08/07/95		F.P.M. JOHNSON, ROBERT L.		
RESERVE STREET SETTLING BASINS		SETTLING BASINS						10/02/95		PHONE NO :523-5864		
	0.000			$ 165,600	$ 112,694	$ 105,536		10/24/95	100%		47%	

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/95
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ESTIMATE	PRIME CONTRACTOR / ENGINEER AWARD AMT.	ORIGINAL CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
STPE-CM 8103(11)				KEENEY CONSTRUCTION			08/31/95		F.P.M. JOHNSON, ROBERT L.		
RESERVE ST. LANDSCAPING		LANDSCAPING					10/02/95		PHONE NO :523-5864		
	0.000		$ 230,650	$ 219,477	$ 74,546		06/15/96***	34%		06/15/96	
BR-STPP 6-1(65)83				D.H. BLATTNER & SONS			10/12/95		F.P.M. MAART, WILLIAM C.		
PARADISE - EAST (WEST SECTION)		GRADE, AGGREGATE SURF., PLANTMIX BIT. SURF., SEAL & COVER,					/ /		PHONE NO :523-5856		
	3.055		$ 9,983,036	$ 9,756,496	$ 97,569		12/12/97***	1%		0%	
STPS 354-1(5)4				PUMCO			10/12/95		F.P.M. MCKINNEY, JOHN		
POLSON SOUTH - SOUTH SECTION		GRADE, AGGREGATE SURFACING,PLANT MIX BIT. SURFACING,					/ /		PHONE NO :523-5863		
	1.922		$ 770,961	$ 862,153	$ 8,623		12/02/96***	1%		0%	
MISSOULA DISTRICT TOTALS			$ 59,692,972	$ 57,630,091	$ 37,438,010			64%			

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/95

DATE:11/13/95 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ESTIMATE	ORIGINAL ENGINEER AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
RS 259-1(3)0				SK CONSTRUCTION, INC.		APPR	06/03/93		F.P.M. HUNTER,LARRY		
NEWLAN CREEK ROAD		G, GS, PMS, S&C				11/14/94	07/19/93		PHONE NO :494-3224		
	4.611		$ 1,725,998	$ 1,507,750	$ 1,702,812		01/08/96***	98%		96%	
RS 235-1(3)7				PIONEER READY MIX			11/16/93		F.P.M. MCCORMICK, THOMAS		
N. 19TH AVE. INT.-BAXTER LANE		GR,GS,PMS,SEAL & COVER					12/20/93		PHONE NO :586-5074		
HDP-IR 9113(1) F							01/08/96***				
N. 19TH AVE. INTCH. - BOZEMAN											
CONTRACT TOTAL	2.895		$ 9,376,003	$ 7,250,000	$ 7,233,274			99%		93%	
STPU 1201(4)				JTL GROUP, INC.			05/12/94		F.P.M. STREETER,STEFAN		
19TH AVENUE-BOZEMAN		GR., AGG. SURF., PL. MIX BIT.SURF., AND SEAL & COVER					06/08/94		PHONE NO :587-5785		
STPS 235-1(6)5							05/17/96***				
NORTH 19TH INTERCHANGE-WEST		GR., AGG. SURF., PL. MIX. BIT.SURF., AND SEAL & COVER									
HDP 9113(001) F											
NORTH 19TH AVENUE-BAXTER LANE		GR, AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER									
CONTRACT TOTAL	2.957		$ 3,483,216	$ 3,483,216	$ 3,588,260			98%		135%	
IM 90-6(75)313				DIAMOND CONSTRUCTION			10/03/94		F.P.M. HELD, TERRY		
BOZEMAN-LIVINGSTON FENCING		FENCE					05/03/95		PHONE NO :285-3111		
	21.000		$ 290,562	$ 285,768	$ 231,859		02/04/96***	81%		79%	
BR 9001(21)				SLETTEN CONSTRUCTION CO.			11/17/94		F.P.M. WILLIAMS,PAUL		
BEAVERHEAD RIVER NEAR BARRETTS		CONC. BEAM BRIDGE & APPROACHES					04/18/95		PHONE NO :683-6290		
	0.406		$ 274,836	$ 265,515	$ 240,969		01/12/96***	91%		89%	
STPP 50-2(25)82				H. K. CONTRACTORS, INC.			12/15/94		F.P.M. MCCORMICK, THOMAS		
BOZEMAN-FOUR CORNERS		GR., AGG. SURF., PMS, SEAS &COVER, WIDEN AND PS CONC BEAM					03/14/95		PHONE NO :586-5074		
	6.159		$ 9,072,324	$ 7,378,871	$ 3,668,914		05/04/97***	50%		42%	
IM 2(66)				DIAMOND CONSTRUCTION			04/07/95		F.P.M. CHRISTENSEN KEVIN		
BOULDER HILL - HELENA		UPGRADE EXISTING GUARDRAIL,SIGNING AND INSTALL					05/08/95		PHONE NO :444-6326		
	0.000		$ 929,797	$ 896,750	$ 1,256,734		03/15/96***	98%		68%	
IM 15-1(85)0				JIM GILMAN EXCAVATING INC.			05/04/95		F.P.M. WILLIAMS,PAUL		
MONIDA-LIMA		PLANT MIX BITUMINOUS OVERLAY,SEAL & COVER					08/07/95		PHONE NO :683-6290		
	17.983		$ 6,293,308	$ 5,331,113	$ 435,329		07/12/97***	8%		45%	

* ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/95

DATE:11/13/95 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. USED	TIME
RTF 29-4(18)89				JIM GILMAN EXCAVATING INC.			05/04/95	F.P.M. ARVISH,MIKE			
MONTANA STREET N. BUTTE		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER					06/12/95	PHONE NO :782-9327			
RTM 1207(1)							01/08/96***				
NORTH 7TH AVE. BOZEMAN		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER									
RTM 1805(5)											
MONTANA STREET S. BUTTE		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER									
STPE 2(161)											
3 LOCATIONS BUTTE DISTRICT		SIDEWALK, RAMPS, CURB & GUTTER AND ISLAND CAPS									
CONTRACT TOTAL	4.780		$ 710,453	$ 765,958	$ 758,434			93%		110%	
IM 90-6(70)313				RIVERSIDE CONTRACTING			06/05/95	F.P.M. STREETER,STEFAN			
ROCKY CANYON		PLANT MIX BITUMINOUS OVERLAY,SEAL & COVER AND BRIDGE DECK					06/26/95	PHONE NO :587-5785			
	5.160		$ 4,954,841	$ 4,673,651	$ 4,112,054		05/19/97***	88%		64%	
STPHS-STPP 2(92)				SCOTT LONG CONSTRUCTION			06/05/95	F.P.M. PAUL JAGODA			
DISTRICT 2 GUARDRAIL		GUARDREIL & SIGNING					07/17/95	PHONE NO :285-3111			
	0.000		$ 154,822	$ 118,950	$ 125,080		01/21/96***	98%		107%	
IM 2(67)				JIM GILMAN EXCAVATING INC.			06/05/95	F.P.M. O'BRIEN,MURRAY			
DISTRICT 2-EROSION & RAMP MODI		GRADE, AGGREGATE SURFACING,CTB, PLANT MIX BITUMINOUS					08/14/95	PHONE NO :782-7443			
	0.256		$ 170,278	$ 155,594	$ 133,406		02/21/96***	86%		93%	
IM 2(50)				COP CONSTRUCTION CO.			06/30/95	F.P.M. O'BRIEN,MURRAY			
STATEWIDE INTERSTATE BRIDGE DE		STATEWIDE BRIDGE DECK REHAB.					07/20/95	PHONE NO :782-7443			
	1.554		$ 1,982,000	$ 1,213,613	$ 1,076,201		07/19/97***	89%		0%	
STPHS 2(167)				SCOTT CONSTRUCTION INC.			08/07/95	F.P.M. ZORN, CHERYL			
DISTRICT 2 ELECTRICAL		SIGNING & FLASHING BEACONS					/ /	PHONE NO :782-1797			
	0.000		$ 24,114	$ 25,012	$ 251		12/21/95***	1%		71%	
IM-STPP-NH 2(213)				MARK RITE LINES OF MONT.,INC			08/07/95	F.P.M. ZORN, CHERYL			
DISTRICT 2 EPOXY PAVEMENT MARK		EPOXY PAVEMENT MARKING					08/29/95	PHONE NO :782-1797			
	187.800		$ 863,260	$ 675,096	$ 361,234		06/07/96***	54%		41%	
MMS 2195(611)				MARONICK CONST. CO., INC			08/07/95	F.P.M. ARVISH,MIKE			
MONTANA AVENUE-HELENA		WIDEN & PLANT MIX SURF.OVERLAY					09/05/95	PHONE NO :782-9327			
	0.590		$ 393,023	$ 397,260	$ 183,299		06/30/96***	46%		38%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/95

DATE:11/13/95 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ESTIMATE	ENGINEER ORIGINAL AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
			PRIME CONTRACTOR								
IM 15-4(75)200 LINCOLN ROAD-SIEBEN	17.094	PMS OVERLAY, SEAL & COVER ANDBRIDGE DECK REHAB.	$ 6,122,110	JIM GILMAN EXCAVATING INC. $ 5,490,612	$ 68,762		08/31/95 / / 06/30/97***	F.P.M. HELD, TERRY PHONE NO :285-3111 1%		0%	
IM 2(176) INTERSTATE SIGNING (CHEVRONS)	0.000	INTERSTATE SIGNING	$ 51,959	OMO CONSTRUCTION INC $ 29,204	$ 28,634		08/31/95 09/20/95 10/20/95	F.P.M. PAUL JAGODA PHONE NO :285-3111 100%		0%	
BUTTE DISTRICT TOTALS			$ 46,872,904	$ 39,943,934	$ 25,205,509			61%			

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/95

DATE:11/13/95 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
STPX 0002(39) DURABLE PVMT. MARKINGS - STWD.	0.000	DURABLE PVMT. MARKINGS INSTAL.	SWANSTON EQUIPMENT CO.	$ 1,840,995	$ 1,624,530	$ 1,622,252		07/01/92 08/05/92 07/27/92***	F.P.M. GARY BERG PHONE NO :265-6821 100%		09/01/96	
SMP 2599(94) CRUSH & STOCKPILE-GT. F. DIST.	0.000	CRUSH & STOCKPILE	HOLLOW CONTRACTING	$ 171,600	$ 149,800	$ 30,420		10/03/94 08/28/95 01/08/96***	F.P.M. BILL LAY PHONE NO :264-5310 20%		09/01/95	
NH-IR 315-5(12)1 F I-315 INTERCHANGE - GREAT FALL	1.284	GR. AGG. SURF., PMS, SEAL &COVER, REVISE 5 BRIDGES, TWO	UNITED MAT'LS OF GREAT FALLS	$ 7,261,669	$ 5,676,356	$ 4,443,409		12/15/94 01/23/95 03/05/97***	F.P.M. DOUG WILMOT PHONE NO :771-7346 78%		50%	
BR-STPU 5211(5) F 9TH-10TH ST CONNECTOR BRIDGE	0.360	BRIDGE AND APPROACHES	SLETTEN CONSTRUCTION CO.	$ 6,928,881	$ 5,834,970	$ 3,376,182		12/15/94 01/16/95 01/02/97***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 58%		47%	
STPP 3-2(23)51 8 MILES NORTH OF CHOTEAU	0.151	BRIDGE REPLACEMENT WITH PIPEAND APPROACHES	SMITH PAVING & CONTRACTING ENT	$ 172,899	$ 150,153	$ 20,740		02/01/95 10/02/95 12/30/95***	F.P.M. TERRY WICKMAN PHONE NO :278-7931 14%		42%	
STPP 80-1(11)13 SO. OF FORT BENTON - BRIDGE RE	0.223	BRIDGE REPLACEMENT WITHCULVERT STOCKPASS	J & S CONSTRUCTION	$ 333,855	$ 348,833	$ 328,944		02/01/95 02/23/95 01/08/96***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 94%		98%	
IM 15-6(28)323 F BRADY - NO. & SO. (NORTHBOUND)	11.568	GRADING, AGGREGATE SURFACING,PLANT MIX BITUMINOUS SURFACING	A-1 PAVING, INC.	$ 8,121,632	$ 7,398,020	$ 3,278,522		04/06/95 05/04/95 10/12/97***	F.P.M. TERRY WICKMAN PHONE NO :278-7931 44%		43%	
BR-STPU 5211(6) F 10TH STREET BRIDGE REMOVAL GRE	0.325	STRUCTURE REMOVAL, ROADWAYOBLITERATION	SHUMAKER TRUCKING AND EXC.	$ 757,860	$ 478,500	$ 0		05/04/95 / / 04/15/96***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 0%		0%	
RTF 80-1(12)15 S.E. FT. BENTON-GERALDINE	13.300	COLD RECYCLE, PLANT MIX BIT.SURFACING OVERLAY, SEAL &	RIVERSIDE CONTRACTING	$ 1,208,824	$ 1,184,418	$ 917,124		06/05/95 08/02/95 06/14/96***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 77%		63%	

* ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/95

DATE:11/13/95 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR: ESTIMATE	ORIGINAL ENGINEER AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER: PROJECT	% CONT. USED	TIME
STPP 41-1(10)28				PUMCO			06/30/95		F.P.M. MIKE KLETTE		
DEVILS DIP - NORTH & SOUTH		SLOPE FLATTENING					08/23/95		PHONE NO :362-4036		
RTF 41-1(12)19							08/30/96***				
19 MILES N. OF AVON - NORTH		COLD RECYCLE, SEAL & COVER									
CONTRACT TOTAL	16.140		$ 717,000	$ 1,316,733	$ 196,457			15%		0%	
NH-BR 24-4(12)138 F				SLETTEN CONSTRUCTION CO.			08/31/95		F.P.M. BILL LAY		
SUN RIVER BR. - SUN RIVER -		WIDEN, PMS OVERLAY, SEAL &COVER, STEEL BEAM BRIDGE AND					10/12/95		PHONE NO :264-5310		
STPHS 10-1(18)4							06/30/97***				
SMELTER AVE. OVERPASS-GTF		OVERHEIGHT WARNING SYSTEM									
CONTRACT TOTAL	1.781		$ 3,258,029	$ 2,758,929	$ 27,590			1%		9%	
RTF 58-1(8)0				BLAHNIK CONSTRUCTION, INC.			08/31/95		F.P.M. DENNIS LEO		
BROWNING - KIOWA JCT		PL. MIX BIT. SURF. OVERLAY,AND SEAL & COVER					/ /		PHONE NO :434-2470		
	12.002		$ 866,822	$ 876,249	$ 0		09/04/96***	0%		0%	
NH 1-3(27)219 F				D.H. BLATTNER & SONS			10/12/95		F.P.M. DENNIS LEO		
BROWNING-EAST & WEST		GRADE, AGGREGATE SURF., PLANTMIX BIT. SURF., SEAL & COVER					/ /		PHONE NO :434-2470		
NH 1-3(28)222							02/14/98***				
BROWNING URBAN		PLANT MIX BIT. SURF., SEAL &COVER									
CONTRACT TOTAL	7.127		$ 10,728,180	$ 10,611,222	$ 0			0%		0%	
IM 0002(210)				BILLINGS DEVELOPMENT CORP			10/12/95		F.P.M. BILL LAY		
DIST.3 CRACK SEALING		DISTRICT 3 - CRACK SEALING					10/26/95		PHONE NO :264-5310		
	59.700		$ 152,397	$ 110,396	$ 0		06/01/96***	0%		04/01/96	
GREAT FALLS DISTRICT TOTALS			$ 42,520,643	$ 38,519,108	$ 14,241,640			37%			

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/95
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / WORK BEG. / PERCENT COMPLETED	PROJECT	% CONT. USED	TIME
NH 37-2(12)54			SK CONSTRUCTION, INC.				06/09/94	F.P.M. MARTIN, DOUGLAS			
ASHLAND WEST		GRADING, AGG.SURF., PMS.,SEAL & COVER, BRIDGE WIDENING					08/08/94	PHONE NO :232-1093			
	7.978		$ 4,268,177	$ 4,670,150	$ 4,979,110		11/22/96***	98%		103%	
NH 62-2(15)12 F			E.H. OFTEDAL AND SONS, INC.				08/03/94	F.P.M. ARTHUR, RONALD T.			
SOUTH OF CULBERTSON SOUTH		GRADING, AGG. SURF., PLANTMIX BIT. SURF., SEAL & COVER					09/19/94	PHONE NO :787-5701			
	9.049		$ 7,848,335	$ 6,558,664	$ 5,242,630		11/10/96***	80%		93%	
BR 9053(15)			COP CONSTRUCTION CO.				09/01/94	F.P.M. GREUFE, LARRY			
MILK RIVER N.W. OF HINSDALE -		204 FT. PS CONC. BEAM BRIDGE& APPROACHES					05/03/95	PHONE NO :653-1050			
	0.396		$ 959,626	$ 777,777	$ 734,371		01/12/96***	94%		98%	
STPE 1-10(35)590			L. SCANLAN CONTRACTOR				09/01/94	F.P.M. BARTH, TIM			
WOLF POINT STORM DRAIN		STORM DRAIN, LANDSCAPING					10/26/94	PHONE NO :653-1050			
	0.046		$ 90,015	$ 77,986	$ 64,865		01/08/96***	83%		95%	
STPU 5002(8)			CENTURY COMPANIES, JV				09/01/94	F.P.M. LAUCKNER, JAMES			
EAST BARRY STREET-GLENDIVE		PL. MIX BIT. SURF. OVERLAY					03/17/95	PHONE NO :365-2877			
M 5001(3)							01/08/96***				
JEFFERSON SCHOOL ROAD-GLENDIVE		PL. MIX BIT. SURF. OVERLAY,SEAL & COVER									
M 5001(4)											
HIGHLAND PARK ROAD-GLENDIVE		PL. MIX BIT. SURF. OVERLAY,SEAL & COVER									
STPP 5002(9)											
TOWNE ST. @ MEADE AVENUE-GLEND		PL. MIX BIT. SURF. OVERLAY,SIGNALS & LIGHTING									
CONTRACT TOTAL	0.000		$ 1,791,488	$ 599,381	$ 607,165			96%		104%	
BR 9043(13)			L. SCANLAN CONTRACTOR				09/01/94	F.P.M. BARTH, TIM			
COTTONWOOD CR. - N.OF WOLF POI		PIPE & APPROACHES					11/14/94	PHONE NO :653-1050			
	0.018		$ 189,459	$ 144,080	$ 147,005		10/18/95	100%		102%	
IM 94-6(41)191			EMPIRE SAND AND GRAVEL CO.,INC				10/14/94	F.P.M. EIDE, LEON			
DAWSON COUNTY LINE - EAST -		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER AND MMS STOCKPILE					03/20/95	PHONE NO :365-2877			
	18.787		$ 4,744,998	$ 3,983,405	$ 4,152,639		12/04/96***	98%		68%	
STPP-NH-STPE 0002(38)			CENTURY COMPANIES, JV				11/17/94	F.P.M. FRETTE, KURT			
PLASTIC STRIPING REHAB.-DIST.		PMS OVERLAY, SEAL & COVER					03/14/95	PHONE NO :232-1093			
	7.420		$ 2,250,495	$ 2,058,502	$ 1,880,377		10/31/95	100%		09/01/95	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK COMPLETED	PROJECT BEG.	% CONT. USED	TIME
STPS 242-1(10)0 F			WICKENS CONSTRUCTION, INC.				11/17/94	F.P.M. PISK, RANDAL			
MALTA - NORTH		GR., AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER AND BRIDGE					03/20/95	PHONE NO :228-9478			
	6.977		$ 4,573,521	$ 3,980,256	$ 3,698,143		04/21/97***	93%		98%	
RTF 27-2(11)14			PRINCE, INC.				12/15/94	F.P.M. SWANSON, ROBERT E.			
13.5 MILES NORTH OF EKALAKA -		PMS OVERLAY, SEAL & COVER					04/27/95	PHONE NO :232-1093			
RTF 42-2(3)20							11/25/95***				
20 MILES NORTH OF FLOWING WELL		PMS OVERLAY, SEAL & COVER									
CONTRACT TOTAL	27.300		$ 1,815,481	$ 1,849,330	$ 1,533,083			83%		99%	
SMP 1399(94)			PRINCE, INC.				12/15/94	F.P.M. MARTIN, DOUGLAS			
CRUSH & STOCKPILE - GLENDIVE D		CRUSH & STOCKPILE					05/17/95	PHONE NO :232-1093			
	0.000		$ 292,250	$ 297,010	$ 124,792		01/08/96***	42%		09/01/95	
SMP 3899(94)			PRINCE, INC.				12/15/94	F.P.M. SWANSON, ROBERT E.			
CRUSH & STOCKPILE - GLENDIVE D		CRUSH & STOCKPILE					04/03/95	PHONE NO :232-1093			
	0.000		$ 348,750	$ 347,155	$ 320,932		01/08/96***	92%		09/09/95	
STPP-NH 2(136)			PEC INC				02/01/95	F.P.M. PISK, RANDAL			
WOLF POINT AREA - CULVERTS		CULVERT REPAIR					03/20/95	PHONE NO :228-9478			
	0.693		$ 470,980	$ 498,688	$ 473,219		10/20/95	100%		98%	
RTS 251-1(1)0			RIVERSIDE CONTRACTING				02/01/95	F.P.M. SWANSON, ROBERT E.			
SPROLE - NORTH		PMS OVERLAY AND SEAL & COVER					03/30/95	PHONE NO :232-1093			
RTS 243-1(1)15							01/08/96***				
SACO - NORTHWEST		PMS OVERLAY AND SEAL & COVER									
RTS 251-2(4)38											
14 MI.SOUTH OF FLAXVILLE - NO.		PMS OVERLAY AND SEAL & COVER									
RTS 344-1(6)0											
BROCKTON - NORTH		PMS OVERLAY AND SEAL & COVER									
RTS 511-1(1)0											
FLAXVILLE NORTH		PMS OVERLAY AND SEAL & COVER									
CONTRACT TOTAL	94.000		$ 4,148,981	$ 3,799,526	$ 3,270,166			86%		83%	
IM 2(157)			PAVETECH ASPHALT ENG. INC.				04/07/95	F.P.M. MARTIN, DOUGLAS			
GLENDIVE DISTRICT CRACK SEALIN		CRACK SEALING					05/22/95	PHONE NO :232-1093			
	51.900		$ 332,185	$ 344,076	$ 518,478		04/03/96***	98%		11/15/95	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/95
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / WORK BEG. / PERCENT COMPLETED	PROJECT	% CONT. USED	TIME
NH-STPP 57-7(13)317				PRINCE, INC.			05/04/95	F.P.M. EIDE, LEON			
GLENDIVE - NORTHWEST		PLANT MIX BIT. SURFACINGOVERLAY AND SEAL & COVER					08/29/95	PHONE NO :365-2877			
	9.233		$ 2,572,642	$ 2,485,218	$ 114,088		01/08/96***	5%		65%	
STPP 25-1(21)36				WICKENS CONSTRUCTION, INC.			06/05/95	F.P.M. BARTH, TIM			
WOLF POINT-SOUTH		GRADE, AGGREGATE SURFACING,CTB, PLANT MIX BITUMINOUS					06/29/95	PHONE NO :653-1050			
	9.821		$ 6,527,624	$ 5,824,462	$ 1,968,761		08/19/97***	34%		41%	
RTF 27-2(12)36				PRINCE, INC.			06/05/95	F.P.M. SWANSON, ROBERT E.			
BAKER - NORTH		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER					06/17/95	PHONE NO :232-1093			
RTF 31-1(10)34							02/01/96***				
OPHEIM - SOUTH		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER									
RTF 42-2(4)37											
37 MI. NORTH OF FLOWING WELLS		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER									
CONTRACT TOTAL	40.400		$ 2,336,755	$ 2,382,150	$ 1,915,441			80%		67%	
BR 9013(12)				AMERICAN CONTRACTING, INC.			06/30/95	F.P.M. BACON, DAVID			
ASH CR - 30 MILES SW OF PLEVNA		CULVERT INSTALLATION					09/19/95	PHONE NO :365-2877			
BR 9013(11)							03/28/96***				
O'FALLON CR - 31 MILES SW OF P		CULVERT INSTALLATION									
CONTRACT TOTAL	0.312		$ 354,000	$ 255,686	$ 105,161			41%		0%	
BR 9036(15)				MACKIN CONSTRUCTION CO			08/07/95	F.P.M. PISK, RANDAL			
BIG WARM SPRINGS CR - S OF MAL		PRESTRESSED CONCRETE BRIDGEAND APPROACHES					09/13/95	PHONE NO :228-9478			
	0.321		$ 231,058	$ 213,716	$ 32,521		07/10/96***	15%		33%	
STPS-STPP 2(214)				MARK RITE LINES OF MONT.,INC			08/07/95	F.P.M. LAUCKNER, JAMES			
DISTRICT 4 EPOXY PAVEMENT MARK		EPOXY PAVEMENT MARKING					10/02/95	PHONE NO :365-2877			
	95.100		$ 321,235	$ 250,259	$ 48,162		03/23/96***	19%		47%	
STPE 2(168)				B & K CONSTRUCTION LTD, CO.			08/07/95	F.P.M. MARTIN, DOUGLAS			
DISTRICT 4 EROSION CONTROL		EROSION CONTROL					/ /	PHONE NO :232-1093			
	0.000		$ 33,572	$ 24,360	$ 0		03/18/96***	0%		23%	
STPS 462-2(6)2				AMERICAN CONTRACTING, INC.			08/31/95	F.P.M. MARTIN, DOUGLAS			
2 MI N OF ROCK SPRINGS - NORTH		GRADE AND AGGREGATE SURFACE					/ /	PHONE NO :232-1093			
	7.777		$ 2,552,302	$ 2,044,153	$ 20,442		08/29/97***	1%		0%	

ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/95

DATE:11/13/95 *** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / WORK BEG. / PERCENT COMPLETED	PROJECT	% CONT. USED	TIME
STPX 2(205)			WICKENS CONSTRUCTION, INC.				08/31/95	F.P.M. LAUCKNER, JAMES			
WETLAND MITIGATION - 5 MILES S		WETLAND MITIGATION - 5 MILESSOUTH OF VIDA					10/10/95	PHONE NO :365-2877			
	0.000		$ 37,701	$ 32,990	$ 17,595		10/24/95	100%		0%	
RTF 37-2(15)42			CENTURY COMPANIES, JV				08/31/95	F.P.M. FRETTE, KURT			
LAME DEER-EAST		PL. MIX SURF. OVERLAY					10/14/95	PHONE NO :232-1093			
	7.800		$ 624,270	$ 772,427	$ 258,277		10/25/95	100%		0%	
STPE 94-4(55)122			EDWARD T. COPPS CONST.				08/31/95	F.P.M. FRETTE, KURT			
E. HATHAWAY - EROSION CONTROL		GRADE AND AGGREGATE SURFACE					10/12/95	PHONE NO :232-1093			
	0.000		$ 90,776	$ 69,281	$ 693		05/30/96***	1%		100%	
NH 1-9(31)516			WASHINGTON CONSTRUCTION				09/06/95	F.P.M. PISK, RANDAL			
HINSDALE EAST		RECONSTRUCTION, WIDEN, OVERLAY SEAL & COVER AND 3 CONC.					/ /	PHONE NO :228-9478			
	9.920		$ 6,904,834	$ 6,873,272	$ 0		12/05/97***	0%		0%	
BR 9017(9)			S FISHER CO. INC.				10/12/95	F.P.M. LAUCKNER, JAMES			
WOODY CREEK-63KM N.E. OF JORDA		BRIDGE APPROACHWS WITH PIPESAND APPROACHES					/ /	PHONE NO :365-2877			
	0.030		$ 223,714	$ 149,930	$ 0		04/16/96***	0%		0%	
BR 9038(9)			JARRETT CONSTRUCTION INC.				10/12/95	F.P.M. BACON, DAVID			
TIMBER CREEK-2 MILES EAST OF P		PRESTRESSED CONC. BRIDGE ANDAPPROACHES					/ /	PHONE NO :365-2877			
	0.373		$ 469,375	$ 413,299	$ 0		09/10/96***	0%		0%	
GLENDIVE DISTRICT TOTALS			$ 57,404,599	$ 51,777,191	$ 32,228,115			62%			

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/95
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
IM-STPU 90-8(123)446 F W. BILLINGS INTERCHANGE	0.400	G, GS, PMS, & STR'S.	$ 7,320,892	EMPIRE SAND AND GRAVEL CO.,INC $ 6,327,862	$ 6,847,927	PEND 06/20/95	06/03/93 07/28/93 01/12/96***	98%	F.P.M. SLOE, DAVID A. PHONE NO :248-3827	100%	
PLH-STPP 28-2(18)45 BEARTOOTH PASS - N.	15.021	PMS OVERLAY, S & C, GABIONRETAINING WALLS, & VISTA POINT	$ 7,875,954	RIVERSIDE CONTRACTING $ 6,767,677	$ 6,627,198		08/25/93 09/23/93 01/08/96***	98%	F.P.M. NEVILLE, GARY PHONE NO :256-1720	09/01/95	
NH 14-4(11)125 RYEGATE - W.	5.459	WIDENING, PMS OVERLAY, SEAL &COVER	$ 1,845,739	SLETTEN CONSTRUCTION CO. $ 2,169,326	$ 2,311,541		12/16/93 03/07/94 01/08/96***	98%	F.P.M. SHUPAK, TOM PHONE NO :245-0370	98%	
NH 63-6(4)29 F EDDIES CORNER - SOUTH	10.358	GR, AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER	$ 8,537,068	EMPIRE SAND AND GRAVEL CO.,INC $ 7,644,405	$ 8,646,883		05/12/94 05/24/94 10/23/96***	98%	F.P.M. TILZEY, RONALD PHONE NO :538-8731	84%	
STPS 300-1(3)6 BIG COULEE ROAD	3.155	GRADING, AGGREGATE SURFACING	$ 1,463,387	EMPIRE SAND AND GRAVEL CO.,INC $ 1,323,143	$ 1,575,028		06/29/94 11/07/94 05/29/96***	98%	F.P.M. SHUPAK, TOM PHONE NO :245-0370	67%	
STPU 1024(3) STATE AVENUE-BILLINGS	1.710	GRADING, PMS, STORM SEWER,WATER, LIGHTING & SIGNALS	$ 7,111,335	MIDLAND O'LEARY INC. $ 4,983,134	$ 4,956,088		06/29/94 07/26/94 07/25/96***	99%	F.P.M. KEGLEY, MEL PHONE NO :252-9831	117%	
STPSNHSTPPI 2(141) DISTRICT 5-EXPERIMENTAL EPOXY	75.600	EXPERIMENTAL EPOXY MARKINGS	$ 531,904	MARK RITE LINES OF MONT.,INC $ 361,046	$ 231,223		06/29/94 08/09/94 10/15/94***	64%	F.P.M. STUDEBAKER, RAYMOND PHONE NO :252-7329	10/15/94	
BR 9033(7) MUSSELSHELL R.-1 MI.E.OF ROUND	0.174	BRIDGE REPLACEMENT ANDAPPROACHES	$ 419,702	COP CONSTRUCTION CO. $ 347,310	$ 339,575		08/03/94 10/05/94 01/12/96***	98%	F.P.M. SACKS, RAY PHONE NO :538-8731	90%	
NH 53-1(17)28 F BROADVIEW - SOUTH	6.239	GR., AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER	$ 5,236,315	EMPIRE SAND AND GRAVEL CO.,INC $ 5,087,200	$ 4,925,685		11/17/94 12/21/94 12/29/96***	97%	F.P.M. NEVILLE, GARY PHONE NO :256-1720	66%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / PROJECT COMPLETED	% CONT. TIME USED
BR 9002(12) LITTLE BIGHORN RIVER	0.406	CONC. BEAM BRIDGE & APPROACHES	EDWARD T. COPPS CONST.	$ 456,757	$ 458,847	$ 385,217		11/17/94 06/05/95 01/12/96***	F.P.M. STUDEBAKER, RAYMOND PHONE NO :252-7329 84%	09/15/95
NH 16-1(35)23 F YELLOWSTONE COUNTY LINE N & S	6.365	GR., AGG. SURF., PMS, SEAL &COVER AND THREE BRIDGES	EMPIRE SAND AND GRAVEL CO.,INC	$ 6,628,952	$ 7,257,661	$ 4,802,593		02/01/95 04/11/95 05/07/97***	F.P.M. SLOE, DAVID A. PHONE NO :248-3827 66%	65%
STPP 78-2(14)46 PRATTEN/PIKE/9TH - COLUMBUS	1.598	WIDENING, DRAINAGE, MILLING,PMS OVERLAY AND SEAL & COVER	JTL GROUP, INC.-BILLINGS	$ 752,363	$ 768,119	$ 757,584		02/01/95 05/18/95 10/25/95	F.P.M. BERGEN, PERRY PHONE NO :932-4872 100%	105%
RTF 57-4(7)130 WINNETT - E&W	6.700	PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER	MARVIN A. REHBEIN	$ 466,913	$ 539,035	$ 472,758		06/05/95 07/20/95 01/24/96***	F.P.M. SACKS, RAY PHONE NO :538-8731 88%	52%
NH 14-5(13)167 F ROUNDUP - WEST NH 16-2(7)46 F ROUNDUP - SOUTH CONTRACT TOTAL	2.772	GRADE, AGGREGATE SURFACING,PL. MIX BIT. SURF., SEAL & GRADING, AGG. SURF., PLANT MIX BIT. SURF., SEAL & COVER AND	SK CONSTRUCTION, INC.	$ 3,089,000	$ 3,194,053	$ 1,744,475		06/30/95 08/05/95 01/08/96***	F.P.M. SACKS, RAY PHONE NO :538-8731 55%	0%
NH 2(120) DISTRICT 5 GUARDRAIL NH 61-4(16)99 2.8 MILES S.W. OF DY JUNCTION STPE 2(170) THREE LOCATIONS - LEWISTOWN AR CONTRACT TOTAL	0.000	GUARDRAIL @ BRIDGE RAILREVISION DRAINAGE IMPROVEMENT ANDRIPRAP EROSION CONTROL & RIPRAP	J & S CONSTRUCTION	$ 761,529	$ 643,363	$ 174,949		08/07/95 09/11/95 07/10/96***	F.P.M. SACKS, RAY PHONE NO :538-8731 27%	47%
STPE 63-1(7)18 SIDEWALK/CURB-JUDITH GAP	0.403	SIDEWALK & DRAINAGEIMPROVEMENTS	J & S CONSTRUCTION	$ 234,155	$ 223,584	$ 71,293		08/07/95 09/18/95 03/21/96***	F.P.M. TILZEY, RONALD PHONE NO :538-8731 32%	62%
STPE 244-2(3)24 EROSION CONTROL WINNETT	0.500	FLOOD DIVERSION STRUCTURE	CHIEF'S EXCAVATING & CONCRETE	$ 98,679	$ 97,479	$ 59,642		08/07/95 09/14/95 02/01/96***	F.P.M. SACKS, RAY PHONE NO :538-8731 61%	80%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/95
*** BILLINGS DISTRICT ***

DATE:11/13/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. TIME USED
IM 94-1(53)24 POMPEY'S PILLAR-CUSTER	22.800	COLD MILL, PLANT MIX BIT.SURF. AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC	$ 3,589,244	$ 3,443,157	$ 1,404,078		08/07/95 08/21/95 02/07/97***	41%	F.P.M. SHUPAK, TOM PHONE NO :245-0370	55%
NH-STPP 2(212) DISTRICT 5 THERMOPLASTIC PROGR	11.300	THERMOPLASTIC PAVEMENTMARKINGS	MARK RITE LINES OF MONT.,INC	$ 400,229	$ 385,599	$ 67,351		08/14/95 10/16/95 06/14/96***	17%	F.P.M. TILZEY, RONALD PHONE NO :538-8731	25%
STPP 75-1(3)2 LEWISTOWN-WEST	1.236	WIDEN, PL. MIX BIT. SURF.OVERLAY, AND SEAL & COVER	CENTURY COMPANIES, JV	$ 958,014	$ 919,000	$ 42,027		08/31/95 09/11/95 08/16/96***	5%	F.P.M. TILZEY, RONALD PHONE NO :538-8731	19%
IM 90-9(81)503 F DUNMORE - SOUTH RTF 48-1(16)0 CITY OF HARDIN CONTRACT TOTAL	11.213	RECONSTRUCTION, HOT RECYCLEOVERLAY PLANT MIX BIT. SURF. OVERLAYAND SEAL & COVER	RIVERSIDE CONTRACTING	$ 7,475,227	$ 7,400,450	$ 0		10/12/95 / / 08/31/98***	0%	F.P.M. NEVILLE, GARY PHONE NO :256-1720	0%
BILLINGS DISTRICT TOTALS				$ 65,253,358	$ 60,341,452	$ 46,443,115			73%		
TOTALS FOR ALL PROJECTS:				$271,744,475	$248,211,776	$155,556,390			61%		

8
625.704
H3fe
Nov. 30, 1995

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/95
*** MISSOULA DISTRICT ***

DATE:12/07/95 OCLC 22722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED
BR-STPP 52-2(11)49			MORGEN AND OSWOOD CONSTRUCTION					06/03/93		F.P.M. MITCHELL, JAMES D.	
FLATHEAD RV. BR.- NE OF KLSP	1.069	G, GS, PMS, S&C, & STR.		$ 6,926,932	$ 5,695,201	$ 5,812,625		07/23/93 01/26/96***	98%	PHONE NO :755-8557	95%
STPP 83-1(15)31			JIM GILMAN EXCAVATING INC.					08/03/94		F.P.M. SULLIVAN, SHEILA	
CONDON N.& S.	16.253	WIDEN, PL. MIX SURF. OVERLAY,SEAL & COVER		$ 4,819,610	$ 4,841,572	$ 4,587,554		09/07/94 02/25/97***	95%	PHONE NO :523-5877	110%
NH 1-2(71)180			DICK ANDERSON CONSTRUCTION					10/03/94		F.P.M. KALBERG, J. GARY	
MIDDLE FORK FLATHEAD RIVER-S.E	0.214	BRIDGE DECK REHABILITATION		$ 753,377	$ 642,833	$ 414,134		04/11/95 09/25/95***	64%	PHONE NO :862-1229	98%
STPP 1-2(70)122			DICK ANDERSON CONSTRUCTION					10/03/94		F.P.M. KALBERG, J. GARY	
STILLWATER RIVER BRIDGE	0.034	BRIDGE DECK REHABILITATION		$ 551,658	$ 586,075	$ 561,020		05/16/95 01/12/96***	96%	PHONE NO :862-1229	96%
IM 90-2(84)96 F			WASHINGTON CONSTRUCTION					11/17/94		F.P.M. JOHNSON, ROBERT L.	
DESMET INTERCHANGE	2.605	INTERCHANGE IMPROVEMENTS &STRUCTURE REHAB.		$ 3,986,092	$ 3,399,048	$ 3,459,656		02/21/95 09/18/96***	98%	PHONE NO :523-5864	68%
SMP 2099(94)			HERB RICHARDS CONSTRUCTION					11/17/94		F.P.M. SULLIVAN, SHEILA	
CRUSH & STOCKPILE - MISSOULA D	0.000	CRUSH AND STOCKPILE		$ 340,410	$ 287,471	$ 380,580		02/16/95 01/12/96***	98%	PHONE NO :523-5877	09/01/95
IM 2(166)			OMO CONSTRUCTION INC					12/15/94		F.P.M. MCKINNEY, JOHN	
INTERSTATE SIGNING,MISSOULA DI	0.000	INTERSTATE SIGN UPGRADE		$ 2,630,168	$ 1,811,361	$ 1,578,067		02/20/95 11/01/95***	87%	PHONE NO :523-5863	11/01/95
RTS 203-1(3)5			JENSEN PAVING					03/09/95		F.P.M. JOHNSON, ROBERT L.	
FLORENCE-SOUTH		PLANT MIX BITUMINOUS SURFACINGOVERLAY AND SEAL & COVER						06/05/95		PHONE NO :523-5864	
RTF 7-1(67)75								01/12/96***			
FLORENCE-LOLO		SEAL AND COVER									
RTS 269-1(17)12											
STEVENSVILLE-SOUTH		PLANT MIX BITUMINOUS SURFACINGOVERLAY AND SEAL & COVER									
CONTRACT TOTAL	21.100			$ 941,768	$ 865,998	$ 704,796			80%		88%

STATE DOCUMENTS COLLECTION

DEC 15 1995

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/95
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / WORK BEG. / COMPLETED	PROJECT	% CONT. USED	TIME
NH 5-2(71)57 SOUTH OF POLSON	0.678	BRIDGE WIDENING, GRADING,PLANT MIX BITUMINOUS SURFACING	POLSON READY MIX CONCRETE	$ 639,559	$ 701,614	$ 671,407		04/07/95 05/08/95 03/20/96***	F.P.M. MAART, WILLIAM C. PHONE NO :523-5856 96%		136%	
STPP 52-2(20)40 CRESTON NORTH	7.856	GRADING, AGGREGATE SURFACING,PLANT MIX BIT. SURFACING,	SCHELLINGER CONST CO.,INC.	$ 7,652,203	$ 6,311,903	$ 5,426,981		05/04/95 05/22/95 07/31/97***	F.P.M. MITCHELL, JAMES D. PHONE NO :755-8557 86%		41%	
IM 90-2(93)84 FRENCHTOWN EAST & WEST	10.155	PCCP REHABILITATION & SLOPEFLATTENING	MULTIPLE CONCRETE ENTERPRISES	$ 4,226,686	$ 3,709,066	$ 2,135,718		06/05/95 07/17/95 03/18/97***	F.P.M. MAART, WILLIAM C. PHONE NO :523-5856 58%		51%	
NH 5-2(59)67 POLSON - ELMO	12.015	GRADING, PLANT MIX BITUMINOUSSURFACING OVERLAY, SEAL &	RIVERSIDE CONTRACTING	$ 639,600	$ 4,132,829	$ 2,268,638		06/30/95 07/18/95 03/23/97***	F.P.M. ROBERTS, JAMES PHONE NO :849-5179 55%		0%	
STPP 33-1(10)1 LIBBY - NORTHEAST	8.766	WIDENING & PLANT MIX BIT.OVERLAY	BLAHNIK CONSTRUCTION, INC.	$ 2,508,000	$ 2,361,717	$ 199,804		06/30/95 09/11/95 11/18/96***	F.P.M. ROEDEL, DONALD PHONE NO :755-8559 8%		0%	
STPHS 1-2(77)120 IDAHO & MERIDIAN - KALISPELL	0.000	GRADE, AGG. SURF., PL. MIXBITUMINOUS SURFACING, SIGN &	MONTANA LINES, INC	$ 99,500	$ 108,093	$ 67,033		06/30/95 09/05/95 02/08/96***	F.P.M. CHRISINGER,KENNETH L PHONE NO :755-8566 62%		0%	
NH 5-4(15)177 F EUREKA-URBAN	3.883	GRADING, AGG. SURF., PL. MIXBIT. SURFACING, SEAL & COVER,	RIVERSIDE CONTRACTING	$ 4,879,000	$ 5,498,467	$ 3,310,091		06/30/95 08/07/95 08/04/97***	F.P.M. CHRISINGER,KENNETH L PHONE NO :755-8566 60%		0%	
NH 2(211) DISTRICT 1 THERMOPLASTIC PROGR	4.000	THERMOPLASTIC PAVEMENTMARKINGS	MONTANA LINES, INC	$ 333,108	$ 288,806	$ 188,923		08/07/95 08/29/95 07/12/96***	F.P.M. MCKINNEY, JOHN PHONE NO :523-5863 65%		10%	
STPE-CM 8103(11) RESERVE ST. LANDSCAPING	0.000	LANDSCAPING	KEENEY CONSTRUCTION	$ 230,650	$ 219,477	$ 74,546		08/31/95 10/02/95 06/15/96***	F.P.M. JOHNSON, ROBERT L. PHONE NO :523-5864 34%		06/15/96	

* ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/95
*** MISSOULA DISTRICT ***

DATE:12/07/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. USED	TIME
BR-STPP 6-1(65)83			D.H. BLATTNER & SONS					10/12/95	F.P.M. MAART, WILLIAM C.			
PARADISE - EAST (WEST SECTION)	3.055	GRADE, AGGREGATE SURF., PLANTMIX BIT. SURF., SEAL & COVER,		$ 9,983,036	$ 9,756,496	$ 97,569		/ / 12/12/97***	PHONE NO :523-5856 1%		0%	
STPS 354-1(5)4			PUMCO					10/12/95	F.P.M. MCKINNEY, JOHN			
POLSON SOUTH - SOUTH SECTION	1.922	GRADE, AGGREGATE SURFACING,PLANT MIX BIT. SURFACING,		$ 770,961	$ 862,153	$ 8,623		/ / 12/02/96***	PHONE NO :523-5863 1%		0%	
SMP 3199(95)			SCHELLINGER CONST CO.,INC.					11/20/95	F.P.M. MCKINNEY, JOHN			
CRUSH & STOCKPILE	0.000	CRUSH AND STOCKPILE		$ 651,589	$ 508,961	$ 0		/ / 09/30/96***	PHONE NO :523-5863 0%		09/30/96	
SMP 3299(95)			PERFECT CONCRETE, INC					11/20/95	F.P.M. SULLIVAN, SHEILA			
CRUSH & STOCKPILE		CRUSH AND STOCKPILE						/ / 09/30/96***	PHONE NO :523-5877			
SMP 4199(95)												
CRUSH & STOCKPILE		CRUSH AND STOCKPILE										
CONTRACT TOTAL	0.000			$ 319,193	$ 333,303	$ 0			0%		09/30/96	
RTF 5-3(58)133			RIVERSIDE CONTRACTING					11/20/95	F.P.M. KALBERG, J. GARY			
OLNEY NORTH & SOUTH		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER						/ / 09/06/96***	PHONE NO :862-1229			
RTS 206-1(4)0												
COLUMBIA HEIGHTS - SOUTH		PLANT MIX BIT SURF. OVERLAY,SEAL & COVER										
RTS 486-1(5)0												
COLUMBIA FALLS NORTH		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER										
CONTRACT TOTAL	46.300			$ 1,533,644	$ 1,487,565	$ 0			0%		0%	
RTS 382-1(6)11			A-1 PAVING, INC.					11/20/95	F.P.M. SULLIVAN, SHEILA			
3 MI. N. OF CAMAS PRAIRIE	5.100	PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER		$ 336,978	$ 344,123	$ 0		/ / 08/30/96***	PHONE NO :523-5877 0%		0%	
MISSOULA DISTRICT TOTALS				$ 55,753,722	$ 54,754,131	$ 31,947,765			57%			

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/95

DATE:12/07/95 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / WORK BEG. / PERCENT COMPLETED	PROJECT	% CONT. USED	TIME
RS 259-1(3)0			SK CONSTRUCTION, INC.				APPR	06/03/93	F.P.M. HUNTER,LARRY			
NEWLAN CREEK ROAD		G, GS, PMS, S&C					11/14/94	07/19/93	PHONE NO :494-3224			
	4.611			$ 1,725,998	$ 1,507,750	$ 1,702,812		01/26/96***	98%		96%	
RS 235-1(3)7			PIONEER READY MIX					11/16/93	F.P.M. MCCORMICK, THOMAS			
N. 19TH AVE. INT.-BAXTER LANE		GR,GS,PMS,SEAL & COVER						12/20/93	PHONE NO :586-5074			
HDP-IR 9113(1) F								11/15/95				
N. 19TH AVE. INTCH. - BOZEMAN												
CONTRACT TOTAL	2.895			$ 9,376,003	$ 7,250,000	$ 7,233,274			100%		93%	
STPU 1201(4)			JTL GROUP, INC.					05/12/94	F.P.M. STREETER,STEFAN			
19TH AVENUE-BOZEMAN		GR., AGG. SURF., PL. MIX BIT.SURF., AND SEAL & COVER						06/08/94	PHONE NO :587-5785			
STPS 235-1(6)5								05/17/96***				
NORTH 19TH INTERCHANGE-WEST		GR., AGG. SURF., PL. MIX. BIT.SURF., AND SEAL & COVER										
HDP 9113(001) F												
NORTH 19TH AVENUE-BAXTER LANE		GR, AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER										
CONTRACT TOTAL	2.957			$ 3,483,216	$ 3,483,216	$ 3,588,260			98%		137%	
IM 90-6(75)313			DIAMOND CONSTRUCTION					10/03/94	F.P.M. HELD, TERRY			
BOZEMAN-LIVINGSTON FENCING		FENCE						05/03/95	PHONE NO :285-3111			
	21.000			$ 290,562	$ 285,768	$ 231,859		02/04/96***	81%		79%	
BR 9001(21)			SLETTEN CONSTRUCTION CO.					11/17/94	F.P.M. WILLIAMS,PAUL			
BEAVERHEAD RIVER NEAR BARRETTS		CONC. BEAM BRIDGE & APPROACHES						04/18/95	PHONE NO :683-6290			
	0.406			$ 274,836	$ 265,515	$ 240,969		10/21/95***	91%		91%	
STPP 50-2(25)82			H. K. CONTRACTORS, INC.					12/15/94	F.P.M. MCCORMICK, THOMAS			
BOZEMAN-FOUR CORNERS		GR., AGG. SURF., PMS, SEAS &COVER, WIDEN AND PS CONC BEAM						03/14/95	PHONE NO :586-5074			
	6.159			$ 9,072,324	$ 7,378,871	$ 3,668,914		05/04/97***	50%		43%	
IM 2(66)			DIAMOND CONSTRUCTION					04/07/95	F.P.M. CHRISTENSEN KEVIN			
BOULDER HILL - HELENA		UPGRADE EXISTING GUARDRAIL,SIGNING AND INSTALL						05/08/95	PHONE NO :444-6326			
	0.000			$ 929,797	$ 896,750	$ 1,256,734		03/15/96***	98%		69%	
IM 15-1(85)0			JIM GILMAN EXCAVATING INC.					05/04/95	F.P.M. WILLIAMS,PAUL			
MONIDA-LIMA		PLANT MIX BITUMINOUS OVERLAY,SEAL & COVER						08/07/95	PHONE NO :683-6290			
	17.983			$ 6,293,308	$ 5,331,113	$ 435,329		07/12/97***	8%		45%	

* ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/95

DATE:12/07/95 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
RTF 29-4(18)89				JIM GILMAN EXCAVATING INC.			05/04/95		F.P.M. ARVISH,MIKE		
MONTANA STREET N. BUTTE		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER					06/12/95		PHONE NO :782-9327		
RTM 1207(1)							01/26/96***				
NORTH 7TH AVE. BOZEMAN		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER									
RTM 1805(5)											
MONTANA STREET S. BUTTE		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER									
STPE 2(161)											
3 LOCATIONS BUTTE DISTRICT		SIDEWALK, RAMPS, CURB & GUTTER AND ISLAND CAPS									
CONTRACT TOTAL	4.780		$ 710,453	$ 765,958	$ 758,434			93%		110%	
IM 90-6(70)313				RIVERSIDE CONTRACTING			06/05/95		F.P.M. STREETER,STEFAN		
ROCKY CANYON		PLANT MIX BITUMINOUS OVERLAY,SEAL & COVER AND BRIDGE DECK					06/26/95		PHONE NO :587-5785		
	5.160		$ 4,954,841	$ 4,673,651	$ 4,112,054		05/19/97***	88%		66%	
STPHS-STPP 2(92)				SCOTT LONG CONSTRUCTION			06/05/95		F.P.M. PAUL JAGODA		
DISTRICT 2 GUARDRAIL		GUARDREIL & SIGNING					07/17/95		PHONE NO :285-3111		
	0.000		$ 154,822	$ 118,950	$ 125,080		01/21/96***	98%		107%	
IM 2(67)				JIM GILMAN EXCAVATING INC.			06/05/95		F.P.M. O'BRIEN,MURRAY		
DISTRICT 2-EROSION & RAMP MODI		GRADE, AGGREGATE SURFACING,CTB, PLANT MIX BITUMINOUS					08/14/95		PHONE NO :782-7443		
	0.256		$ 170,278	$ 155,594	$ 133,406		02/21/96***	86%		93%	
IM 2(50)				COP CONSTRUCTION CO.			06/30/95		F.P.M. O'BRIEN,MURRAY		
STATEWIDE INTERSTATE BRIDGE DE		STATEWIDE BRIDGE DECK REHAB.					07/20/95		PHONE NO :782-7443		
	1.554		$ 1,982,000	$ 1,213,613	$ 1,076,201		07/19/97***	89%		0%	
STPHS 2(167)				SCOTT CONSTRUCTION INC.			08/07/95		F.P.M. ZORN, CHERYL		
DISTRICT 2 ELECTRICAL		SIGNING & FLASHING BEACONS					11/02/95		PHONE NO :782-1797		
	0.000		$ 24,114	$ 25,012	$ 251		12/21/95***	1%		87%	
IM-STPP-NH 2(213)				MARK RITE LINES OF MONT.,INC			08/07/95		F.P.M. ZORN, CHERYL		
DISTRICT 2 EPOXY PAVEMENT MARK		EPOXY PAVEMENT MARKING					08/29/95		PHONE NO :782-1797		
	187.800		$ 863,260	$ 675,096	$ 361,234		06/07/96***	54%		47%	
MMS 2195(611)				MARONICK CONST. CO., INC			08/07/95		F.P.M. ARVISH,MIKE		
MONTANA AVENUE-HELENA		WIDEN & PLANT MIX SURF.OVERLAY					09/05/95		PHONE NO :782-9327		
	0.590		$ 393,023	$ 397,260	$ 183,299		06/30/96***	46%		44%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/95

DATE:12/07/95 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
IM 15-4(75)200				JIM GILMAN EXCAVATING INC.			08/31/95		F.P.M. HELD, TERRY		
LINCOLN ROAD-SIEBEN		PMS OVERLAY, SEAL & COVER ANDBRIDGE DECK REHAB.					/ /		PHONE NO :285-3111		
	17.094		$ 6,122,110	$ 5,490,612	$ 68,762		06/30/97***		1%	0%	
IM 2(176)				OMO CONSTRUCTION INC			08/31/95		F.P.M. PAUL JAGODA		
INTERSTATE SIGNING (CHEVRONS)		INTERSTATE SIGNING					09/20/95		PHONE NO :285-3111		
	0.000		$ 51,959	$ 29,204	$ 28,634		10/20/95		100%	0%	
IM 0002(62)				OMO CONSTRUCTION INC			11/20/95		F.P.M. O'BRIEN,MURRAY		
INTERSTATE SIGNING - BUTTE		SIGNING & SIGN SUPPORT UPGRADE					/ /		PHONE NO :782-7443		
	0.000		$ 5,809,670	$ 5,551,624	$ 0		08/01/97***		0%	0%	
STPHS 2(177)				OMO CONSTRUCTION INC			11/20/95		F.P.M. CHRISTENSEN KEVIN		
PRIMARY SIGNING - STATEWIDE		SIGNING AND DELINEATION					/ /		PHONE NO :444-6326		
	0.000		$ 67,220	$ 52,765	$ 0		06/01/96***		0%	06/01/96	
SMP 1699(95)				A.M. WELLES			11/20/95		F.P.M. MCCORMICK, THOMAS		
CRUSH & STOCKPILE		CRUSH AND STOCKPILE					/ /		PHONE NO :586-5074		
	0.000		$ 240,888	$ 229,995	$ 0		03/01/96***		0%	03/01/96	
RTS 278-1(10)25				JIM GILMAN EXCAVATING INC.			11/20/95		F.P.M. BRAZILL,WILLIAM		
CARROLL HILL - EAST		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER					/ /		PHONE NO :782-1797		
RTS 278-1(11)43							07/12/96***				
JACKSON URBAN		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER									
CONTRACT TOTAL	6.030		$ 626,335	$ 680,308	$ 0				0%	0%	
RTF 59-1(15)24				EMPIRE SAND AND GRAVEL CO.,INC			11/20/95		F.P.M. STREETER,STEFAN		
WILSALL - NORTH		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER					/ /		PHONE NO :587-5785		
RTS 360-1(1)0							11/14/96***				
WHITE SULPHUR SPRINGS - WEST		PLANT MIX BIT. OVERLAY,SEAL & COVER									
CONTRACT TOTAL	23.200		$ 3,579,458	$ 3,258,274	$ 0				0%	0%	
BUTTE DISTRICT TOTALS			$ 57,196,474	$ 49,716,900	$ 25,205,509				49%		

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/95
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
STPX 0002(39) DURABLE PVMT. MARKINGS - STWD.	0.000	DURABLE PVMT. MARKINGS INSTAL.	SWANSTON EQUIPMENT CO.	$ 1,840,995	$ 1,624,530	$ 1,622,252		07/01/92 08/05/92 01/12/96***	F.P.M. GARY BERG PHONE NO :265-6821 100%		09/01/96	
SMP 2599(94) CRUSH & STOCKPILE-GT. F. DIST.	0.000	CRUSH & STOCKPILE	HOLLOW CONTRACTING	$ 171,600	$ 149,800	$ 92,070		10/03/94 08/28/95 01/12/96***	F.P.M. BILL LAY PHONE NO :264-5310 61%		09/01/95	
NH-IR 315-5(12)1 F I-315 INTERCHANGE - GREAT FALL	1.284	GR. AGG. SURF., PMS, SEAL &COVER, REVISE 5 BRIDGES, TWO	UNITED MAT'LS OF GREAT FALLS	$ 7,261,669	$ 5,676,356	$ 4,904,150		12/15/94 01/23/95 03/05/97***	F.P.M. DOUG WILMOT PHONE NO :771-7346 86%		54%	
BR-STPU 5211(5) F 9TH-10TH ST CONNECTOR BRIDGE	0.360	BRIDGE AND APPROACHES	SLETTEN CONSTRUCTION CO.	$ 6,928,881	$ 5,834,970	$ 3,927,688		12/15/94 01/16/95 01/02/97***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 67%		51%	
STPP 3-2(23)51 8 MILES NORTH OF CHOTEAU	0.151	BRIDGE REPLACEMENT WITH PIPEAND APPROACHES	SMITH PAVING & CONTRACTING ENT	$ 172,899	$ 150,153	$ 68,812		02/01/95 10/02/95 12/30/95***	F.P.M. TERRY WICKMAN PHONE NO :278-7931 46%		56%	
IM 15-6(28)323 F BRADY - NO. & SO. (NORTHBOUND)	11.568	GRADING, AGGREGATE SURFACING,PLANT MIX BITUMINOUS SURFACING	A-1 PAVING, INC.	$ 8,121,632	$ 7,398,020	$ 4,187,580		04/06/95 05/04/95 10/12/97***	F.P.M. TERRY WICKMAN PHONE NO :278-7931 57%		45%	
BR-STPU 5211(6) F 10TH STREET BRIDGE REMOVAL GRE	0.325	STRUCTURE REMOVAL, ROADWAYOBLITERATION	SHUMAKER TRUCKING AND EXC.	$ 757,860	$ 478,500	$ 0		05/04/95 / / 04/15/96***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 0%		0%	
RTF 80-1(12)15 S.E. FT. BENTON-GERALDINE	13.300	COLD RECYCLE, PLANT MIX BIT.SURFACING OVERLAY, SEAL &	RIVERSIDE CONTRACTING	$ 1,208,824	$ 1,184,418	$ 924,730		06/05/95 08/02/95 06/14/96***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 78%		63%	
STPP 41-1(10)28 DEVILS DIP - NORTH & SOUTH		SLOPE FLATTENING	PUMCO					06/30/95 08/23/95	F.P.M. MIKE KLETTE PHONE NO :362-4036			
RTF 41-1(12)19 19 MILES N. OF AVON - NORTH		COLD RECYCLE, SEAL & COVER						08/30/96***				
CONTRACT TOTAL	16.140			$ 717,000	$ 1,316,733	$ 377,823			29%		0%	

ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/95
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	WORK BEG. / PERCENT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
NH-BR 24-4(12)138 F				SLETTEN CONSTRUCTION CO.			08/31/95		F.P.M. BILL LAY		
SUN RIVER BR. - SUN RIVER -		WIDEN, PMS OVERLAY, SEAL &COVER, STEEL BEAM BRIDGE AND					10/12/95		PHONE NO :264-5310		
STPHS 10-1(18)4							06/30/97***				
SMELTER AVE. OVERPASS-GTF		OVERHEIGHT WARNING SYSTEM									
CONTRACT TOTAL	1.781		$ 3,258,029	$ 2,758,929	$ 167,089			6%		15%	
RTF 58-1(8)0				BLAHNIK CONSTRUCTION, INC.			08/31/95		F.P.M. DENNIS LEO		
BROWNING - KIOWA JCT		PL. MIX BIT. SURF. OVERLAY,AND SEAL & COVER					11/16/95		PHONE NO :434-2470		
	12.002		$ 866,822	$ 876,249	$ 0		09/04/96***	0%		0%	
NH 1-3(27)219 F				D.H. BLATTNER & SONS			10/12/95		F.P.M. DENNIS LEO		
BROWNING-EAST & WEST		GRADE, AGGREGATE SURF., PLANTMIX BIT. SURF., SEAL & COVER					11/21/95		PHONE NO :434-2470		
NH 1-3(28)222							07/18/97***				
BROWNING URBAN		PLANT MIX BIT. SURF., SEAL &COVER									
CONTRACT TOTAL	7.127		$ 10,728,180	$ 10,611,222	$ 0			0%		0%	
IM 0002(210)				BILLINGS DEVELOPMENT CORP			10/12/95		F.P.M. BILL LAY		
DIST.3 CRACK SEALING		DISTRICT 3 - CRACK SEALING					10/26/95		PHONE NO :264-5310		
	59.700		$ 152,397	$ 110,396	$ 5,450		06/01/96***	5%		04/01/96	
SMP 5099(95)				KONITZ CONTRACTING, INC.			11/20/95		F.P.M. RANDY AAFEDT		
CRUSH & STOCKPILE		CRUSH AND STOCKPILE					/ /		PHONE NO :771-7170		
	0.000		$ 266,705	$ 269,030	$ 0		06/30/96***	0%		06/30/96	
STPP 44-1(10)14				SK CONSTRUCTION, INC.			11/20/95		F.P.M. MIKE KLETTE		
VALIER-EAST		GRADE, AGGREGATE SURF., PLANTMIX BIT. SURF., SEAL & COVER					/ /		PHONE NO :362-4036		
	13.700		$ 9,295,163	$ 9,337,063	$ 0		11/14/97***	0%		0%	
STPU 5709(5)				PAVLIK ELECTRIC CO, INC			11/20/95		F.P.M. GARY BERG		
SIGNAL RELOCATION - HAVRE		SIGNAL RELOCATION & SIGNING					/ /		PHONE NO :265-6821		
	0.000		$ 61,269	$ 56,835	$ 0		05/17/96***	0%		0%	
GREAT FALLS DISTRICT TOTALS			$ 51,809,924	$ 47,833,204	$ 16,277,644			34%			

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/95
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT WORK BEG. / COMPLETED	PROJECT	% CONT. USED	TIME
NH 37-2(12)54 ASHLAND WEST	7.978	GRADING, AGG.SURF., PMS.,SEAL & COVER, BRIDGE WIDENING	SK CONSTRUCTION, INC. $ 4,268,177	$ 4,670,150	$ 5,034,439		06/09/94 08/08/94 11/10/95	F.P.M. MARTIN, DOUGLAS PHONE NO :784-2569 100%		103%	
NH 62-2(15)12 F SOUTH OF CULBERTSON SOUTH	9.049	GRADING, AGG. SURF., PLANTMIX BIT. SURF., SEAL & COVER	E.H. OFTEDAL AND SONS, INC. $ 7,848,335	$ 6,558,664	$ 5,803,915		08/03/94 09/19/94 11/10/96***	F.P.M. ARTHUR, RONALD T. PHONE NO :787-5701 88%		93%	
BR 9053(15) MILK RIVER N.W. OF HINSDALE -	0.396	204 FT. PS CONC. BEAM BRIDGE& APPROACHES	COP CONSTRUCTION CO. $ 959,626	$ 777,777	$ 741,303		09/01/94 05/03/95 11/13/95	F.P.M. GREUFE, LARRY PHONE NO :648-5415 100%		98%	
STPE 1-10(35)590 WOLF POINT STORM DRAIN	0.046	STORM DRAIN, LANDSCAPING	L. SCANLAN CONTRACTOR $ 90,015	$ 77,986	$ 64,865		09/01/94 10/26/94 01/12/96***	F.P.M. BARTH, TIM PHONE NO :653-1050 83%		95%	
STPU 5002(8) EAST BARRY STREET-GLENDIVE		PL. MIX BIT. SURF. OVERLAY	CENTURY COMPANIES, JV				09/01/94 03/17/95 01/12/96***	F.P.M. LAUCKNER, JAMES PHONE NO :365-2877			
M 5001(3) JEFFERSON SCHOOL ROAD-GLENDIVE		PL. MIX BIT. SURF. OVERLAY,SEAL & COVER									
M 5001(4) HIGHLAND PARK ROAD-GLENDIVE		PL. MIX BIT. SURF. OVERLAY,SEAL & COVER									
STPP 5002(9) TOWNE ST. @ MEADE AVENUE-GLEND		PL. MIX BIT. SURF. OVERLAY,SIGNALS & LIGHTING									
CONTRACT TOTAL	0.000		$ 1,791,488	$ 599,381	$ 607,165			96%		104%	
STPP-NH-STPE 0002(38) PLASTIC STRIPING REHAB.-DIST.	7.420	PMS OVERLAY, SEAL & COVER	CENTURY COMPANIES, JV $ 2,250,495	$ 2,058,502	$ 1,894,293		11/17/94 03/14/95 10/31/95	F.P.M. FRETTE, KURT PHONE NO :232-1093 100%		09/01/95	
STPS 242-1(10)0 F MALTA - NORTH	6.977	GR., AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER AND BRIDGE	WICKENS CONSTRUCTION, INC. $ 4,573,521	$ 3,980,256	$ 3,720,235		11/17/94 03/20/95 04/21/97***	F.P.M. PISK, RANDAL PHONE NO :228-9478 93%		107%	
RTF 27-2(11)14 13.5 MILES NORTH OF EKALAKA -		PMS OVERLAY, SEAL & COVER	PRINCE, INC.				12/15/94 04/27/95 01/26/96***	F.P.M. SWANSON, ROBERT E. PHONE NO :232-1093			
RTF 42-2(3)20 20 MILES NORTH OF FLOWING WELL		PMS OVERLAY, SEAL & COVER									
CONTRACT TOTAL	27.300		$ 1,815,481	$ 1,849,330	$ 1,533,083			83%		99%	

* ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/95
*** GLENDIVE DISTRICT ***

DATE:12/07/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
SMP 1399(94) CRUSH & STOCKPILE - GLENDIVE D	0.000	CRUSH & STOCKPILE	PRINCE, INC.	$ 292,250	$ 297,010	$ 124,792		12/15/94 05/17/95 01/12/96***	42%	F.P.M. MARTIN, DOUGLAS PHONE NO :784-2569	09/01/95	
SMP 3899(94) CRUSH & STOCKPILE - GLENDIVE D	0.000	CRUSH & STOCKPILE	PRINCE, INC.	$ 348,750	$ 347,155	$ 320,932		12/15/94 04/03/95 01/12/96***	92%	F.P.M. SWANSON, ROBERT E. PHONE NO :232-1093	09/09/95	
RTS 251-1(1)0 SPROLE - NORTH		PMS OVERLAY AND SEAL & COVER	RIVERSIDE CONTRACTING					02/01/95 03/30/95 01/12/96***		F.P.M. SWANSON, ROBERT E. PHONE NO :232-1093		
RTS 243-1(1)15 SACO - NORTHWEST		PMS OVERLAY AND SEAL & COVER										
RTS 251-2(4)38 14 MI.SOUTH OF FLAXVILLE - NO.		PMS OVERLAY AND SEAL & COVER										
RTS 344-1(6)0 BROCKTON - NORTH		PMS OVERLAY AND SEAL & COVER										
RTS 511-1(1)0 FLAXVILLE NORTH		PMS OVERLAY AND SEAL & COVER										
CONTRACT TOTAL	94.000			$ 4,148,981	$ 3,799,526	$ 3,270,166			86%		83%	
NH-STPP 57-7(13)317 GLENDIVE - NORTHWEST	9.233	PLANT MIX BIT. SURFACINGOVERLAY AND SEAL & COVER	PRINCE, INC.	$ 2,572,642	$ 2,485,218	$ 416,307		05/04/95 08/29/95 01/26/96***	17%	F.P.M. EIDE, LEON PHONE NO :365-2877	65%	
STPP 25-1(21)36 WOLF POINT-SOUTH	9.821	GRADE, AGGREGATE SURFACING,CTB, PLANT MIX BITUMINOUS	WICKENS CONSTRUCTION, INC.	$ 6,527,624	$ 5,824,462	$ 2,815,465		06/05/95 06/29/95 08/19/97***	48%	F.P.M. BARTH, TIM PHONE NO :653-1050	44%	
RTF 27-2(12)36 BAKER - NORTH		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER	PRINCE, INC.					06/05/95 06/17/95 02/01/96***		F.P.M. SWANSON, ROBERT E. PHONE NO :232-1093		
RTF 31-1(10)34 OPHEIM - SOUTH		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER										
RTF 42-2(4)37 37 MI. NORTH OF FLOWING WELLS		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER										
CONTRACT TOTAL	40.400			$ 2,336,755	$ 2,382,150	$ 1,915,441			80%		67%	
BR 9036(15) BIG WARM SPRINGS CR - S OF MAL	0.321	PRESTRESSED CONCRETE BRIDGEAND APPROACHES	MACKIN CONSTRUCTION CO	$ 231,058	$ 213,716	$ 125,410		08/07/95 09/13/95 07/10/96***	59%	F.P.M. PISK, RANDAL PHONE NO :228-9478	47%	

* ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/95
*** GLENDIVE DISTRICT ***

DATE:12/07/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
STPS-STPP 2(214) DISTRICT 4 EPOXY PAVEMENT MARK	95.100	EPOXY PAVEMENT MARKING	MARK RITE LINES OF MONT.,INC	$ 321,235	$ 250,259	$ 48,162		08/07/95 10/02/95 03/23/96***	19%	F.P.M. LAUCKNER, JAMES PHONE NO :365-2877	45%	
STPE 2(168) DISTRICT 4 EROSION CONTROL	0.000	EROSION CONTROL	B & K CONSTRUCTION LTD, CO.	$ 33,572	$ 24,360	$ 964		08/07/95 11/09/95 03/18/96***	4%	F.P.M. MARTIN, DOUGLAS PHONE NO :784-2569	43%	
STPS 462-2(6)2 2 MI N OF ROCK SPRINGS - NORTH	7.777	GRADE AND AGGREGATE SURFACE	AMERICAN CONTRACTING, INC.	$ 2,552,302	$ 2,044,153	$ 21,642		08/31/95 / / 08/29/97***	1%	F.P.M. MARTIN, DOUGLAS PHONE NO :784-2569	6%	
STPE 94-4(55)122 E. HATHAWAY - EROSION CONTROL	0.000	GRADE AND AGGREGATE SURFACE	EDWARD T. COPPS CONST.	$ 90,776	$ 69,281	$ 62,603		08/31/95 10/12/95 11/10/95	100%	F.P.M. FRETTE, KURT PHONE NO :232-1093	100%	
NH 1-9(31)516 HINSDALE EAST	9.920	RECONSTRUCTION, WIDEN, OVERLAY SEAL & COVER AND 3 CONC.	WASHINGTON CONSTRUCTION	$ 6,904,834	$ 6,873,272	$ 0		09/06/95 / / 12/05/97***	0%	F.P.M. PISK, RANDAL PHONE NO :228-9478	0%	
BR 9017(9) WOODY CREEK-63KM N.E. OF JORDA	0.030	BRIDGE APPROACHWS WITH PIPESAND APPROACHES	S FISHER CO. INC.	$ 223,714	$ 149,930	$ 0		10/12/95 / / 05/31/96***	0%	F.P.M. LAUCKNER, JAMES PHONE NO :365-2877	0%	
BR 9038(9) TIMBER CREEK-2 MILES EAST OF P	0.373	PRESTRESSED CONC. BRIDGE ANDAPPROACHES	JARRETT CONSTRUCTION INC.	$ 469,375	$ 413,299	$ 0		10/12/95 / / 09/13/96***	0%	F.P.M. BACON, DAVID PHONE NO :365-2877	0%	
GLENDIVE DISTRICT TOTALS				$ 50,651,006	$ 45,745,839	$ 28,521,182			62%			

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/95
*** BILLINGS DISTRICT ***

DATE:12/07/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK BEG. / COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT	% CONT. USED	TIME
IM-STPU 90-8(123)446 F W. BILLINGS INTERCHANGE	0.400	G, GS, PMS, & STR'S.	EMPIRE SAND AND GRAVEL CO.,INC	$ 7,320,892	$ 6,327,862	$ 6,851,353	PEND 06/20/95	06/03/93 07/28/93 06/30/95***	F.P.M. SLOE, DAVID A. PHONE NO :248-3827 98%		100%	
NH 63-6(4)29 F EDDIES CORNER - SOUTH	10.358	GR, AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC	$ 8,537,068	$ 7,644,405	$ 8,647,980		05/12/94 05/24/94 10/23/96***	F.P.M. TILZEY, RONALD PHONE NO :538-8732 98%		84%	
STPS 300-1(3)6 BIG COULEE ROAD	3.155	GRADING, AGGREGATE SURFACING	EMPIRE SAND AND GRAVEL CO.,INC	$ 1,463,387	$ 1,323,143	$ 1,596,652		06/29/94 11/07/94 05/29/96***	F.P.M. SHUPAK,TOM PHONE NO :245-0370 98%		68%	
STPU 1024(3) STATE AVENUE-BILLINGS	1.710	GRADING, PMS, STORM SEWER,WATER, LIGHTING & SIGNALS	MIDLAND O'LEARY INC.	$ 7,111,335	$ 4,983,134	$ 5,161,790		06/29/94 07/26/94 07/25/96***	F.P.M. KEGLEY, MEL PHONE NO :252-9831 98%		119%	
STPSNHSTPPI 2(141) DISTRICT 5-EXPERIMENTAL EPOXY	75.600	EXPERIMENTAL EPOXY MARKINGS	MARK RITE LINES OF MONT.,INC	$ 531,904	$ 361,046	$ 245,386		06/29/94 08/09/94 01/12/96***	F.P.M. STUDEBAKER, RAYMOND PHONE NO :252-7329 68%		10/15/94	
NH 53-1(17)28 F BROADVIEW - SOUTH	6.239	GR., AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC	$ 5,236,315	$ 5,087,200	$ 4,932,011		11/17/94 12/21/94 12/29/96***	F.P.M. NEVILLE, GARY PHONE NO :256-1720 97%		66%	
BR 9002(12) LITTLE BIGHORN RIVER	0.406	CONC. BEAM BRIDGE & APPROACHES	EDWARD T. COPPS CONST.	$ 456,757	$ 458,847	$ 393,603		11/17/94 06/05/95 09/15/95***	F.P.M. STUDEBAKER, RAYMOND PHONE NO :252-7329 86%		09/15/95	
NH 16-1(35)23 F YELLOWSTONE COUNTY LINE N & S	6.365	GR., AGG. SURF., PMS, SEAL &COVER AND THREE BRIDGES	EMPIRE SAND AND GRAVEL CO.,INC	$ 6,628,952	$ 7,257,661	$ 6,004,506		02/01/95 04/11/95 05/07/97***	F.P.M. SLOE, DAVID A. PHONE NO :248-3827 83%		70%	
RTF 57-4(7)130 WINNETT - E&W	6.700	PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER	MARVIN A. REHBEIN	$ 466,913	$ 539,035	$ 472,758		06/05/95 07/20/95 01/24/96***	F.P.M. SACKS, RAY PHONE NO :538-8732 88%		52%	

* ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/95
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ORIGINAL ENGINEER ESTIMATE	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	STATUS	AWARD DATE / MODIF. / WORK COMP.	PERCENT WORK COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / PROJECT PHONE NO	% CONT. TIME USED
NH 14-5(13)167 F ROUNDUP - WEST NH 16-2(7)46 F ROUNDUP - SOUTH		GRADE, AGGREGATE SURFACING,PL. MIX BIT. SURF., SEAL & GRADING, AGG. SURF., PLANT MIX BIT. SURF., SEAL & COVER AND	SK CONSTRUCTION, INC.					06/30/95 08/05/95 01/26/96***	BEG. COMPLETED	F.P.M. SACKS, RAY PHONE NO :538-8732	
CONTRACT TOTAL	2.772			$ 3,089,000	$ 3,194,053	$ 2,132,460			67%		0%
NH 2(120) DISTRICT 5 GUARDRAIL NH 61-4(16)99 2.8 MILES S.W. OF DY JUNCTION STPE 2(170) THREE LOCATIONS - LEWISTOWN AR		GUARDRAIL @ BRIDGE RAILREVISION DRAINAGE IMPROVEMENT ANDRIPRAP EROSION CONTROL & RIPRAP	J & S CONSTRUCTION					08/07/95 09/11/95 07/10/96***	BEG. COMPLETED	F.P.M. SACKS, RAY PHONE NO :538-8732	
CONTRACT TOTAL	0.000			$ 761,529	$ 643,363	$ 285,505			44%		53%
STPE 63-1(7)18 SIDEWALK/CURB-JUDITH GAP	0.403	SIDEWALK & DRAINAGEIMPROVEMENTS	J & S CONSTRUCTION	$ 234,155	$ 223,584	$ 119,820		08/07/95 09/18/95 03/21/96***	BEG. 54%	F.P.M. TILZEY, RONALD PHONE NO :538-8732	67%
STPE 244-2(3)24 EROSION CONTROL WINNETT	0.500	FLOOD DIVERSION STRUCTURE	CHIEF'S EXCAVATING & CONCRETE	$ 98,679	$ 97,479	$ 86,002		08/07/95 09/14/95 02/01/96***	BEG. 88%	F.P.M. SACKS, RAY PHONE NO :538-8732	87%
IM 94-1(53)24 POMPEY'S PILLAR-CUSTER	22.800	COLD MILL, PLANT MIX BIT.SURF. AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC	$ 3,589,244	$ 3,443,157	$ 2,863,770		08/07/95 08/21/95 02/07/97***	BEG. 83%	F.P.M. SHUPAK,TOM PHONE NO :245-0370	55%
NH-STPP 2(212) DISTRICT 5 THERMOPLASTIC PROGR	11.300	THERMOPLASTIC PAVEMENTMARKINGS	MARK RITE LINES OF MONT.,INC	$ 400,229	$ 385,599	$ 175,889		08/14/95 10/16/95 / / ***	BEG. 46%	F.P.M. TILZEY, RONALD PHONE NO :538-8732	27%
STPP 75-1(3)2 LEWISTOWN-WEST	1.236	WIDEN, PL. MIX BIT. SURF.OVERLAY, AND SEAL & COVER	CENTURY COMPANIES, JV	$ 958,014	$ 919,000	$ 199,950		08/31/95 09/11/95 08/16/96***	BEG. 22%	F.P.M. TILZEY, RONALD PHONE NO :538-8732	19%
IM 90-9(81)503 F DUNMORE - SOUTH RTF 48-1(16)0 CITY OF HARDIN		RECONSTRUCTION, HOT RECYCLEOVERLAY PLANT MIX BIT. SURF. OVERLAYAND SEAL & COVER	RIVERSIDE CONTRACTING					10/12/95 / / 08/31/98***	BEG. COMPLETED	F.P.M. NEVILLE, GARY PHONE NO :256-1720	
CONTRACT TOTAL	11.213			$ 7,475,227	$ 7,400,450	$ 0			0%		0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/95
*** BILLINGS DISTRICT ***

DATE:12/07/95

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ESTIMATE	PRIME CONTRACTOR ORIGINAL ENGINEER AWARD AMT.	CONTRACT PAYMENTS	CONTRACTOR STATUS	AWARD DATE MODIF. WORK COMP.	PERCENT WORK BEG. COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER PROJECT	% CONT. USED	TIME
STPS 466-1(2)0 BIG SPRING - NO.	0.028	WIDEN, PLANT MIX BIT. SURF.OVERLAY, 75 FT. CONC. BEAM BR.	$ 1,121,774	SLETTEN CONSTRUCTION CO. $ 1,251,153	$ 0		11/20/95 / / 10/11/96***	F.P.M. TILZEY, RONALD PHONE NO :538-8732 0%		0%	
BILLINGS DISTRICT TOTALS			$ 55,481,373	$ 51,540,173	$ 40,169,435			73%			
TOTALS FOR ALL PROJECTS:			$270,892,500	$249,590,247	$142,121,536			55%			

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/95
*** MISSOULA DISTRICT ***

DATE:01/05/96 OCLC 22722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 52-2(11)49				MORGEN AND OSWOOD CONSTRUCTION			06/03/93	F.P.M. MITCHELL, JAMES D.	
FLATHEAD RV. BR.- NE OF KLSP		G, GS, PMS, S&C, & STR.					07/23/93	PHONE NO :755-8557	
	1.069	mi	$ 6,926,932	$ 5,695,201	$ 5,812,625		03/05/96***	98%	95%
STPP 83-1(15)31				JIM GILMAN EXCAVATING INC.			08/03/94	F.P.M. SULLIVAN, SHEILA	
CONDON N.& S.		WIDEN, PL. MIX SURF. OVERLAY,SEAL & COVER					09/07/94	PHONE NO :523-5877	
	16.253	mi	$ 4,819,610	$ 4,841,572	$ 4,587,554		02/25/97***	95%	110%
NH 1-2(71)180				DICK ANDERSON CONSTRUCTION			10/03/94	F.P.M. KALBERG, J. GARY	
MIDDLE FORK FLATHEAD RIVER-S.E		BRIDGE DECK REHABILITATION					04/11/95	PHONE NO :862-1229	
	0.214	mi	$ 753,377	$ 642,833	$ 414,134		09/25/95***	64%	98%
STPP 1-2(70)122				DICK ANDERSON CONSTRUCTION			10/03/94	F.P.M. KALBERG, J. GARY	
STILLWATER RIVER BRIDGE		BRIDGE DECK REHABILITATION					05/16/95	PHONE NO :862-1229	
	0.034	mi	$ 551,658	$ 586,075	$ 561,020		02/13/96***	96%	96%
IM 90-2(84)96 F				WASHINGTON CONSTRUCTION			11/17/94	F.P.M. JOHNSON, ROBERT L.	
DESMET INTERCHANGE		INTERCHANGE IMPROVEMENTS &STRUCTURE REHAB.					02/21/95	PHONE NO :523-5864	
	2.605	mi	$ 3,986,092	$ 3,399,048	$ 3,459,656		09/18/96***	98%	68%
SMP 2099(94)				HERB RICHARDS CONSTRUCTION			11/17/94	F.P.M. SULLIVAN, SHEILA	
CRUSH & STOCKPILE - MISSOULA D		CRUSH AND STOCKPILE					02/16/95	PHONE NO :523-5877	
	0.000	mi	$ 340,410	$ 287,471	$ 380,580		02/13/96***	98%	09/01/95
RTS 203-1(3)5				JENSEN PAVING			03/09/95	F.P.M. JOHNSON, ROBERT L.	
FLORENCE-SOUTH		PLANT MIX BITUMINOUS SURFACINGOVERLAY AND SEAL & COVER					06/05/95	PHONE NO :523-5864	
RTF 7-1(67)75							02/13/96***		
FLORENCE-LOLO		SEAL AND COVER							
RTS 269-1(17)12									
STEVENSVILLE-SOUTH		PLANT MIX BITUMINOUS SURFACINGOVERLAY AND SEAL & COVER							
CONTRACT TOTAL	21.100	mi	$ 941,768	$ 865,998	$ 704,796			80%	88%
NH 5-2(71)57				POLSON READY MIX CONCRETE			04/07/95	F.P.M. MAART, WILLIAM C.	
SOUTH OF POLSON		BRIDGE WIDENING, GRADING,PLANT MIX BITUMINOUS SURFACING					05/08/95	PHONE NO :523-5856	
	0.678	mi	$ 639,559	$ 701,614	$ 671,407		03/20/96***	96%	136%

*** ESTIMATED COMPLETION DATE

STATE DOCUMENTS COLLECTION

JAN 31 1996

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

3
655.704
H3 fe
December 31, 1995

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/95
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 52-2(20)40			SCHELLINGER CONST CO.,INC.				05/04/95	F.P.M. MITCHELL, JAMES D.	
CRESTON NORTH		GRADING, AGGREGATE SURFACING,PLANT MIX BIT. SURFACING,					05/22/95	PHONE NO :755-8557	
	7.856 mi		$ 7,652,203	$ 6,311,903	$ 5,426,981		07/31/97***	86%	41%
IM 90-2(93)84			MULTIPLE CONCRETE ENTERPRISES				06/05/95	F.P.M. MAART, WILLIAM C.	
FRENCHTOWN EAST & WEST		PCCP REHABILITATION & SLOPEFLATTENING					07/17/95	PHONE NO :523-5856	
	10.155 mi		$ 4,226,686	$ 3,709,066	$ 2,135,718		03/18/97***	58%	51%
NH 5-2(59)67			RIVERSIDE CONTRACTING				06/30/95	F.P.M. ROBERTS, JAMES	
POLSON - ELMO		GRADING, PLANT MIX BITUMINOUSSURFACING OVERLAY, SEAL &					07/18/95	PHONE NO :849-5179	
	12.015 mi		$ 639,600	$ 4,132,829	$ 2,268,638		03/23/97***	55%	0%
STPP 33-1(10)1			BLAHNIK CONSTRUCTION, INC.				06/30/95	F.P.M. ROEDEL, DONALD	
LIBBY - NORTHEAST		WIDENING & PLANT MIX BIT.OVERLAY					09/11/95	PHONE NO :755-8559	
	8.766 mi		$ 2,508,000	$ 2,361,717	$ 199,804		11/18/96***	8%	0%
STPHS 1-2(77)120			MONTANA LINES, INC				06/30/95	F.P.M. CHRISINGER,KENNETH L	
IDAHO & MERIDIAN - KALISPELL		GRADE, AGG. SURF., PL. MIXBITUMINOUS SURFACING, SIGN &					09/05/95	PHONE NO :755-8566	
	0.000 mi		$ 99,500	$ 108,093	$ 67,033		02/08/96***	62%	0%
NH 5-4(15)177 F			RIVERSIDE CONTRACTING				06/30/95	F.P.M. CHRISINGER,KENNETH L	
EUREKA-URBAN		GRADING, AGG. SURF., PL. MIXBIT. SURFACING, SEAL & COVER,					08/07/95	PHONE NO :755-8566	
	3.883 mi		$ 4,879,000	$ 5,498,467	$ 3,310,091		08/04/97***	60%	0%
NH 2(211)			MONTANA LINES, INC				08/07/95	F.P.M. MCKINNEY, JOHN	
DISTRICT 1 THERMOPLASTIC PROGR		THERMOPLASTIC PAVEMENTMARKINGS					08/29/95	PHONE NO :523-5863	
	4.000 mi		$ 333,108	$ 288,806	$ 188,923		07/12/96***	65%	10%
STPE-CM 8103(11)			KEENEY CONSTRUCTION				08/31/95	F.P.M. JOHNSON, ROBERT L.	
RESERVE ST. LANDSCAPING		LANDSCAPING					10/02/95	PHONE NO :523-5864	
	0.000 mi		$ 230,650	$ 219,477	$ 74,546		06/15/96***	34%	06/15/96
BR-STPP 6-1(65)83			D.H. BLATTNER & SONS				10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GRADE, AGGREGATE SURF., PLANTMIX BIT. SURF., SEAL & COVER,					/ /	PHONE NO :523-5856	
	3.055 mi		$ 9,983,036	$ 9,756,496	$ 97,569		12/12/97***	1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 354-1(5)4				PUMCO			10/12/95	F.P.M. MCKINNEY, JOHN	
POLSON SOUTH - SOUTH SECTION		GRADE, AGGREGATE SURFACING,PLANT MIX BIT. SURFACING,					12/04/95	PHONE NO :523-5863	
	1.922	mi	$ 770,961	$ 862,153	$ 8,623		12/02/96***	1%	0%
SMP 3199(95)				SCHELLINGER CONST CO.,INC.			11/20/95	F.P.M. MCKINNEY, JOHN	
CRUSH & STOCKPILE		CRUSH AND STOCKPILE					/ /	PHONE NO :523-5863	
	0.000	mi	$ 651,589	$ 508,961	$ 0		09/30/96***	0%	09/30/96
SMP 3299(95)				PERFECT CONCRETE, INC			11/20/95	F.P.M. SULLIVAN, SHEILA	
CRUSH & STOCKPILE		CRUSH AND STOCKPILE					/ /	PHONE NO :523-5877	
SMP 4199(95)							09/30/96***		
CRUSH & STOCKPILE		CRUSH AND STOCKPILE							
CONTRACT TOTAL	0.000	mi	$ 319,193	$ 333,303	$ 0			0%	09/30/96
RTF S-3(58)133				RIVERSIDE CONTRACTING			11/20/95	F.P.M. KALBERG, J. GARY	
OLNEY NORTH & SOUTH		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER					/ /	PHONE NO :862-1229	
RTS 206-1(4)0							10/06/96***		
COLUMBIA HEIGHTS - SOUTH		PLANT MIX BIT SURF. OVERLAY,SEAL & COVER							
RTS 486-1(5)0									
COLUMBIA FALLS NORTH		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER							
CONTRACT TOTAL	46.300	mi	$ 1,533,644	$ 1,487,565	$ 0			0%	0%
RTS 382-1(6)11				A-1 PAVING, INC.			11/20/95	F.P.M. SULLIVAN, SHEILA	
3 MI. N. OF CAMAS PRAIRIE		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER					/ /	PHONE NO :523-5877	
	5.100	mi	$ 336,978	$ 344,123	$ 0		05/21/96***	0%	0%
MISSOULA DISTRICT TOTALS			$ 53,123,554	$ 52,942,770	$ 30,369,698			56%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/95

DATE:01/05/96 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	PRIME CONTRACTOR / PERCENT PROJECT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / % CONT. TIME USED
RS 259-1(3)0				SK CONSTRUCTION, INC.		APPR	06/03/93	F.P.M. HUNTER,LARRY	
NEWLAN CREEK ROAD		G, GS, PMS, S&C				11/14/94	07/19/93	PHONE NO :494-3224	
	4.611	mi	$ 1,725,998	$ 1,507,750	$ 1,702,812		11/24/95	100%	96%
RS 235-1(3)7				PIONEER READY MIX			11/16/93	F.P.M. MCCORMICK, THOMAS	
N. 19TH AVE. INT.-BAXTER LANE		GR,GS,PMS,SEAL & COVER					12/20/93	PHONE NO :586-5074	
HDP-IR 9113(1) F							11/15/95		
N. 19TH AVE. INTCH. - BOZEMAN									
CONTRACT TOTAL	2.895	mi	$ 9,376,003	$ 7,250,000	$ 7,233,274			100%	93%
STPU 1201(4)				JTL GROUP, INC.			05/12/94	F.P.M. STREETER,STEFAN	
19TH AVENUE-BOZEMAN		GR., AGG. SURF., PL. MIX BIT.SURF., AND SEAL & COVER					06/08/94	PHONE NO :587-5785	
STPS 235-1(6)5							12/23/95		
NORTH 19TH INTERCHANGE-WEST		GR., AGG. SURF., PL. MIX. BIT.SURF., AND SEAL & COVER							
HDP 9113(001) F									
NORTH 19TH AVENUE-BAXTER LANE		GR, AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER							
CONTRACT TOTAL	2.957	mi	$ 3,483,216	$ 3,483,216	$ 3,588,260			100%	137%
IM 90-6(75)313				DIAMOND CONSTRUCTION			10/03/94	F.P.M. HELD, TERRY	
BOZEMAN-LIVINGSTON FENCING		FENCE					05/03/95	PHONE NO :285-3111	
	21.000	mi	$ 290,562	$ 285,768	$ 231,859		02/04/96***	81%	79%
BR 9001(21)				SLETTEN CONSTRUCTION CO.			11/17/94	F.P.M. WILLIAMS,PAUL	
BEAVERHEAD RIVER NEAR BARRETTS		CONC. BEAM BRIDGE & APPROACHES					04/18/95	PHONE NO :683-6290	
	0.406	mi	$ 274,836	$ 265,515	$ 240,969		10/21/95***	91%	91%
STPP 50-2(25)82				H. K. CONTRACTORS, INC.			12/15/94	F.P.M. MCCORMICK, THOMAS	
BOZEMAN-FOUR CORNERS		GR., AGG. SURF., PMS, SEAS &COVER, WIDEN AND PS CONC BEAM					03/14/95	PHONE NO :586-5074	
	6.159	mi	$ 9,072,324	$ 7,378,871	$ 3,668,914		05/04/97***	50%	43%
IM 2(66)				DIAMOND CONSTRUCTION			04/07/95	F.P.M. CHRISTENSEN KEVIN	
BOULDER HILL - HELENA		UPGRADE EXISTING GUARDRAIL,SIGNING AND INSTALL					05/08/95	PHONE NO :444-6326	
	0.000	mi	$ 929,797	$ 896,750	$ 1,256,734		03/15/96***	98%	69%
IM 15-1(85)0				JIM GILMAN EXCAVATING INC.			05/04/95	F.P.M. WILLIAMS,PAUL	
MONIDA-LIMA		PLANT MIX BITUMINOUS OVERLAY,SEAL & COVER					08/07/95	PHONE NO :683-6290	
	17.983	mi	$ 6,293,308	$ 5,331,113	$ 435,329		07/12/97***	8%	45%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/95

DATE:01/05/96 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	PRIME CONTRACTOR / PERCENT PROJECT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / % CONT. TIME USED
RTF 29-4(18)89				JIM GILMAN EXCAVATING INC.			05/04/95	F.P.M. ARVISH,MIKE	
MONTANA STREET N. BUTTE		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER					06/12/95	PHONE NO :782-9327	
RTM 1207(1)							02/13/96***		
NORTH 7TH AVE. BOZEMAN		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER							
RTM 1805(5)									
MONTANA STREET S. BUTTE		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER							
STPE 2(161)									
3 LOCATIONS BUTTE DISTRICT		SIDEWALK, RAMPS, CURB & GUTTER AND ISLAND CAPS							
CONTRACT TOTAL	4.780	mi	$ 710,453	$ 765,958	$ 758,434			93%	110%
IM 90-6(70)313				RIVERSIDE CONTRACTING			06/05/95	F.P.M. STREETER,STEFAN	
ROCKY CANYON		PLANT MIX BITUMINOUS OVERLAY,SEAL & COVER AND BRIDGE DECK					06/26/95	PHONE NO :587-5785	
	5.160	mi	$ 4,954,841	$ 4,673,651	$ 4,112,054		05/19/97***	88%	65%
STPHS-STPP 2(92)				SCOTT LONG CONSTRUCTION			06/05/95	F.P.M. PAUL JAGODA	
DISTRICT 2 GUARDRAIL		GUARDREIL & SIGNING					07/17/95	PHONE NO :285-3111	
	0.000	mi	$ 154,822	$ 118,950	$ 125,080		12/20/95	100%	107%
IM 2(67)				JIM GILMAN EXCAVATING INC.			06/05/95	F.P.M. O'BRIEN,MURRAY	
DISTRICT 2-EROSION & RAMP MODI		GRADE, AGGREGATE SURFACING,CTB, PLANT MIX BITUMINOUS					08/14/95	PHONE NO :782-7443	
	0.256	mi	$ 170,278	$ 155,594	$ 133,406		02/21/96***	86%	93%
IM 2(50)				COP CONSTRUCTION CO.			06/30/95	F.P.M. O'BRIEN,MURRAY	
STATEWIDE INTERSTATE BRIDGE DE		STATEWIDE BRIDGE DECK REHAB.					07/20/95	PHONE NO :782-7443	
	1.554	mi	$ 1,982,000	$ 1,213,613	$ 1,076,201		07/19/97***	89%	0%
STPHS 2(167)				SCOTT CONSTRUCTION INC.			08/07/95	F.P.M. ZORN, CHERYL	
DISTRICT 2 ELECTRICAL		SIGNING & FLASHING BEACONS					11/02/95	PHONE NO :782-1797	
	0.000	mi	$ 24,114	$ 25,012	$ 251		12/21/95***	1%	87%
IM-STPP-NH 2(213)				MARK RITE LINES OF MONT.,INC			08/07/95	F.P.M. ZORN, CHERYL	
DISTRICT 2 EPOXY PAVEMENT MARK		EPOXY PAVEMENT MARKING					08/29/95	PHONE NO :782-1797	
	187.800	mi	$ 863,260	$ 675,096	$ 361,234		06/07/96***	54%	47%
MMS 2195(611)				MARONICK CONST. CO., INC			08/07/95	F.P.M. ARVISH,MIKE	
MONTANA AVENUE-HELENA		WIDEN & PLANT MIX SURF.OVERLAY					09/05/95	PHONE NO :782-9327	
	0.590	mi	$ 393,023	$ 397,260	$ 183,299		06/30/96***	46%	44%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/95

DATE:01/05/96 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-4(75)200				JIM GILMAN EXCAVATING INC.			08/31/95	F.P.M. HELD, TERRY	
LINCOLN ROAD-SIEBEN		PMS OVERLAY, SEAL & COVER ANDBRIDGE DECK REHAB.					/ /	PHONE NO :285-3111	
	17.094	mi	$ 6,122,110	$ 5,490,612	$ 68,762		06/30/97***	1%	0%
IM 2(176)				OMO CONSTRUCTION INC			08/31/95	F.P.M. PAUL JAGODA	
INTERSTATE SIGNING (CHEVRONS)		INTERSTATE SIGNING					09/20/95	PHONE NO :285-3111	
	0.000	mi	$ 51,959	$ 29,204	$ 28,634		12/15/95	100%	0%
IM 0002(62)				OMO CONSTRUCTION INC			11/20/95	F.P.M. O'BRIEN,MURRAY	
INTERSTATE SIGNING - BUTTE		SIGNING & SIGN SUPPORT UPGRADE					/ /	PHONE NO :782-7443	
	400.200	mi	$ 5,809,670	$ 5,551,624	$ 0		01/31/97***	0%	0%
STPHS 2(177)				OMO CONSTRUCTION INC			11/20/95	F.P.M. CHRISTENSEN KEVIN	
PRIMARY SIGNING - STATEWIDE		SIGNING AND DELINEATION					/ /	PHONE NO :444-6326	
	0.000	mi	$ 67,220	$ 52,765	$ 0		06/01/96***	0%	06/01/96
SMP 1699(95)				A.M. WELLES			11/20/95	F.P.M. MCCORMICK, THOMAS	
CRUSH & STOCKPILE		CRUSH AND STOCKPILE					12/12/95	PHONE NO :586-5074	
	0.000	mi	$ 240,888	$ 229,995	$ 0		03/01/96***	0%	03/01/96
RTS 278-1(10)25				JIM GILMAN EXCAVATING INC.			11/20/95	F.P.M. BRAZILL,WILLIAM	
CARROLL HILL - EAST		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER					/ /	PHONE NO :782-1797	
RTS 278-1(11)43							08/19/96***		
JACKSON URBAN		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER							
CONTRACT TOTAL	6.030	mi	$ 626,335	$ 680,308	$ 0			0%	0%
RTF 59-1(15)24				EMPIRE SAND AND GRAVEL CO.,INC			11/20/95	F.P.M. STREETER,STEFAN	
WILSALL - NORTH		PLANT MIX BIT. SURF. OVERLAY,SEAL & COVER					/ /	PHONE NO :587-5785	
RTS 360-1(1)0							06/18/97***		
WHITE SULPHUR SPRINGS - WEST		PLANT MIX BIT. OVERLAY,SEAL & COVER							
CONTRACT TOTAL	23.200	mi	$ 3,579,458	$ 3,258,274	$ 0			0%	0%
BUTTE DISTRICT TOTALS			$ 57,196,474	$ 49,716,900	$ 25,205,509			49%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPX 0002(39)			SWANSTON EQUIPMENT CO.				07/01/92	F.P.M. GARY BERG	
DURABLE PVMT. MARKINGS - STWD.		DURABLE PVMT. MARKINGS INSTAL.					08/05/92	PHONE NO :265-6821	
	0.000	mi	$ 1,840,995	$ 1,624,530	$ 1,622,252		02/13/96***	100%	09/01/96
SMP 2599(94)			HOLLOW CONTRACTING				10/03/94	F.P.M. BILL LAY	
CRUSH & STOCKPILE-GT. F. DIST.		CRUSH & STOCKPILE					08/28/95	PHONE NO :264-5310	
	0.000	mi	$ 171,600	$ 149,800	$ 92,070		02/13/96***	61%	09/01/95
NH-IR 315-5(12)1 F			UNITED MAT'LS OF GREAT FALLS				12/15/94	F.P.M. DOUG WILMOT	
I-315 INTERCHANGE - GREAT FALL		GR. AGG. SURF., PMS, SEAL &COVER, REVISE 5 BRIDGES, TWO					01/23/95	PHONE NO :771-7346	
	1.284	mi	$ 7,261,669	$ 5,676,356	$ 4,904,150		03/05/97***	86%	54%
BR-STPU 5211(5) F			SLETTEN CONSTRUCTION CO.				12/15/94	F.P.M. RANDY AAFEDT	
9TH-10TH ST CONNECTOR BRIDGE		BRIDGE AND APPROACHES					01/16/95	PHONE NO :771-7170	
	0.360	mi	$ 6,928,881	$ 5,834,970	$ 3,927,688		01/02/97***	67%	51%
STPP 3-2(23)51			SMITH PAVING & CONTRACTING ENT				02/01/95	F.P.M. TERRY WICKMAN	
8 MILES NORTH OF CHOTEAU		BRIDGE REPLACEMENT WITH PIPEAND APPROACHES					10/02/95	PHONE NO :278-7931	
	0.151	mi	$ 172,899	$ 150,153	$ 68,812		12/30/95***	46%	56%
IM 15-6(28)323 F			A-1 PAVING, INC.				04/06/95	F.P.M. TERRY WICKMAN	
BRADY - NO. & SO. (NORTHBOUND)		GRADING, AGGREGATE SURFACING,PLANT MIX BITUMINOUS SURFACING					05/04/95	PHONE NO :278-7931	
	11.568	mi	$ 8,121,632	$ 7,398,020	$ 4,187,580		10/12/97***	57%	45%
BR-STPU 5211(6) F			SHUMAKER TRUCKING AND EXC.				05/04/95	F.P.M. RANDY AAFEDT	
10TH STREET BRIDGE REMOVAL GRE		STRUCTURE REMOVAL, ROADWAYOBLITERATION					/ /	PHONE NO :771-7170	
	0.325	mi	$ 757,860	$ 478,500	$ 0		04/15/96***	0%	0%
RTF 80-1(12)15			RIVERSIDE CONTRACTING				06/05/95	F.P.M. RANDY AAFEDT	
S.E. FT. BENTON-GERALDINE		COLD RECYCLE, PLANT MIX BIT.SURFACING OVERLAY, SEAL &					08/02/95	PHONE NO :771-7170	
	13.300	mi	$ 1,208,824	$ 1,184,418	$ 924,730		06/14/96***	78%	63%
STPP 41-1(10)28			PUMCO				06/30/95	F.P.M. MIKE KLETTE	
DEVILS DIP - NORTH & SOUTH		SLOPE FLATTENING					08/23/95	PHONE NO :362-4036	
RTF 41-1(12)19							08/30/96***		
19 MILES N. OF AVON - NORTH		COLD RECYCLE, SEAL & COVER							
CONTRACT TOTAL	16.140	mi	$ 717,000	$ 1,316,733	$ 377,823			29%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/95

DATE:01/05/96 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-BR 24-4(12)138 F				SLETTEN CONSTRUCTION CO.			08/31/95	F.P.M. BILL LAY	
SUN RIVER BR. - SUN RIVER -		WIDEN, PMS OVERLAY, SEAL &COVER, STEEL BEAM BRIDGE AND					10/12/95	PHONE NO :264-5310	
STPHS 10-1(18)4							06/30/97***		
SMELTER AVE. OVERPASS-GTF		OVERHEIGHT WARNING SYSTEM							
CONTRACT TOTAL	1.781	mi	$ 3,258,029	$ 2,758,929	$ 167,089			6%	15%
RTF 58-1(8)0				BLAHNIK CONSTRUCTION, INC.			08/31/95	F.P.M. DENNIS LEO	
BROWNING - KIOWA JCT		PL. MIX BIT. SURF. OVERLAY,AND SEAL & COVER					11/16/95	PHONE NO :434-2470	
	12.002	mi	$ 866,822	$ 876,249	$ 0		12/10/96***	0%	0%
NH 1-3(27)219 F				D.H. BLATTNER & SONS			10/12/95	F.P.M. DENNIS LEO	
BROWNING-EAST & WEST		GRADE, AGGREGATE SURF., PLANTMIX BIT. SURF., SEAL & COVER					11/21/95	PHONE NO :434-2470	
NH 1-3(28)222							02/14/98***		
BROWNING URBAN		PLANT MIX BIT. SURF., SEAL &COVER							
CONTRACT TOTAL	7.127	mi	$ 10,728,180	$ 10,611,222	$ 0			0%	0%
IM 0002(210)				BILLINGS DEVELOPMENT CORP			10/12/95	F.P.M. BILL LAY	
DIST.3 CRACK SEALING		DISTRICT 3 - CRACK SEALING					10/26/95	PHONE NO :264-5310	
	59.700	mi	$ 152,397	$ 110,396	$ 5,450		06/01/96***	5%	04/01/96
SMP 5099(95)				KONITZ CONTRACTING, INC.			11/20/95	F.P.M. RANDY AAFEDT	
CRUSH & STOCKPILE		CRUSH AND STOCKPILE					/ /	PHONE NO :771-7170	
	0.000	mi	$ 266,705	$ 269,030	$ 0		06/30/96***	0%	06/30/96
STPP 44-1(10)14				SK CONSTRUCTION, INC.			11/20/95	F.P.M. MIKE KLETTE	
VALIER-EAST		GRADE, AGGREGATE SURF., PLANTMIX BIT. SURF., SEAL & COVER					/ /	PHONE NO :362-4036	
	13.691	mi	$ 9,295,163	$ 9,337,063	$ 0		05/15/98***	0%	0%
STPU 5709(5)				PAVLIK ELECTRIC CO, INC			11/20/95	F.P.M. GARY BERG	
SIGNAL RELOCATION - HAVRE		SIGNAL RELOCATION & SIGNING					/ /	PHONE NO :265-6821	
	0.000	mi	$ 61,269	$ 56,835	$ 0		05/27/96***	0%	0%
GREAT FALLS DISTRICT TOTALS			$ 51,809,924	$ 47,833,204	$ 16,277,644			34%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/95
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	PERCENT PROJECT COMPLETED	% CONT. TIME USED
		PRIME CONTRACTOR						MONT.DEPT. FIELD PROJECT MANAGER	
NH 62-2(15)12 F				E.H. OFTEDAL AND SONS, INC.			08/03/94	F.P.M. ARTHUR, RONALD T.	
SOUTH OF CULBERTSON SOUTH		GRADING, AGG. SURF., PLANTMIX BIT. SURF., SEAL & COVER					09/19/94	PHONE NO :787-5701	
	9.049	mi	$ 7,848,335	$ 6,558,664	$ 5,803,915		11/10/96***	88%	93%
STPE 1-10(35)590				L. SCANLAN CONTRACTOR			09/01/94	F.P.M. BARTH, TIM	
WOLF POINT STORM DRAIN		STORM DRAIN, LANDSCAPING					10/26/94	PHONE NO :653-1050	
	0.046	mi	$ 90,015	$ 77,986	$ 64,865		02/13/96***	83%	95%
STPU 5002(8)				CENTURY COMPANIES, JV			09/01/94	F.P.M. LAUCKNER, JAMES	
EAST BARRY STREET-GLENDIVE		PL. MIX BIT. SURF. OVERLAY					03/17/95	PHONE NO :365-2877	
M 5001(3)							02/13/96***		
JEFFERSON SCHOOL ROAD-GLENDIVE		PL. MIX BIT. SURF. OVERLAY,SEAL & COVER							
M 5001(4)									
HIGHLAND PARK ROAD-GLENDIVE		PL. MIX BIT. SURF. OVERLAY,SEAL & COVER							
STPP 5002(9)									
TOWNE ST. @ MEADE AVENUE-GLEND		PL. MIX BIT. SURF. OVERLAY,SIGNALS & LIGHTING							
CONTRACT TOTAL	0.000	mi	$ 1,791,488	$ 599,381	$ 607,165			96%	104%
STPS 242-1(10)0 F				WICKENS CONSTRUCTION, INC.			11/17/94	F.P.M. PISK, RANDAL	
MALTA - NORTH		GR., AGG. SURF., PL. MIX BIT.SURF., SEAL & COVER AND BRIDGE					03/20/95	PHONE NO :228-9478	
	6.977	mi	$ 4,573,521	$ 3,980,256	$ 3,720,235		04/21/97***	93%	107%
RTF 27-2(11)14				PRINCE, INC.			12/15/94	F.P.M. SWANSON, ROBERT E.	
13.5 MILES NORTH OF EKALAKA -		PMS OVERLAY, SEAL & COVER					04/27/95	PHONE NO :232-1093	
RTF 42-2(3)20							02/13/96***		
20 MILES NORTH OF FLOWING WELL		PMS OVERLAY, SEAL & COVER							
CONTRACT TOTAL	27.300	mi	$ 1,815,481	$ 1,849,330	$ 1,533,083			83%	99%
SMP 1399(94)				PRINCE, INC.			12/15/94	F.P.M. MARTIN, DOUGLAS	
CRUSH & STOCKPILE - GLENDIVE D		CRUSH & STOCKPILE					05/17/95	PHONE NO :784-2569	
	0.000	mi	$ 292,250	$ 297,010	$ 124,792		02/13/96***	42%	09/01/95
SMP 3899(94)				PRINCE, INC.			12/15/94	F.P.M. SWANSON, ROBERT E.	
CRUSH & STOCKPILE - GLENDIVE D		CRUSH & STOCKPILE					04/03/95	PHONE NO :232-1093	
	0.000	mi	$ 348,750	$ 347,155	$ 320,932		02/13/96***	92%	09/09/95
RTS 251-1(1)0				RIVERSIDE CONTRACTING			02/01/95	F.P.M. SWANSON, ROBERT E.	
SPROLE - NORTH		PMS OVERLAY AND SEAL & COVER					03/30/95	PHONE NO :232-1093	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/95

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 243-1(1)15							02/13/96***		
SACO - NORTHWEST		PMS OVERLAY AND SEAL & COVER							
RTS 251-2(4)38									
14 MI.SOUTH OF FLAXVILLE - NO.		PMS OVERLAY AND SEAL & COVER							
RTS 344-1(6)0									
BROCKTON - NORTH		PMS OVERLAY AND SEAL & COVER							
RTS 511-1(1)0									
FLAXVILLE NORTH		PMS OVERLAY AND SEAL & COVER							
CONTRACT TOTAL	94.000	mi	$ 4,148,981	$ 3,799,526	$ 3,270,166			86%	83%
NH-STPP 57-7(13)317				PRINCE, INC.			05/04/95	F.P.M. EIDE, LEON	
GLENDIVE - NORTHWEST		PLANT MIX BIT. SURFACINGOVERLAY AND SEAL & COVER					08/29/95	PHONE NO :365-2877	
	9.233	mi	$ 2,572,642	$ 2,485,218	$ 416,307		03/05/96***	17%	65%
STPP 25-1(21)36				WICKENS CONSTRUCTION, INC.			06/05/95	F.P.M. BARTH, TIM	
WOLF POINT-SOUTH		GRADE, AGGREGATE SURFACING,CTB, PLANT MIX BITUMINOUS					06/29/95	PHONE NO :653-1050	
	9.821	mi	$ 6,527,624	$ 5,824,462	$ 2,815,465		08/19/97***	48%	44%
RTF 27-2(12)36				PRINCE, INC.			06/05/95	F.P.M. SWANSON, ROBERT E.	
BAKER - NORTH		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER					06/17/95	PHONE NO :232-1093	
RTF 31-1(10)34							02/01/96***		
OPHEIM - SOUTH		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER							
RTF 42-2(4)37									
37 MI. NORTH OF FLOWING WELLS		PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER							
CONTRACT TOTAL	40.400	mi	$ 2,336,755	$ 2,382,150	$ 1,915,441			80%	67%
BR 9036(15)				MACKIN CONSTRUCTION CO			08/07/95	F.P.M. PISK, RANDAL	
BIG WARM SPRINGS CR - S OF MAL		PRESTRESSED CONCRETE BRIDGEAND APPROACHES					09/13/95	PHONE NO :228-9478	
	0.321	mi	$ 231,058	$ 213,716	$ 125,410		07/10/96***	59%	47%
STPS-STPP 2(214)				MARK RITE LINES OF MONT.,INC			08/07/95	F.P.M. LAUCKNER, JAMES	
DISTRICT 4 EPOXY PAVEMENT MARK		EPOXY PAVEMENT MARKING					10/02/95	PHONE NO :365-2877	
	95.100	mi	$ 321,235	$ 250,259	$ 48,162		03/23/96***	19%	45%
STPE 2(168)				B & K CONSTRUCTION LTD, CO.			08/07/95	F.P.M. MARTIN, DOUGLAS	
DISTRICT 4 EROSION CONTROL		EROSION CONTROL					11/09/95	PHONE NO :784-2569	
	0.000	mi	$ 33,572	$ 24,360	$ 964		03/18/96***	4%	43%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/95

DATE:01/05/96 *** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 462-2(6)2			AMERICAN CONTRACTING, INC.				08/31/95	F.P.M. MARTIN, DOUGLAS	
2 MI N OF ROCK SPRINGS - NORTH		GRADE AND AGGREGATE SURFACE					10/30/95	PHONE NO :784-2569	
	7.777 mi		$ 2,552,302	$ 2,044,153	$ 21,642		08/29/97***	1%	6%
STPE 94-4(55)122			EDWARD T. COPPS CONST.				08/31/95	F.P.M. FRETTE, KURT	
E. HATHAWAY - EROSION CONTROL		GRADE AND AGGREGATE SURFACE					10/12/95	PHONE NO :232-1093	
	0.000 mi		$ 90,776	$ 69,281	$ 62,603		11/10/95	100%	100%
NH 1-9(31)516			WASHINGTON CONSTRUCTION				09/06/95	F.P.M. PISK, RANDAL	
HINSDALE EAST		RECONSTRUCTION, WIDEN, OVERLAY SEAL & COVER AND 3 CONC.					12/06/95	PHONE NO :228-9478	
	9.920 mi		$ 6,904,834	$ 6,873,272	$ 0		12/05/97***	0%	0%
BR 9017(9)			S FISHER CO. INC.				10/12/95	F.P.M. LAUCKNER, JAMES	
WOODY CREEK-63KM N.E. OF JORDA		BRIDGE APPROACHWS WITH PIPESAND APPROACHES					/ /	PHONE NO :365-2877	
	0.030 km		$ 223,714	$ 149,930	$ 0		04/16/96***	0%	0%
BR 9038(9)			JARRETT CONSTRUCTION INC.				10/12/95	F.P.M. BACON, DAVID	
TIMBER CREEK-2 MILES EAST OF P		PRESTRESSED CONC. BRIDGE ANDAPPROACHES					/ /	PHONE NO :365-2877	
	0.373 mi		$ 469,375	$ 413,299	$ 0		09/10/96***	0%	0%
GLENDIVE DISTRICT TOTALS			$ 43,172,708	$ 38,239,410	$ 20,851,147			54%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/95
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM-STPU 90-8(123)446 F W. BILLINGS INTERCHANGE	0.400 mi	G, GS, PMS, & STR'S.	$ 7,320,892	EMPIRE SAND AND GRAVEL CO.,INC $ 6,327,862	$ 6,851,353	PEND 06/20/95	06/03/93 07/28/93 06/30/95***	F.P.M. SLOE, DAVID A. PHONE NO :248-3827 98%	100%
NH 63-6(4)29 F EDDIES CORNER - SOUTH	10.358 mi	GR, AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER	$ 8,537,068	EMPIRE SAND AND GRAVEL CO.,INC $ 7,644,405	$ 8,647,980		05/12/94 05/24/94 10/23/96***	F.P.M. TILZEY, RONALD PHONE NO :538-8732 98%	84%
STPS 300-1(3)6 BIG COULEE ROAD	3.155 mi	GRADING, AGGREGATE SURFACING	$ 1,463,387	EMPIRE SAND AND GRAVEL CO.,INC $ 1,323,143	$ 1,596,652		06/29/94 11/07/94 05/29/96***	F.P.M. SHUPAK,TOM PHONE NO :245-0370 98%	68%
STPU 1024(3) STATE AVENUE-BILLINGS	1.710 mi	GRADING, PMS, STORM SEWER,WATER, LIGHTING & SIGNALS	$ 7,111,335	MIDLAND O'LEARY INC. $ 4,983,134	$ 5,161,790		06/29/94 07/26/94 07/25/96***	F.P.M. KEGLEY, MEL PHONE NO :252-9831 98%	119%
STPSNHSTPPI 2(141) DISTRICT 5-EXPERIMENTAL EPOXY	75.600 mi	EXPERIMENTAL EPOXY MARKINGS	$ 531,904	MARK RITE LINES OF MONT.,INC $ 361,046	$ 245,386		06/29/94 08/09/94 02/13/96***	F.P.M. STUDEBAKER, RAYMOND PHONE NO :252-7329 68%	10/15/94
NH 53-1(17)28 F BROADVIEW - SOUTH	6.239 mi	GR., AGG. SURF., PL. MIX BIT.SURF. AND SEAL & COVER	$ 5,236,315	EMPIRE SAND AND GRAVEL CO.,INC $ 5,087,200	$ 4,932,011		11/17/94 12/21/94 12/29/96***	F.P.M. NEVILLE, GARY PHONE NO :256-1720 97%	66%
BR 9002(12) LITTLE BIGHORN RIVER	0.406 mi	CONC. BEAM BRIDGE & APPROACHES	$ 456,757	EDWARD T. COPPS CONST. $ 458,847	$ 393,603		11/17/94 06/05/95 09/15/95***	F.P.M. STUDEBAKER, RAYMOND PHONE NO :252-7329 86%	09/15/95
NH 16-1(35)23 F YELLOWSTONE COUNTY LINE N & S	6.365 mi	GR., AGG. SURF., PMS, SEAL &COVER AND THREE BRIDGES	$ 6,628,952	EMPIRE SAND AND GRAVEL CO.,INC $ 7,257,661	$ 6,004,506		02/01/95 04/11/95 05/07/97***	F.P.M. SLOE, DAVID A. PHONE NO :248-3827 83%	70%
RTF 57-4(7)130 WINNETT - E&W	6.700 mi	PLANT MIX BITUMINOUS SURFACING OVERLAY, SEAL & COVER	$ 466,913	MARVIN A. REHBEIN $ 539,035	$ 472,758		06/05/95 07/20/95 01/24/96***	F.P.M. SACKS, RAY PHONE NO :538-8732 88%	52%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	PRIME CONTRACTOR / PERCENT PROJECT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / % CONT. TIME USED
NH 14-5(13)167 F				SK CONSTRUCTION, INC.			06/30/95	F.P.M. SACKS, RAY	
ROUNDUP - WEST		GRADE, AGGREGATE SURFACING,PL. MIX BIT. SURF., SEAL &					08/05/95	PHONE NO :538-8732	
NH 16-2(7)46 F							03/05/96***		
ROUNDUP - SOUTH		GRADING, AGG. SURF., PLANT MIX BIT. SURF., SEAL & COVER AND							
CONTRACT TOTAL	2.772	mi	$ 3,089,000	$ 3,194,053	$ 2,132,460			67%	0%
NH 2(120)				J & S CONSTRUCTION			08/07/95	F.P.M. SACKS, RAY	
DISTRICT 5 GUARDRAIL		GUARDRAIL @ BRIDGE RAILREVISION					09/11/95	PHONE NO :538-8732	
NH 61-4(16)99							07/10/96***		
2.8 MILES S.W. OF DY JUNCTION		DRAINAGE IMPROVEMENT ANDRIPRAP							
STPE 2(170)									
THREE LOCATIONS - LEWISTOWN AR		EROSION CONTROL & RIPRAP							
CONTRACT TOTAL	0.000	mi	$ 761,529	$ 643,363	$ 285,505			44%	53%
STPE 63-1(7)18				J & S CONSTRUCTION			08/07/95	F.P.M. TILZEY, RONALD	
SIDEWALK/CURB-JUDITH GAP		SIDEWALK & DRAINAGEIMPROVEMENTS					09/18/95	PHONE NO :538-8732	
	0.403	mi	$ 234,155	$ 223,584	$ 119,820		03/21/96***	54%	67%
IM 94-1(53)24				EMPIRE SAND AND GRAVEL CO.,INC			08/07/95	F.P.M. SHUPAK,TOM	
POMPEY'S PILLAR-CUSTER		COLD MILL, PLANT MIX BIT.SURF. AND SEAL & COVER					08/21/95	PHONE NO :245-0370	
	22.800	mi	$ 3,589,244	$ 3,443,157	$ 2,863,770		02/07/97***	83%	55%
NH-STPP 2(212)				MARK RITE LINES OF MONT.,INC			08/14/95	F.P.M. TILZEY, RONALD	
DISTRICT 5 THERMOPLASTIC PROGR		THERMOPLASTIC PAVEMENTMARKINGS					10/16/95	PHONE NO :538-8732	
	11.300	mi	$ 400,229	$ 385,599	$ 175,889		06/21/96***	46%	27%
STPP 75-1(3)2				CENTURY COMPANIES, JV			08/31/95	F.P.M. TILZEY, RONALD	
LEWISTOWN-WEST		WIDEN, PL. MIX BIT. SURF.OVERLAY, AND SEAL & COVER					09/11/95	PHONE NO :538-8732	
	1.236	mi	$ 958,014	$ 919,000	$ 199,950		08/16/96***	22%	19%
IM 90-9(81)503 F				RIVERSIDE CONTRACTING			10/12/95	F.P.M. NEVILLE, GARY	
DUNMORE - SOUTH		RECONSTRUCTION, HOT RECYCLEOVERLAY					/ /	PHONE NO :256-1720	
RTF 48-1(16)0							08/31/98***		
CITY OF HARDIN		PLANT MIX BIT. SURF. OVERLAYAND SEAL & COVER							
CONTRACT TOTAL	11.213	km	$ 7,475,227	$ 7,400,450	$ 0			0%	0%
STPS 466-1(2)0				SLETTEN CONSTRUCTION CO.			11/20/95	F.P.M. TILZEY, RONALD	
BIG SPRING - NO.		WIDEN, PLANT MIX BIT. SURF.OVERLAY, 75 FT. CONC. BEAM BR.					/ /	PHONE NO :538-8732	
	2.136	mi	$ 1,121,774	$ 1,251,153	$ 0		01/22/97***	0%	0%
BILLINGS DISTRICT TOTALS			$ 55,382,694	$ 51,442,693	$ 40,083,433			73%	
TOTALS FOR ALL PROJECTS:			$260,685,355	$240,174,977	$132,787,432			54%	